

PUBLIC MEETING WITH NUCLEAR ENERGY INSTITUTE (NEI) AND EPRI MATERIAL RELIABILITY PROGRAM (MRP)
November 27, 2001

NAME	TITLE	ORGANIZATION	TELEPHONE	E-MAIL
J. R. Strosnider	Division Director	NRC/NRR/DE	301-415-3298	jrs2@nrc.gov
F. Eltawila	Deputy Div. Director	NRC/NRR/DE	301-415-3298	fxe@nrc.gov
W. H. Bateman	Branch Chief	NRC/NRR/DE/EMCB	301-415-2795	whb@nrc.gov
K. R. Wichman	Section Chief	NRC/NRR/DE/EMCB	301-415-2757	krw@nrc.gov
C. E. Carpenter	Materials Engineer	NRC/NRR/DE/EMCB	301-415-2169	cec@nrc.gov
A. L. Hiser	Sr. Materials Engineer	NRC/NRR/DE/EMCB	301-415-1034	alh1@nrc.gov
W. H. Koo	Sr. Materials Engineer	NRC/NRR/DE/EMCB	301-415-2706	whk@nrc.gov
B. J. Elliot	Sr. Materials Engineer	NRC/NRR/DE/EMCB	301-415-2709	bje@nrc.gov
M. A. Mitchell	Sr. Materials Engineer	NRC/NRR/DE/EMCB	301-415-3303	mam4@nrc.gov
T. E. Bloomer <i>TEB</i>	Materials Engineer	NRC/NRR/DE/EMCB	301-415-2734	teb@nrc.gov
J. Collins	General Engineer	NRC/NRR/DE/EMCB	301-415-1038	jxc@nrc.gov
J. Medoff	Materials Engineer	NRC/NRR/DE/EMCB	301-415-2715	jxm@nrc.gov
<i>Larry Matthews</i>	<i>Mgr. Insp/Testing</i>	<i>So. Nuclear</i>	<i>209-992-7729</i>	<i>lkmathew@seartherneo.com</i>
<i>John Hall</i>	<i>Ad. Eng</i>	<i>Westinghouse</i>	<i>860-731-6688</i>	<i>john.f.hall@us.westinghouse.com</i>
<i>Warren Bamford</i>	<i>Advisory Engr.</i>	<i>Westinghouse</i>	<i>412-374-6515</i>	<i>bamforwh@westinghouse.com</i>
<i>Wayne Sifre</i>	<i>Reactor Inspector</i>	<i>NRC/RIN/DRS-EMB</i>	<i>817-860-8193</i>	<i>wcs@nrc.gov</i>
<i>Charles Marshall</i>	<i>Chief, Engrs. + Maint Branch</i>	<i>NRC/RIN/DRS-EMB</i>	<i>817-860-8185</i>	<i>csm@nrc.gov</i>
<i>Heather Malinkowski</i>	<i>Materials Engineer</i>	<i>PSEG Nuclear, LLC</i>	<i>856-339-2202</i>	<i>heather.malinkowski@pseg.com</i>
<i>PICK LABOTT</i>	<i>PRIN. ENGR</i>	<i>PSEG NUCLEAR</i>	<i>856-339-1094</i>	<i>RICHARD.L.A.BOTT@PSEG.COM</i>

PUBLIC MEETING WITH NUCLEAR ENERGY INSTITUTE (NEI) AND EPRI MATERIAL RELIABILITY PROGRAM (MRP)
November 27, 2001

NAME	TITLE	ORGANIZATION	TELEPHONE	E-MAIL
Gary Moffatt	Mgr Design Engineering	SCE & G	803-345-4031	gmoffatt@sca.nv.com
DARL S. HOOD	SR. PROJ. MGR	PDIII-1/NRR	301-415-3049	dsh@mhc.gov
James A. Davis	Materials Engr	NRR/EMCB	301-415-2713	jad@nrr.gov
Eric Schoonover	System Engineer	S.C.E.	949-368-9693	schoonej@songs.sce.com
Robert A. Hermann	SA Consulting Eng.	SIA	540-710-6717	rhermann@netgate.net
HERB FONTECILLA	REG. AFFAIRS ADVISER	DOMINION	703-838-2314	herb.fontecilla@dom.com
Christine King	Mgr, MRP	EPRI	650-855-2605	cking@epri.com
VAUGHN WAGONER	Chief Mech Engr	CP&L	919-546-7959	Vaughn.wagoner@pan.marl.com
GJenn White	Engineer	Dominion Engineering, Inc.	703-790-5544	gwhite@domeng.com
Iud Cocoma	PM	NEI	202-739-8085	loc@nei.org
Chuck Welty	Dir. Tech Apps	EPRI	650-855-2821	cwelty@epri.com
Jim Bennetch	Dominion Generation	Materials/ISI Engineering	804-273-3169	Jim_Bennetch@dom.com
Tom Alley	SR ENGINEER DUKE ENERGY	DUKE ENERGY	704-392-9338	ctalky@duke-energy.com
M.R. Robinson	Mgr Matls, Metallurgy	Duke Energy	704-373-3522	MRRobins@duke-energy.com
R. Hardies	metallurgical consultant	CCNPP	410 495 6577	Robert.O.Hardies@CCNPP.com
R. Scott Beggs	Engineer	FPL	561-694-4207	scott_beggs@fpl.com
Tom HARRISON	Reporter	McGraw-Hill	202- 886 ³⁸³ 7165	tom-harrison@platts.com
T. Satyan Shama	Principal Engineer	AEP	616-697-5143	tsatyan-sharma@aep.com
DENNIS WEAHLAND	FRSINT Engineer	FIRST ENERGY	724-682-5958	WEAHLAND@FIRSTENERGY.COM

PUBLIC MEETING WITH NUCLEAR ENERGY INSTITUTE (NEI) AND EPRI MATERIAL RELIABILITY PROGRAM (MRP)
November 27, 2001

NAME	TITLE	ORGANIZATION	TELEPHONE	E-MAIL
TIM HERRMANN	Supt ENGR.	AMERENUE	(573)676-8241	teherrmann@cal.Ameren.com
JOHN HAMILTON	MGR CENTRAL ENGR	ENTERGY NUCLEAR	601/368-5385	Jhamil2@entergy.com
Jeff Beattie	Reporter	Energy Daily	202/662-9739	jbeattie@energypublication.com
Deann Raleigh	LIS Client Mgr.	LIS, Sciencetech	301 258-2551	drateigh@sciencetech.com
Noel Dublet	SR. Staff Eng	ACRS	415-6888	NFD@NRC.GOV
E. Kim Kietzman	Project Mgr.	EPRI	704 547-6163	KKIETZMA@EPRI.com
ED HACKETT	ASST. CHIEF NRC/RES/MEB	NRC	301-415-5650	EMH1@NRC.GOV
Althea Wyche	SERCH Licensing EPRI	SERCH Licensing/Bechtel	(301) 228-6401	awyche@bechtel.com
Shotaro Mori	Manager	The Kansai Electric Power, DC office	202-659-1138	mori@kansai.com
BARRY ELLIOT	SR. MATL. ENG	NRC/NRR/DE	301 415 2709	BSE@NRC.GOV
Wallace Norris	Mech Eng	NRC/RES/DES	701 415 6796	wen@nrc.gov
Nilesh Chokshi	Chief, materials Eng. Bridges	NRC/RES	301 415-0190	nccl@nrc.gov
Carol Moyer	Materials Engineer	NRC/RES/DET/MEB	301-415-6764	cem3@nrc.gov
Debbie Jackson	Sr. Materials Eng	NRC/RES/DET/MEB	301-415-5887	daj1@nrc.gov
Frank COFFMAN	Sr Tech AD	NRC/RES/DET/MEB	301-415-5704	fco@nrc.gov
JIN W. CHUNG	Sr. Risk Analyst	NRR/DSCA/PSPR	301-415-1071	JWC2@NRC.GOV
Steve Fyfe	Advisory Engineer	Framatome ANP	412 264 1610	sfyfitch@Framatech.com
Ken Yoon	Technical Consultant	Framatome ANP	434 832 3280	kyoon@framatech.com
Raj Pathania	Proj Mgr	EPRI	650 855 2998	Rpathania@epri.com

MRP Alloy 600/82/182 Status Update

Larry Mathews, Southern Nuclear
Raj Pathania, EPRI

November 27, 2001
NRC Offices, Rockville, MD

MRP- A600 ITG 1



Agenda


- Alloy 600 MRP Overall Plan
 - Flowchart Overview
 - Alloy 82/182 Butt Welds
 - Activities to Date
 - Future Plans
 - Alloy 600 RPV Head Penetrations
 - Current Inspection Status
 - Future Inspection Plans
 - Risk Assessment
 - Crack Growth Rates
 - Inspection NDE Status
 - Repair Plans
- Communications
- TGSCC
 - MRP Introduction
 - Owner's Groups

MRP- A600 ITG 2



MRP Alloy 600

November 27, 2001



ALLOY 82/182 BUTT WELDS: Activities to Date and Future Plans

Alloy 82/182 Butt Weld Activities

- MRP 44 Part –1, Interim Report
 - Submitted April, 2001
 - Primary Conclusions
 - Cracking predominately axial
 - Axial crack growth bounded
 - Significant margin to critical flaw size
 - Boric acid corrosion not a significant concern
 - Staff Response June, 2001
 - Low probability of near term failure
 - More work needed in areas of
 - Identification/ranking of susceptible areas
 - Crack growth
 - Leak Before Break
 - NDE methods
 - Multiple initiation sites in welds
 - Circumferential cracking

MRP- A600 ITG 5



Alloy 82/182 Butt Weld Activities (cont)

- Major Alloy 82/182 Butt Weld locations identified in MRP-44, Part 1
 - Typical locations (see next slide)
 - Significant variation among manufacturers
 - Owners' Groups to prioritize, and identify other locations
 - Stresses, temperature, consequences of failure, etc.
 - Some work already completed
 - Previous operating history
 - License renewal activities
 - Results to be evaluated for further inspection recommendations

MRP- A600 ITG 6



Example of Butt Weld Location Data

Location	Quantity	Nozzle Materials	Weld Material	Pipe Material	Est. Peak Temp. (°F)	Nominal Size
PZR surge nozzle weld	1	CS/SS/182	82/182	SS	650	10"
PZR pressure relief nozzle weld	3	CS/SS/182	82/182	SS	650	2.5" (ID)
RV CRDM motor tube welds (2)	69	LAS/82	82	SS	350	~3.5" (ID)
RV core flood nozzle weld	2	LAS/SS/82	82	SS	575	14"
RCS piping surge nozzle weld	1	CS/SS	182	SS	604	10"
RCS piping RCP inlet weld	4	CS/SS	182	SS	575	28"
RCS piping RCP outlet weld	4	CS/SS	182	SS	575	28"
RCS piping decay heat nozzle weld	1	CS/SS	182	SS	604	12"
RCS piping HPI nozzle weld	4	CS/SS/82	182	SS	575	2.5"
CFT outlet nozzle weld	1	CS/SS/82/182	182/82	SS	120	14"

MRP- A600 ITG 7



Alloy 82/182 Butt Weld Activities (cont)

- Crack Growth being addressed by Expert Panel
 - Discussed later
- LBB Applicability Evaluation Underway
 - Preliminary report due 12/01
 - Final results to be incorporated into the final safety assessment
- Improved NDE
 - EPRI Report issued on Automated UT of ID Butt Weld
 - PDI for other Butt Welds
 - NRC interaction with PDI
 - DM welds have to be qualified by Nov 2002
- Other areas to be addressed in 2002

MRP- A600 ITG 8



Alloy 82/182 Butt Weld Inspections

- Butt weld inspections continue to be made
 - Spring 2001
 - 61 Butt Welds Inspected
 - 49 VT and/or PT exams (*insulation removed for PT*)
 - 23 UT
 - No evidence of 182 cracking reported
 - Fall 2001
 - 31 Butt Welds Inspected
 - 31 VT and/or PT exams (*insulation removed for PT*)
 - 9 UT exams
 - No evidence of 182 cracking reported

MRP- A600 ITG 9



Alloy 82/182 Butt Weld Inspections

- Spring 2002 Inspection Plans
 - 88 Butt Welds Planned for Inspection
 - 68 VT and/or PT exams
 - 20 UT

MRP- A600 ITG 10



Alloy 82/182 Butt Weld Inspections

- Summary
 - Inspection results to date support interim safety significance conclusions
 - low probability of near term failure
 - Inspections continue as part of Section XI
 - Volumetric and surface exams
 - Insulation removed
 - GL88-05 walkdowns with enhanced awareness
 - 82/182 locations identified and being evaluated
 - Coordinated through OGS
 - Schedule for completion based on results of evaluations – target 3rd qtr, 2002

MRP- A600 ITG 11



RPV HEAD PENETRATIONS: Inspection Status and Plans

MRP- A600 ITG 12



Current Inspection Status *Inspection Overview*

- Two types of inspections have been performed: Visual for leakage and NDE for cracks
- Credit is only taken for effective visual inspections performed since December 2000
- Guidance provided for spring and fall 2001 inspections
- Non-Visual NDE (ECT, UT, PT) inspections include:
 - Inspections performed to assess condition without prior indication of cracks/leaks
 - Inspections performed in response to leaks
 - Determine source of leak
 - Assess extent of condition on non-leaking nozzles

MRP- A600 ITG 13



Current Inspection Status *Conclusions From Visual Inspections*

- Based on the <5 EFPY category, there are significantly more leaks from nozzles in B&W design plants than in non-B&W design plants (6% vs 1%)
- Leaks in B&W design plants
 - Have been from cracks in the nozzle base metal and welds
 - Have included circumferential cracks above the J-groove weld
- Leaks to date in non-B&W design plants have been limited to the J-groove welds in one plant fabricated by Rotterdam Dockyard Company

MRP- A600 ITG 14



Current Inspection Status Plants With Effective Visual Insp. Since 12/00

Bulletin 2001-01	B & W Plants					Non B & W Plants				
Category	Plant Name	Inspected	Leaks	% Leaks	Circ Above	Plant Name	Inspected	Leaks	% Leaks	Circ Above
Plants < 5 EFPY Relative to Oconee	Oconee 1	69	1	1.4%	0	North Anna 1	65	0	0.0%	0
	Oconee 2	69	4	5.8%	1	Robinson 2	69	0	0.0%	0
	Oconee 3	69	9	13.0%	3	Surry 1	65	2	3.1%	0
	ANO-1	69	1	1.4%	0					
	TMI-1	69	5	7.2%	0					
	Totals =>	345	20	5.8%	4	Totals =>	199	2	1.0%	0
Plants 5-30 EFPY Relative to Oconee	Crystal River 3	69	1	1.4%	1	Turkey Point 3	65	0	0.0%	0
	Totals =>	69	1	1.4%	1	Farley 1	69	0	0.0%	0
						Farley 2	69	0	0.0%	0
						Calvert Cliffs 2	8	0	0.0%	0
						St. Lucie 1	2	0	0.0%	0
						SONGS 3	34	0	0.0%	0
						Beaver Valley 1	65	0	0.0%	0
						Salem 1	78	0	0.0%	0
						Kewaunee	40	0	0.0%	0
						Prairie Island 1	40	0	0.0%	0
						Totals =>	470	0	0.0%	0
Plants >30 EFPY Relative to Oconee						McGuire 1	11	0	0.0%	0
						Totals =>	11	0	0.0%	0
	Totals =>	414	21	5.1%	5	Totals =>	680	2	0.3%	0

Leaks are from base and weld metal cracks

Leaks are from weld metal cracks

Note: Values above do not reflect results of current Oconee 3, Surry 2 and North Anna 2 inspections. Results of these inspections are still being evaluated.

MRP- A600 ITG 15



Current Inspection Status Conclusions from Non-Visual NDE Inspections

- NDE inspections prior to December 2000
 - Were focused on the nozzle inside surface where cracks had been discovered in France and Sweden
 - Other than a single nozzle with a maximum 0.27" deep crack at Cook 2, only a few nozzles had shallow axially oriented craze type cracks
- NDE inspections performed in response to leaks after December 2000
 - Confirmed source of leaks through either nozzle wall or welds
 - Confirmed presence of five nozzles with circumferentially oriented cracks above the J-groove weld
- Formal results have not yet been reported for three plants (Oconee 3, North Anna 2, Surry 2) that performed NDE inspections this fall

MRP- A600 ITG 16




Current Inspection Status Plants With Non-Visual NDE Inspections

Reason for Inspection	Plant Name	Category	Date	Leaks	Inspected	Method	Cracks	
							Nozzles	Circ Above
Planned Inspections Prior to Dec. 2000	Point Beach 1	5-30	Apr-94	0	49	49 ID ECT	0	N/A
	Oconee 2	<5	Oct-94	0	69	69 ID ECT, 2 UT	6-13 - craze	N/A
	Cook 2	5-30	Oct-94	0	71	71 ID ECT, 1 UT	cluster 0.27" deep	N/A
	Palisades	5-30	1995	0	8	8 ID ECT	0	N/A
	North Anna 1	<5	Feb-96	0	20	20 ID ECT	0	N/A
	Cook 2	5-30	Mar-96	0	5	5 ID ECT	confirmed '94	N/A
	Oconee 2	<5	Apr-96	0	2	2 ID ECT	confirmed '94	N/A
	Millstone 2	5-30	Aug-97	0	77	77 ID ECT, 1 UT	1 - craze	N/A
	Ginna	5-30	Oct-99	0	37	37 ID ECT, 1 UT	1 - craze	N/A
	Oconee 2	<5	Nov-99	0	8	8 ID ECT	confirmed '94, '96	N/A
				Totals =>	0	331		1 noz w/ 0.27" deep
In Response to Leaks	Oconee 1	<5	Nov-00	1	18	8 ECT, 18UT	0 (8 - craze)	0
	Oconee 3	<5	Feb-01	9	18	18 ECT/UT, 9 PT	10 (18 - craze)	3
	ANO-1	<5	Mar-01	1	1	1 ECT/UT/PT	1	0
	Oconee 2	<5	Apr-01	4	4	4 ECT/UT/PT	4	1
	Crystal River 3	5-30	Oct-01	1	9	9 UT	1	1
	Surry 1	<5	Oct-01	2	16	16 UT, 14 PT	0	0
	TMI-1	<5	Oct-01	5	12	12 UT/PT	7	0
	North Anna 1	<5	Oct-01	0	30	30 ECT, 8 UT, 4 PT	6 (4 - craze)	0
			Totals =>	23	108		29 (30 - craze)	5
Ongoing Inspections Fall 2001 (results not yet available)	Oconee 3	<5	Nov-01					
	Surry 2	<5	Nov-01					
	North Anna 2	<5	Nov-01					

MRP- A600 ITG 17




Ranking with Inspection Results



MRP- A600 ITG 18



Ranking with Inspection Results



MRP- A600 ITG 19



Current Inspection Status Overall Inspection Conclusions

- Significant nozzle cracking has been limited to B&W designed/fabricated plants with B&W Tubular Products nozzle material
 - Most of the leaks (26 of 28) have occurred in these plants
 - The only detected circ cracks above the J-groove weld have occurred in these plants
 - All of these plants will have been inspected by Spring 2002
- Leaks due to weld cracks have occurred in some B&W designed/fabricated heads and one head fabricated by Rotterdam Dockyard Company
- Top head visual inspections are a cost and radiation exposure effective means of identifying leaks prior to there being a risk of rupture

MRP- A600 ITG 20



Industry Inspection Plans Overview

- There are three main elements to the inspection plan
 - Visual or non-visual NDE examinations of all nozzles in plants with < 30 EFPYs to Oconee 3 by the end of the Spring 2003 outage season

Time	Visual	non-visual NDE
Spring 01	12	4
Fall 01	12	8
Spring 02	13	6
Fall 02	7	4
Spring 03	1	2

- Sufficient non-visual NDE examinations to assess condition and improve understanding of cracking
- Risk assessment demonstrating that the increase in predicted core damage frequency resulting from RPV head nozzle PWSCC is within regulatory limits

MRP- A600 ITG 21




Potential Plant Groupings

- Inspection data to date suggest that there may be differences in material susceptibilities
- For tracking and evaluation of data, plants with less than 30 EFPYs to reach Oconee have been separated into five groups by material type and vessel fabricator
 - B&W design plants with B&WTP materials fabricated by B&W
 - Plants with B&WTP materials fabricated by others
 - Plants with Huntington materials
 - Plants with Standard Steel and possibly some Huntington materials
 - Plants with other materials (Sandvik, Westinghouse, Aubert et Duval and C.L. Imphy)
- Current inspection plans will provide information for all groups

MRP- A600 ITG 22




Plan for Future Inspections All Plants with <5 EFPY Relative to Oconee



MRP- A600 ITG 23




Plan for Future Inspections All Plants with 5-30 EFPY Relative to Oconee



MRP- A600 ITG 24



Plan for Future Inspections All Plants with <30 EFPY Relative to Oconee



Summary Regarding Planned Inspections

- Significant top head visual inspections and non-visual NDE examinations have been completed and more will be performed over the next year
- The inspections have been focused on those plants with the greatest susceptibility
- Inspections are planned for all five categories of material to assess the material condition
- Currently planned inspections will challenge existing capacity

MRP- A600 ITG 26



Refinement of Inspection Plan

- As inspection data are compiled, the results will be assessed to determine the need for modifications to the plan
- Still need to address
 - Reinspection frequency and scope
 - Sampling versus 100%
 - Reinspection requirements while permanent repairs are implemented
 - Post-repair inspections
 - How the picture changes with time

MRP- A600 ITG 27



RPV HEAD PENETRATIONS: Risk Assessment

MRP- A600 ITG 28



Risk Assessment for RPV Head Nozzles

- The industry inspections will be supported by an MRP prepared risk assessment
- The risk assessment expected to demonstrate that the planned inspections will maintain core damage frequency within applicable Reg Guide criteria
- The risk assessment schedule is as follows:
 - Basic risk assessment approach is outlined herein
 - Results will be discussed with the NRC during a proposed technical meeting in January 2002
 - Risk assessment report will be delivered to NRC (Target: February 2002)

MRP- A600 ITG 29



Risk Assessment *Methodology*

- Prediction of time to leakage using temperature corrected Weibull statistics for each group
- Required remaining ligament based on limit load analysis
- Time for leak to result in rupture based on crack growth evaluation and deterministic/probabilistic fracture mechanics modeling
- Probability of crack detection prior to leak and leak detection prior to rupture based on inspection plan and analysis
- Core damage frequency assuming small/medium break LOCA
- Effect of collateral damage

MRP- A600 ITG 30



Risk Assessment Schedule and Interaction

- Schedule for Completion
 - CGR for Alloy 600 – Jan 2002
 - Beta Version of PFM Model (B&W Plants) – Dec 2001
 - CCDP from each utility – Dec 2001
 - Collateral Damage – Dec 2001
 - Draft of Risk Assessment
 - Preliminary review with NRC - Jan 2002
 - Final Report – Feb 2002
- Interactions with NRC
 - Crack growth expert panel
 - Review of PFM model
 - More interaction desired on key parameters

MRP- A600 ITG 31



RPV HEAD PENETRATIONS: Crack Growth Rates

MRP- A600 ITG 32



Crack Growth Rates for Evaluating PWSCC of Alloy 600 Vessel Head Penetration Material (MRP-055): Overview

- Crack Growth Review Team ('Expert Panel') Meetings
- Environment in OD Crevice
- Crack Growth Database
- Crack Growth Screening Criteria
- MRP Crack Growth Rate Curves
- Application of Curves for Evaluation of Flaws
 - Deterministic Evaluation
 - Probabilistic Evaluation
- Conclusions
- ASME Interaction

MRP- A600 ITG 33



Crack Growth Review Team

- MRP assembled a team of international experts on materials and chemistry issues related to PWSCC of Alloy 600
- A kick-off meeting was held on August 10, 2001 during the 10th International Symposium on Environmental Degradation of Materials in Lake Tahoe, NV
- A three day follow up meeting held on October 2-4, 2001 in Airlie, Va to:
 - Define the Annulus Environment of a Leaking Head Penetration
 - Review available CGR data on Alloy 600 & Alloy 182/82 Weld Materials in PWR Primary Water and in Annulus Environment
 - Define screening criteria for CGR data for flaw evaluation, focusing on data quality and consistency
 - Recommend a suitable approach for CGR curves for flaw evaluation

MRP- A600 ITG 34



Define OD Annulus Environment

- Oxygenated crevice environment highly unlikely because:
 - Back diffusion of oxygen is too low compared to counter flow of escaping steam
 - Oxygen consumption by metal walls would further reduce concentration
 - Presence of hydrogen from leaking water and diffusion through upper head results in a reducing environment

MRP- A600 ITG 35



Define OD Annulus Environment

- Most likely environments
 - Hydrogenated superheated steam if pressure drop within SCC crack
 - Normal PWR water if boiling transition well above J weld
 - Concentrated PWR primary water if boiling at the exit of SCC crack
 - pH_T between 4 and 9.4 based on MULTEQ calculations
 - Actual pH_T range expected to be narrower due to precipitation of complex lithium-iron borates
 - A French experiment simulating a leak detected such borate compounds and estimated that pH_T of the liquid phase was between 7-8
 - Cleaning practices followed during assembly of penetrations should minimize contamination by sulfates and chlorides

MRP- A600 ITG 36



CGR in OD Annulus Environment

- A study on the effect of pH_T on crack growth rates in Alloy 600 shows that:
 - No significant effect between pH_T of 5 to 7.5
 - An increase of a factor of 1.75 between pH_T of 7.1 to 9.4
- The CGR in the OD crevice environment is expected to be similar (within a factor of 2) to that in the normal PWR environment with a pH_T of 6.9-7.4

MRP- A600 ITG 37



MRP Crack Growth Rate Database for Alloy 600

- Domestic and Overseas material suppliers
 - B&WTP, Huntington, INCO, Standard Steel
 - Creusot-Ondaine, Creusot-Imphy, Tecphy, Arbed, VDM, Schneider-Creusot, Sandvik, Sumitomo Metal
- Multiple product forms
 - Thick walled tube
 - Forged bar
 - Rolled bar
 - Forged plate
 - Rolled plate

MRP- A600 ITG 38



MRP Crack Growth Rate Database for Alloy 600

- Multiple Labs
 - Westinghouse, U. S.
 - EdF, France
 - CEA, France
 - Studsvik, Sweden
- Crack Growth Tests
 - Twenty three heats
 - 130 data points
 - Actively loaded compact tension specimens
 - Displacement loaded WOL specimens
 - K range of 14.8 to 46.5 MPa√m
 - Temperature range of 290 to 363° C (554 to 686 °F)
 - Average crack growth rates

MRP- A600 ITG 39



Crack Growth Screening Criteria

- Material within specifications including condition/heat treatment
- Composition within material specifications
- Mechanical strength properties
- ASTM specimen size criteria
- Straightness criteria and crack front mapping
- Standard procedure for welds
- Environment (Li, B, and H₂ concentrations; hydrogen control; temperature; ECP)
- Loop configuration (e.g., once-through, refreshed, static with H₂ control) and flow rate
- Water chemistry confirmation (e.g., Cl, SO₄)
- Crack length confirmed by destructive examination
- Transgranular fraction on fractograph
- Fraction SCC along crack front
- Changing conditions during a test?
- Constant load versus constant displacement (e.g., wedge loading) versus cyclic loading
- Load during "cool down"
- Crack length versus time data
- SCC crack increment
- Precision on measurement of crack length increase

MRP- A600 ITG 40




Development of CGR Curves

- Develop CGR vs. K power law relationship of the form $da/dt = A(K-9)^n$ for one heat with a large number of data points
 - Best fit exponent $n = 1.11$
- Develop Log-Normal Distribution Fit of Mean Power-Law Constants for all 23 Alloy 600 Heats Assuming Best-Fit Exponent of 1.11
- Develop appropriate CGR curves for
 - Deterministic evaluation of actual axial flaws (sized by NDE) to make run/repair decisions
 - Deterministic evaluation of hypothetical circumferential flaws on the OD above the weld
 - Probabilistic evaluation of hypothetical circumferential flaws on the OD above the weld

MRP- A600 ITG 41



Log-Normal Distribution Fit of Log-Mean Power-Law Constants for 23 Alloy 600 Heats



MRP- A600 ITG 42




Crack Growth Rates Tentative Conclusions

- The CGR in the OD annulus environment is expected to be similar to (within a factor of two) to that in the normal PWR environment
- MRP recommends the following crack growth rates for Alloy 600 vessel head penetrations:
 - For deterministic evaluation of growth of actual axial flaws to make run/repair decisions use the MRP 75th percentile curve
 - For deterministic evaluation of circumferential flaw growth of hypothetical flaws in the OD annulus environment use the MRP 95th percentile curve
 - For probabilistic evaluation of circumferential flaw growth of hypothetical flaws in the OD annulus environment use the MRP mean curve based on all 130 data points from 23 heats with the CGR variability treated statistically
- It is expected that OD circumferential flaws above the weld will be repaired
- Report MRP-055 covering Alloy 600 CGRs to be completed Jan. 2002
- Subsequent MRP report will address CGRs in Alloy 182/82 weld metal

MRP- A600 ITG 43




Westinghouse, Studsvik, EDF, and CEA Lab Data for Alloy 600 with MRP CGR Curves



MRP- A600 ITG 44




Comparison of MRP Curves with the NRC 95/50 (B) Curve and the Modified Scott Curve



MRP- A600 ITG 45



Comparison of MRP Curves with the EDF "Mean" Curve Based on EDF Plant CGR Data




MRP- A600 ITG 46



C06


Crack Tip Stress Intensity Factor Estimated by NRC Assumed to Produce the Circumferential Crack Growth Results Shown in Following Figures



MRP- A600 ITG 47




Circumferential Crack Growth Rates for the MRP Curves and the NRC 95/50 Curve at the Maximum U.S. Head Temperature of 605°F



MRP- A600 ITG 48




Calculated Operating Time for an Initial 20° Circumferential Crack to Grow to a Larger Size at the Maximum U.S. Head Temperature of 605°F



MRP- A600 ITG 49

Calculated Remaining Operating Time for a Circumferential Crack to Grow to the 3x Limit Load Condition at the Maximum U.S. Head Temperature of 605°F



MRP- A600 ITG 50

C08

ASME Interaction

- ASME Section XI
 - Established task group to evaluate need for code changes as a result of V. C. Summer and reactor head penetration concerns
 - Kickoff at August 2001 Section XI meeting
 - Will meet again at December meeting (12/11)
 - Focus on head penetrations initially
- Liaison Between MRP and TG Established

MRP- A600 ITG 51



RPV HEAD PENETRATIONS: Inspection NDE Status

MRP- A600 ITG 52



2001 MRP Inspection Tasks: RPV Head Nozzles

- Provide up-to-date lessons learned from industry events
- Identify and evaluate available NDE technologies using existing and new mockups
 - Faster, more economical inspection
- Continue evaluations to support inspections in 2002 and beyond
- Maintain database of inspection schedules/results/issues
- Develop demonstration process
 - Short-term to address Fall '01 inspections
 - Longer-term approach
 - More comprehensive tube mock-ups
 - Flaw sizing
 - Attachment weld inspection
- Provide guidance for top of the head visual inspections

MRP- A600 ITG 53



Demonstration Approach

- Objective
 - Demonstrate capability to detect and locate OD-initiated PWSCC in CRDM head penetration base material
 - Previous program implemented ~ 1994 addressed ID-initiated cracking only
- Scope of Current Demonstration Program
 - Base material PWSCC (weld not addressed at the present time)
 - OD-Initiated flaws
 - Axial and circumferential cracking addressed

MRP- A600 ITG 54




MRP Demonstration Approach

- Two parts to the demonstration
- Both parts must be completed according to published MRP protocol (given to all vendors)
- Part I — Detection of real PWSCC
 - Use remnants of Ocone penetrations containing PWSCC
 - Clusters, isolated cracks, various orientations & sizes (3mm deep and larger)
 - Small pieces, can be hard to scan with full automated systems
 - Establish basic procedure essential variables
- Part II — Full-scale, welded mockup
 - OD notches
 - Establishes capability to scan using essential variables identified in Part I
 - Evaluates flaw location capability with respect to weld

MRP- A600 ITG 55




One of the Ocone Samples Used in the Demonstrations



MRP- A600 ITG 56



Notch Layout in the Notch Mockup



MRP- A600 ITG 57



Current MRP Demonstrations

- Two demonstration activities conducted to date
 - Wesdyne
 - Blade-probe UT
 - Framatome
 - Blade-probe UT
 - “Top-down” tool for open penetrations
- Both vendors detected circumferential OD flaws in the tube above the weld
- One vendor has additionally demonstrated:
 - Detection of OD axial flaws in the tube
 - Detection of OD axial flaws in the tube over the weld (most challenging)

MRP- A600 ITG 58



Demonstration Results

- Both vendors have performed their own demonstrations of technology for detecting flaws on the surface of the attachment weld
- Tecnatom demonstration scheduled for early December
 - ID flaw qualification (97-01)
 - Blade-probe UT

MRP- A600 ITG 59



Next Steps & Tasks Under Consideration

- Design additional mockups
 - Flaws
 - Size
 - Type
 - Location
 - Orientation
 - Number
 - J-Groove weld flaws
 - Remote PT
 - Other NDE
 - Surface methods
 - Volumetric
- Tiger Team
 - Meeting 11/28 to decide on these issues
 - Made up of committee members from Assessment and Inspection
- Update visual guidance based on recent experience
 - Available for Spring 2002 outage

MRP- A600 ITG 60



REPAIR PLANS

MRP- A600 ITG 61



Repair & Mitigation Committee Status

- **OBJECTIVE:**
Investigate, assess, and develop Repair and Mitigation options
 - Develop generic topical reports & relief requests for qualified Repair and Mitigation processes
 - Investigate, evaluate, stimulate, and coordinate industry research & development into effective Repair, Mitigation, and Prevention strategies
- **STATUS :**
In Early Spring 2002, publish a report on Repair and Mitigation options

MRP- A600 ITG 62



R&M Industry Options

- Change Head Temp.
- Mechanical Stress Improvement Process — Westinghouse / AEA
- Zinc Injection
- Underwater Welding
- MRP Report: Alloy 600 PWSCC Mitigation Techniques

MRP- A600 ITG 63



Generic Relief Requests Under Consideration

- Use of Alloy 52/152 Weld Metal
- CRDM Embedded Flaw / Ambient Temperbead Repair Method
- CRDM Relocate Pressure Boundary Repair Method
- Mechanical Stress Improvement Process

MRP- A600 ITG 64



Communications

- Communication Improvements
 - Periodic phone calls
- Topics
 - Crack Growth Rate
 - Flaw Acceptable Criteria
 - NRC Research on PFM Analysis
 - Inspection Capabilities
 - Joint Sponsorship with NRC Research
 - Mitigation/initiation testing
 - Harvesting a CRDM
 - Boron testing

MRP- A600 ITG 65



TGSCC

MRP- A600 ITG 66



TGSCC

- Most recent event was the CEDM housing leakage discovered at Palisades in summer 2001
 - Part through-wall cracks also found in numerous housings
 - Cracks predominantly axial, but some circumferential cracks present
- Root Cause Recently Received
- NDE Center NDE Review
 - Joint Effort of MRP, PDI, NDE Center & NMC
 - Reviewed methods/results/correlations
 - Some cracks detected, others not
 - UT Procedure neither optimized nor qualified for the particular application
 - Design-specific geometry issues affected UT
 - Limited number of units are expected to have this configuration
 - More experimental work is proposed at NDE Center to address detectability in weld
- TGSCC Currently Being Assessed by OGS
 - Designs in Upper CRDM/CEDM area different

Palisades TGSCC Leaks B&WOG Activities

NRC/MRP Alloy 600 Meeting
November 27, 2001
David Whitaker
Chairman, B&WOG Materials Committee

1

Palisades TGSCC Leaks B&WOG Activities

ξ The B&W Owners Group Materials Committee initiated a project in October following the Brian Sheron September 14, 2001 letter to NEI, "Request for Meeting to Discuss Potential Industry Activities Related to CRDM TGSCC Leakage Found At Palisades"

2

Current B&WOG Activities

The project involves the following:

- Review CRDM housing designs used at B&W plants and identify configurations of weld junctions
- Identify areas of stagnant flow within CRDM housing
- Identify plant venting procedures and practices
- Catalog CRDMs removed from service for possible NDE
- Prepare a plan for performing NDE on CRDMs removed from service

3

Project Status

- The B&WOG Materials Committee Completed 2 reports in 1998 which provide the design details of the CRDM Motor Tubes (Housings)
 - BAW-2326, June 1998 and Addendum 1 to BAW-2326
 - These reports were prepared in response to the Prairie Island CRDM housing leak (fabrication induced weld defect)
 - The data and information contained in these reports provide the basis for reviewing the applicability of the "Palisades" findings
- The CRDM Motor Tube Venting Procedures, documented in 1994, are being updated
- CRDM Motor Tubes removed from service are being catalogued for possible NDE
 - Both Type "A" and "C" design motor tubes have been identified
- LERs and supplementary information are being reviewed: Palisades, Ft. Calhoun, other

4

CRDM Motor Tubes Removed from Service

- Design Type "A"
 - ONS-2 33-35
 - CR-3 8-9
 - ANO-1 one (1) Type "B"; Type "A" motor tube
- Design Type "C"
 - CR-3 one (1) Type "C"

5

WESTINGHOUSE OWNERS GROUP NRC INDUSTRY MEETING NOVEMBER 27, 2001

II. WOG PRESENTATION

- Palisades TGSCC Issue
 - WOG Program Plan
 - Identify the joint configurations for all the Westinghouse domestic plants for the CRDM tubes above the head. This would include all the joints above the butt weld to the Alloy 600 head penetration tubes.
 - All Westinghouse Plants: No full penetration welds above the head except one dissimilar metal weld (A600 to SS)
 - Confirmed from design manufacturing center - EMD Cheswick
 - Identify WOG plant venting practices/history
 - Evaluate Palisades metallurgical examination/root cause. Consider supplemental examinations, as appropriate
 - Document CRDM housing flaw tolerance
 - Review industry information on TGSCC
 - Provide brief summary report / white paper

CEDM Stainless Steel (TGSCC) Update

- CEOG performing work to identify potential susceptible regions/conditions:
 - stainless steel applications in RCS pressure boundary
 - flow stagnation and venting practices, history
 - update CEDM housing inspection results
 - evaluate Palisades root cause report and compare findings to conditions in remaining plants
- Expectation is to be able to determine plants susceptibility to TGSCC and recommend next steps

CEDM Stainless Steel (TGSCC) Update

- If TGSCC susceptibility is found to be likely in other plants, planning for inspections is anticipated:
 - CEDM housing NDE from ID has been demonstrated
 - Requires disassembly
 - Detection only, depth sizing limited by metallurgy
 - Development of CEDM housing NDE from OD is proposed
 - prepare axial and circumferential-oriented crack samples
 - develop OD UT techniques for detection of ID TGSCC
 - Pending CEOG/Plant action