

UNITED STATES NUCLEAR REGULATORY COMMISSION REGION IV 611 RYAN PLAZA DRIVE, SUITE 400 ARLINGTON, TEXAS 76011-8064

FEB - 7 2002

Mr. C. L. Terry, Senior Vice President & Principal Nuclear Officer
TXU Generation Management Company LCC, Managing General Partner for TXU Generation Company LP
ATTN: Regulatory Affairs Department
P.O. Box 1002
Glen Rose, Texas 76043

SUBJECT: SUMMARY OF MEETING REGARDING UPDATE ON ELECTRIC RELIABILITY COUNCIL OF TEXAS, INC. (ERCOT) STRUCTURE AND OPERATIONS AND MAINTAINING TEXAS NUCLEAR PLANT DESIGN BASES

Dear Mr. Terry:

This refers to the meeting conducted in the Region IV office on January 24, 2002. This meeting was held to discuss changes to ERCOT's structure and operations to support the Texas nuclear plants' design bases given the current deregulated electrical industry environment in Texas.

The meeting was informative in providing insights into the relationships, including agreements and communications protocols, that exist between the qualified scheduling entities, the power generating companies, the load serving entities, the transmission and distribution service providers, and ERCOT, the grid manager, that exist to ensure that the design bases are maintained for both Comanche Peak Steam Electric Station and South Texas Project.

In accordance with 10 CFR 2.790 of the NRC's "Rules of Practice," a copy of this letter and its enclosures will be made available electronically for public inspection in the NRC Public Document Room or from the Publicly Available Records (PARS) component of NRC's document system (ADAMS). ADAMS is accessible from the NRC Web site at http://www.nrc.gov/reading-rm/ADAMS.html (the Public Electronic Reading Room).

Should you have any questions concerning this matter, we will be pleased to discuss them with you.

Sincerely,

Andno

David N. Graves, Chief Project Branch A Division of Reactor Projects

TXU Generation Company LP

Enclosures:

1. Attendance List

2. Licensee Presentation

CC:

Roger D. Walker Regulatory Affairs Manager TXU Generation Company LP P.O. Box 1002 Glen Rose, Texas 76043

George L. Edgar, Esq. Morgan, Lewis & Bockius 1800 M. Street, NW Washington, D.C. 20036

G. R. Bynog, Program Manager/ Chief Inspector Texas Department of Licensing & Regulation Boiler Division P.O. Box 12157, Capitol Station Austin, Texas 78711

County Judge P.O. Box 851 Glen Rose, Texas 76043

Chief, Bureau of Radiation Control Texas Department of Health 1100 West 49th Street Austin, Texas 78756-3189

John L. Howard, Director Environmental and Natural Resources Policy Office of the Governor P.O. Box 12428 Austin, Texas 78711-3189

Sam Jones, Chief Operating Officer ERCOT 7620 Metro Center Drive Austin, Texas 78744

James A. Byrd, Vice President Grid Management ONCOR 2233-B Mountain Creek Parkway Dallas, Texas 75211-6716

ENCLOSURE 1				
MEETING ATTENDANCE				
LICENSEE/FACILITY	ERCOT/TXU/STPNOC/RELIANT ENERGY			
DATE/TIME	January 24, 2002 1:30 P.M.			
SUBJECT	Update on Electric Reliability Council of Texas, Inc. (ERCOT) Structure and Operations, and Maintaining Texas Nuclear Plant Design Bases			
NAME (PLEASE PRINT)	ORGANIZATION	TITLE		
STEVE ELLIS	TXU COMANCHE PEAR	OPERATIONS MANAGER		
i) AVIO RENCUIMO	STPNOC	OPERATIONS MANAGER		
W. F. Mookhock	STP NOC	Licensing		
Lee Westbrook	ONCOR	Grid Planning Manager		
EllisRankin	ONCOR	Grid Operation's Manger		
TOM PETERSON	TXU ENERGY TRADING	MgR, QSE & Disporte & Operations		
JEFF LAMARCA	TXU COMANCHE PEAK	MGR SYSTEM ENGINEERUN		
EVAN'S HEALOUL	STPHOC	Design Bain Engine		
IJAZ AHMAD	& TXU CPSES.	Design Baris Engineer.		
Martin Ryan	Relignt Energy	Manager Real Time Generation Conx		
PAUL ROCHA	RELIANT ENERGY	MANAGER, TRANSMISSION PLANNIN		
JOHN JONTE	RELIANT ENERGY	MANAGER, REALTMEDRUSTDSP		
SAM JONES	ERCOT	Chief Operaty Office		
JJ RELLEY JR	CBES NULLEAR	Vier President		
Mike Riggs	CASES Reg Attains	TXU		

Page 1 of 4

MEETING ATTENDANCE				
LICENSEE/FACILITY ERCOT/TXU/STPNOC/RELIANT ENERGY				
DATE/TIME	January 24, 2002 1:30 P.M.			
SUBJECT	Update on Electric Reliability Council of Texas, Inc. (ERCOT) Structure and Operations, and Maintaining Texas Nuclear Plant Design Bases			
NAME (PLEASE PRINT)	ORGANIZATION TITLE			
JERRY ZEMANEK	ONCOR	REGION MOR TRANS		
Vincent Meiron	TXU	SWITCHYARD Coordinator		
STEVE SMITH	TXU	SMARTORM III MAINT MGR		
PAUL SUMMERLIXI	ONCOR	GLEN AOSE TAANSMOSSION/ ADGA		
SAM FRANCIS	ONCOR	System Protection		
Todd Evans	TXU	Modification Manager		
JAMES MELFI	NRC	PROJECT ENGINGER		
Linda Smith	NRC	Branch Chief		
GREG Rick	SRC	Sourior Project Engineer		
Ross Owen	ONCOR	GRID Operations Supt.		
DON WOODLAN	TXU /STARS	Docket Licensing Manager		
William Johnson	NRC	Chief, Project Branch D		
John Malaychille	NRC	Reactor Inspector		
		· .		

MEETING ATTENDANCE				
LICENSEE/FACILITY	ERCOT/TXU/STPNOC/RELIANT ENERGY			
DATE/TIME	January 24, 2002 1:30 P.M.			
SUBJECT	Update on Electric Reliability Council of Texas, Inc. (ERCOT) Structure and Operations, and Maintaining Texas Nuclear Plant Design Bases			
NAME (PLEASE PRINT)	ORGANIZATION	TITLE		
Elmo Collins	NRC	Dep Director, DRP RIV		
Ellis Mashoff	NRC	Regional Administrator RI		
Karla Smith	NRC	Regional Counsel		
DAVID GRAVES	NRC	Aching Chief, Prij- & Br A		
William Maier	NRC	Regional State L'aison Off.		
	· · · · · · · · · · · · · · · ·			
······································				
· · · · · · · · · · · · · · · · · · ·				
		···		

.

.

MEETING ATTENDANCE					
LICENSEE/FACILITY	CENSEE/FACILITY ERCOT/TXU/STPNOC/RELIANT ENERGY				
DATE/TIME	January 24, 2002 1:30 P.M.				
SUBJECT	Update on Electric Reliability Council of Texas, Inc. (ERCOT) Structure and Operations, and Maintaining Texas Nuclear Plant Design Bases				
NAME (PLEASE PRINT)	ORGANIZATION	TITLE			
STEVE MYERS	ERCOT	Manager of System Operation			
Roger D. Valker	TXU	Regulatory Affairs Manager			
WAYNE KEMPER	RelianT Engesy HLP	Supervising Engineer ROAL Time Operation - TDSP			
Wayne Morter	Austin Energy	Manager- Electric Operation			
MO SHING CHEN	UNIV, OF TEXAS at APLIN	GTON PROFESSIOR			
Jim Byrd	ONCOR	VP End Management			
	·				

.

ENCLOSURE 2 INTRODUCTION

J.J. Kelley, Jr.

Vice President Nuclear Engineering & Support TXU Generation Company LP and

Member of the STP Nuclear Safety Review Board

Update on ERCOT Structure and Operations, and Maintaining Texas Nuclear Plant Design Bases

Presentations By ERCOT, CPSES and STP, with Support from their TDSP and QSE

January 24, 2002

- Purpose of Meeting
 - Overview of the deregulated Texas electric market structure
 - How the design basis of Texas nuclear generating plants are maintained in a deregulated market
 - How voltage conditions are monitored
 - Actions on degraded voltage conditions
 - Continuing communications

- Nuclear Plant Design Requirements
 - Evans Heacock, STP Design Engineering
 - Ijaz Ahmad, CPSES Design Engineering
- Texas Grid Reliability
 - Sam Jones, ERCOT Chief Operating Officer/Executive VP

- Transmission Control and Planning
 - John Jonte, Reliant Energy Division Manager of Real Time Operations
- Licensee Perspective
 - Dave Rencurrel, STP Plant Operations Manager
 - Steve Ellis, CPSES Plant Operations Manager





Offsite Power Requirements

Evans Heacock STP Electrical Design Bases Engineer Ijaz Ahmad CPSES Electrical Design Bases Engineer



Offsite Power System



Bases

- 10CFR50 Appendix A, GDC-17
 - Capacity
 - Capability
 - Reliability



Offsite Power System



- ERCOT and TDSP Obligation
 - To support plant licensing requirements
 - To maintain plant voltage requirements
- TDSP Procedures Incorporate
 - Plant Acceptable Voltage Limits
 - Plant Voltage Planning Contingencies



- Two Independent Sources
 - 345 kV and 138 kV Switchyards
- Acceptable Voltages
 - 345 kV System 340 to 361 kV
 - 138 kV System 135 to 144 kV
- System Normal Frequency 60 ± 0.1 Hz



- Two Independent Sources
- Acceptable Voltages
 - 345 kV System 347 to 369 kV
- System Normal Frequency 60 ± 0.1 Hz



Offsite Power System



- Offsite Power Reliability
 - Preferred source available normally
 - Automatic transfer to other source
 - Offsite sources highly Reliable
 - Deregulation does not reduce reliability



Wholesale Market Operations

Sam Jones

ERCOT Chief Operating Officer/Executive VP



The ERCOT Interconnection





ERCOT Control Center

- Two duplicate control centers
- Each control center with redundant systems
- 40 miles apart
- Staffed 24x7
- Capable of operating without off site power
- One will be hardened facility (Summer 2002)
- Redundant communication paths



ERCOT Entities

- Qualified Scheduling Entities (QSEs) represent PGCs and LSEs to ERCOT; similar to former Control Areas
- Power Generating Companies (PGCs) entities that own generation assets
- Load Serving Entities (LSE) Entities that serve retail load. Include Competitive Retailers (CRs) and Non-Opt In Entities (NOIEs)
- Transmission and Distribution Service Providers (TDSPs) Own and operate transmission and/or distribution systems; essentially same regulated companies as before
- <u>All the above have signed agreements with</u> <u>ERCOT to comply with applicable Protocols and</u> <u>Operating Guides</u>



ERCOT Market





Elements of Meeting Electricity Requirements

- Base (bilateral) Energy Schedules
- Balancing Energy
- Ancillary Services (capacity that can provide energy)



ERCOT Operations Communication with QSEs

Electronic

- Balancing deployment instructions (portfolio and unit specific) every 15 minutes From ERCOT
- Ancillary service bid awards From ERCOT
- Regulation Ancillary Service signals every 4 seconds From ERCOT
- Base Energy Schedules From QSEs
- Resource Plans From QSEs
- Balancing Energy and Ancillary Service Bids From QSEs
- Real time generation data From QSEs

Telephone

- Verbal dispatch instructions From ERCOT
- Hot Lines to TDSP and QSE for unusual operating situations - From ERCOT
- Miscellaneous information QSEs and ERCOT



ERCOT Operations Communication with TDSPs

• Electronic

- SCADA data every 10 seconds From TDSPs
- Transmission facility Outage Requests From TDSPs
- Outage Approval/Denial From ERCOT

Telephone

- Verbal instructions From ERCOT
- Hot Line for unusual operating situations From ERCOT
- Miscellaneous information TDSPs and ERCOT



Transmission Planning

- ERCOT works with Regional groups of TDSPs to determine future transmission needs
- ERCOT evaluates all Generation Interconnection Requests for new generation to determine what new construction and Special Protection Schemes are needed
- ERCOT has developed voltage and reactive standards and operating procedures for maintaining appropriate voltage profiles, including nuclear plant requirements



Black Start Plans

- Black Start plans are being revised with TDSPs to replace those in effect prior to deregulation
- Black Start resources have been selected and tested to verify compliance with requirements
- Nuclear facilities continue to be considered critical loads in the plans

Communications

John Jonte

Reliant Energy, Division Manager of Real Time

Operations

Real Time Communications Between Nuclear Plants and Transmission Operators

Voltage Monitoring and Control

Normal voltage communications are routed through the QSE. If real time voltage moves outside prescribed limits, Plant Control Room is notified by the Transmission Operator.

Forced Outages

The Plant Control Room is notified of transmission outages that relay out or that are forced out because of potential failure of the equipment and danger to personnel.

Implementing Planned Outages

The Plant Control Room is notified of switching activities in the yard before the switching commences.

Real Time Communications Cont'd

- Emergency and Reliability Communication Path
- Various communications paths are available for communications between Plant Operators and the Transmission Operators. Critical unit status changes such as "Mid-Loop" and other unit information are communicated this way.
- <u>Real Time Alarming</u>

Transmission voltage alarm limits are set more conservatively than nuclear plant requirements. TDSP, QSE, and ERCOT Operators take appropriate actions to prevent voltage levels from going outside plant design limits.

Short Term Planning

Planned Outage Scheduling and Execution of Switching

1. Requesting party notifies TDSP of planned outage. TDSP performs studies and seeks concurrence with plant, if affected. If there is an operational conflict with the planned switching, the planned switching may be rescheduled.

2. TDSP submits requests to ERCOT and ERCOT perform studies of Planned Outages that may occur over the next several days. If contingency or voltage violations show up, the Planned Outage switching will not be approved.

3. Transmission Operators coordinate and control switching activities so that switching is done safely according to plan.

Long Term Planning

Switchyard Committee

• Both plants have committees which meet periodically to discuss long-range needs of the switchyard based on studies, equipment problems, and upgrades.

Transmission Planning

• The TDSPs for both plants perform studies and take appropriate actions to ensure that substation fault duty, voltage profiles, transmission line capacity, system stability, and other components of the system are reliable and secure.





Licensee Perspective

David Rencurrel STP Operations Manager

Steve Ellis CPSES Operations Manager



Licensee Perspective



- Our Off-site Power Sources are RELIABLE
 - ERCOT, TDSP, QSE understand our design requirements
 - Our requirements are in protocols and formal agreements
 - We will be notified of future grid changes or voltage studies
 - Plant notified by TDSP and/or QSE of abnormal voltage conditions





Licensee Perspective



- Control room staff will respond to notifications of off-normal voltage
 - control room indications will display real condition
 - procedures are in place to direct operator action if telephone notification is received for abnormal voltage condition
 - operators are trained on abnormal voltage conditions
 - risk management tools are applied to grid activities that affect the switchyard



Licensee Perspective



- All parties will continue to communicate
 - periodic voltage studies
 - switchyard committee
 - formal agreements
 - periodic meeting of nuclear generators, TDSPs, QSEs, and ERCOT

CONCLUSIONS

Electric Utility De-Regulation

- CPSES and STP are Operating within their Design Basis with De-Regulation
- ERCOT is Effectively Managing the Electric Grid - Highly Reliable Service, Knowledgeable on Nuclear Plant Issues, and Can Accommodate Future Changes
- Communications Protocols are in Place to Deal with Short Term and Long Term Issues

QUESTIONS?

TXU Generation Company LP

Electronic distribution from ADAMS by RIV: Regional Administrator (EWM) DRP Director (KEB) DRS Director (ATH) Senior Resident Inspector (DBA) Branch Chief, DRP/A (DNG) Senior Project Engineer, DRP/A (JMK) Staff Chief, DRP/TSS (PHH) RITS Coordinator (NBH)

R:\ CPSES\2002\CP2-24-02MS-DRP.wpd

RIV.CIDRP/A		
DNGraves;df		
64		
2/7/02		
OFFICIAL RECORD COPY	T=Telephone	E=E-mail F=Fax

-3-