

Dominion Nuclear Connecticut, Inc.  
Millstone Power Station  
Rope Ferry Road  
Waterford, CT 06385



MAR 12 2002

Docket No. 50-336  
B18606

U.S. Nuclear Regulatory Commission  
Attention: Document Control Desk  
Washington, DC 20555

Millstone Nuclear Power Station, Unit No. 2  
Steam Generator Tube Plugging


This special report is being submitted pursuant to the requirements of Technical Specifications 4.4.5.1.5.a, which requires that a special report be submitted within 15 days following completion of each inservice inspection of steam generator tubes, to document the number of tubes plugged in each generator. Eddy current inspections, conducted at the end of cycle 14, were completed on March 3, 2002. One hundred percent of tubes in steam generator 1 were inspected. No indications of tube defects were identified and no tube plugging was performed. The complete results of the steam generator tube inspection will be included in the Annual Operating Report, which is expected to be issued February 2003.

There are no regulatory commitments contained within this letter.

Should there be any questions regarding this submittal, please contact Mr. David W. Dodson at (860) 447-1791, extension 2346.

Very truly yours,

DOMINION NUCLEAR CONECTICUT, INC.

  
\_\_\_\_\_  
C. J. Schwarz, Director  
Nuclear Station Operations and Maintenance

cc: H. J. Miller, Region I Administrator  
R. B. Ennis, NRC Senior Project Manager, Millstone Unit No. 2  
NRC Senior Resident Inspector, Millstone Unit No. 2

A001