

April 19, 2002

MEMORANDUM TO: Leslie Barnett, Acting Director  
Project Directorate IV  
Division of Licensing Project Management  
Office of Nuclear Reactor Regulation

FROM: Drew Holland, Project Manager, Section 2 /RA/  
Project Directorate IV  
Division of Licensing Project Management  
Office of Nuclear Reactor Regulation

SUBJECT: SUMMARY OF MARCH 20, 2002, MEETING WITH WESTINGHOUSE  
ELECTRIC COMPANY ON STEAM GENERATOR WATER LEVEL  
UNCERTAINTY ISSUES

On March 20, 2002, representatives from the Westinghouse Electric Company (W) met with the NRC staff to discuss issues related to water level indication and setpoint anomalies associated with the mid-deck plate effects in Westinghouse (W) steam generators (SG). A list of the meeting attendees is attached. The slides presented at the meeting are available in ADAMS under the accession number ML020990429. The meeting focused on actions to date, an overview of the physical phenomena, a discussion of Nuclear Safety Advisory Letters (NSALs) 02-3, 02-4 and 02-5, utility responses to the NSALs, and future actions anticipated.

W provided a chronology of monitoring for the mid-deck plate differential pressure (dp) phenomena including laboratory testing, uncertainty calculations, technical review team meetings, and the assessment of reportability. Engineering analyses for each plant was reported to have been completed by mid-December 2001. A SG water level workshop was held in late February and was well attended by the industry. In addition, a W Owners Group (WOG) Executive Committee briefing took place in early March 2002.

Details of the SG internal configurations were provided on the various types of W SGs; particularly those with short primary downcomers and submerged primary downcomers. The basic operation of primary separators was described. It was explained that primary separator bypass steam is responsible for the phenomena. In some product line SGs, it was explained that steam flow through the mid-deck vent area will result in a measurable pressure drop. The several SG types not having this problem have very large mid-deck plate vent areas and large annuluses between deck and shell. It was explained that reducing the mid-deck plate vent area aids in reducing moisture carryover from the SG and therefore needs to be considered carefully. It was pointed out that the addition of separator downcomer restrictors and mid-deck plates brought moisture carryover into an acceptable range.

It was shown that mid-deck plate pressure losses correlate well with steam flow rate and that the plate open area variations have a significant impact. In addition, circulation ratio and steam pressure variations have a negligible impact. A reduction of SG water level below nominal does not affect the mid-deck plate pressure loss.

L. Barnett

- 2 -

W completed the presentation with a detailed description of each of the NSALs and then opened the meeting to general discussion. No regulatory decisions or determinations were made at the meeting.

Project No. 700

Attachment: Meeting Attendees

cc w/attachment: See next page

L. Barnett

- 2 -

W completed the presentation with a detailed description of each of the NSALs and then opened the meeting to general discussion. No regulatory decisions or determinations were made at the meeting.

Project No. 700

Attachment: Meeting Attendees

cc w/attachment: See next page

DISTRIBUTION:

Hard Copy:

PUBLIC

PDIV-2 R/F

E-Mail:

RidsNrrDlpm (JZwolinski/TMarsh)

RidsNrrDlpmPdiv (LBarnett)

RidsNrrPMDHolland

RidsNrrLAEPeyton

JStarefos

CLiang

HGarg

YHsii

SSun

EMarinos

TKoshy

WBeckner

JHannon

LCupidon

JCalvo

DMcCain

RidsOgcMailCenter

RidsAcrcAcnwMailCenter

MEETING NOTICE: ML020670701

ADAMS ACCESSION NUMBER: ML021040003

PACKAGE: ML021050353

OFFICE	PDIV-2/PM	PDIV-2/LA	PDIV-2/SC
NAME	DHolland	EPeyton	SDembek
DATE	04/19/02	04/18/02	04/19/02

**OFFICIAL RECORD COPY**

Westinghouse

Project No.700

cc:

Mr. H. A. Sepp, Manager  
Regulatory and Licensing Engineering  
Westinghouse Electric Corporation  
P.O. Box 355  
Pittsburgh, PA 15230-0355

Mr. Gordon Bischoff, Project Manager  
Westinghouse Owners Group  
Westinghouse Electric Corporation  
Mail Stop ECE 5-16  
P.O. Box 355  
Pittsburgh, PA 15230-0355

**MEETING WITH WESTINGHOUSE ELECTRIC COMPANY**

**STEAM GENERATOR MID-DECK PLATE DIFFERENTIAL PRESSURE PHENOMENA**

**MARCH 20, 2002**

**ATTENDANCE LIST**

**WESTINGHOUSE**

H. Sepp  
G. Ament  
G. Whiteman  
C. Brinkman  
R. Osternider  
R. Lee

**WESTINGHOUSE OWNERS GROUP**

D. Lounsbury

**DOMINION**

J. Harrell

**MITUBISHI HEAVY INDUSTRIES**

H. Kuramoto  
T. Arai

**CONSULTANT**

L. Connor

**NRC**

C. Liang  
D. Holland  
J. Starefos  
H. Garg  
Y. Hsii  
S. Sun  
S. Dembek  
E. Marinos  
T. Koshy  
W. Beckner  
J. Hannon  
L. Cupidon  
J. Calvo