

Entergy Nuclear Operations, Inc. Pilgrim Station

600 Rocky Hill Road Plymouth, MA 02360

William J. Riggs Director, Nuclear Assessment

August 14, 2002

U.S. Nuclear Regulatory Commission **Attention: Document Control Desk**

Washington, D.C. 20555

SUBJECT:

Entergy Nuclear Operations, Inc. Pilgrim Nuclear Power Station

Docket No.: 50-293 License No.: DPR-35

JULY 2002 Monthly Operating Report

LETTER NUMBER: 2.02.077

Dear Sir or Madam:

In accordance with Pilgrim Nuclear Power Station Technical Specification 5.6.4, the operational status summary for Pilgrim Nuclear Power Station is provided in the attachment for your information and planning. Should you have questions or comments concerning this report, please contact Jim Haley at (508) 830-8143.

Sincerely,

JRH/dd

Attachment: JULY 2002 Monthly Operating Report

cc: Mr. Hubert Miller

Regional Administrator, Region I U.S. Nuclear Regulatory Commission

475 Allendale Road

King of Prussia, PA 19406

Senior Resident Inspector

Attachment

OPERATING DATA REPORT

DOCKET NO.

50-293

UNIT NAME:

Pilgrim

DATE:

August 14, 2002

COMPLETED BY:

J. R. Haley

TELEPHONE:

(508) 830-8143

Design Electrical Rating (MWe-Net):

<u>655</u>

Maximum Dependable Capacity (MWe-Net): 653

REPORTING PERIOD:

JULY 2002

(Month/Year)

			<u>YEAR</u> <u>TO</u>	
		MONTH	DATE	CUMULATIVE
[1]	Hours in Reporting Period	744.0	5,087.0	259,847.0
[2]	Number of Hours the Reactor was Critical	744.0	5,087.0	179,562.8
[3]	Number of Hours the Generator was On Line	744.0	5,087.0	174,342.8
[4]	Unit Reserve Shutdown Hours	0.0	0.0	0.0
[5]	Net Electrical Energy (MWH)	466,756.2	3,346,118.9	104,252,545.9

DOCKET NO.

<u>50-293</u> Pilarim

NAME: COMPLETED BY:

J.R. Haley

TELEPHONE:

(508) 830-8143

REPORT MONTH:

JULY 2002

OPERATIONAL SUMMARY

The plant entered the reporting period at approximately 100 percent Core Thermal Power (CTP) where it was maintained until July 8 when the first of several minor power reductions to maintain condenser performance occurred. At 1025 hours on July 17, a power reduction was commenced to approximately 50 percent CTP to perform a thermal backwash of the main condenser. The reactor was restored to 100 percent CTP at 0853 hours on July 18. A second backwash of the main condenser was commenced at 0905 hours on July 25 to approximately 45% CTP. The reactor was restored to 100% CTP at 0430 hours on July 27 where it was essentially maintained through the end of the reporting period.

UNIT SHUTDOWNS

NO.	DATE	TYPE 1	DURATION (HOURS)	REASON 2	METHOD OF SHUTTING DOWN REACTOR 3	CAUSE/CORRECTIVE ACTION/COMMENTS
			-			

1

2

<u>3</u>

F - Forced

S - Scheduled

A - Equip Failure

B - Main or Test

C - Refueling

D - Regulatory Restriction

E - Operator Training & License Examination

F - Admin

G - Operation Error

H - Other

1 - Manual

2 - Manual Scram

3 - Auto Scram

4 - Continuation

5 - Other