

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: ADM RO A.1.a

JPM Title: Estimated Critical Condition

Approximate Time: 15 minutes Actual Time: _____

Reference(s): Fort Calhoun Technical Data Book
K/A 2.1.25 (RO 2.8)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: ADM RO A.1.a

JPM Title: Estimated Critical Condition

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: TDB, Calculator

Safety Considerations: None

Comments:

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: ADM RO A.1.a

JPM Title: Estimated Critical Condition

INITIATING CUE: The plant has been shutdown as the result of a reactor trip and is planning a reactor startup at 1400 on 9/9/02. You are directed to determine the estimated critical boron concentration for this startup.

The following information has been provided:

- Shutdown from 100% power occurred at 2300 on 9/8/02
- Plant was operating with all rods out prior to the trip
- Boron concentration prior to the trip was 610 ppm
- Average core burnup is 4500 MWD/MTU
- Criticality should occur with group 4 at 85 inches
- Boron concentration has not been changed since the trip
- DEN-Nuclear states that no correction is needed for boron depletion

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Obtains TDB-V.1.B, "Estimated Critical Conditions Worksheet" from the Technical Data Book.	Locates TDB-V.1.B NOTE: Provide procedure copy after it is located in TDB.
2	Completes worksheet through step D.3.d.	See attached completed worksheet
3	Determines critical boron concentration.	Critical boron concentration is determined to be 686 ppm ± 20 ppm

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: ADM RO A.1.a

JPM Title: Estimated Critical Condition

Termination Criteria: Critical boron concentration has been determined

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: ADM RO A.1.a

INITIATING CUE: The plant has been shutdown as the result of a reactor trip and is planning a reactor startup at 1400 on 9/9/02. You are directed to determine the estimated critical boron concentration for this startup.

The following information has been provided:

- Shutdown from 100% power occurred at 2300 on 9/8/02
 - Plant was operating with all rods out prior to the trip
 - Boron concentration prior to the trip was 610 ppm
 - Average core burnup is 4500 MWD/MTU
 - Criticality should occur with group 4 at 85 inches
 - Boron concentration has not been changed since the trip
 - DEN-Nuclear states that no correction is needed for boron depletion
-

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: RO ADM JPM A.1.b

JPM Title: Determine Operational Mode

Approximate Time: 10 minutes

Actual Time: _____

Reference(s): Fort Calhoun Tech Specs
COLR
K/A 2.1.22 (RO 2.8)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: RO ADM JPM A.1.b

JPM Title: Determine Operational Mode

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: None

Comments:

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: RO ADM JPM A.1.b

JPM Title: Determine Operational Mode

INITIATING CUE: The following plant conditions exist:
 RCS is intact and on shutdown cooling.
 One shutdown cooling pump is in operation.
 RCS temperature is 190F
 RCS pressure is 18 psia
 RCS boron concentration is 1975 PPM.
 Burnup is 3800 MWD/MTU

Determine the plant's operational mode.

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Refer to technical specifications For mode definitions	Determine that the plant is either in mode 4 or 5 depending on the boron concentration.
2	Refer to COLR to determine shutdown boron concentration.	Determine that 1975 ppm is below the refueling boron concentration.
3	Identify plant operational mode	The plant is in mode 4, "Cold shutdown".

Termination Criteria: Operational mode has been determined

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: RO ADM JPM A.1.b

INITIATING CUE: The following plant conditions exist:
 RCS is intact and on shutdown cooling.
 One shutdown cooling pump is in operation.
 RCS temperature is 190F
 RCS pressure is 18 psia
 RCS boron concentration is 1975 PPM.
 Burnup is 3800 MWD/MTU

 Determine the plant's operational mode.

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: RO ADM JPM A.2

JPM Title: Time to boil determination

Approximate Time: 10 minutes

Actual Time: _____

Reference(s): AOP-19
K/A 2.1.24 (RO 2.6)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: RO ADM JPM A.2

JPM Title: Time to boil determination

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: AOP-19

Safety Considerations: None

Comments:

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: RO ADM JPM A.2

JPM Title: Time to boil determination

INITIATING CUE: It is 0600 on 5/12/02. The Plant has shutdown for a refueling outage. The reactor was shutdown on 5/6/02 at 1800. The RCS level is at the vessel flange. The pressurizer manway is removed. RCS pressure is 15 psia and CET temperatures indicate 120F. A loss of shutdown cooling has just occurred and the CRS has directed to use AOP-19 to determine the time to boil and report the results to him.

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Obtain copy of AOP-19	Obtains AOP-19 and goes to attachments B and C.
2	Record time shutdown cooling was lost and temperature.	Attachment B form. Enter 0600 and 120F in blanks 1 and 2.
3	Determine remaining time to boil	Calculate that 5.5 days have elapsed since shutdown. Use graph on page 19 to interpolate time to boil.
4	Record time to boil on time to boil worksheet.	Determines that there are 39 minutes \pm 4 minutes to boil.
5	Report time to boil	Communicate results of the time to boil determination to the CRS.

Termination Criteria: Time to boil reported to the CRS

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: RO ADM JPM A.2

INITIATING CUE: It is 0600 on 5/12/02. The Plant has shutdown for a refueling outage. The reactor was shutdown on 5/6/02 at 1800. The RCS level is at the vessel flange. The pressurizer manway is removed. RCS pressure is 15 psia and CET temperatures indicate 120F. A loss of shutdown cooling has just occurred and the CRS has directed to use AOP-19 to determine the time to boil and report the results to him.

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: ADM RO A.3

JPM Title: RCA Entry and Exit with contamination

Approximate Time: 10 minutes Actual Time: _____

Reference(s): GET-Radiation Worker Training
Standing Order G-101
K/A 2.3.1 (RO 2.6)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: ADM RO A.3

JPM Title: RCA Entry and Exit with contamination

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: None

Comments: This JPM is conducted in the training building using the GET training facilities

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: ADM RO A.3

JPM Title: RCA Entry and Exit with contamination

INITIATING CUE: YOU HAVE BEEN DIRECTED TO ENTER ROOM 13 TO CHECK FOR LEAKS IN THE CVCS SYSTEM.

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Review the RWP	Reads RWP
2	Determine Radiological Conditions in Room 13.	Checks survey maps or discusses radiological conditions with RP personnel.
3	Obtains Dosimetry	Verify TLD attached to security badge. Obtain EAD.
4	Sign on to appropriate RWP.	Insert EAD in reader. Scan PID and RWP number.
5	Enter RCA	RCA Entered
6	Enter room 13	Enters simulated room 13. CUE: Water is dripping from letdown line.
7	Exits room 13	Exits room
8	Monitor for personnel contamination prior to exiting RCA	Monitor for contamination using PCM. CUE: PCM Alarms

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: ADM RO A.3

JPM Title: RCA Entry and Exit with contamination

STEP	ELEMENT	STANDARD
9	Monitor for contamination a second time	Monitor for contamination using PCM, again. CUE: PCM Alarms again
10	Contact RP	RP Contacted CUE: RP determines that PCM is malfunctioning. Directs you to monitor for contamination using frisker.
11	Uses Frisker to monitor for contamination.	Slowly moves pancake probe over hands, shoes and body surface. CUE: Frisker reads background only.

Termination Criteria: RCA has been exited

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: ADM RO A.3

**INITIATING CUE: YOU HAVE BEEN DIRECTED TO ENTER ROOM 13 TO
CHECK FOR LEAKS IN THE CVCS SYSTEM.**

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: RO ADM JPM A.4

JPM Title: EP Questions

Approximate Time: 5 minutes

Actual Time: _____

Reference(s): GET Training
EIPs
K/A 2.4.29 (RO 2.6)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: RO ADM JPM A.4

JPM Title: EP Questions

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: None

Comments: This Administrative JPM consists of two questions

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: RO ADM JPM A.4

JPM Title: EP Questions

Question One: You are the RO in the control room during an event when an Accountability Determination is performed per the Emergency Plan. What action do you take?

Answer: Place your accountability card in the control room accountability box.

Question Two: You are escorting two individual inside the protected area when an ALERT is declared. What action do you take?

Answer: Take the escorted individuals to the security building and ensure that they exit the protected area.

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: RO ADM JPM A.4

Question One

You are the RO in the control room during an event when an Accountability Determination is performed per the Emergency Plan. What action do you take?

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: RO ADM JPM A.4

Question Two:

You are escorting two individual inside the protected area when an ALERT is declared. What action do you take?

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: ADM SRO A.1.a

JPM Title: Review of faulty Estimated Critical Condition Worksheet

Approximate Time:

Actual Time: _____

Reference(s): Fort Calhoun Technical Data Book
K/A 2.1.25 (SRO 3.1)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: ADM SRO A.1.a

JPM Title: Review of faulty Estimated Critical Condition Worksheet

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: Calculator

Safety Considerations: None

Comments:

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: ADM SRO A.1.a

JPM Title: Review of faulty Estimated Critical Condition Worksheet

INITIATING CUE: The plant has been shutdown as the result of a reactor trip and is planning a reactor startup at 1400 on 9/9/02. You are directed to review the calculation of the estimated critical boron concentration for this startup.

The following information has been provided:

- Shutdown from 100% power occurred at 2300 on 9/8/02
- Plant was operating with all rods out prior to the trip
- Boron concentration prior to the trip was 610 ppm
- Average core burnup is 4500 MWD/MTU
- Criticality should occur with group 4 at 85 inches
- Boron concentration has not been changed since the trip
- DEN-Nuclear states that no correction is needed for boron depletion

(There are 2 errors in this calculation)

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Reviews the ECC worksheet	
2	Identifies first error	The wrong sign is used for the change in reactivity due to xenon in step C.3.c.
3	Identifies second error	The HFP inverse boron worth was used in step D.1 rather than the HZP inverse boron worth as specified in the worksheet. (The wrong curve was used when reading TBD Figure II.A.4)

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: ADM SRO A.1.a

JPM Title: Review of faulty Estimated Critical Condition Worksheet

STEP	ELEMENT	STANDARD
4	Determines correct critical boron concentration after making corrections	Critical boron concentration is 686 ppm \pm 20 ppm

Termination Criteria: Both worksheet errors have been identified and the correct estimated critical boron concentration has been determined

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: ADM SRO A.1.a

INITIATING CUE: The plant has been shutdown as the result of a reactor trip and is planning a reactor startup at 1400 on 9/9/02. You are directed to review the calculation of the estimated critical boron concentration for this startup.

The following information has been provided:

- Shutdown from 100% power occurred at 2300 on 9/8/02
- Plant was operating with all rods out prior to the trip
- Boron concentration prior to the trip was 610 ppm
- Average core burnup is 4500 MWD/MTU
- Criticality should occur with group 4 at 85 inches
- Boron concentration has not been changed since the trip
- DEN-Nuclear states that no correction is needed for boron depletion

(There are 2 errors in this calculation)

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM JPM A.1.b

JPM Title: Armed Security Attack

Approximate Time: 15 minutes

Actual Time: _____

Reference(s): AOP-37
K/A 2.1.13 (SRO 2.9)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM JPM A.1.b

JPM Title: Armed Security Attack

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: None

Comments:

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM JPM A.1.b

JPM Title: Armed Security Attack

INITIATING CUE: You are the CRS. You have just been notified by the Central Alarm Station Operator that an armed security attack is in progress. An armed force has attacked via the river and occupied the intake structure. Take the appropriate actions.

CRITICAL STEP	ELEMENT	STANDARD
1	Enter AOP-37	Obtains copy of AOP-37 and enters it.
2	Confirm the report of the armed attack.	Call back on extension 6991 or 6188 using 800Mhz radio subfleet 1 or 2 CUE: Attack is confirmed
3	Make plant announcement	Make the following announcement" Attention all Personnel. Attention all Personnel. The Plant is in a Security Emergency. Take cover and do not move:
4	Initiate a reactor shutdown.	Directs RO to trip the reactor and implement EOP-00, Standard Post-Trip actions. CUE: The reactor has been tripped and Standard Post Trip Actions completed. All EOP-00 safety functions are met.

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM JPM A.1.b

JPM Title: Armed Security Attack

CRITICAL STEP	ELEMENT	STANDARD
5	Directs entry into EOP-01	Refers to diagnostic actions and enters EOP-01
6	Directs that both Control room ventilation Mode selector switches placed in recirc.	Directs RO to place HC-VA-46A-1 and HC-VA-46B-1 in RECIRC. CUE: RO reports that CR ventilation mode selector switches are in RECIRC
7	Ensure S/G levels 85-95% NR	Direct RO to maintain S/G levels 85-95% NR (94-98% WR)
8	Monitor CR panels and security radio for indication of potentially compromised equipment.	Directs ROs to monitor panels and security radio.
9		CUE: RO reports trip of CW-1A
10	Refer to AOP-37 attachment A	Refers to AOP-37 attachment A and determines that no alternate safety function equipment is required.
11		CUE: Central Alarm station Operator reports that the armed security attack has been terminated. All intruders have been captured by FCS security.
12	Exit AOP-37	Exits AOP-37 and continues with procedure EOP-01.

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM JPM A.1.b

JPM Title: Armed Security Attack

CRITICAL STEP	ELEMENT	STANDARD
------------------	---------	----------

Termination Criteria: Armed attack is terminated and AOP-37 exited.

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No:

INITIATING CUE: You are the CRS. You have just been notified by the Central Alarm Station Operator that an armed security attack is in progress. An armed force has attacked via the river and occupied the intake structure. Take the appropriate actions.

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM JPM A.2

JPM Title: Review a faulty clearance for AC-1A

Approximate Time: 15 minutes

Actual Time: _____

Reference(s): SO-G-20A
K/A 2.2.13 (SRO 3.8)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM JPM A.2

JPM Title: Review a faulty clearance for AC-1A

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: P&IDs

Safety Considerations: None

Comments:

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM JPM A.2

JPM Title: Review a faulty clearance for AC-1A

INITIATING CUE: The plant is at 100% power when it is noticed during a surveillance test that RW/CCW heat exchanger AC-1A has a high DP which requires that the RW side of the heat exchanger be opened and cleaned. You have been provided a tag-out for this work, that was prepared by an equipment operator, for review and approval.

There are two errors on this clearance

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	May obtain a copy of Procedure SO-O-20A and determine review responsibilities	Note: Provide copy of clearance
2	Reviews Tagout	References P&IDs to verify equipment that should be included in clearance and compares with clearance sheet.
3	Identifies first error	Determines that valve RW-138 drain is incorrectly designated as open and outside of the established boundary.
4	Identifies second error	Determines that air supply valves IA-HCV-2880 A-B (air supply to valve HCV-2880A) and IA -HCV-2880B-B (air supply to valve HCV-2880B) have been omitted from the clearance. Clearance should require that these valve be tagged closed.

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM JPM A.2

JPM Title: Review a faulty clearance for AC-1A

Termination Criteria: Clearance review complete and both errors identified.

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM JPM A.2

INITIATING CUE: The plant is at 100% power when it is noticed during a surveillance test that RW/CCW heat exchanger AC-1A has a high DP which requires that the RW side of the heat exchanger be opened and cleaned. You have been provided a Clearance for this work, that was prepared by an equipment operator, for review and approval.

There are two errors on this Clearance

Clearance for RW/CCW Heat Exchanger AC-1A

EQUIPMENT ID	DESCRIPTION	TAG TYPE	POSITION
HCV-489A	HX AC-A1 CCW INLET ISOLATION VALVE	DANGER	CLOSED
HCV-489B	HX AC-A1 CCW OUTLET ISOLATION VALVE	DANGER	CLOSED
IA-HCV-489A-B	HCV-492A AIR SUPPLY	DANGER	CLOSED
IA-HCV-489B-B	HCV-492B AIR SUPPLY	DANGER	CLOSED
HCV-2880A	HX AC-A1 RW INLET ISOLATION VALVE	DANGER	CLOSED
HCV-2880B	HX AC-A1 RW OUTLET ISOLATION VALVE	DANGER	CLOSED
RW-156	RW OUTLET FLUSH FROM AC-1A	DANGER	CLOSED
RW-130	AC-A1 IA LINE ISOLATION	DANGER	CLOSED
AC-373	HX AC-A1 VENT	NO TAG	SHIFT MGR DISCRETION
AC-227	HX AC-A1 DRAIN	NO TAG	SHIFT MGR DISCRETION
RW-189	AC-A1 VENT	NO TAG	SHIFT MGR DISCRETION
RW-138	AC-A1 DRAIN	NO TAG	SHIFT MGR DISCRETION
RW-213	AC-A1 DRAIN	NO TAG	SHIFT MGR DISCRETION
RW-152	AC-A1 VENT	NO TAG	SHIFT MGR DISCRETION

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM A.3

JPM Title: Approve a Containment Pressure Reduction Release

Approximate Time: 12 min

Actual Time: _____

Reference(s): OI-VA-1
FC-212
K/A 2.3.6 (SRO 3.1)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM A.3

JPM Title: Approve a Containment Pressure Reduction Release

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: None

Comments:

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM A.3

JPM Title: Approve a Containment Pressure Reduction Release

INITIATING CUE: You are acting as the Shift Manager. A Containment Pressure Reduction is planned for your shift. You must review the paperwork and authorize the release before it can be performed.

OI-VA-1-CL-B has been completed per OP-1.

(There is one error in the paperwork)

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
		Provide the applicant with OI-VA-1 attachment 6 and the FC-212.
1	Verify at least one VA-40 fan is running.	<u>AI-44</u> At least one fan has control switch in AFTER START and RED light ON.
2	Verify at least one noble gas monitor in service on AB stack.	<u>AI-31</u> Verify RM-062 or RM-052 in service on the stack
3	Verify one Iodine/Particulate Sampler or aux sample collection equipment in service on AB stack.	CUE: One Iodine/Particulate sampler is in service on the AB stack
4	Verify required recorders are operable	AI-33E – RR-049A AI-44 – FR-758 AI-44 – PR-745
5	Verify Room 60 items	CUE:EONA reports the following: <ul style="list-style-type: none">• VA-366 is open• VA-367 is open• VA-368 is closed• DPI-729 reads zero• FI-729 reads zero

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM A.3

JPM Title: Approve a Containment Pressure Reduction Release

STEP	ELEMENT	STANDARD
6	Reviews FC-212	Determines that 75 scfm was used as the containment release rate in FC-212 resulting in non-conservative setpoint. DOES NOT AUTHORIZE RELEASE

Termination Criteria: Release permit reviewed and release authorization refused.

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM JPM A.3

INITIATING CUE: You are acting as the Shift Manager. A Containment Pressure Reduction is planned for your shift. You must review the paperwork and authorize the release before it can be performed.

OI-VA-1-CL-B has been completed per OP-1.

(There is one error in the paperwork)

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM JPM A.4

JPM Title: Emergency Plan Classification of an Armed Attack

Approximate Time: 10 minutes

Actual Time: _____

Reference(s): EPIP-OSC-1
EPIP-EOF-7
K/A 2.4.41 (SRO 4.1)
K/A 2.4.44 (SRO 4.4)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM JPM A.4

JPM Title: Emergency Plan Classification of an Armed Attack

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: None

Comments: Do not perform this JPM before SRO ADM JPM A.1.b

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM JPM A.4

JPM Title: Emergency Plan Classification of an Armed Attack

INITIATING CUE: **An armed security attack has been confirmed. The control room has entered AOP-37. The armed attack came from the river. The armed intruders have occupied the intake structure. AC-10A tripped unexpectedly.**

You are directed to enter the Emergency Plan, classify the event and determine offsite Protective Action Recommendations.

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Refer to Emergency Plan	Refer to EPIP -OSC-1
2	Classify the event	The event should be classified as a Site Area Emergency per EAL 9.10 (Confirmed Vital Attack occurs inside a vital area) Note: The area in the intake structure where AC-10A is located is a vital area.
3	Determine Protective Action Recommendations	Refer to EPIP-EOF-7 and determine that there are no PARs for this situation.

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM JPM A.4

JPM Title: Emergency Plan Classification of an Armed Attack

Termination Criteria: Event has been classified and PARs determined

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO ADM JPM A.4

INITIATING CUE: **An armed security attack has been confirmed. The control room has entered AOP-37. The armed attack came from the river. The armed intruders have occupied the intake structure. AC-10A tripped unexpectedly.**

You are directed to enter the Emergency Plan, classify the event and determine offsite Protective Action Recommendations.

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.a

JPM Title: Emergency Boration from the Control Room

Location: Simulator

Approximate Time: 7 minutes Actual Time: _____

Reference(s): EOP-00
K/A 000001 K4.05 (RO 3.9 / SRO 3.9)
K/A 000001 A4.02 (RO 4.1 / SRO 3.9)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.a

JPM Title: Emergency Boration from the Control Room

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: None

Comments: Simulator Dynamic JPM
 Override HCV-268 closed

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.a

JPM Title: Emergency Boration from the Control Room

INITIATING CUE: A reactor trip has occurred during a reactor startup and while performing EOP-00, you find that all shutdown rods have stuck out. All attempts to trip or insert control rods have failed. You are directed to commence emergency boration.

No procedures are allowed for this JPM

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Close FCV-269X and FCV-269Y	<u>CB-4</u> Control switches for FCV-269X&Y in CLOSED and GREEN lights lit
2	Open all of the following valves: a. HCV-268 b. HCV-265 c. HCV-258	<u>CB-4</u> a. Control switch for HCV-268 to OPEN until only RED light lit [HCV-268 will not open] b. Control switch for HCV-265 to OPEN until only RED light lit c. Control switch for HCV-258 to OPEN until only RED light lit
3	Locally open HCV-268	Direct EONA to manually open HCV-268
4	Start All of the following pumps: a. Both Boric Acid Pumps b. All Charging Pumps	<u>CB-4</u> a. Control switches to START <u>CB-1,2,3</u> b. Control switches to START and RED lights lit

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.a

JPM Title: Emergency Boration from the Control Room

STEP	ELEMENT	STANDARD
5	Close LCV-218-2	<u>CB-1,2,3</u> Control Switch to CLOSE until only GREEN light lit
6	Ensure all of the following valves are closed: a. LCV-218-3 b. HCV-257 c. HCV-264	<u>CB-1,2,3</u> a. GREEN lights lit <u>CB-4</u> b. GREEN light lit c. GREEN light lit CUE: When red light is on for HCV-268, EONA reports that HCV-268 is open.

Termination Criteria: Borated water is being injected into the RCS

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: B.1.a

INITIATING CUE: A reactor trip has occurred and while performing EOP-00, you find that all shutdown rods have stuck out. All attempts to trip or insert control rods have failed. You are directed to commence emergency boration.

No procedures are allowed for this JPM

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.b

JPM Title: Perform Monthly RAS Surveillance Test

Location: Simulator

Approximate Time: 10 minutes Actual Time: _____

Reference(s): OP-ST-ESF-0009 7.4 (R38)
K/A 000013 K4.06 (RO 4.0 / SRO 4.3)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.b

JPM Title: Perform Monthly RAS Surveillance Test

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: None

Comments: Simulator Operator will perform the dedicated operator functions referred to in the procedure. (Override LCV-383-2 and HCV-386 control switches in open position)

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.b

JPM Title: Perform Monthly RAS Surveillance Test

INITIATING CUE: OP-ST-ESF-0009 is in progress and complete through section 7.3. You are directed to perform RAS testing per section 7.4.

A dedicated operator is stationed at AI-30A per step 7.4.1.

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Verify the following alarm windows are clear: <ul style="list-style-type: none">• TESTING• STLS A SAFEGUARD SIGNAL• SAFETY INJECTION RECIRCULATION COMMAND	<u>AI-30A</u> Listed alarm windows are CLEAR
2	Verify the following ERF Computer CRT displays are clear: <ul style="list-style-type: none">• STLS• RAS	<u>ERF Computer Screen</u> STLS and RAS have GREEN background
3	Ensure HCV-386 is open	<u>AI-30A</u> HCV-386 is OPEN and RED light ON
4	Log into Tech Spec 2.3(2)I and Tech Spec 2.4(i)b	CUE: Tech Spec logging is complete
5	Place HCV-383-3 in PULL-TO-OVERRIDE	<u>AI-30A</u> Switch to PULL-TO-OVEERRIDE position
6	Verify SIRWT HDT#1 RECIRC VALVES OFF NORMAL alarm	AI-30A, A33-1, G-2 is ON

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.b

JPM Title: Perform Monthly RAS Surveillance Test

STEP	ELEMENT	STANDARD
7	Station a dedicated operator at LCV-383-2 to maintain switch open	CUE: a dedicated operator is stationed at LCV-383-2 holding the switch in open (Note: Simulator operator will override switch open)
8	Station a dedicated operator at HCV-386 to maintain switch open	CUE: a dedicated operator is stationed at HCV-386 holding the switch in open (Note: Simulator operator will override switch open)
9	Place 86A/STLS test switch in TEST and verify TESTING in alarm, then release.	AI-30A Hold 86A/STLS test switch in test until TESTING alarm received, then release.
10	Verify the following relays have actuated: <ul style="list-style-type: none"> • 86-A/STLS • 86-A/RAS • 86-AX/RAS 	AI-30A Lockout relays tripped and AMBER lights OFF (Note: 86-AX/RAS has no light)
11	Verify the following alarms: <ul style="list-style-type: none"> • STLS A SAFEGUARD SIGNAL • SAFETY INJECTION RECIRCULATION COMMAND 	AI-30A Listed alarm windows are ON
12	Verify the following ERF computer points printout: <ul style="list-style-type: none"> • 86-A/STLS TRIPPED • 86-A/RAS TRIPPED 	ERF CRT Tripped printout
13	Verify the following ERF CRT displays are in alarm: <ul style="list-style-type: none"> • STLS • RAS 	ERF Display Screen STLS and RAS have RED background

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.b

JPM Title: Perform Monthly RAS Surveillance Test

STEP	ELEMENT	STANDARD
14	Sequentially reset the following Lockout Relays: <ul style="list-style-type: none"> • 86-A/STLS • 86-A/RAS • 86-AX/RAS 	AI-30A Reset lockout relays in order given. Lockout relays in RESET and AMBER lights ON (Note: 86-AX/RAS has no light)
15	Direct dedicated operator at LCV-383-2 to release control switch and ensure Red light remains on.	CUE: LCV-383-2 control switch released and RED light on. (Note: Simulator Operator will clear override)
16	Direct dedicated operator at HCV-386 to release control switch and ensure Red light remains on.	CUE: HCV-386 control switch released and RED light on. (Note: Simulator Operator will clear override)
17	Notify Dedicated Operators assigned to LCV-383-2 and HCV-386 that they are no longer needed.	CUE: Dedicated operators assigned to LCV-383-2 and HCV-386 have left.
18	Place Control switch HCV-383-3 in auto then ensure valve remains closed.	AI-30A HCV-383-3 Control switch in AUTO and GREEN light ON
19	Verify SIRWT HDR#1 RECIRC VALVES OFF NORMAL alarm is clear	AI-30A,A33-1, G-2 Alarm Window is OFF
20	Place control switch HCV-481 in CLOSE, Then release and verify valve is closed.	CB-1,2,3 Place control switch to CLOSE, then release. HCV-481 GREEN light is ON.
21	Place control switch HCV-480 in CLOSE, Then release and verify HCV-484 is closed.	CB-1,2,3 Place control switch to CLOSE, then release. HCV-484 GREEN light is ON.

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.b

JPM Title: Perform Monthly RAS Surveillance Test

STEP	ELEMENT	STANDARD
		CUE: Electrician has completed step 7.4.24. Measured voltage is 125 VDC.
22	Notify Dedicated operator assigned to attachment 4 that RAS testing is complete.	CUE: Dedicated operator assigned to attachment 4 has left.
23	Exit tech specs	CUE: Tech specs have been exited

Termination Criteria: RAS test using 86A/STLS test switch is complete

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: B.1.b

INITIATING CUE: OP-ST-ESF-0009 is in progress and complete through section 7.3. You are directed to perform RAS testing per section 7.4.

A dedicated operator is stationed at AI-30A per step 7.4.1.

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: RO B.1.c

JPM Title: Transfer Pressurizer Pressure Control to Manual to support Maintenance

Location: Simulator

Approximate Time: 5 minutes Actual Time: _____

Reference(s): OI-RC-7
K/A 000010 K4.03 (RO 3.8 / SRO 4.1)
K/A 000010 A1.07 (RO 3.7 / SRO 3.7)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: RO B.1.c

JPM Title: Transfer Pressurizer Pressure Control to Manual to support Maintenance

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: None

Comments: Select PRC-103 Y as the controlling channel

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: RO B.1.c

JPM Title: Transfer Pressurizer Pressure Control to Manual to support Maintenance

INITIATING CUE: RCS pressure is at a nominal 2110 psia. All four RCPs are in operation. PRC-103Y is the controlling pressure channel. The Shift Manager directs you to make PRC-103X the controlling pressure channel and to shift PRC-103Y to Manual for I&C maintenance.

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Refers to attachment 8: Ensure both Pressure Controllers are in Automatic: <ul style="list-style-type: none">• PC-103X• PC-103Y	<u>CB-1,2,3</u> Both controllers in AUTO with GREEN lamp ON
2	Adjust the setpoint pushbutton(s) on the non-selected controller to obtain same output indicated on selected controller	<u>CB-1,2,3</u> Adjust setpoint as necessary
3	Transfer the controlling channels by placing HC-103, Pressurizer Pressure Selector Switch to the opposite channel	<u>CB-1,2,3</u> HC-103 to the X channel
4	Ensure the selected controller is acting as follows: <ul style="list-style-type: none">• Controller in AUTO• Controller is controlling pressure at the desired setpoint	<u>CB-1,2,3</u> Controller in AUTO, GREEN light is ON, Pressure at nominal 2100 psia
5	Refers to attachment 7: Press Manual pushbutton on the selected controller	<u>CB-1,2,3</u> Press "M" on PC-103Y, AMBER light ON

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: RO B.1.c

JPM Title: Transfer Pressurizer Pressure Control to Manual to support Maintenance

STEP	ELEMENT	STANDARD
6	Move the Manual Control lever as necessary to obtain desired reading on the output meter	<u>CB-1,2,3</u> May make adjustment to match PC-103X CUE: When PC-103Y is placed in manual, PC-103X fails high.
7	Shift HC-103 to PC-103Y for pressure control in manual	<u>CB-1,2,3</u> HC-103 to PC-103Y
8	Adjust Output Meter as necessary to control pressure	Return Pressurizer Pressure to 2100 psia ± 10 psi. TM/LP trip must not occur

Termination Criteria: Pressurizer pressure at 2100 psia in Manual Control

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: RO B.1.c

INITIATING CUE: RCS pressure is at a nominal 2110 psia. All four RCPs are in operation. PRC-103Y is the controlling pressure channel. The Shift Manager directs you to make PRC-103X the controlling pressure channel and to shift PRC-103Y to Manual for I&C maintenance.

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: SRO B.1.c

JPM Title: Fuel Handling Incident

Location: Simulator or Control Room

Approximate Time: 12 minutes Actual Time: _____

Reference(s): AOP-08
K/A 000034 A2.01 (RO 3.6 / SRO 3.4)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: SRO B.1.c

JPM Title: Fuel Handling Incident

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: None

Comments: This is a static JPM

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: SRO B.1.c

JPM Title: Fuel Handling Incident

INITIATING CUE: The plant is in a refueling shutdown. Fuel movement is in progress. RM-050, RM-051 and RM-073 have just alarmed and VIAS has actuated.

The Control Room has been notified that a fuel bundle has dropped in the transfer canal inside the containment. You have been directed to take appropriate actions.

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Notify plant personnel of event	Announce over Gaitronics
2	Direct RP to survey affected area	Cue: RP in containment is checking area
3	Initiate Emergency Plan per EPIP-OSC-1	Cue: Shift Manager will initiate Emergency Plan.
4	Direct Security Shift Manager to close Room 66 Roll-up Doors	Contact Security Shift Manager. Cue: Security Shift Manager reports that roll-up doors are closed.
5	Direct Shift Outage Manager to close all containment penetrations open to the outside atmosphere.	Contact Shift Outage manager. Cue: Shift Outage Manager reports that all containment penetrations open to the outside atmosphere are closed.
6.	Direct EONA to close at least one PAL door	Contact EONA. Cue: EONA report that a PAL door is closed.

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: SRO B.1.c

JPM Title: Fuel Handling Incident

STEP	ELEMENT	STANDARD
7	Ensure Both of the following Containment Vent Fans are operating: <ul style="list-style-type: none"> • VA-3A • VA-3B 	<u>AI-30A/B</u> Control Switches in After-Start (RED FLAG) and RED lights lit
8	Ensure containment vent fans have switched to filtered mode.	<u>AI-30A/B</u> Check HCV-724 and HCV-725 in filter mode with RED lights lit
9	Ensure that All of the Containment Purge Fans are stopped: <ul style="list-style-type: none"> • VA-24A/B • VA-32A/B • VA-76 • VA-77 	<u>AI-44</u> Fans stopped and GREEN lights lit
10	Ensure ALL of the following are closed: <ul style="list-style-type: none"> • PCV-742A/B/C/D • PCV-742E/F/G/H • HCV-746A/B 	<u>AI-44</u> Valves closed and GREEN lights lit.
11	Ensure RM-050/051 Sample pump is stopped	<u>AI-33</u> Pump switch in STOP position
12	Ensure FCV-532C, “Header Isolation Valve” is closed	Contact EONA Cue: EONA reports from AI-100 that FCV-532C is Closed
13	Stop proper Control Room Ventilation Fan	<u>AI-106A/B</u> Cue: When at AI-106A/B, provide the following information: VA-63B, VA-46A and VA-46B are running.

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: SRO B.1.c

JPM Title: Fuel Handling Incident

STEP	ELEMENT	STANDARD
13 cont	Stop VA-46A	<u>AI-106A</u> Place Control switch in After-Stop position. GREEN light lit
14	Place Control Room Ventilation Mode switch in Filtered Air Position	<u>AI-46A</u> HC-VA-46A-1 switch in FILT-AIR <u>AI-46B</u> HC-VA-46B-1 switch in FILT-AIR
15	Ensure RM-065 is operating	<u>AI-106A</u> HC-RM-65 RED light lit
16	If directed by RP, don respirator protection	Cue: RP reports that respirator protection is not required in the Control Room.

Termination Criteria: Ventilation systems are properly aligned.

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO B.1.c

INITIATING CUE: The plant is in a refueling shutdown. Fuel movement is in progress. RM-050, RM-051 and RM-073 have just alarmed and VIAS has actuated.

The Control Room has been notified that a fuel bundle has dropped in the transfer canal inside the containment. You have been directed to take appropriate actions.

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.d

JPM Title: Restore Shutdown Cooling following an Instrument Failure

Location: Simulator

Approximate Time: 20 minutes Actual Time: _____

Reference(s): OI-SC-1
OI-SC-2
K/A 005000 A4.01 (RO 3.6 / SRO 3.4)
AOP-19

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.d

JPM Title: Restore Shutdown Cooling following an Instrument Failure

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: None

Comments: This will be a dynamic JPM in the simulator. The simulator operator will fail P-118 high which will result in HCV-347 and HCV-348 closing.

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.d

JPM Title: Restore Shutdown Cooling following an Instrument Failure

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.d

JPM Title: Restore Shutdown Cooling following an Instrument Failure

INITIATING CUE: The plant is on shutdown cooling on LPSI SI-1A. The RCS is intact and time to boil is 3 hours. No refueling outage is in progress. You are directed to respond to the alarms on panel CB-1,2,3.

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
		Note: The following alarms will come in:
		“SHUTDOWN COOLING VALVES CLOSED SIG FAIL OR VIOLATION”
		“SHUTDOWN COOLIN FLOW HI-LO”
1	Respond to annunciators	Reviews ARP for alarms and transitions to AOP-19.
2	Implement the Emergency Plan	CUE: Shift Manager has entered Emergency Plan
3	Verify RCS water level above hot leg centerline.	<u>CB-1,2,3</u> LI-197 at least 1006.5 feet LIS-119 at least 1006.5 feet <u>ERF Computer</u> PVLMS > 29% <u>In containment</u> Sight glass LI-199 at least 1006.5 feet

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.d

JPM Title: Restore Shutdown Cooling following an Instrument Failure

STEP	ELEMENT	STANDARD
4	Verify RCS water level constant or rising	Verifies level trend from, at least, one of the following: <u>CB-1,2,3</u> <ul style="list-style-type: none"> • LI-106 • LI-197 • LI-119
5	Verify proper LPSI pump operation by meeting all of the following criteria: <ul style="list-style-type: none"> • LPSI Pump current stable • LPSI flow greater than or equal to 200 gpm 	<u>AI-30A</u> Ammeter for SI-1A, current is varying <u>CB-1,2,3</u> FI-326 shows low flow
6	Determines that pump current is not stable and shuts down SI-1A	<u>AI-30A</u> SI-1A control switch to AFTER-STOP, GREEN light lit CUE: LPSI discharge header is operable
7	Determines that RCS pressure instrument P-118 has failed high	
8	Ensures that the following valves are open: <ul style="list-style-type: none"> a. FCV-326 b. HCV-335 c. HCV-348 d. HCV-347 	<ul style="list-style-type: none"> a. RED light lit on <u>CB-1,2,3</u> b. RED light lit on <u>AI-30B</u> c. Place P-118 "Pressurizer pressure PC-118 auto signal override HC-347/348" switch to OVERRIDE. Verify RED light lit as valve opens d. Hold HCV-347 to OPEN. Verify RED light lit.

Cue: LPSI pump venting not required

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.d

JPM Title: Restore Shutdown Cooling following an Instrument Failure

STEP	ELEMENT	STANDARD
9	Place FCV-326 in manual	<u>CB-1,2,3</u> Select MANUAL on FCV-326 controller
10	If RCS level is above hot leg centerline, start one LPSI pump, SI-1A or SI-1B.	<u>AI-30A/B</u> Pump control switch in AFTER START and RED light lit
11	Adjust FCV-326 to obtain 1500 gpm flow	<u>CB-1,2,3</u> Operate controller in manual until FI-326 reads approximately 1500 gpm
12	Place FCV-326 in automatic	<u>CB-1,2,3</u> Select AUTO on FCV-326

Termination Criteria: Shutdown Cooling Reestablished

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: B.1.d

INITIATING CUE: The plant is on shutdown cooling on LPSI SI-1A. The RCS is intact and time to boil is 3 hours. No refueling outage is in progress. You are directed to respond to the alarms on panel CB-1,2,3.

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.e

JPM Title: Shift 4160V Buses 1A3 and 1A4 from 345KV to 161 KV

Location: Simulator

Approximate Time: 6 minutes Actual Time: _____

Reference(s): OI-EE-1, attachment 1
K/A 000062 K1.04 (RO 3.7 / SRO 4.2)
K/A 000062 A2.01 (RO 3.4 / SRO 3.9)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.e

JPM Title: Shift 4160V Buses 1A3 and 1A4 from 345KV to 161 KV

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: None

Comments: Dynamic JPM on the simulator

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.e

JPM Title: Shift 4160V Buses 1A3 and 1A4 from 345KV to 161 KV

INITIATING CUE: A loss of 161 KV has occurred due to a grid problem. Busses 1A3 and 1A4 transferred to 345 KV. AOP-31, section II has been entered and appropriate actions taken The 161 KV grid problem has been fixed and 161 KV is available.

You are directed to restore normal power to busses 1A3 and 1A4 beginning with AOP-31, section II, step 10.

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Ensure Lockout Relay 86/161 is reset	<u>AI-22</u> 86 Relay RESET
2	Ensure all of the following Lockout Relays are reset: <ul style="list-style-type: none">• 86-1/T1A-4• 86-2/T1A-4• 86-1/T1A-3• 86-2/T1A-3• 86X/FT161	<u>AI-24, AI-25, AI-46</u> Relays RESET
3	Synchronize and Close at least one of the following breakers: <ul style="list-style-type: none">• Breaker 110• Breaker 111	<u>CB-20</u> Insert Sync switch handle and turn to ON Breaker switch to AFTER CLOSE RED light lit
4	Enter OI-EE-1, Attachment 1	
5	Ensure both fast Transfer switches in manual: <ul style="list-style-type: none">• 43/1A1-1A3• 43/1A2-1A4	<u>CB-20</u> Both switches in MANUAL
6	Turn 1A33 Synchroscope ON	<u>CB-20</u> Insert Sync switch handle and turn to ON

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.e

JPM Title: Shift 4160V Buses 1A3 and 1A4 from 345KV to 161 KV

STEP	ELEMENT	STANDARD
7	Verify incoming and running voltages are matched	<u>CB-20</u> Verify voltages within 25 volts
8	Verify Synchroscope at 12 o'clock	<u>CB-20</u> Indicator at 12 o'clock
9	Close Breaker 1A33	<u>CB-20</u> Breaker 1A33 in AFTER CLOSE, RED light lit
10	Open Breaker 1A13	<u>CB-20</u> Breaker 1A13 in AFTER TRIP. GREEN light lit
11	Turn Off Synchroscope	Sync switch handle to OFF
12	Turn 1A44 Synchroscope ON	<u>CB-20</u> Insert Sync switch handle and turn to ON
13	Verify incoming and running voltages are matched	<u>CB-20</u> Verify voltages within 25 volts
14	Verify Synchroscope at 12 o'clock	<u>CB-20</u> Indicator at 12 o'clock
15	Close Breaker 1A44	<u>CB-20</u> Breaker 1A44 in AFTER CLOSE, RED light lit
16	Open Breaker 1A24	<u>CB-20</u> Breaker 1A24 in AFTER TRIP. GREEN light lit
17	Turn Off Synchroscope	Sync switch handle to OFF

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.e

JPM Title: Shift 4160V Buses 1A3 and 1A4 from 345KV to 161 KV

STEP	ELEMENT	STANDARD
18	Verify conditions for fast transfer met: <ul style="list-style-type: none">• Lock-out relays amber lights on• Appropriate 4160V breakers not in pull-to-lock• Power is available	<u>CB-20</u> <ul style="list-style-type: none">• AMBER lights lit• Control Switches not in PULL-TO-LOCK• Voltmeters show proper voltages
19	Place Fast Transfer switches in AUTO <ul style="list-style-type: none">• 43/1A1-1A3• 43/1A2-1A4	<u>CB-20</u> Both Switches in AUTO

Termination Criteria: Busses 1A3 and 1A4 powered from 161 KV

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: B.1.e

INITIATING CUE: A loss of 161 KV has occurred due to a grid problem. Busses 1A3 and 1A4 transferred to 345 KV. AOP-31, section II has been entered and appropriate actions taken. The 161 KV grid problem has been fixed and 161 KV is available.

You are directed to restore normal power to busses 1A3 and 1A4 beginning with AOP-31, section II, step 10.

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.f

JPM Title: Perform DSS Matrix Channel Trip Manual Actuation Relay Test

Location: Simulator

Approximate Time: 12 minutes Actual Time: _____

Reference(s): IC-FT-DSS-0002, sections 7.6 and 7.7
LER 95-005
K/A 012000 A4.03 (RO 3.6 / SRO 3.6)

JPM Prepared by: Jerry koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.f

JPM Title: Perform DSS Matrix Channel Trip Manual Actuation Relay Test

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: None

Comments: Dynamic simulator JPM

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.f

JPM Title: Perform DSS Matrix Channel Trip Manual Actuation Relay Test

INITIATING CUE: I&C is testing the DSS system using IC-FT-DSS-0002. Sections 7.6 and 7.7 of this procedure are conducted by licensed operators.

You have been directed to perform section 7.6 and 7.7 of IC-FT-DSS-0002.

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Verify the following alarm windows are clear: <ul style="list-style-type: none">• DSS 86A/DSS ACTUATED• TEST SWITCH A1/TS-DSS OFF NORMAL• DSS MATRIX A BLOCKED	<u>AI-66A</u> Listed Alarm Windows CLEAR
2	Place switch CHAN A DSS TEST OR BYPASS SW A1/TS-DSS in test	<u>AI-66A</u> Insert key in switch and place in TEST position
3.	Verify alarms: <ul style="list-style-type: none">• TEST SWITCH A1/TS-DSS OFF NORMAL• DSS MATRIX A BLOCKED	<u>AI-66A</u> Listed Alarm Windows LIT
4	Verify DSS Lockout relay 86A/DSS is reset	<u>AI-66A</u> Relay in RESET position
5	Turn DSS Manual Trip Switch A/TS-DSS to trip position	<u>AI-66A</u> Turn A/TS-DSS to TRIP position and release
6	Verify Clutch power Supply breakers are closed: <ul style="list-style-type: none">• CB-AB• CB-CD	<u>AI-57</u> Breakers CLOSED (Full Up)

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.f

JPM Title: Perform DSS Matrix Channel Trip Manual Actuation Relay Test

STEP	ELEMENT	STANDARD
7	Verify the following parameters:	<u>AI-66A</u>
	a. “DSS 86A/DSS ACTUATED” alarm	a. Alarm Window LIT
	b. DSS Trip relay 94-A1-DSS white light is on	b. WHITE light is ON
	c. DSS Trip relay 94-A2-DSS white light is on	c. WHITE light is ON
	d. DSS lockout relay 86A/DSS amber light is off	d. AMBER light is OFF
	e. All four DSS Matrix supervisory amber lights are off	e. AMBER lights are OFF
	f. Lockout relay 86A/DSS is tripped	f. Lockout Relay is TRIPPED
8	Reset DSS Lockout Relay 86A/DSS	<u>AI-66A</u> Lockout relay RESET
9	Verify the following:	<u>AI-66A</u>
	a. All four DSS Matrix supervisory amber lights are on	a. AMBER lights ON
	b. DSS lockout relay 86A/DSS amber light is on	b. AMBER light ON
	c. DSS Trip relay 94-A2-DSS white light is off	c. WHITE light OFF
	d. DSS Trip relay 94-A1-DSS white light is off	d. WHITE light OFF
	e. “DSS 86A/DSS ACTUATED” alarm is clear	e. Alarm window CLEAR
10	Place CHAN A DSS TEST OR BYPASS SW switch in normal	<u>AI-66A</u> Switch to NORMAL
11	Verify the following:	<u>AI-66A</u>
	• DSS MATRIX A BLOCKED alarm window is clear	Both alarm windows CLEAR
	• TEST SWITCH A1/TS-DSS OFF NORMAL alarm window is clear	

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.f

JPM Title: Perform DSS Matrix Channel Trip Manual Actuation Relay Test

STEP	ELEMENT	STANDARD
	Verify the following alarm windows are clear: <ul style="list-style-type: none"> • DSS 86B/DSS ACTUATED • TEST SWITCH B1/TS-DSS OFF NORMAL • DSS MATRIX B BLOCKED 	<u>AI-66B</u> Listed Alarm Windows CLEAR
	Place switch CHAN B DSS TEST OR BYPASS SW B1/TS-DSS in test	<u>AI-66B</u> Insert key in switch and place in TEST position
	Verify alarms: <ul style="list-style-type: none"> • TEST SWITCH B1/TS-DSS OFF NORMAL • DSS MATRIX B BLOCKED 	<u>AI-66B</u> Listed Alarm Windows LIT
	Verify DSS Lockout relay 86B/DSS is reset	<u>AI-66B</u> Relay in RESET position
	Turn DSS Manual Trip Switch B/TS-DSS to trip position	<u>AI-66B</u> Turn B/TS-DSS to TRIP position and release
	Verify Clutch power Supply breakers are closed: <ul style="list-style-type: none"> • CB-AB • CB-CD 	<u>AI-57</u> Breakers CLOSED (Full Up)
	Verify the following parameters: <ol style="list-style-type: none"> a. “DSS 86B/DSS ACTUATED” alarm b. DSS Trip relay 94-B1-DSS white light is on c. DSS Trip relay 94-B2-DSS white light is on d. DSS lockout relay 86B/DSS amber light is off e. All four DSS Matrix supervisory amber lights are off 	<u>AI-66A</u> <ol style="list-style-type: none"> a. Alarm Window LIT b. WHITE light is ON c. WHITE light is ON d. AMBER light is OFF e. AMBER lights are OFF

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.f

JPM Title: Perform DSS Matrix Channel Trip Manual Actuation Relay Test

STEP	ELEMENT	STANDARD
	f. Lockout relay 86B/DSS is tripped	f. Lockout Relay is TRIPPED
	Reset DSS Lockout Relay 86B/DSS	<u>AI-66B</u> Lockout relay RESET
	Verify the following:	<u>AI-66B</u>
	a. All four DSS Matrix supervisory amber lights are on	a. AMBER lights ON
	b. DSS lockout relay 86B/DSS amber light is on	b. AMBER light ON
	c. DSS Trip relay 94-B2-DSS white light is off	c. WHITE light OFF
	d. DSS Trip relay 94-B1-DSS white light is off	d. WHITE light OFF
	e. "DSS 86B/DSS ACTUATED" alarm is clear	e. Alarm window CLEAR
	Place CHAN B DSS TEST OR BYPASS SW switch in normal	<u>AI-66B</u> Switch to NORMAL
	Verify the following:	<u>AI-66B</u>
	• DSS MATRIX B BLOCKED alarm window is clear	Both alarm windows CLEAR
	• TEST SWITCH B1/TS-DSS OFF NORMAL alarm window is clear	

Termination Criteria: Section 7.6 and 7.7 of IC-FT-DSS-0002 are complete

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: B.1.f

INITIATING CUE: I&C is testing the DSS system using IC-FT-DSS-0002. Sections 7.6 and 7.7 of this procedure are conducted by licensed operators.

You have been directed to perform section 7.6 and 7.7 of IC-FT-DSS-0002.

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.g

JPM Title: Operate AFW system from AI-179 following Control Room evacuation

Location: Control Room or Simulator

Approximate Time: 10 minutes Actual Time: _____

Reference(s): AOP-07
K/A 000061 K1.01 (RO 4.1 / SRO 4.2)
K/A 000061 A1.01 (RO 3.9 / SRO 4.2)

JPM Prepared by: Jerry koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.g

JPM Title: Operate AFW system from AI-179 following Control Room evacuation

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: None

Comments: This JPM may be conducted as a Static JPM in the plant or as a Static or Dynamic JPM in the simulator.

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.g

JPM Title: Operate AFW system from AI-179 following Control Room evacuation

INITIATING CUE: The Shift manager has directed an evacuation of the Control Room. All of the actions of step 1 of AOP-07 have been completed. All feedwater and heater drain pumps are secured, one condensate pump is running. You are directed to establish control at the Alternate Shutdown Panels. (You have a radio and the AOP-06 keys)

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Place REMOTE-LOCAL Transfer Switch 43 in Local	<u>AI-185</u> REMOTE LOCAL TRANSFER SWITCH 43 in LOCAL Lockout relays actuate, AMBER lights OFF
2	Verify control transferred by observing indicating lights lit <ul style="list-style-type: none">• HCV-239• CH-1B	<u>AI-185</u> Indicating Lights LIT
3	Place YCV-1045 control switch in PULL-TO-LOCK	<u>AI-179</u> Control Switch in PULL-TO LOCK
4	Place both AFW Controls Transfer Switches 43/RC-1A/B in LOCAL	<u>AI-179</u> Both Switches in LOCAL
5	Verify both AFW Controls Transfer Relays are in TRIP.	<u>AI-179</u> 86 relays are TRIPPED AMBER lights OFF

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.g

JPM Title: Operate AFW system from AI-179 following Control Room evacuation

STEP	ELEMENT	STANDARD
6	Verify Following valves are OPEN: <ul style="list-style-type: none"> • HCV-1107A • HCV-1107B • HCV-1108A • HCV-1108B • YCV-1045A • YCV-1045B 	<u>AI-179</u> RED lights ON
7	Start Wide range Channel “D” Recorder.	<u>AI-212</u> Two toggle switches inside cover to ON.
8	Maintain pressurizer level 45-60%	<u>AI-185</u> Operate CH-1B as required CUE: Pressurizer level is 50%
9	Maintain RCS pressure 2050-2150 psia	<u>MCC-4C1</u> Operate backup heaters as required CUE: Pressurizer pressure is 2100 psia
10	Verify S/G levels	CUE: LI-903Y-1 and LI-906Y-1 both read 80%
11	Verify HCV-1384 is CLOSED	CUE: EONT reports HCV-1384 is CLOSED
12	Place YCV-1045 in AFTER-START	<u>AI-179</u> YCV-1045 control switch in AFTER-START. FW-10 running light is ON
13	Place both of the following switches in THROTTLE: <ul style="list-style-type: none"> • HCV-1107B • HCV-1108B 	<u>AI-179</u> HCV-1107B and HCV-1108B switches in THROTTLE

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.1.g

JPM Title: Operate AFW system from AI-179 following Control Room evacuation

STEP	ELEMENT	STANDARD
14	Throttle HCV-1107B and HCV-1108B using controllers	<u>AI-179</u> Regulate Air Loaders for desired flow
15	Verify S/G pressures greater than 850 psia	<u>AI-179</u> CUE: S/G pressures indicate 950 psia
16	Establish contact with STA	CUE: STA reports All Safety Functions are being met
17	Direct EONT to maintain EFWST level	CUE: EONT is maintaining EFWST level CUE: Plant Cooldown is not required

Termination Criteria: Control of AFW has been established at the alternate Shutdown panels

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: B.1.g

INITIATING CUE: The Shift manager has directed an evacuation of the Control Room. All of the actions of step 1 of AOP-07 have been completed. All feedwater and heater drain pumps are secured, one condensate pump is running. You are directed to establish control at the Alternate Shutdown Panels. (You have a radio and the AOP-06 keys)

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.2.a

JPM Title: Line up Condenser Evacuation to AB stack

Location: Plant – Aux Building and Turbine Building

Approximate Time: 15 minutes Actual Time: _____

Reference(s): OI-CE-1
K/A 000037 AA2.07 (RO 3.1 / SRO 3.6)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.2.a

JPM Title: Line up Condenser Evacuation to AB stack

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: Requires RCA entry

Comments: This JPM begins in the RCA and finishes in the
Turbine Building

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.2.a

JPM Title: Line up Condenser Evacuation to AB stack

INITIATING CUE: Due to High Activity in the RCS, the Shift Manager has directed you to line up Condenser Evacuation to the AUX Building Stack.

All Prerequisites given in OI-CE-1, attachment 2 are met.

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Slowly Open VA-412	<u>AB Corr. 26</u> Slowly Turn valve to OPEN position
2	Monitor VD-29, Condenser Evacuation Liquid Drain Trap, for water flow to drain hub	<u>Room 59</u> Monitor Trap for Flow CUE: Trickle flow
3	Close the following valves: <ul style="list-style-type: none">• VD-359• VD-360• VD-361	<u>Turbine Building EL 1011</u> Valves turned to CLOSE position
4	Notify Control Room prior to closing VD-423	CUE: Control room has been notified
5	Close VD-423	<u>Turbine Building EL 1036</u> Turn Valve to CLOSED position CUE: Control Room reports condenser vacuum is steady

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.2.a

JPM Title: Line up Condenser Evacuation to AB stack

**Termination Criteria: Condenser Evacuation is discharging through the
AB Stack**

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: B.2.A

INITIATING CUE: Due to High Activity in the RCS, the Shift Manager has directed you to line up Condenser Evacuation to the AUX Building Stack.

All Prerequisites given in OI-CE-1, attachment 2 are met.

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: RO B.2.b

JPM Title: Startup Hydrogen Purge System

Location: Aux Building

Approximate Time: 10 minutes Actual Time: _____

Reference(s): OI-VA-1 Attachment 5A
K/A 028000 A2.02 (RO 3.5 / SRO 3.9)

JPM Prepared by: Jerry koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: RO B.2.b

JPM Title: Startup Hydrogen Purge System

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: Performed in RCA

Comments:

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: RO B.2.b

JPM Title: Startup Hydrogen Purge System

INITIATING CUE: The plant is in accident recovery following a LOCA. CIAS and VIAS have initiated. Containment hydrogen is >3%. A containment hydrogen purge is required. You have been directed to perform the Aux building steps of OI-VA-1, attachment 5A to start a hydrogen purge using VA-80A.

The procedure is complete through step 6.

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Ensure VA-411, VA-82 bypass is closed	<u>Corr. 26</u> IA-VA-411-B1 in FILTERED
2	Ensure VA-291/VA-279 combined remote operator is closed.	<u>Corr 26</u> VA-291/VA-279 CLOSED
3	Ensure VA-282/VA-284 combined remote operator is closed.	<u>Corr 26</u> VA-282/VA-284 CLOSED
4	Open hydrogen purge valves for VA-80A: <ul style="list-style-type: none">• VA-290• VA-292• VA-289:	<u>Corr 26</u> Unlock and OPEN valves
5	Contact Control Room	CUE: Control room reports procedure steps 8,9 and 10 have been completed
6	Start hydrogen purge fan	<u>AI-100</u> Place VA-80A control switch in PULL TO OVERRIDE
7	Monitor DPI-899D	<u>Corr 26</u> CUE: DPI-899D indicate 10”w.g.

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: RO B.2.b

JPM Title: Startup Hydrogen Purge System

STEP	ELEMENT	STANDARD
------	---------	----------

Termination Criteria: Hydrogen purge has been started

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: RO B.2.b

INITIATING CUE: The plant is in accident recovery following a LOCA. CIAS and VIAS have initiated. Containment hydrogen is >3%. A containment hydrogen purge is required. You have been directed to perform the Aux building steps of OI-VA-1, attachment 5A to start a hydrogen purge using VA-80A.

The procedure is complete through step 6.

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: SRO B.2.b

JPM Title: Waste Gas transfer from the vent header to the gas decay tank

Location: Auxiliary Building Controlled Area

Approximate Time: 10 minutes Actual Time: _____

Reference(s): OI-WDG-1
K/A 071000 A4.05 (RO 2.6 / SRO 2.6)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: SRO B.2.b

JPM Title: Waste Gas transfer from the vent header to the gas decay tank

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: This JPM is performed in the RCS

Comments:

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: SRO B.2.b

JPM Title: Waste Gas transfer from the vent header to the gas decay tank

INITIATING CUE: Vent header pressure is at 2 psig and you are directed to pump the vent header to the in service gas decay tank using WD-28A until vent header pressure has been reduced to 1 psig
AI-110 is operable and has been sampling the in-service gas decay tank for the past 20 minutes.
All prerequisites are met.

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Verify VCT gas sample is secured.	AI-110 WD-242 and WD-1080 indicate closed.
2	Verify that the gas vent header is drained	Room 13 CUE: After examinee notes room 13 entry requirements tell him that “The vent header in room 13 has been drained”
3	Ensure that gas compressor is primed: a. DW-156 is open b. WD-28A moisture separator tank level visible below centerline	Room 16 a. DW-156 is OPEN b. CUE: Water level is above the pump rotor centerline
4	Drain moisture separator tank a. OPEN WD-216 b. Drain c. CLOSE WD-216	Room 16 a. WD-216 OPEN b. CUE: Water level is below pump rotor centerline. c. WD-216 CLOSED
5.	Start WD-28A to pump the Vent Header	AI-100 WD-28A control switch to hand RED light ON

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: SRO B.2.b

JPM Title: Waste Gas transfer from the vent header to the gas decay tank

STEP	ELEMENT	STANDARD
6	Monitor the following: <ul style="list-style-type: none">• WGDT H₂ and O₂ concentration• WGDT Pressure• Vent Header Pressure	<u>AI-110</u> CUE: H₂ = 0.2 kPA O₂ = 0.0 kPA <u>AI-100</u> CUE: WGDT = 65 psig Vent Header = 1.0 psig
7	Secure gas transfer	<u>AI-100</u> WD-28A control switch to OFF and GREEN light lit

Termination Criteria: Waste gas has been transferred from the Vent Header to the in-service gas decay tank

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: SRO B.2.b

INITIATING CUE: Vent header pressure is at 2 psig and you are directed to pump the vent header to the in service gas decay tank using WD-28A until vent header pressure has been reduced to 1 psig
AI-110 is operable and has been sampling the in-service gas decay tank for the past 20 minutes.
All prerequisites are met.

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.2.C

JPM Title: Switch Inverter Power Supply from bypass to normal

Location: Switchgear Room

Approximate Time: 15 minutes Actual Time: _____

Reference(s): OI-EE-4, attachment 1
K/A 000057 AA1.01 (RO 3.7 / SRO 3.7)

JPM Prepared by: Jerry Koske Date: _____

JPM Reviewed by: _____ Date: _____

JPM Approved by: _____ Date: _____

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.2.C

JPM Title: Switch Inverter Power Supply from bypass to normal

Operators' Name: _____ Employee # _____

All Critical Steps (*) must be performed or simulated in accordance with the standards contained in this JPM

The Operator's performance was evaluated as (circle one):

SATISFACTORY

UNSATISFACTORY

Evaluator's Signature: _____ Date: _____

Reason, if unsatisfactory:

Tools & Equipment: None

Safety Considerations: None

Comments:

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.2.C

JPM Title: Switch Inverter Power Supply from bypass to normal

INITIATING CUE: Instrument Inverter “A” is out of service. AI-40A is being supplied by the bypass transformer. The electricians have cleared their tags and you have been directed to start up inverter “A” and place it in service.

Critical Steps shown in gray

STEP	ELEMENT	STANDARD
1	Ensure the input breaker, EE-8H-CB1 is open	<u>Inverter “A” (EE-8H)</u> Breaker in OPEN position
2	Ensure the DC source breaker at the DC panel is closed	<u>EE-8F</u> DC Bus #1 EE-8F-CB24 breaker in CLOSED position
3	Ensure the manual (bypass) transfer switch S1 at the inverter is in bypass	<u>Inverter “A” (EE-8H)</u> S1 in BYPASS position
4	Precharge the inverter	<u>Inverter “A” (EE-8H)</u> Push precharge button on inverter and wait 10 seconds
5	Close input breaker EE-8H-CB1	<u>Inverter “A” (EE-8H)</u> Place breaker in CLOSED position
6	Verify Sync loss light is on	<u>Inverter “A” (EE-8H)</u> Sync loss light ON
7	Verify Reverse Transfer light is ON	<u>Inverter “A” (EE-8H)</u> Reverse transfer light is ON
8	Place S1 EE-8H manual transfer switch in the inverter position	<u>Inverter “A” (EE-8H)</u> EE-8H-S1 in INVERTER position

Fort Calhoun Station – Operations Training
JOB PERFORMANCE MEASURE

JPM No: B.2.C

JPM Title: Switch Inverter Power Supply from bypass to normal

STEP	ELEMENT	STANDARD
9	Ensure sync loss light is off	<u>Inverter “A” (EE-8H)</u> CUE: Sync Loss Light is ON
10	Terminate procedure and contact Shift Manager	DOES Not push Forward Transfer Button CUE: Electrical Maintenance has repaired inverter and Sync Loss light is now OFF. You are directed to continue with procedure.
11	Push the forward transfer button	<u>Inverter “A” (EE-8H)</u> PUSH forward transfer button
12	Verify Reverse Transfer light is off	<u>Inverter “A” (EE-8H)</u> Reverse Transfer light OFF
13	Verify Forward Transfer light is on	<u>Inverter “A” (EE-8H)</u> Forward Transfer light is ON
14	Ensure EE-8H-CB3 vent fan breaker is closed	<u>Inverter “A” (EE-8H)</u> Breaker EE-8H-CB3 is in CLOSED position
15	Verify Inverter “A” output frequency and voltage	<u>Inverter “A” (EE-8H)</u> CUE: Frequency = 60.0 Hz Voltage = 120.1 volts

Termination Criteria: Instrument Bus AI-40A is being supplied by Inverter A

Fort Calhoun Station – Operations Training
ADMINISTRATIVE JOB PERFORMANCE MEASURE

JPM No: B.2.c

INITIATING CUE: **Instrument Inverter “A” is out of service. AI-40A is being supplied by the bypass transformer. The electricians have cleared their tags and you have been directed to start up inverter “A” and place it in service.**

Facility: Fort Calhoun		Scenario No: 2002-1		Op-Test No. _____	
Examiners: _____ _____ _____			Operators: _____ _____ _____		
Initial Conditions: 50% Reactor Power. D/G-1 is tagged out of service for generator brush replacement. Waste Monitor Tank, WD-22A, release is in progress.					
Turnover: Align RM-052 so that it is monitoring containment atmosphere					
Event No.	Malf No.	Event Type*	Event Description		
1		N	Align RM-052 to monitor containment		
2		I	Transmitter on controlling pressurizer level channel fails low		
3		C	Running Bearing water pump trips (must start backup)		
4		C	Lower and middle seals on RCP, RC-3B fails		
5		R, N	Plant shutdown due to two failed RCS seals		
6		I	Steam Generator level channel fails low		
7		C, I	Loss of instrument bus affecting remaining pressurizer level channel		
8		I	Main Generator voltage regulator fails		
9		M	300 gpm LOCA caused by third seal failure on RC-3B		
10		C	PPLS fails to actuate		

* (N)ormal, (R)eactivity, (I)nstrument, (C)omponent, (M)ajor

Op-Test No.:	Scenario No.: 1	Event No.: 1	Page 2 of 12
Event Description: Align RM-052 to monitor Containment			
Time	Position	Applicant's Actions or Behavior	
	SRO	Obtain copy of OI-RM-1	
	SRO <C>	Ensure T.S. 2.8 and 2.15 requirements are met	
	SRO	Direct PRI to align RM-052 to containment	
	PRI	Place RM-052 keyswitch to KEYPAD and Pump control switch to STOP	
	PRI <C>	Ensure PCV-742E, PCV-742G, PCV-742F and PCV-742H are open	
	PRI <C>	Direct EONA to realign VA-1189, 1190, 1191 and 1192 at skid	
	PRI	Direct EONA to align power supplies	
	PRI <C>	Place Sample control switch to CNTMT	
	PRI <C>	Place pump control switch to START	
	PRI	Notify I&C to change the alert and high setpoints	
	PRI	Verify RM-052 high and alert setpoints	
	PRI	Ensure RM-052 ratemeter high alarm is reset	
	PRI <C>	Place RM-052 keyswitch in ON	
	PRI	Perform RM-052 Check Source test	

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

Op-Test No.: Scenario No.: 1 Event No.:7 Page 8 of 12

Event Description: Loss of instrument bus affecting remaining pressurizer level channel

Time	Position	Applicant's Actions or Behavior
	All	Identify Loss of Instrument Bus "D"
	SRO	Enter AOP-16
	SRO	Direct PRI or SEC to verify loss on instrument bus "D"
	PRI or SEC	Verify loss of instrument bus "D"
	SRO	Direct SEC to verify S/G levels
	SEC	Verify S/G levels and control if required
	SRO <C>	Direct PRI or SEC to bypass all RPS channel D bistable trip units
	PRI or SEC <C>	Bypass all channel "D" RPS trip units
	SRO	Direct PRI to verify CCW and Raw Water pumps running
	PRI	Verify CCW and Raw Water pumps running
	SRO	Direct SEC to verify Instrument Air pressure
	SEC	Verify Instrument Air Pressure
	SRO	Direct Primary to verify pressurizer level and pressure control
	PRI<C>	Reports loss of both pressurizer level control channels
	SRO	Direct PRI to manually control charging and letdown using LI-106 and TDB correction curves to determine level
	PRI	Manually control charging and letdown using LI-106 and TDB correction curves to determine level
	SRO	Direct PRI or SEC to verify RCPs, subcooling and containment integrity
	PRI or SEC	Verify RCPs, subcooling and containment integrity
	SRO<C >	Direct EONA to terminate monitor tank release
		(Continued on next page)

[illegible]

[illegible]

[illegible]

[illegible]

Facility: Fort Calhoun		Scenario No: 2002-2		Op-Test No. _____
Examiners: _____ _____ _____			Operators: _____ _____ _____	
Initial Conditions: 100% Reactor Power. D/G-1 is tagged out of service for generator brush replacement.				
Turnover: Place CCW Pump, AC-3C in service and remove AC-3A from service.				
Event No.	Malf No.	Event Type*	Event Description	
1		N	Rotate CCW pumps	
2		I	PIC-910 fails high causing turbine bypass valve to open	
3		I	Letdown HX CCW outlet temperature transmitter, T-2987, fails low. (results in high letdown temperature)	
4		C	Dropped Control rod	
5		R, N	Reduce power to 70% due to dropped rod	
6		I	Controlling pressurizer pressure channel fails high	
7		M	Main steam line break in turbine building	
8		C	SGIS fails to actuate	
9		C	S/G "B" MSIV will not close	

* (N)ormal, (R)eactivity, (I)nstrument, (C)omponent, (M)ajor

[illegible]

[illegible]

[illegible]

Event Description: Dropped Control Rod

[illegible]

[illegible]

Page 7 of 11

[illegible]

[illegible]

[illegible]

Op-Test No.:	Scenario No.: 2	Event No.: 9	Page 10 of 11
Event Description: S/G "B" MSIV will not close			
Time	Position	Applicant's Actions or Behavior	
	SEC<C>	Report that MSIV on "B" S/G did not close	
	SRO	Transition to EOP-05	
	SRO<C>	Direct SEC to begin steaming from "A" S/G before "B" S/G dries out	
	SEC<C>	Begin steaming from "A" S/G before "B" S/G dries out	
	SRO	Direct PRI to ensure proper actuation of ESF	
	PRI	Ensure SI flow is maximized	
	PRI	Trip 1 RCP in each loop if RCS pressure reaches 1350 psia	
	SRO	Direct PRI to ensure Emergency Boration	
	PRI	Ensure Emergency Boration	
	SRO	Direct SEC to establish AFW flow to good S/G	
	SEC	Establish AFW flow to good S/G	
	SEC	Identify affected S/G (perform 16A,B,C of EOP-05)	
	SRO<C>	Direct SEC to isolate AFW flow to affected S/G	
	SEC<C>	Isolate affected S/G	
	PRI	Report when "HPSI stop and throttle" criteria is met	
	SRO	Direct PRI to perform "HPSI stop and throttle"	
	PRI <C>	Perform "HPSI stop and throttle"	
	SRO/PRI	Ensure "Stop and Throttle criteria continues to be met"	

[illegible]

Facility: Fort Calhoun		Scenario No: 2002-3		Op-Test No. _____	
Examiners: _____ _____ _____			Operators: _____ _____ _____		
Initial Conditions: 100% Power. FW-54 tagged out to replace fuel pump. Power Range NI channel "A" is out of service due to failed power supply. "A" Trip units 1,9 and 12 have been bypassed. FIA-236 is failed.					
Turnover: Place CH-1A in service remove CH-1B from service CH-1A packing cooling pump has been operating for 45 minutes.					
Event No.	Malf No.	Event Type*	Event Description		
1		N	Place CH-1A in service remove CH-1B from service		
2		I	VCT level fails low causing charging pump suction to realign to SIRWT.		
3		I	Power Range NI Channel "D" Fails		
4		R, N	Power reduction to 70% power.		
5		M	Loss of offsite power (both 161KV and 345 KV)		
6		C, M	Auto Reactor trip fails (ATWS)		
7		C	Turbine driven AFW pump, FW-10 fails to start.		
8		C	RC-3C breaker does not open. (D/G-1 output breaker does not close)		

* (N)ormal, (R)eactivity, (I)nstrument, (C)omponent, (M)ajor

[illegible]

[illegible]

[illegible]

[illegible]

Op-Test No.:	Scenario No.:3	Event No.:5 and 6	Page 6 of 8
Event Description: Loss of offsite power (both 161 KV and 345 KV) with ATWS			
Time	Position	Applicant's Actions or Behavior	
	PRI	Determine and communicate that the reactor failed to trip.	
	SRO	Direct PRI to manually trip the reactor	
	PRI<C>	Push CB-4 manual Reactor Trip Pushbutton.	
	SEC	Determine and communicate that Trip did not actuate.	
	SRO	Direct the PRI and SEC to initiate RPS panel (AI-31) trip and DSS trip.	
	SEC<C>	Operate DSS Trip.	
	PRI	Determine and communicate that the rods have inserted.	
	SRO	Direct PRI and SEC to take Standard Post Trip Actions (SPTAs).	
	PRI	Perform Standard Post Trip Actions .	
	SEC	Perform Standard Post Trip Actions - Identify and communicate bus 1A3 deenergized and Loss of Feedwater .	
	PRI or SEC	Report Both D/G's running at 900 RPM	
	PRI or SEC	Report that Bus 1A4 is energized	
	SRO	Direct PRI or SEC to have EONT minimize DC loads	
	SRO<C>	Direct EONT to minimize DC loads	
	PRI	Perform remainder of SPTA's	
	SEC	Perform remainder of SPTA's	
	SRO	Verify completion of SPTA's	

[illegible]

[illegible]

Facility: Fort Calhoun		Scenario No: 2002-4 (spare)		Op-Test No. _____	
Examiners: _____ _____			Operators: _____ _____		
Initial Conditions: 100% Power. FW-54 tagged out to replace fuel pump. Power Range NI channel "A" is out of service due to failed power supply. "A" Trip units 1,9 and 12 have been bypassed. Safety Injection Tank SI-6B has a low level alarm.					
Turnover: Raise level in Safety Injection Tank SI-6B					
Event No.	Malf No.	Event Type*	Event Description		
1		N	Raise level in Safety Injection tank SI-6B		
2		I	WR NI channel "C" power supply failure		
3		C	CCW pump trips		
4		C	Tube leak on steam generator RC-2B		
5		R, N	AOP-5 plant shutdown		
6		I	Steam generator pressure transmitter on RC-2A fails low		
7		M	Loss of condenser vacuum – Reactor Trip		
8		M	Steam Generator Tube Rupture – RC-2A		

* (N)ormal, (R)eactivity, (I)nstrument, (C)omponent, (M)ajor

Op-Test No.:	Scenario No.:4	Event No.: 1	Page 2 of 9
Event Description: raise level in safety Injection tank SI-6B			
Time	Position	Applicant's Actions or Behavior	
	SRO	Directs BOP to raise SIT SI-6B level to 72% using HPSI Pump SI-2A and HCV-311 or HCV-312 IAW OI-SI-1, Attachment 4.	
	PRI	Ensures that recirculation valves HCV-385 and HCV-386 are open and HCV-2983 is closed.	
	PRI	Start SI-2A. Recirc for 15 minutes. CUE: ASSUME 15 MINUTES HAVE ELAPSED.	
	PRI	Stop HPSI Pump SI-2A.	
	PRI	Open loop injection valve HCV-312 or HCV-311.	
	PRI	Open leakage control valve PCV-2909 by placing in MANUAL and controller in OPEN.	
	PRI	Open HCV-2909, fill and drain valve, for desired tank to be filled.	
	PRI	Restart HPCI Pump SI-2A.	
	PRI	Stop HPCI Pump SI-2A when 72% level is reached and level alarm SAFETY INJECTION TANK SI-6B LO LEVEL@ on Panel A7 has cleared.	
	PRI	Close HCV-2916.	
	PRI	Close HCV-312 or HCV-311.	
	PRI	Place PCV-2909 in CLOSE and valve control in AUTO.	
	LSO	Verify that HPSI loop injection valve is operable by lit amber light on valve used to fill tank.	

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

Op-Test No.:	Scenario No.:4	Event No.: 8	Page 9 of 9
Event Description: Steam generator Tube Rupture – RC-2A			
Time	Position	Applicant's Actions or Behavior	
	PRI	Identify and report RCS inventory loss	
	SRO	May direct reactor trip	
	SRO	Following manual or auto reactor trip, direct standard post trip actions	
	PRI	Perform primary standard post trip actions	
	SEC	Perform secondary standard post trip actions	
	SRO	Diagnose tube rupture - enter EOP-04 or EOP-20	
	SRO	Direct RCS cooldown - T_{hot} less than 510°F	
	SEC	Cooldown RCS T_{hot} to less than 510°F	
	PRI	Identify and verify PPLS	
	SRO/SEC	Identify most affected steam generator (A)	
	SRO	Direct BOP to isolate steam generator A	
	SEC	Isolate steam generator A	
	SRO	Direct RO to depressurize RCS to less than 1000 psia	
	PRI	Depressurize the RCS	
	PRI	Maintain subcooling	
	SEC	Monitor and control secondary parameters	
	PRI	Monitor and control primary parameters	