

Sandia National Laboratories

Albuquerque, New Mexico 87185

WM DOCKET CONTROL  
CENTER

November 15, 1986

'86 DEC -1 AM 11:43

WM-RES  
WM Record File  
A1755  
SNL

WM Project 10, 11, 16  
Docket No. \_\_\_\_\_  
PDR ☒  
LPDR B.N.S.

Distribution:  
Peshel w/desk Joanne - ticket  
3411  
(Return to WM, 523-SS) \_\_\_\_\_

Mr. John Peshel  
Engineering Branch  
Division of Waste Management  
U.S. Nuclear Regulatory Commission  
7915 Eastern Avenue  
Silver Spring, MD 20910

Dear Mr. Peshel:

The enclosed monthly report summarizes the activities during the month of October for FIN A-1755.

If you have any questions, please feel free to contact me at FTS 844-8368 or L. R. Shippers at FTS 846-3051.

Sincerely,

*Robert M. Cranwell*

Robert M. Cranwell  
Supervisor  
Waste Management Systems  
Division 6431

RMC:6431

Enclosure

Copy to:  
Office of the Director, NMSS  
Attn: Program Support Branch  
6400 R. C. Cochrell  
6430 N. R. Ortiz  
6431 R. M. Cranwell  
6431 L. R. Shippers  
6431 K. K. Wahi

8612220027 861115  
PDR WASTE  
WM-10 PDR

3553

PROGRAM: Coupled Thermal-Hydrological-Mechanical Assessments and Site Characterization Activities for Geologic Repositories

FIN#: A-1755

CONTRACTOR: Sandia National Laboratories

BUDGET PERIOD: 10/86 - 9/87

DRA PROGRAM MANAGER: J. Peshel

BUDGET AMOUNT: 250K

CONTRACT PROGRAM MANAGER: R. M. Cranwell

FTS PHONE: 844-8368

PRINCIPAL INVESTIGATOR: L. R. Shippers

FTS PHONE: 846-3051

#### PROJECT OBJECTIVES

To provide technical assistance to NRC in the assessment of coupled thermal-hydrological-mechanical phenomena and site characterization activities for high-level waste repositories.

#### ACTIVITIES DURING OCTOBER 1986

##### Activities and Accomplishments

Funding in the amount of \$40K was received from NRC on October 16, 1986. Work resumed on this project on that date.

Work progressed in two areas during the month of October. In the first, the analysis of the shaft/shaft liner at BWIP was continued. Conceptual models of both a two-dimensional axisymmetric shaft simulation (Figure 1) and a two-dimensional horizontal cross-section (Figure 2) were developed. A STEALTH 2D input data set for the two-dimensional model of a horizontal cross-section of a shaft was prepared. A listing of this data file is included as Attachment I. To avoid the necessity of individually specifying the rectangular coordinates of the interior nodes, a computer program (NTRAN) based upon an eight point averaging scheme was written to calculate the interior nodal locations for the transition from a cylindrical to a rectangular boundary. The nodal distribution generated by this program is shown in Figure 3. This nodal generation program was incorporated in STEALTH 2D using updates. A floppy disk containing the node generation program (NTRAN) and an accompanying screen graphics grid plotting program (NTPLT) is included with this report. It was difficult to locate mechanical property data for cement grouts. However, an SNLA report (SAND81-0065) does contain information from which representative data may be inferred. The problem is ready to be analyzed with STEALTH 2D. For the cross-section selected, unequal horizontal stress components can be prescribed and/or uncalculated. The boundary stresses have been chosen to be consistent with the in-situ stress field at the proposed repository depth. The objective of the calculation is to

predict the stress distribution in and around the liner and to identify zones of potential failure.


In the second area, discussions with the NRC and SNLA personnel and outside code developers continued to examine the feasibility of installing thermomechanical codes at the INEL Computer Facility. This effort has been partially successful in that verbal permission was obtained from M. Gross of SAIC to transfer the Waste Isolation (W.I.) version of STEALTH 2D to the INEL facility; this version is presently being used at SNLA. A written authorization for NRC's use of the W.I. version is expected in the near future. In addition, EPRI will issue a version of STEALTH 3D along with a "license" for its use. It should be noted as stated in the previous monthly report, that the 3D code is a general purpose version that will require certain modifications before it can be used for repository applications.

#### Travel

None.

#### Problems Encountered

The monthly cost estimate does not reflect the \$40K received on October 16, 1986. Also, the negative balance costed is not a carryover of funds for the project. It reflects contractor costs for FY 86 which have not yet been costed.



- $r_1$  = finished shaft inside radius
- $r_2$  = finished hole radius
- $r_3$  = radius of excavated hole to final depth,  $d_3$
- $r_4$  = radius of excavated hole to depth  $d_2$
- $r_5$  = radius of excavated hole to depth  $d_1$
- $r_b$  = radius of outer boundary of model
- $d_b$  = depth to bottom boundary of model

Note: 1.  $(r_2 - r_1)$  is the liner thickness which could be a function of depth  
 2.  $(r_3 - r_2)$ ,  $(r_4 - r_2)$ , and  $(r_5 - r_2)$  represent cement grout thicknesses behind the liner upto depths  $d_3$ ,  $d_2$ , and  $d_1$ , respectively.

Figure 1. Two-Dimensional Axisymmetric Shaft Model




Figure 2. Two-Dimensional Model of Horizontal Cross-Section




Figure 3. STEALTH Mesh for Borehole Stability Analysis (20m x 20m)

# ATTACHMENT I

TTL		BWIP HORIZONTAL CROSS-SECTION OF SHAFT AREA IN COHASSET				
PRB						1.
PRO	2.0					
DTS	2.0	1.				
GRD	1.0	1.0	26.0	19.0		
END						
MAT						1.
111 COHAS	1.0	1.0				
112	1.0	2.0	2.0	2.0		
121	1.0	2830.0				
122	1.0	1.	0.	4.96 E10		
132	1.0	1.50 E8				
134	1.0	2.97 E10				
136	1.0	-2.9 E7				
111 GROUT	2.0	1.0				
112	2.0	2.0	2.0	2.0		
121	2.0	1900.0				
122	2.0	1.	0.	1.169 E10		
132	2.0	1.50 E7				
134	2.0	5.83 E9				
136	2.0	-1.00 E7				
111 LINER	3.0	1.0				
112	3.0	2.0	2.0	2.0		
121	3.0	7850.0				
122	3.0	1.	0.	1.390 E11		
132	3.0	2.07 E8				
134	3.0	7.79 E10				
136	3.0	-3.45 E8				
END						
GPT				2.0	1.0	
211	1.0	1.0	1.0	0.914	0.	
212	1.0	0.5	0.	2.0		
212	2.0	25.0	0.	3.0		
212	3.0	0.	25.	2.0		
212	4.0	0.	0.5	3.0		
221	1.	1.	26.	1.	19.	
283	1.					
END						
ZON					1.0	
311 LINER	1.0	1.0	3.0	1.0	19.0	
321	1.0	3.0				
322	1.0	0.99988929				
341	1.	-1.539 E7	-1.539 E7	-1.539 E7		
311 GROUT	2.0	3.0	6.0	1.0	19.0	
321	2.0	2.0				
322	2.0	0.99868522				
341	2.0	-1.539 E7	-1.539 E7	-1.539 E7		
311 BASALT	3.0	6.0	26.0	1.0	19.0	
321	3.0	1.0				
322	3.0	0.99920225				
341	3.0	-3.3 E7	-6.15 E7	-2.420 E7		
END						
BDY					1.0	
411 BSEG1	1.0	1.0	1.0	26.0	1.0	

411	BSEG2	2.0	26.0	1.0	26.0	10.0		
411	BSEG3	3.0	26.0	10.0	26.0	19.0		
411	BSEG4	4.0	26.0	19.0	1.0	19.0		
411	BSEG5	5.0	1.0	19.0	1.0	1.0		
412		1.0	1.0	6.0	5.0	2.0		
412	BSEG2	2.0	1.0	2.0	5.0	1.0		
412	BSEG3	3.0	1.0	2.0	5.0	3.0		
412		4.0	1.0	6.0	5.0	4.0		
412		5.0	1.0	3.0	5.0			
414		1.0			1.0			
414		3.0			1.0			
422	BSEG2	1.0	1.0					
431		1.0	1.0	0.0	1.0	E19		
432		1.0	3.3	E7				
422	BSEG3	3.0	2.0					
431		2.0	1.0	0.0	1.0	E19		
432		2.0	6.15	E7				
481		1.0	1.0	2.0				
481		4.0	3.0	4.0				
482		1.0	1.0	5.0	5.0		0.25	
482		4.0	1.0	5.0	5.0		0.25	
END								
TIM								
511		0.1						
512		0.1	0.1					
513		1.0	1.0					
514		0.5						
521		1000.0	150.					
END								
EDT					1.			
611		2.0						
613		2.0						
616		2.0						
621		1.0	0.	100.0	50.0			
622		1.0	26.0	1.0	19.0			
623		11.0	14.0	71.0	72.0	73.0	81.0	82.0
623		83.	74.	64.	91.	93.	94.	95.
623		12.	15.					
671		1.	0.	150.	2.			
674		1.	1.	71.	1.	2002.		
674		2.	1.	71.	1.	4010.		
674		3.	1.	71.	1.	26019.		
674		4.	1.	71.	1.	16010.		
674		5.	1.	5.	1.			
675		6.	3.			150.		
675		7.	6.			150.		
674		8.	1.	64.	1.	21009.		
674		9.	1.	72.	1.	16010.		
674		10.	1.	91.	1.	10010.		
END								
END								



A-1755  
1628.010  
October 1986

THIS IS AN ESTIMATE ONLY AND MAY NOT MATCH THE INVOICES SENT TO  
NRC BY SANDIA'S ACCOUNTING DEPARTMENT.

	Current Month	Year -to- Date
I. Direct Manpower (man-months of charged effort)	0.3	0.3
II. Direct Loaded Labor Costs	3.0	3.0
Materials and Services	0.0	0.0
ADP Support (computer)	0.0	0.0
Subcontracts	-13.0	-13.0
Travel	0.0	0.0
Other (computer roundoff)	0.0	0.0
TOTAL COSTS	-10.0	-10.0

III. Funding Status

Prior FY Carryover	FY 87 Projected Funding Level	FY 87 Funds Received to Date	FY 87 Funding Balance Needed
None	250K	40K	210K