

**DISTRIBUTION** for NRR Director's Quarterly Status Report

Central File	RPRP R/F	SCollins, EDO	JEDyer, NRR
DBMatthews, NRR	LBMarsh, NRR	BABoger, NRR	RBarrett, NRR
SBlack, NRR	MCase, NRR	CHaney, NRR	DSkeen, NRR
EMMcKenna, NRR	JFoster, NRR	BJSweeney, NRR	RCEmrit, RES

Regional Administrators

Mr. Marvin S. Fertel, Senior Vice President  
& Chief Nuclear Officer  
Nuclear Energy Institute  
1776 I Street NW  
Suite 400  
Washington, D.C. 20006-3708

Ms. Nancy G. Chapman, SERCH Manager  
Bechtel Power Corporation  
5275 Westview Drive  
Frederick, MD 21703-8306

Mr. R. P. LaRhette  
Institute of Nuclear Power Operations  
700 Galleria Parkway  
Atlanta, GA 30339-5979

Mr. Rod Buckles  
Client Manager, LIS, NIIS and TRENDS  
SCIENTECH, Inc.  
Suite 300  
2650 McCormick Drive  
Clearwater, Florida 33759-1049

Mr. Lee Watkins  
Assistant Manager For High Level Waste  
U.S. DOE  
P.O. Box A  
Aiken, SC 29892

Mr. S. Scott  
Office of Nuclear Safety, DOE  
Century 21 Building (E-H72)  
19901 Germantown Road  
Germantown, MD 20874-1290

Mr. Bob Borsum  
1700 Rockville Pike, Suite 525  
Rockville, MD 20852

Ms. Norena G. Robinson, Licensing Technician  
Nebraska Public Power District  
Cooper Nuclear Station  
P.O. Box 98  
Brownsville, NE 68321

ADAMS ACCESSION NUMBER: ML041060022

**DISTRIBUTION** for NRR Director's Quarterly Status Report

Central File	RPRP R/F	SCollins, EDO	JEDyer, NRR
DBMatthews, NRR	LBMarsh, NRR	BABoger, NRR	RBarrett, NRR
SBlack, NRR	MCCase, NRR	CHaney, NRR	DSkeen, NRR
EMMcKenna, NRR	JFoster, NRR	BJSweeney, NRR	RCEmrit, RES

Regional Administrators

Mr. Marvin S. Fertel, Senior Vice President  
& Chief Nuclear Officer  
Nuclear Energy Institute  
1776 I Street NW  
Suite 400  
Washington, D.C. 20006-3708

Ms. Nancy G. Chapman, SERCH Manager  
Bechtel Power Corporation  
5275 Westview Drive  
Frederick, MD 21703-8306

Mr. R. P. LaRhette  
Institute of Nuclear Power Operations  
700 Galleria Parkway  
Atlanta, GA 30339-5979

Mr. Rod Buckles  
Client Manager, LIS, NIIS and TRENDS  
SCIENTECH, Inc.  
Suite 300  
2650 McCormick Drive  
Clearwater, Florida 33759-1049

Mr. Lee Watkins  
Assistant Manager For High Level Waste  
U.S. DOE  
P.O. Box A  
Aiken, SC 29892

Mr. S. Scott  
Office of Nuclear Safety, DOE  
Century 21 Building (E-H72)  
19901 Germantown Road  
Germantown, MD 20874-1290

Mr. Bob Borsum  
1700 Rockville Pike, Suite 525  
Rockville, MD 20852

Ms. Norena G. Robinson, Licensing Technician  
Nebraska Public Power District  
Cooper Nuclear Station  
P.O. Box 98  
Brownsville, NE 68321

ADAMS ACCESSION NUMBER: ML041060022

ADAMS DOCUMENT TITLE: Public Version of April 2004 Director's Quarterly Status Report

DOCUMENT NAME: DIST.WPD

To receive a copy of this document, indicate in the box "C" = Copy without attachment/enclosure "E" Copy with attachment/enclosure "N" = No copy

OFFICE	RPRP:DRIP	E	RORP:DRIP	E	SC:RPRP:DRIP	SC:RPRP:DRIP	PD:RPRP:DRIP			
NAME	BSweeney:bs	13/10	JFoster	4	DSkeen	DS	EMcKenna	EMM	CHaney	cb
DATE	05/10/04		05/11/04		05/13/04		05/13/04		05/13/04	

OFFICIAL RECORD COPY

**DIRECTOR'S STATUS REPORT**

**on**

**GENERIC ACTIVITIES**

**Action Plans**

**Generic Communication and  
Compliance Activities**

**APRIL 2004**

**Office of Nuclear Reactor Regulation**

## INTRODUCTION

The purpose of this report is to provide information about generic activities, including generic communications, under the cognizance of the Office of Nuclear Reactor Regulation. This report, which focuses on compliance activities, complements NUREG-0933, "A Prioritization of Generic Safety Issues."

This report includes three attachments: 1) action plans, 2) generic communications under development and other generic compliance activities, and 3) risk-informed initiatives table.

Attachment 1, "NRR Action Plans," includes generic or potentially generic issues of sufficient complexity or scope that require substantial NRC staff resources. The issues covered by action plans include concerns identified through review of operating experience (e.g., Boiling Water Reactor Internals), and issues related to regulatory flexibility and improvements (e.g., Emergency Action Level Guidance Development). For each action plan, the report includes a description of the issue, key milestones, discussion of its regulatory significance, current status, and names of cognizant staff.

Attachment 2, "Open Generic Communications and Compliance Activities," lists potential generic issues that are safety significant, require technical resolution, and possibly require generic communication or action. The attachment consists of two lists: 1) Open GCCAs and 2) GCCAs closed since the previous report. The generic communications listed in the attachment include bulletins, generic letters, regulatory issue summaries (which replace administrative letters), and information notices. Compliance activities listed in the attachment do not rise to the level of complexity that require an action plan, and a generic communication is not currently scheduled.

Attachment 3, "Risk-Informed Initiatives," contains a table of risk-informed initiatives on which the NRR staff is currently working. The table provides a summary of recent, current, and future activities for each initiative. Due to duplicate reporting of risk-informed initiatives (see Risk-Informed Regulation Implementation Plan, most recently SECY-04-0068), Attachment 3, entitled "Risk-Informed Initiatives," will not appear in future editions of the DQSR.

**ATTACHMENT 1**

**NRR ACTION PLANS**

## TABLE OF CONTENTS

### DE

STEAM GENERATORS .....	1
------------------------	---

### DIPM

DAVIS-BESSE LESSONS LEARNED TASK FORCE RECOMMENDATIONS REGARDING INSPECTION, ASSESSMENT, AND PROJECT MANAGEMENT GUIDANCE .....	21
--	----

SIGNIFICANCE DETERMINATION PROCESS (SDP) IMPROVEMENT .....	26
---	----

### DLPM

DAVIS-BESSE LESSONS LEARNED TASK FORCE RECOMMENDATIONS REGARDING STRESS CORROSION CRACKING .....	43
--	----

### DSSA

PWR SUMP PERFORMANCE .....	53
----------------------------	----

GENERIC SAFETY ISSUE (GSI) 189 - SUSCEPTIBILITY OF ICE CONDENSER AND MARK III CONTAINMENTS TO EARLY FAILURE FROM HYDROGEN COMBUSTION DURING A SEVERE ACCIDENT .....	61
--	----

### DRIP

DAVIS-BESSE LESSONS LEARNED TASK FORCE RECOMMENDATIONS REGARDING OPERATING EXPERIENCE PROGRAM EFFECTIVENESS .....	68
---	----

## STEAM GENERATORS

<u>TAC Nos.</u>	<u>Description</u>	Last Update: 03/31/04
M88885	Steam Generator (SG) Integrity Rulemaking	Lead Division: DLPM
M99432	GL: SG Tube Integrity	Supporting Divisions: DE, DIPM, DSSA
MA4265	NEI 97-06	Supporting Office: RES
MA5037	SG Action Plan	
MA5260	DPO on SG Issues	
MA7147	GSI-163	
MA9881	Regulatory Issue Summary - IP2 SG Tube Failure	
MB0258	SG Action Plan Administration	
MB0553	SG Inspection Program	
MB0576	Licensee SG Inspection Results Summary Reports & SG Tube Integrity Amendment Review Guidance	
MB0631	SG Workshop	
MB0633	OL No. 803 Revisions per SG Action Plan	
MB0737	IIPB SG Action Plan Activities	
MB2446	SG Risk Communication	
MB3794	SG Communication Plan	
MB7216	SG DPO Followup	
MB7842/3	Catawba Pilot Plant Application (Fee billable, not added to AGAP total)	
MC1550	NEI 97-06 Review	
MC2470	SG Tube Integrity & Associated Technical Specifications	

Item No. (TAC No.)	Milestone	Date  (T=Target) (C=Complete)	Lead	Support
1.1 (MA9881)	Issue Regulatory Information Summary on SG Lessons Learned (TG: 8; page 2 of Ref. 2)	11/03/00 (C) ML010820457	DE E. Murphy	
1.2 (MA4265)	Discuss steam generator action plan and IP2 lessons learned with industry and other external stakeholders (TG: 2a-2o, 3a, 3b, 4a, 4b, 4c, 8)	12/20/00 (C) ML010820457	DE T. Sullivan R. Rothman	
1.3 (MB0258)	Subsequent to item 2, identify technical and management leads for each item and develop initial resource estimates	12/27/00 (C) ML010820457	DLPM R. Ennis	DE K. Karwoski  DIPM D. Coe
1.4 (MB0258)	Brief management on resource estimates and invoke PBPM process as appropriate	12/27/00 (C) ML010820457	DLPM R. Ennis	DE K. Karwoski  DIPM D. Coe

Item No. (TAC No.)	Milestone	Date  (T=Target) (C=Complete)	Lead	Support
1.5 (MA5260)	Staff review of ACRS recommendations on DPO and develop detailed milestones and evaluate impact on other action plan milestones. Invoke PBPM process, as appropriate. (GSI-163 and DPO)	05/11/01 (C) ML011720125 ML011300073	DLPM R. Ennis	DE S. Coffin E. Murphy  DSSA S. Long  RES J. Muscara
1.6 (MA7147)	Determine GSI-163 resolution strategy and revise steam generator action plan milestones, as appropriate (GSI-163)	05/11/01 (C)	DE E. Murphy	
1.7 (MB0553)	Determine need to incorporate new steam generator performance indicators into Reactor Oversight Process (page 2 of Ref. 2; TG: 5e, 5f)	01/24/01 (C) ML010820457	DIPM D. Hickman	DE C. Khan E. Murphy  DSSA S. Long
1.8 (MA4265)	Recommence work on NEI 97-06 (page 3 of Ref. 2; TG: 7)	01/31/01 (C) ML010820457	DE E. Murphy	
1.9 (MB0553)	Review NRC inspection program and, if necessary, revise guidance to inspectors on overseeing facilities with known steam generator tube leakage. (Attachment 3 to Ref. 1)	03/30/01 (C) ML010920112	DE L. Lund	DIPM  DSSA S. Long
1.10 (MB0576)	Reassess the NRC treatment of licensee steam generator inspection results summary reports and conference calls during outages. Evaluate need for review guidance. (Attachment 3 to Ref. 1; TG: 6c; page 4 and 5 (top and bottom) of Ref. 1)	04/30/01 (C) ML011220621 ML013020093	DE S. Coffin	

Item No. (TAC No.)	Milestone	Date (T=Target) (C=Complete)	Lead	Support
1.11 (MB0553)	<p>Review the NRC inspection program and, if necessary, revise guidance to inspectors on overseeing facility eddy current inspection of steam generators. This involves the following major substeps:</p> <p>a) review and revise the baseline inspection program.</p> <p>b.1) review how ISI results/degraded conditions should be assessed for significance by a risk-informed SDP and define needed revisions to the SDP</p> <p>b.2) develop and issue draft revision of risk-informed SDP using information identified in b.1 above</p> <p>c) review and revise the training program for inspectors</p> <p>c.1) Provide IP training material to Regions</p> <p>c.2) Formal training to inspectors</p> <p>(Attachment 3 to Ref. 1; TG: 5a, 5b, 5c, 5d, 5f, 6c)</p>	<p>04/30/01 (C) ML011210293</p> <p>09/21/01 (C) ML012680252</p> <p>02/21/02 (C) ML020730318</p> <p>ML020560366 ML012970361</p> <p>10/11/01 (C)</p> <p>02/01/02 (C)</p>	<p>DE C. Khan</p> <p>DSSA S. Long</p> <p>DIPM P. Koltay</p> <p>DIPM E. Kleeh</p>	<p>DIPM DSSA S. Long</p> <p>DE C. Khan DIPM P. Koltay</p> <p>DSSA S. Long DE C. Khan</p> <p>DE C. Khan</p>
1.12 (MB0576)	Determine need for formal written guidance for technical reviewers to utilize in performing steam generator tube integrity license amendment reviews (TG: 5c, 6a)	04/30/01 (C) ML011220621	DE S. Coffin	
1.13 (MB0258)	Staff provides EDO with update on status of action plan (page 8 of Ref. 1)	05/17/01 (C) ML011720125	DLPM R. Ennis	
1.14 (MB7842/3)	Staff completes review and issues safety evaluation on pilot plant application (NEI 97-06, TG: 2, 3, 4, 7)	TBD Note 12	DE E. Murphy	

Item No. (TAC No.)	Milestone	Date (T=Target) (C=Complete)	Lead	Support
1.15 (MB0631)	Hold steam generator workshop with stakeholders (page 2 of Ref. 1; page 2 of Ref. 2)	02/27/01 (C) ML010820457	DE R. Rothman	
1.16	Staff completes review of generic package and issues model SE for TSTF in <i>FR</i> for public comments (NEI 97-06)	TBD (T) Note 12	DRIP K. Kavanagh	DE E. Murphy
1.17	Publish Notice of Availability of TSTF in <i>FR</i> (NEI 97-06)	TBD (T) Note 12	DRIP K. Kavanagh	
1.18 (MA4265)	Staff briefs the Commission on regulatory framework (NEI 97-06, and WITS Item 199400048)	05/29/03 (C)	K. Karwoski	
1.19	Issue generic communication related to steam generator operating experience and status of steam generator issues	10/31/01 (C) ML020230299	DE Z. Fu	
1.20 (MA4265)	Staff issues a Commission Paper on regulatory framework (NEI 97-06, and WITS Item 199400048)	05/16/03 (C) ML023540491	DE L. Lund	
1.21 (MC2470)	Staff issues a Generic Letter requesting PWR licensees to address adequacy of their technical specifications to ensure tube integrity between inspections and how bending loads are assessed in their tube integrity evaluations	11/30/04	DE L. Lund	
2.1	Evaluate the need for a new communication protocol with the U.S. Secret Service that would cover emergency situations at all NRC licensed facilities (Attachment 3 of Ref. 1)	12/05/00 (C) ML010460485 ML010820457	IRO F. Congel	
2.2 (MB0258)	Establish NRC web site for Steam Generator Action Plan	01/16/01 (C) ML010820457	DLPM R. Ennis	

Item No. (TAC No.)	Milestone	Date  (T=Target) (C=Complete)	Lead	Support
2.3 (MB0258)	Review and revise, as appropriate, the policy for project manager involvement with the morning call between the resident inspectors and the region. (Attachments 3 and 4 of Ref. 1)	03/23/01 (C) ML011020026	DLPM R. Ennis	
2.4 (MB0737)	Review program requirements for routine communications between the resident inspectors and local officials based on public interest. Based on weighing current resident inspector responsibilities (e.g., inspection requirements, following up on plant events) against this review, revise program requirements if needed. (Attachment 3 of Ref. 1)	04/03/01 (C) ML010890426	DIPM T. D'Angelo	
2.5 (MB0737)	Develop, revise, and implement, as appropriate, a process for the timely dissemination of technical information to inspectors for inclusion in the inspection program (TG: 5g)	04/03/01 (C) ML010890426	DIPM G. Klingler	
2.6 (MB2446) (MB3794)	<p>Incorporate experience gained from the IP2 event and the SDP process into planned initiatives on risk communication and outreach to the public (TG: 9)</p> <ol style="list-style-type: none"> <li>1. Issue NRR input for incorporation into OEDO initiative</li> <li>2. Address SRM dated 12/26/01</li> </ol>	<p>01/31/02 (C) ML020590125</p> <p>12/24/02 (C) ML023440202</p>	PMAS M. Kotzalas	
2.7 (MB0258)	Investigate possibility of establishing protocol with OIG regarding review of draft reports for factual/contextual errors (page 8 of Ref. 1)	06/18/01 (C) ML011720125	DLPM R. Ennis	
2.8 (MB0633)	Review and revise, as appropriate, the amendment review process, including concurrence responsibilities, supervisory oversight, and second-round requests for additional information.			



Item No. (TAC No.)	Milestone	Date (T=Target) (C=Complete)	Lead	Support
3.1 (continued)	c) Perform additional sensitivity studies as needed.	06/30/03 (C)	RES W. Krotiuk	SSA W. Jensen
	d) Obtain information from existing analyses related to loads and displacements (axial, bending, cyclic) experienced by SG structures under MSLB conditions.	12/31/02 (C) ML030230822	RES J. Muscara	
	e) Using information from tasks 3.1a, 3.1b, and 3.1d, estimate upper bound loads and displacements.	12/31/02 (C) ML030230822	RES J. Muscara	DE E. Murphy
	f) Estimate crack growth, if any, for a range of crack types and sizes using bounding loads from task 3.1e in addition to the pressure stresses. Include the effects of TSP movement in these evaluations and any effects from cyclic loads.	12/31/02 (C) ML030230822	RES J. Muscara	DE E. Murphy
	g) Estimate the margins to crack propagation for a range of crack sizes for MSLB types loads and displacements in addition to the pressure stress.	12/31/02 (C) ML030230822	RES J. Muscara	DE E. Murphy
	h) Based on the margins calculated in task 3.1g over and above the bounding loads, decide if more refined TH analyses need to be conducted to obtain forces and displacements of structures under MSLB conditions.	12/31/02 (C) ML030230822	RES J. Muscara	DE E. Murphy

Item No. (TAC No.)	Milestone	Date  (T=Target) (C=Complete)	Lead	Support
3.1 (continued)	<p>l) Conduct tests of degraded tubes under pressure and with axial and bending loads to validate the analytical results from above tasks.</p> <p>j) Conduct analyses similar to above with refined load estimates if necessary.</p> <p>k) Use information developed in tasks 3.1a through 3.1j to evaluate the conditional probabilities of multiple tube failures for appropriate scenarios in risk assessments for SG tube alternate repair criteria (ARC).</p>	<p>06/30/03 (C) ML032080002 (Non-public)</p> <p>06/30/04 (T)</p> <p>02/28/05 (T)</p>	<p>RES J. Muscara</p> <p>RES J. Muscara</p> <p>DSSA S. Long</p>	<p>DE E. Murphy</p> <p>DE E. Murphy</p> <p>DE E. Murphy RES J. Muscara H. Woods</p>
3.2	<p>Confirm that damage progression via jet cutting of adjacent tubes is of low enough probability that it can be neglected in accident analyses. (Pgs. 10-11) (See Notes 3 and 5)</p> <p>Specific tasks include:</p> <p>a) Complete tests of jet impingement under MSB conditions.</p> <p>b) Conduct long duration tests of jet impingement under severe accident conditions.</p> <p>c) Document results from tasks 3.2a and 3.2b.</p>	<p>12/31/01 (C) ML021910311</p> <p>12/31/01 (C) ML021910311</p> <p>12/31/01 (C) ML021910311</p>	<p>RES J. Muscara</p> <p>RES J. Muscara</p> <p>RES J. Muscara</p>	<p>DE E. Murphy</p> <p>DE E. Murphy</p> <p>DE E. Murphy</p>
3.3 (MB7216)	<p>When available, use data from the ARTIST program (planned in Switzerland) to develop a better model of the natural mitigation of the radionuclide release that could occur in the secondary side of the SGs. (Pgs. 12-13) (See Notes 3 and 5)</p>	<p>09/30/05 (T) See Note 2</p>	<p>RES R. Lee</p>	<p>DSSA S. Long</p>

Item No. (TAC No.)	Milestone	Date (T=Target) (C=Complete)	Lead	Support
3.4 (MB7216)	<p>In order to address ACRS criticism of current risk assessments, develop a better understanding of RCS conditions and the corresponding component behavior (including tubes) under severe accident conditions in which the RCS remains pressurized. (Pgs. 46-47, 12-15) (See Notes 3 and 5)</p> <p>Specific tasks include:</p> <p>a) Perform system level analyses to assess the impact of plant sequence variations (e.g., pump seal leakage and SG tube leakage).</p> <p>b.1) Re-evaluate existing system level code assumptions and simplifications.</p> <p>b.2) Following the results from 3.4.a and 3.4.b.1, perform additional analysis to: include modeling of heat transfer enhancement from radiation heat transfer in the hot leg and steam generator; suppress unphysical numerically driven flows in the calculations; and investigate the sensitivity of calculated results to bypass flows and other key parameters.</p> <p>c) Examine 1/7 scale data to assess tube to tube temperature variations and estimate variations for plant scale.</p> <p>d) Perform more rigorous uncertainty analyses with system level code to address the uncertainty caused by key governing parameters. Distribution functions will be developed for key parameters. Peer review.</p>	<p>09/28/01 (C) ML012720004</p> <p>04/12/02 (C)</p> <p>05/01/04 (T)</p> <p>08/31/02 (C)</p> <p>11/01/04 (T)</p>	<p>RES C. Tinkler</p> <p>RES D. Bessett</p> <p>RES C. Boyd</p> <p>RES D. Bessett</p> <p>RES C. Boyd</p>	<p>DSSA W. Jensen S. Long</p> <p>DSSA W. Jensen S. Long</p> <p>DSSA W. Jensen</p> <p>DSSA W. Jensen S. Long</p> <p>DSSA W. Jensen S. Long</p>

Item No. (TAC No.)	Milestone	Date  (T=Target) (C=Complete)	Lead	Support
3.4 (continued)	<p>e) Examine SG tube severe accident T-H conditions using computational fluid dynamics (CFD) methods. This includes the following:</p> <p>e.1) Benchmark CFD methods against 1/7 scale test data.</p> <p>e.2) Perform full scale plant calculations (hot leg and SG) for a 4 loop Westinghouse design. Evaluate scale effects.</p> <p>e.3) Perform plant analysis to address the effects on inlet plenum mixing resulting from tube leakage and hot leg orientation (CE design impact).</p> <p>f) Examine the uncertainty in the T-H conditions associated with core melt progression.</p> <p>g) Perform experiments to develop data on inlet plenum mixing impacts due to SG tube leakage and hot leg/ inlet plenum configuration.</p> <p>h) Perform a systematic examination of the alternate vulnerable locations in the RCS that are subject to failure due to severe accident conditions. This includes the following:</p> <p>h.1) Evaluate the creep failure of primary system passive components such as pressurizer surge line and the hot leg taking into account the material properties of the base metal, welds, and heat affected zones in the presence of residual and applied stresses, in addition to the pressure stress, and the presence of flaws.</p> <p>h.2) Evaluate the failure of active components such as PORVs, safety</p>	<p>08/31/01 (C) NUREG 1781 ML033140399</p> <p>03/28/02 (C) ML020880757</p> <p>12/30/02 (C) ML030570014</p> <p>02/01/05 (T)</p> <p>03/31/03 (C) See Note 15</p> <p>9/30/04 (T) See Note 18</p> <p>9/30/04 (T) See Note 18</p>	<p>RES C. Boyd</p> <p>RES C. Boyd</p> <p>RES C. Boyd</p> <p>RES C. Boyd</p> <p>RES D. Bessett</p> <p>RES J. Page</p> <p>RES J. Page</p>	<p>DSSA W. Jensen S. Long</p> <p>DE E. Murphy DSSA S. Long</p> <p>DE E. Murphy</p>

Item No. (TAC No.)	Milestone	Date  (T=Target) (C=Complete)	Lead	Support
3.4 (continued)	<p>h.3) Conduct large scale tests if needed.</p> <p>i) Use existing international data and develop analyses for predicting leak rates of degraded tubes in restricted areas under design basis and severe accident conditions.</p> <p>j) Put the information developed in task 3.4i into a probability distribution for the rate of tube leakage during severe accident sequences, based on the measured and regulated parameters for ARCs applied to flaws in restricted places (e.g., drilled-hole TSPs and the unexpanded sections of tubes in tube sheets).</p> <p>k) Integrate information provided by tasks 3.4a through 3.4j and 3.5 to address ACRS criticisms of risk assessments for ARCs that go beyond the scope and criteria of GL 95-05 (e.g., ARCs that credit "indications restricted against burst") as well as dealing with other SG tube integrity and licensing issues (e.g., relaxation of SG tube inspection requirements).</p>	<p>11/30/05 (T)</p> <p>05/28/04 (T) Note 17</p> <p>TBD (T) Note 17</p> <p>TBD (T) Note 17</p>	<p>RES J. Page</p> <p>RES J. Muscara</p> <p>DSSA S. Long</p> <p>DSSA S. Long</p>	<p>DE E. Murphy DSSA S. Long</p> <p>DSSA S. Long DE E. Murphy</p> <p>DE E. Murphy RES J. Muscara</p> <p>DE E. Murphy RES J. Muscara C. Boyd H. Woods</p>
3.5 (MB7216)	<p>Develop improved methods for assessing the risk associated with SG tubes under accident conditions. (Pgs. 47, 16-20) (See Note 5)</p> <p>Specific tasks include:</p> <p>a) Development of an integrated framework for assessing the risk for the high-temperature/high-pressure accident scenarios of interest.</p>	<p>04/01/02 (C) ML020910624</p>	<p>RES H. Woods</p>	<p>DSSA S. Long</p>

Item No. (TAC No.)	Milestone	Date  (T=Target) (C=Complete)	Lead	Support
3.5 (continued)	b) Issue report describing improved methods and appropriate treatment of uncertainty for identifying severe accident scenarios that lead to challenges of the reactor coolant pressure boundary.	06/28/03 (C) ML031810770	RES H Woods	DSSA S. Long
	c) Identify scenarios and develop logic framework for improved PRA models of the scenarios identified above, including the impact of operator actions.	04/06/04 (T) See Note 16	RES H. Woods	DSSA S. Long
	d) Using the 3.5(b) methods and (c) model logic, calculate the frequency of containment bypass events at an example plant, make indicated method improvements, and document the improved methods and results.	08/18/04 (T) See Note 16	RES H. Woods	DSSA S. Long
	e) Extend the 3.5(b) methods and (c) model logic to include CE plants, and document them.	04/29/05 (T) See Note 16	RES H. Woods	DSSA S. Long
	f) Extend the 3.5(b) methods and (c) model logic to include consideration of external events as initiators, and low power and shutdown as initial conditions, and document them.	08/05/05 (T) See Note 16	RES H. Woods	DSSA S. Long
	g) Extend the 3.5(d), (e), and (f) improved methods and logic to include consideration of core damage sequences initiated by secondary depressurization events (such as MSLB design basis accident scenarios) that induce tube rupture.	TBD See Note 16	RES H. Woods	DSSA S. Long

Item No. (TAC No.)	Milestone	Date  (T=Target) (C=Complete)	Lead	Support
3.6	To address an ACRS report conclusion that improvements can be made over the current use of a constant probability of detection (POD) for flaws in SG tubes, RES has recently completed an eddy current round robin inspection exercise on a SG mock-up as part of NRC's research to independently evaluate and quantify the inservice inspection reliability for SG tubes. This research has produced results that relate the POD to crack size, voltage, and other flaw severity parameters for stress corrosion cracks at different tube locations using industry qualified teams and procedures. Complete analysis of research results and prepare topical report to document the results. (Pgs. 47, 33)	12/31/01 (C) ML021910311	RES J. Muscara	DE E. Murphy
3.7 (MB7216)	Assess the need for better leakage correlations as a function of voltage for 7/8" SG tubes. (Pgs. 48, 28-29) (See Note 5)	04/26/03 (C) ML031150674	DE J. Tsao	RES J. Muscara
3.8 (MB0258)	Develop a program to monitor the prediction of flaw growth for systematic deviations from expectations. (Pg. 48) (See Note 5)	01/03/02 (C) ML020070081	DE J. Tsao	

Item No. (TAC No.)	Milestone	Date  (T=Target) (C=Complete)	Lead	Support
3.9 (MB7216)	<p>Develop a more technically defensible position on the treatment of radio nuclide release to be used in the safety analyses of design basis events. (Pgs. 48, 38-44) (See Note 5)</p> <p>Specific tasks include:</p> <p>a) Assess Adams and Atwood and Adams and Sattison spiking data with respect to the ACRS comments.</p> <p>b) Based upon the assessment performed in task 3.9a, develop a response to the ACRS comments.</p> <p>c) Publish in the <i>Federal Register</i> for public comment, the response to ACRS' comments.</p> <p>d) Complete review of public comments.</p> <p>e) Based upon task 3.9d, determine if additional work needs to be performed.</p>	<p>08/09/01 (C)</p> <p>TBD (T) Note 11</p> <p>TBD (T) Note 11</p> <p>TBD (T) Note 11</p> <p>TBD (T) Note 11</p>	DSSA M. Hart	
3.10 (MB7216)	<p>To address concerns in the ACRS report regarding our current level of understanding of stress corrosion cracking, the limitations of current laboratory data, the difficulties with using the current laboratory data for predicting field experience (crack initiation, crack growth rates), and the notion that crack growth should not be linear with time while voltage growth is, the following tasks will be performed: (Pgs. 20-29) (See last sentence in Note 3)</p> <p>Specific tasks include:</p>			

Item No. (TAC No.)	Milestone	Date  (T=Target) (C=Complete)	Lead	Support
3.10 (continued)	<p>a) Conduct tests to evaluate crack initiation, evolution, and growth. Tests to be conducted under prototypic field conditions with respect to stresses, temperatures and environments. Some tests will be conducted using tubular specimens.</p> <p>b) Using the extensive experience on stress corrosion cracking in operating SGs, and results from laboratory testing under prototypic conditions, develop models for predicting the cracking behavior of SG tubing in the operating environment.</p> <p>c) Based on the knowledge accumulated on stress corrosion cracking behavior and the properties of eddy current testing, attempt to explain the observed relationship between changes in eddy current signal voltage response and crack growth.</p>	<p>12/31/05 (T)</p> <p>12/31/06 (T)</p> <p>12/31/05 (T)</p>	<p>RES J. Muscara</p> <p>RES J. Muscara</p> <p>RES J. Muscara</p>	<p>DE E. Murphy</p> <p>DE E. Murphy</p> <p>DE E. Murphy</p>
3.11	<p>In order to resolve GSI 163, it is necessary to complete the work associated with tasks 3.1 through 3.5 and 3.7 through 3.9. Upon completion of those tasks, develop detailed milestones associated with preparing a GSI resolution document and obtaining the necessary approvals for closing the GSI, including ACRS acceptance of the resolution. (See Note 9)</p>	12/31/05 (T)	DLPM DE E. Murphy	DSSA S. Long
3.12	<p>Develop outline and a detailed schedule for completing DG 1073, "Plant Specific Risk-Informed Decision Making: Induced SG Tube Rupture (See Note 9)</p>	12/31/05 (T)	DE E. Murphy	DSSA S. Long

Notes:

1. For SG Action Plan milestones associated with the SG DPO (i.e., Item Nos. 3.1 - 3.11), the page numbers referenced in the milestone description indicate the source of the milestone as described in ACRS Report NUREG-1740, "Voltage-Based Alternative Repair Criteria." The ACRS report was included as an enclosure to a memorandum from D. Powers to W. Travers dated February 1, 2001 (Accession No. ML010780125).
2. NRC has entered into an agreement in April 2003 with Paul Scherrer Institute (PSI) of Switzerland, to participate in the ARTIST program. Testing is to commence in 2004 and is scheduled to be complete in 2007. Some preliminary experimental data from the initial phase of testing will be available in 2004.
3. The work described in this milestone is related, in part, to previously planned work associated with an NRR User Need request dated February 8, 2000 (Accession No. ML003682135), and the associated RES response to the request dated September 7, 2000 (Accession No. ML003714399). In addition, portions of this work were undertaken on an anticipatory basis by RES.
4. The work described in this milestone is related, in part, to previously planned work associated with GSI 188, "Steam Generator Tube Leaks/Ruptures Concurrent with Containment Bypass."
5. The work described in this milestone is related, in part, to previously planned work associated with GSI 163, "Multiple Steam Generator Tube Leakage."
6. The thermal-hydraulic analyses (items 3.1a through 3.1c) will provide input into the tube integrity analyses (items 3.1d through 3.1j) on an on-going basis. The end dates for these two areas coincide because of the close integration between these two RES efforts. Also, the end dates reflect the target date for the final report documenting the RES findings.
7. Item Nos. 1.1 through 2.8 in the above table were developed from Attachment 1 of a memorandum from J. Zwolinski, J. Strosnider, B. Boger and G. Holahan to B. Sheron and R. Borchardt dated March 23, 2001 (Accession No. ML010820457). That memorandum provided a revision to the Steam Generator Action Plan that was originally issued via a memorandum from B. Sheron and J. Johnson to S. Collins dated November 16, 2000 (Accession No. ML003770259).
8. Item Nos. 3.1 through 3.11 in the above table were developed from Attachment 1 of a memorandum from S. Collins and A. Thadani to W. Travers dated May 11, 2001 (Accession No. ML011300073). That memorandum provided a revision to the Steam Generator Action Plan as requested by a memorandum from W. Travers to S. Collins and A. Thadani dated March 5, 2001 (Accession No. ML010670217).
9. The completion date assumes need for large scale test.
10. The ADAMS accession no. listed under "Date" is the closure document.
11. The scope of the work is being re-evaluated.
12. The NRC received the steam generator license amendment submittal for a lead plant (Catawba) on February 25, 2003, and the generic submittal as a Technical Specification Task Force (TSTF) Traveler on March 14, 2003. Based on staff comments, the Catawba submittal was revised on

July 30, 2003. By letter dated September 9, 2003, the industry submitted a revised TSTF package to be consistent with the July 30, 2003 submittal for Catawba. The staff issued an RAI to Catawba on September 17, 2003.

Based on interactions with the licensee on this RAI, the industry embarked on an effort to develop a methodology for plants to use in determining when bending loads are significant and for determining the structural limit for flawed tubes when bending loads are significant.

A meeting with the industry to discuss their results took place on January 21, 2004. The industry's methodology for addressing the effects of bending on flawed steam generator tubing is expected to be submitted to the NRC in October 2004.

Given that plants with newer steam generators, including the pilot plant, are expected to have no problem adopting new technical specifications while the industry work is on-going (since the lack of tube cracking in these plants make the effects of bending a non-issue in the near-term), the staff is proceeding with the Catawba review and expects an interim structural integrity performance criteria proposal to be submitted in the next month.

The staff expects to complete its review of the lead plant submittal three months after receipt of the RAI responses, and issue the generic safety evaluation six months after receipt of the final generic submittal (which the staff expects to receive near the completion of the Catawba review).

In the meantime, the staff is also considering preparing a generic letter (GL) that will request licensees (1) to address the adequacy of their technical specification requirements in ensuring tube integrity for the period of time between inspections and (2) to discuss how bending loads are assessed in their evaluations of tube integrity. The staff expects that licensees that have already adopted new versions of the TS (consistent with the pilot plant) will not be required to respond to the GL.

13. Note 13 no longer exists.
14. Note 14 no longer exists.
15. This milestone was not performed as evaluation of the cost to perform experiments that would improve upon the Westinghouse experiments showed the cost to be prohibitive. CFD analysis provided better information than possible experiments at a very small fraction of the cost. Hence, the objective was satisfied by the completion of milestone 3.4.e.2.
16. Lessons learned from the work completed so far necessitated several modifications and additions to the tasks, milestones, and target completion dates that are being formalized in the RES operating plan and in this SG Action Plan. Scheduled completion date for item 3.5.g will be provided when the present workscope is expanded.
17. The results from this item feed into the task for calculating the severe accident induced steam generator containment bypass probabilities. New completion dates need to be developed based on scheduled completion of 3.4 and 3.5 milestones.
18. These subtasks had originally been scheduled for completion on 11/30/03. The initial work was completed on schedule and a technical report was prepared. This report is undergoing staff review. Work in these areas will continue as shown in the current schedule to incorporate results from refined T-H analyses.

**Description:** Steam generator tube integrity issues continue to arise. As a result, many organizations within the NRC have evaluated portions of the regulatory process associated with steam generator tube integrity and have made some insightful observations and/or recommendations. To ensure safety from a steam generator tube integrity standpoint is maintained, that public confidence in the steam generator tube integrity area is improved, and the NRC and stakeholder resources are effectively and efficiently utilized, the steam generator action plan was developed. The action plan is intended to direct and monitor the NRC's effort in this area and to ensure the issues are appropriately tracked and dispositioned. The action plan is also intended to ensure the NRC's efforts result in an integrated steam generator regulatory framework (license review, inspection and oversight, research, etc.) which is effective, efficient, and realistic.

This plan consolidates numerous activities related to steam generators including: 1) the NRC's review of the industry initiative related to steam generator tube integrity (i.e., NEI 97-06); 2) GSI-163 (Multiple Steam Generator Tube Leakage); 3) the NRC's Indian Point 2 (IP2) Lessons Learned Task Group recommendations; 4) the Office of the Inspector General (OIG) report on the IP2 steam generator tube failure event; and 5) the differing professional opinion (DPO) on steam generator issues. The plan does not address plant-specific reviews or industry proposed modifications to the Generic Letter 95-05 (voltage-based tube repair criteria) methodology. The plan also includes non-steam generator related issues that arose out of recent steam generator related activities (e.g., Emergency Preparedness issues from the OIG report). The milestone table shown above is organized as follows:

- Item Nos. 1.1 through 1.21: SG-related issues (not including the DPO-related issues);
- Item Nos. 2.1 through 2.8: Non-SG related issues; and
- Item Nos. 3.1 through 3.11: DPO-related issues.

**Historical Background:** The NRC originally planned to develop a rule pertaining to steam generator tube integrity. The proposed rule was to implement a more flexible regulatory framework for steam generator surveillance and maintenance activities that allows a degradation specific management approach. The results of the regulatory analysis suggested that the more optimal regulatory approach was to utilize a generic letter. The NRC staff suggested, and the Commission subsequently approved, a revision to the regulatory approach to utilize a generic letter. In SECY-98-248, the staff recommended to the Commission that the proposed GL be put on hold for 3 months while the staff works with NEI on their NEI 97-06 initiative. In the staff requirements memorandum dated December 21, 1998, the Commission did not object to the staff's recommendation. In late 1998 and 1999 the NRC and industry addressed NRC technical and regulatory concerns with the NEI 97-06 initiative, and on February 4, 2000, NEI submitted the generic licensing change package for NRC review. The generic licensing change package included NEI 97-06, Revision 1, proposed generic technical specifications, and a model technical requirements manual section. SECY-00-0078 outlines the staff's proposed review process associated with the revised steam generator tube integrity regulatory framework described in NEI 97-06. This review process was subsequently revised as described in SECY-03-0080 (see Note 12).

**Originating Document:** Memorandum from B. Sheron/J. Johnson to S. Collins dated November 16, 2000, "Steam Generator Action Plan" (Accession No. ML003770259).

**Regulatory Assessment:** The current regulatory framework provides reasonable assurance that operating PWRs are safe. Improvements to the regulatory framework are being pursued through the NEI 97-06 initiative.

**Current Status:**

- November 1, 2000 Issuance of "Indian Point 2 Steam Generator Tube Failure Lessons-Learned Report" via memorandum from W. Travers to the Commission (Accession No. ML003765272).

- November 3, 2000 Issuance of "Staff Review of OIG Report on the NRC's Response to the Steam Generator Tube Failure at Indian Point 2 and Related Issues" via memorandum from W. Travers to the Commission (Accession No. ML003753067).
- November 16, 2000 Issuance of "Steam Generator Action Plan" via memorandum from B. Sheron/J. Johnson to S. Collins (Accession No. ML003770259).
- February 1, 2001 ACRS Ad Hoc Subcommittee report related to SG DPO issued (NUREG-1740).
- May 11, 2001 Issuance of a memorandum providing a revision to the SG Action Plan to address the issues related to the DPO on SG tube integrity issues (Accession No. ML011300073).
- August 2, 2001 Issuance of a letter to NEI transmitting a draft NRC paper on NEI 97-06 SG generic change package (Accession No. ML012200349).
- September 26, 2001 Staff briefing of ACRS subcommittee on Materials and Metallurgy regarding SG action plan status.
- September 26, 2001 Staff briefing of ACRS Subcommittee on Materials and Metallurgy on SG action plan.
- October 4, 2001 Staff briefing of ACRS full-committee on SG action plan status.
- October 18, 2001 ACRS letter to the Chairman documenting their comment on staff action plan to address the SG DPO (ML012960166).
- November 29, 2001 Staff briefing of ACRS Subcommittee on Materials and Metallurgy on NEI 97-06.
- December 3, 2001 Staff briefing of the Commission on the status of SG action plan.
- December 06, 2001 Staff briefing of ACRS on NEI 97-06.
- September 9, 2002 Issuance of a letter to NEI transmitting staff comments on the draft generic license change package (ML022520413)
- February 25, 2003 Duke Power submits lead plant (Catawba) SG technical specification amendment application.
- March 14, 2003 NEI submits TSTF-449, Revision 0, SG Program Generic License Change Package.
- May 16, 2003 Issuance of SECY-03-0080, "Steam Generator Tube Integrity (SGTI) - Plans for Revising the Associated Regulatory Framework."
- May 29, 2003 Staff briefing of the Commission on the status of SG Regulatory Framework Modifications. An industry briefing preceded the staff briefing.
- September 4, 2003 Public meeting between NRC, Duke Power, and NEI on lead plant submittal.
- February 3-5, 2004 Staff briefing of the joint ACRS Subcommittee on Materials/Metallurgy and Thermal/Hydraulics, and the Full Committee on SG DPO related action items.

NRR Technical Contacts: Louise Lund, DE/EMCB, 415-3248  
Doug Coe, DIPM/IIPB, 415-2040  
Steve Long, DSSA/SPSB, 415-1077

NRR Lead PM: Maitri Banerjee, DLPM, 415-2277

RES Contacts: Joe Muscara, RES, 415-5844  
James Davis, 415-6987

**DAVIS-BESSE LESSONS LEARNED TASK FORCE  
RECOMMENDATIONS REGARDING INSPECTION,  
ASSESSMENT, AND PROJECT MANAGEMENT GUIDANCE**

TAC No.  
MB7281  
MB7726

Description  
Develop Action Plan  
Evaluation of Inspection and  
Assessment Guidance

Last Update: 03/31/04  
Lead Division: DIPM  
Supporting Division: DLPM  
Supporting Office: Regions

Milestone	Date (T=Target) (C=Complete)	Lead	Support
<b>Part 1 - Evaluation of Inspection Guidance Related To Problem Identification and Resolution</b>			
<p>The NRC should revise its inspection guidance to provide assessments of: (1) the safety implications of long-standing, unresolved problems; (2) corrective actions phased in over several years or refueling outages; and (3) deferred modifications. [LLTF 3.2.5.(2) High]</p> <p>The NRC should revise the overall PI&amp;R inspection approach such that issues similar to those experienced at DBNPS are reviewed and assessed. The NRC should enhance the guidance for these inspections to prescribe the format of information that is screened when determining which specific problems will be reviewed. [LLTF3.3.2.(2) Low]</p> <p>The NRC should provide enhanced Inspection Manual Chapter guidance to pursue issues and problems identified during plant status reviews [LLTF3.3.2.(3) Low]</p> <p>The NRC should revise its inspection guidance to provide for the longer-term follow-up of issues that have not progressed to a finding. [LLTF3.3.2.(4) Low]</p>			
1. Make changes to IP 71152 to require annual follow-up of three to six issues.	01/02 (C)	DIPM	
2. PI&R focus group assess lessons learned recommendations.	03/03 (C)	DIPM	Regions
3. Develop draft procedure changes based on PI&R group recommendations and provide to regions for review.	04/03 (C) ML031390010	DIPM	Regions
4. Provide training on procedure changes.	09/03 (C)	DIPM	

Milestone	Date (T=Target) (C=Complete)	Lead	Support
5. Issue procedure changes.	09/03 (C)	DIPM	
<b>PART 2 - Evaluation of IMC 0350 Guidance</b>			
The NRC should develop guidance to address the impacts of IMC 0350 implementation on the regional organizational alignment and resource allocation. [LLTF3.3.5.(4) High]			
1. Assess past and present IMC 0350 data and associated inspection approaches.	06/03 (C) MI031890873	DIPM	Regions
2. Develop enhanced structure to the inspection approach used for IMC 0350 plants.	08/03 (C) ML032250336	DIPM	Regions
3. Develop draft revisions to IMC and issue for regional comment.	10/03 (C)	DIPM	
4. Issue procedure revisions.	12/03 (C)	DIPM	
5. Include estimated resources for IMC 0350 plants into budget cycles.	12/03 (C) ML033010385	DIPM	
<b>Part 3 - Evaluation of Project Management Guidance</b>			
The NRC should establish guidance to ensure that decisions to allow deviations from agency guidelines and recommendations issued in generic communications are adequately documented. [LLTF 3.3.7.(2) High]			
1. The DLPM Handbook will be updated with a new section that addresses documenting staff decisions.	02/03 (C)	DLPM	
2. A training package emphasizing compliance with the requirements of MD 3.53 will be developed and distributed to all Offices and regions.	04/03 (C) ML030300067	DLPM	
3. Issue Office Instruction on Generic Communications	06/03 (C) ML023170311	DRIP	DLPM
4. Conduct effectiveness review: a. Follow up with Offices and Regions to determine effectiveness of training. b. Review sample of generic communication closeouts for appropriate documentation.	04/04 (T) 06/04 (T)	DLPM DLPM	

Description: The Davis Besse Lessons Learned Task Force (LLTF) identified several issues concerning the NRC's oversight, inspection, and project management guidance. The LLTF recommended that changes be made to the NRC's inspection program to ensure that sufficient inspections are conducted of long-standing unresolved problems, that guidance be developed to assess the impacts of Inspection Manual Chapter 0350 on regional resource allocations, and that guidance be developed to ensure that decisions to allow deviations from agency guidelines in generic communications are adequately documented.

Historical Background: The Davis Besse LLTF conducted an independent evaluation of the NRC's regulatory processes related to assuring reactor vessel head integrity in order to identify and recommend areas of improvement applicable to the NRC and the industry. A report summarizing their findings and recommendations was published on September 30, 2002. The report contains several consolidated lists of recommendations. The LLTF report was reviewed by a Review Team (RT), consisting of several senior management personnel appointed by the EDO. The RT issued a report on November 26, 2002, endorsing all but two of the LLTF recommendations, and placing them into four overarching groups. On January 3, 2003, the EDO issued a memo to the Director, NRR, and the Director, RES, tasking them with a plan for accomplishing the recommendations. This action plan addresses the Group 3 recommendations of the Davis-Besse Lessons Learned Task Force regarding inspection, assessment, and project management guidance. As directed by the EDO's memo, this action plan includes the 3 high priority recommendations in the "Evaluation of Inspection, Assessment, and Project Management Guidance" grouping. In addition, three low priority recommendations are included since they are closely related to the high priority recommendations and will be accomplished in conjunction with the work necessary to resolve the high priority items. The LLTF recommendations are also listed in the attached Table 1.

Proposed Actions: Parts 1, 2, and 3 of this action plan are unrelated and will be worked as three independent efforts. The recommendations associated with the inspection program will be reviewed by the Problem Identification and Resolution (PI&R) focus group which is made up of headquarters and regional representatives. The focus group will assess whether changes to the current PI&R inspection approach are warranted. Procedure changes will then be made as appropriate, and inspector training will be conducted.

The recommendation associated with IMC 0350 will be assessed by evaluating the previous inspection approaches used and associated resource expenditures for plants that entered the IMC 0350 process. The staff will then attempt to better define a more enhanced inspection framework for a plant that enters IMC 0350. Once this additional inspection guidance is completed, a better estimate of resources will be made, and resources for IMC 0350 will be included in budget projections.

Project management guidance regarding documentation when accepting deviations from generic communications recommendations will be incorporated into the DLPM handbook and into training materials to be distributed to all Offices and Regions.

Originating Documents:

Memorandum from Travers, W.D. to Collins, S. and Thadani, A. C., dated January 3, 2003, "Actions Resulting From The Davis-Besse Lessons Learned Task Force Report Recommendations."  
(ML023640431)

Memorandum from Paperiello, C.J. to Travers, W.D., dated November 26, 2002, "Senior Management Review of the Lessons-Learned Report of the Davis-Besse Nuclear Power Station Reactor Pressure Vessel Head." (ML023260433)

Memorandum from Howell, A.T. to Kane, W.F., dated September 30, 2002, "Degradation of the Davis-Besse Nuclear Power Station Reactor Pressure Vessel Head Lessons-Learned Report."  
(ML022740211)

Regulatory Assessment: It is not anticipated that this action plan will result in any additional regulatory requirements on licensees. The plan focuses on what enhancements should be made to existing inspection and project management guidance to ensure better scope, efficiency, and documentation of such activities.

Current Status: Part 1 milestones are complete. The procedure changes have been issued and a training module was placed on the web-based "Read and Sign" training for inspectors. Part 2 milestone activities have been completed. The Part 3 milestones associated with issuing guidance were completed as scheduled. The milestone to follow up on the effectiveness of training has been expanded to include a review of training and a review of a sample of recent generic communications for proper documentation.

Contacts:

NRR Lead for this action plan: Jeffrey Jacobson, DIPM, 415-2977  
Overall Lead for DB LLTF response: Brendan Moroney, DLPM, 415-3974

References:

Inspection Manual 0350, "Oversight of Operating Reactor Facilities in an Extended Shutdown as a Result of Significant Performance Problems."

**Table 1**  
**LLTF Report Recommendations Included in This Action Plan**

RECOMMENDATION NUMBER	RECOMMENDATION	PRIORITY
3.2.5.(2)	The NRC should revise its inspection guidance to provide assessments of: (1) the safety implications of long-standing, unresolved problems; (2) corrective actions phased in over several years or refueling outages; and (3) deferred modifications.	High
3.3.2.(2)	The NRC should revise the overall PI&R inspection approach such that issues similar to those experienced at DBNPS are reviewed and assessed. The NRC should enhance the guidance for these inspections to prescribe the format of information that is screened when determining which specific problems will be reviewed.	Low
3.3.2.(3)	The NRC should provide enhanced Inspection Manual Chapter guidance to pursue issues and problems identified during plant status reviews. [3.3.2.(3)]	Low
3.3.2.(4)	The NRC should revise its inspection guidance to provide for the longer-term follow-up of issues that have not progressed to a finding.	Low
3.3.5.(4)	The NRC should develop guidance to address the impacts of IMC 0350 implementation on the regional organizational alignment and resource allocation.	High
3.3.7.(2)	The NRC should establish guidance to ensure that decisions to allow deviations from agency guidelines and recommendations issued in generic communications are adequately documented.	High

## SIGNIFICANCE DETERMINATION PROCESS (SDP) IMPROVEMENT

TAC Nos. MA9164, MB0046, & MB2203

Last Update: 04/13/04  
Lead Division: DIPM  
Supporting Division: DSSA

**Mission:** To improve the effectiveness and efficiency of the Significance Determination Process (SDP), consistent with the vision. The Plan delineates assigned responsibilities and completion dates for the tasks to achieve the stated objectives.

**Coordinator:** Peter Koltay, IIPB/DIPM/NRR

Task	Completion Date	Lead	Status
<b>1. Improve Focus on Early Resolution of Specific Technical Questions and Internal Staff Disagreements</b>			
Objective 1.1 Implement a weekly management status report on SDP issues in process. [SDP 3.9.3(1)]	04/01/02 (C)	IIPB	SDP Activities Tracking List implemented 2/1/02 to address Objectives 1.1-1.2.
Objective 1.2 Incorporate features to provide for early identification of SDP issues that are likely to become untimely due to technical, policy, or process issues. [OIG - 6]	(C)	IIPB	The Active Issues Matrix communicates a running summary of active SDP findings focusing senior HQ and regional managers' attention to on timeliness issues. Intermediate goals leading to 90% within 90 days are being met.
Objective 1.3 Develop and track/trend SDP timeliness metrics within ROP Self-Assessment Process, including the cycle-time calculation for major process steps.	06/28/02 (C)	IIPB	IMC 0307, Reactor Oversight Process Self-Assessment Program, incorporates the relevant timeliness metrics.
Objective 1.4 Implement a requirement to conduct a self-assessment for SDP results that are not timely.	06/28/02 (C)	IIPB	IMC 0307 changed to reflect requirement to conduct self-assessments during annual review of baseline procedures.

Task	Completion Date	Lead	Status
Objective 1.5 Rectify the difference between the NRR Operating Plan and IMC 0307 for SDP timeliness. [SDP 3.9.3(3)]	10/1/03 (C)	IIPB	Timeliness goals in the NRR Operating Plan are referenced in IMC 0609.
Objective 1.6 Incorporate SDP timeliness metrics Into the Regional Operating Plans. [SDP 3.9.3(1)]	12/30/03 (C)	IIPB	Memorandum from NRR to the regions explaining timeliness goals are included into the regional operating plans (ML0321602552).
Objective 1.7 Change IMC 0307 "ROP Self-Assessment Program" to improve evaluation of inspection effectiveness in timely identification of performance deficiencies inspection. [OIG - 5]	12/30/03 (C)	IIPB	IMC0307, ROP Self Assessment, Section 06.01b6, Timeliness of Identification, addresses the issue.
<b>2. Improve SDP Process</b>			
Objective 2.1 Revise Attachment 1 of IMC 0609 to clarify the roles and responsibilities of the SERP, to include an escalation process for resolution of issues for which the SERP cannot reach a consensus position, and to include process timeliness goals. <sup>(1)</sup>		IIPB	IMC 0609 Att. 1 was revised April 30, 2002, to incorporate this enhancement to the SERP process.
a. Clearly define the accounting process of the 90 day time period including: Starting time End time	08/01/02 (C)		Guidance is provided in IMC 0609 Att. 1 and tracked under Objective 1.1 of the Plan.

Task	Completion Date	Lead	Status
b. Communicate the Agency's timeliness goals to licensees (e.g., Choice Letters, Regulatory Conferences, Reg. Information Conference, etc.). [SDP 3.9.3(2)]	12/01/03 (C)		Timeliness goals have been and will continue to be communicated to all stakeholders through all identified interactions. This change will also be incorporated into next revision of IMC 0609.01 (Choice Letter), in FY 2004.
c. Improve the SERP process: Clearly identify SERP participants and define their respective roles and responsibilities in IMC0609.01.	06/28/02 (C)		IMC 0609 Att. 1 was revised April 30, 2002, to identify SERP participants and their roles and responsibilities.
d. Outline the escalation process for issues where the SERP fails to reach consensus in IMC0609.01.	06/28/02 (C)		IMC 0609 Att. 1 was revised April 30, 2002, to outline the escalation process when SERP fails to reach Consensus.
e. Improve the Regulatory Conference process and associated activities: Designation of NRC participants Post conference caucus Post conference re-SERP Post conference SDP and re-SERP.	6/28/02 (C)		IMC 0609 Att. 1 was revised April 30, 2002, to improve the effectiveness of the Regulatory Conference and post-conference caucus.
Objective 2.2 Engage the regions to confirm their understanding and implementation of the expectations regarding use of the SDP, including guidance on the level and type of licensee engagement that is appropriate during the conduct of: <sup>(2)</sup> [SDP 3.2.3(2)]		IIPB Support: SPSB	Routine bi-weekly teleconferences are held with the Regions. NRR emphasizes expectations noted in IMC 0609 and the August 9, 2002, memorandum from S. Collins to the Regional Administrators on "Reactor Oversight Expectations for Inspector Use of the Significant Determination Process". This memo provides specific instructions on the level and type of licensee engagement for each phase of the SDP.

Task	Completion Date	Lead	Status
a. SDP Phase 2 risk analyses.	08/01/02 (C)		
b. SDP Phase 3 risk analyses.	08/01/02 (C)		
c. Communicate expectations for inspector use of the phase 2 notebooks during interim period in which enhanced pre-solved tables are being developed.	08/01/03 (C)		A revised "Expectations" memorandum provides clear instructions regarding the use of the phase 2 risk notebooks during the development of the pre-solved SDP tables. ML031270689
Objective 2.3 Issue guidance on the use of the site specific risk-informed inspection notebooks within the overall context of the SDP. <sup>(2,3)</sup>		IIPB Support: SPSB	Based on experience gained from the initial notebook benchmarking efforts and ROP implementation, additional notebook usage guidelines were developed and presented to SRAs for discussion and comments. The final version of the guidelines were incorporated into "Expectations Memorandum" and IMC 0609.
a. Use of the revision 0 risk notebooks (pre-benchmarking).	05/31/02 (C)		
b. Use of the benchmarked risk notebooks, revision 1.	05/31/02 (C)		
c. Guidance when additional analysis beyond the capability of the risk notebooks needs to be conducted.	05/31/02 (C)		

Task	Completion Date	Lead	Status
<p>Objective 2.4 Evaluate revising the SDP to require that the preliminary characterization of potentially risk significant issues be "potentially greater than green," rather than a specific color.<sup>(2)</sup> [SDP 3.9.3(4)]</p>		IIPB	<p>This issue was presented to the DRP/DRS Division Directors during the August 20-21, 2002, counterpart meeting and the proposed change to 0609 was issued for review and comment. The proposed revision to the 0609 guidance was also discussed during the January 2003 ROP public meeting.</p>
<p>a. Collect and evaluate regional input.</p>	01/31/03 (C)		
<p>b. Make final determination on changing the process to preliminary greater than green, or stay with the existing process or preliminary specific color.</p>	04/30/03 (C)		<p>The revision to IMC 0609 Att. 1 was issued on March 21, 2003, to allow for the use of "greater than green" preliminary SDP characterization.</p>
<p>Objective 2.5 Assemble a focus group of internal stakeholders to identify key SDP-related issues going forward and provide recommendations for their resolution, consistent with the ROP principles and objectives.<sup>(3)</sup></p>		<p>IIPB Support: SPSB, Regions</p>	<p>The SDP Task Group was formed consisting of regional and headquarters staff. A charter was developed and the SDPTG completed a comprehensive review of the SDP and provided recommendations to enhance the overall effectiveness of the process. The recommendations have been accepted by NRR and incorporated into this Plan, as noted.</p>
<p>a. Identify focus group members.</p>	05/01/02 (C)		
<p>b. Develop charter.</p>	06/28/02 (C)		
<p>c. Present recommendations.</p>	12/20/02 (C)		
<p>Objective 2.6 Develop a plan for long range improvements to the SDP.<sup>(3)</sup> [OIG-1]</p>	Complete		<p>The SDP Improvement Initiative Task Action Plan is NRR's tool for tracking SDP improvement activities.</p>

Task	Completion Date	Lead	Status
a. Issue the proposed SDP basis document, including the current performance expectations for the Phase 2 notebooks. The risk notebook "construction rules" should also be included or referenced in the proposed SDP Basis Document. [SDP 3.2.3(1)] [SDP 3.6.3(4)]	05/30/04 (T)	IIPB, SPSB	The notebook construction rules designated as "Technical Basis Document" is in final review process and will be ready to be incorporated into Inspection Manual Chapter IMC 0308, Objective 3.2a.
b. Re-evaluate the performance expectations of the SDP tools after completion of the risk notebook benchmarking and modify program guidance, as appropriate, to reflect any revisions to the expectations. [SDP 3.2.3(3)]	06/30/05 (T)	IIPB	Evaluation of SDP effectiveness and performance expectations is conducted as part of the routine annual assessment process outlined in IMC 0307. Notebooks will be standardized by completing the re-benchmarking process and ready to be issued as revision 2 by 06/30/05. This will form the basis for assessing the need for pre-solved phase 2 SDP worksheets, as addressed in Objective 3.1c.
<b>3. Improve SDP Tools</b>			
Objective 3.1 Revise IMC 0609 App. A to improve the guidance for conducting a phase 2 analysis to: <sup>(3)</sup>		SPSB Support: IIPB	
a. Develop tools and simplify the process of accounting for external initiators in phase 2 of the SDP.		SPSB	Task group will evaluate the IPEEEs of 3 sites before identifying the appropriate methodology to develop risk informed inspection tools. Decision on how to proceed will be made based on the outcome of the assessment. BNL is assisting in the selection of the methodology.
- Develop and test methodology.	TBD	SPSB	SPSB with assistance from BNL is evaluating options.

Task	Completion Date	Lead	Status
- Incorporate methodology into IMC 0609 for training and implementation.	TBD	IIPB	
b. Clarify the guidance on the treatment of concurrent issues.	04/01/02 (C)		Guidance incorporated in March 18, 2002, revision to IMC 0609 App. A Section III.
c. Develop pre-solved risk tables developed from existing benchmarked phase 2 risk notebooks. [SDP 3.1.3(2)] [SDP 3.6.3(1)] [OIG-1]	10/30/05 (T)	IIPB	This activity is not budgeted for execution before completion of risk-informed inspection notebook standardization and benchmarking activities identified in Objective 2.6b.
d. Evaluate training needs and issue revised guidance for the use of the pre-solved risk tables.	10/30/05 (T)	IIPB	Supplemental training needs will be evaluated prior to issuance of the pre-solved risk tables.
Objective 3.2 Develop a plan to benchmark and revise all of the site specific risk-informed inspection notebooks (Revision 1). Develop and implement a quality assurance (QA) plan for the development of revision 1 to the site specific risk-informed inspection notebooks. <sup>2</sup> <sup>3</sup> [SDP 3.1.3(2)]		SPSB  Support: IIPB	
a. Schedule and complete benchmarking plan (site visits)	10/01/03 (C)		All benchmarking trips completed. Final Revision 1 notebooks are available to internal stakeholders on the DSSA/SPSB and SRA web pages.

Task	Completion Date	Lead	Status
- Standardize risk-informed inspection notebooks.	12/31/04 (T)		Notebooks that were benchmarked during the early stages of the initiative will be revised to incorporate lessons learned from the benchmarking process. This may require approximately 10 additional site visits.
- Complete the basis document.	10/30/04 (T)		The basis document IMC 0308, was issued on 02/21/02, however, a significant effort to improve content and to reorganize for user-friendly format is underway. This includes the addition of the construction rules, Objective 2.6a.
b. Develop and implement QA plan for development of the site-specific risk notebooks.	03/01/02 (C)		QA Plan developed and provided to BNL for development of the phase 2 risk notebooks.
c. Implement a process to compare the results of the QA'd SPAR models and benchmarked phase 2 risk notebooks. [SDP 3.6.3(3)]	09/30/03 (C)		All benchmarking has been completed. Outcomes continue to be verified.
d. Develop risk notebook maintenance schedules to review and update the phase 2 tools to address licensee PRA changes and/or plant modifications. [SDP 3.6.3(2)]	4/30/05 (T)		This will be accomplished on a case by case basis.
Objective 3.3 Develop or improve existing SDP tools as applicable in the following areas: [OIG-3]			

Task	Completion Date	Lead	Status
a. Fire protection	05/31/04 (T)	SPSB	Comments will be evaluated at each level of stakeholder involvement. Training will be developed in conjunction with the review process. The development of inspection guidance for manual actions and associated circuits is in parallel with the SDP which will be used to assess findings in those areas.
b. Maintenance rule	12/31/04 (T)	SPSB/ IIPB	Internal stakeholder comments are being incorporated.
c. Containment	05/30/04 (T)	IIPB	Issued to industry and NRC regions for review and comments May 03. Public meeting participation in July. Training will be completed by 04/30/04.
d. Steam generator tube integrity	04/30/04 (T)	IIPB	Public meeting with NEI participation was held on 09/24/03. Some industry comments have been resolved. A new draft SDP will be issued to stakeholder comments at the October ROP meeting. SPSB will be the primary user of this guidance.
e. Shutdown	05/30/04 (T)	SPSB/ IIPB	SDP presented to NEI and SRAs July 2002 and October 2002. Workshop held January 2003. Enhanced Appendix G to be issued November 2003. Initial training of SRA will completed 04/30/04.
f. Spent Fuel	12/31/04 (T)	IIPB	Under development.

Task	Completion Date	Lead	Status
Objective 3.4 Improve the physical protection SDP, if necessary, accounting for any safeguards policy changes.	12/31/04 (T)	NSIR Support: IIPB	Regional comments incorporated into draft baseline SDP ML033520291. Force on force SDP under development. When ready, the two documents will be implemented at the same time.
Objective 3.5 Develop a database of all completed phase 3 analyses. <sup>(3)</sup>	10/01/02 (C)	SPSB	Database of submitted phase 3 analyses was created and is accessible via the SPSB web page. Continuing to add information.
Objective 3.6 Consider development of analysis criteria and standards for conducting detailed phase 3 analysis. <sup>(3)</sup> <b>[SDP 3.5.3(2)] [OIG-4]</b>	6/28/02 (C)	SPSB Support: RES, Regions	11/26/02, RES developed procedures incorporating high level ASP guidance. The documents were provided to the SRAs for review to determine applicability to the phase 3 SDP.
a. Identify participating RES and NRR personnel and establish responsibilities and a completion schedule.	8/30/03 (C)		NRR/SPSB and RES initiated the Risk Assessment Standardization Project (RASP) to develop standard methodologies and procedures for conducting phase 3 analyses.
b. Develop criteria and to allow the staff to recognize situations where "the state of knowledge" correlation, which is described in RG 1.174, might warrant a Phase 3 analysis. <b>[SDP 3.7.3(1)]</b>	12/30/04 (T)		The Risk Assessment Standardization Project will evaluate the possibility for developing advanced risk criteria for recognizing when modeling parameter uncertainties warrant a more in-depth analysis to properly characterize the significance of an inspection finding.

Task	Completion Date	Lead	Status
c. Develop guidance to allow the staff to determine whether the results of a licensee's risk analysis of a finding is of sufficient quality to use as an input to the staff's final significance determination. [SDP 3.11.2.3(1)] [OIG-4]	12/30/04 (T)		Risk Assessment Standardization Project will evaluate the feasibility to provide guidance on an acceptable approach to determine the quality of PRA results that may be used to support ROP decision-making process.
Objective 3.7 Evaluate accelerating the SPAR Model Development Program (i.e., Revision 3i SPAR models, low power/shutdown models, LERF models, and external events analysis capability). <sup>(2)</sup>		RES	
a. Develop Rev. 3i SPAR models.	9/30/02 (C)		Complete.
b. Complete onsite QA verification (benchmarking) of Rev. 3i SPAR models.	10/31/03 (C)		Complete.
c. Develop Low Power/Shutdown model.	12/31/05 (T)		RES is developing generic templates for each class of licensed reactor plants. Four models have been completed.
d. Develop LERF model	12/31/06 (T)		Draft event trees have been developed.
<b>4. Improve Staff Training in The Use of SDP Tools</b>			
Objective 4.1 Develop and conduct training on the use of the site specific risk-informed inspection notebooks. Develop initial and periodic refresher training on the SDP. <sup>(3)</sup>		IIPB Support: SPSB/ TTC	
a. Develop training materials for IMC 0609A revision.	4/15/02 (C)		Complete.

Task	Completion Date	Lead	Status
b. Complete IMC 0609A training at inspector counterpart meetings: [OIG-3]	10/01/02 (C)		Complete.
Region I			
Region II			
Region III			
Region IV			
c. Encourage regions to conduct annual SDP refresher training during routine inspector seminars. [SDP 3.5.3(1)]	6/30/03 (C)		Refresher training will be provided by regional and headquarters SRAs on an annual basis.
d. Develop systematic assessment of training needs in the area of risk, with a particular focus on identifying and advancing the knowledge, skills, and abilities (KSAs) for implementing the SDP. [SDP 3.5.3(3)]	1/31/04 (C)		NRR's Risk Informed Environment Initiative and IMC 1245 Working Groups are engaged in evaluations of the necessary skills and training needs as they relate to understanding and using risk in regulatory activities. Based on their evaluations, the groups will make recommendations to enhance the training program for inspectors and risk analysts and propose improvements to staff processes, practices, and infrastructure.
Objective 4.2 Increase staffing and/or staff development in the areas of shutdown risk, seismic, fire protection, and containment risk analysis. [OIG-3]	6/30/02 (C)	IIPB Support: SPSB	NRR has staffed additional SRA positions within SPSB. The newly hired staff is currently completing required training for SRA certification.

Task	Completion Date	Lead	Status
<b>5. Improve Clarity of Risk-Informed ROP Decision Guidance</b>			
Objective 5.1 Develop improved criteria on the cost-benefit decision of ceasing to refine risk analyses when the benefit is not justifiable. [OIG-3]	12/30/04 (T)	IIPB	The staff will continue efforts to develop cost-benefit decision-making criteria for continuing phase 3 analysis when the benefit may not be justifiable.
Objective 5.2 Develop guidance that defines the attributes of a minimally acceptable risk-informed decision for use within the ROP. [OIG-3]	03/26/03 (C)	IIPB Support: SPSB	The attributes for reaching the minimally acceptable risk-informed decision are described in IMC 0609 Att. 1, Exhibit 4.
Objective 5.3 Revise the ROP guidance to explicitly indicate that traditional engineering analysis considerations (e.g., reduction of safety margin, or significant loss of defense-in-depth) should be used to determine an appropriate color to associate with findings where the uncertainty in the risk evaluation arising from the characterization of the impact of the inspection finding is large enough that the color is indeterminate on the basis of the risk analysis. This guidance should promote consistency and be used only where the uncertainty is	12/31/05 (T)	IIPB Support: SPSB Regions	IIPB is in the process of identifying findings where this could be applicable and developing guidance for evaluating issues when there is a significant reduction of safety margin or loss of defense-in-depth.

Task	Completion Date	Lead	Status
significant (i.e., when alternate assumptions yield results which vary over more than two orders of magnitude). [SDP 3.7.3(2)]			
<b>6. Clarify Expectations for ASP and SDP Process Coordination</b>			
Objective 6.1 Issue guidance to delineate the role of the Office of Research in the SDP, in order to minimize the potential for unexpected or unreasonable differences in the results of the SDP and ASP processes. Explore efficiencies and quality enhancements that would result in better coordination and/or integration of these two programs. [SDP 3.11.1.3(1)]	06/30/04 (T)	IIPB Support: RES	Currently, based on a user need memo, RES reviews all greater than green issues and provides a quarterly assessment of the specific implementation of the process.  The Risk Assessment Standardization Project will explore the development of common methodology for evaluating risk under both the SDP and ASP. See also Objective 3.6.
a. NRR and RES should identify avenues to enhance the staff's knowledge of the ASP program, including adding a module to the P-111 course regarding the ASP program. [SDP 3.11.1.3(2)]	12/31/04 (T)	SPSB Support IIPB /RES	This issue is under Review by the IMC 1245 Working Group.

- (1) Staff Requirements Memorandum M010720A of August 2, 2001, which resulted from the Commission briefing on the results of initial implementation of the reactor oversight process held on Friday, July 20, 2001.
- (2) Staff Requirements Memorandum of February 5, 2002, resulting from COMEXM-01-0001, D.C. Cook Potential Red Finding, and the Implementation of the Significance Determination Process Within the Reactor Oversight Program
- (3) Response to Differing Professional View NRR-02-DPV-02, dated February 18, 2002, concerning the continued performance of significance determination process phase 2 analysis

- (4) Memorandum dated December 20, 2001, from Ellis Merschoff, Regional Administrator, Region IV, and Frank Congel, Director, Office of Enforcement, to Samuel Collins, Director, Office of Nuclear Reactor Regulation, on the treatment of programmatic issues by the SDP.

Description: In conjunction with IMC 2515, "The Policy For the Light-Water Operating Reactor Inspection Program", IMC 0609, "The Significance Determination Process (SDP)", was developed to assist the staff in using risk insights, where appropriate, to help NRC inspectors and staff determine the safety significance of inspection findings. The appendices to IMC 0609 support safety cornerstones associated with the strategic performance areas as defined in IMC 2515. The SDP determinations for inspection findings and the Performance Indicator (PI) information are combined for use in assessing licensee performance in accordance with guidance provided in IMC 0305, "Operating Reactor Assessment Program."

The SDP is an essential component in the ROP that serves to improve the objectivity of the ROP so that subjective decisions and judgment are not central process features. The SDP is an objective, risk-informed, and scrutable process that ensures that NRC resources are focused on those aspects of plant performance having the greatest impact on safe plant operation and that NRC actions have a clear tie to licensee performance.

Historical Background: In SECY-99-007, "Recommendations for Reactor Oversight Process Improvements," dated January 8, 1999, the staff provided its recommendations to the Commission for improving the reactor regulatory oversight processes, including proposed changes to the NRC's inspection, assessment, and enforcement processes. The staff's efforts to develop the proposed changes was guided by three objectives: 1) improve the objectivity of the [reactor] oversight process so that subjective decisions were not central process features; (2) improve the scrutability of these processes so that NRC actions have a clear tie to licensee performance; and (3) risk-inform the process so that NRC and licensee resources are focused on those aspects of performance having the greatest impact on safe plant operations. With respect to the assessment process, the staff sought to develop a process that would allow the integration of various information sources relevant to licensee safety performance. In SECY-99-007, the staff concluded that adequate assurance of licensee performance would be achieved through the use of risk-informed performance indicators (PIs) and inspection findings. The staff also highlighted the need to develop a method for characterizing the risk of inspection findings and indicated that a "level of risk significance, based on a risk scale, will be determined and documented for the findings."

In SECY-99-007A, "Recommendations For Reactor Oversight Process Improvements" (follow-up to SECY-9-007), Attachment 2, dated March 22, 1999, the staff introduced the Significance Determination Process (SDP) as the method for characterizing the risk of inspection findings. The SDP was designed to assess only those inspection findings associated with at-power operations in the Reactor Safety Strategic Performance Area cornerstones of Initiating Event (IE), Mitigating Systems (MS) and Barrier Integrity (BI); however, concepts for characterizing the risk significance of inspection findings in the emergency preparedness, radiation safety, and safeguards areas were under development. The SDP provided a means to screen out inspection findings that have minimal or no risk significance and trigger a more detailed analysis of potentially risk-significant findings.

To support the start of the initial implementation of the revised Reactor Oversight Process (ROP) in April 2000, the staff issued Inspection Manual Chapter (IMC) 0609, "Significance Determination Process." Appendix A to IMC 0609 provided guidance for the staff to estimate the unintended increase in risk during at-power plant conditions caused by deficient licensee performance. The guidance was intended to provide a simplified probabilistic framework for use by the staff in identifying potentially risk significant findings in the reactor safety area--either the IE, MS, or BI cornerstones.

When the ROP was initially implemented in April 2000, the staff's efforts to develop the Phase 2 notebooks for each nuclear plant were still in progress. As a result, the draft notebooks that were made available for staff use at initial ROP implementation were considered to be incomplete. By late 2000, the staff had made sufficient progress in the site visits associated with the development of Phase 2 SDP notebooks, that it began to issue the "Revision 0" notebooks to the sites. After issuance of the first Rev. 0 notebooks, the staff identified problems with the accuracy of the notebooks and concluded that benchmarking was needed to confirm the adequacy of the notebooks. Using NRC risk analysts and contractor resources, the staff began its efforts to benchmark the notebooks in April 2001. As of November 12, 2002, the staff had issued 24 Revision 1, Phase 2 notebooks.

In a memorandum dated November 8, 2001, Troy Pruett, Senior Reactor Analyst, Region IV, submitted a differing professional view (DPV) to the Director of the Division of Reactor Safety in Region IV. The DPV expressed concerns about the performance of the SDP Phase 2 analyses. An Ad Hoc Panel, appointed by the Regional Administrator by memorandum dated November 16, 2001, was formed to review the DPV and make appropriate recommendations. The DPV Panel documented its findings in a report to the Region IV Administrator dated January 10, 2002. This report was forwarded to the Director, NRR, for program office consideration and appropriate action. In a memorandum dated February 18, 2002, the Director, NRR informed Mr. Pruett of the results of the review of his DPV. Mr. Pruett expressed several concerns with the results of the DPV review and, in a memorandum to the EDO dated March 15, 2002, recommended an independent review of the concerns in his DPV. Through a memorandum dated April 9, 2002, the EDO convened an Ad Hoc panel to review Mr. Pruett's DPO.

The DPO Panel completed its review and issued conclusions and recommendations in a report dated June 28, 2002. The DPO Panel generally agreed with the overall analysis performed by the DPV panel and its response to Mr. Pruett's recommendations. The DPO Panel found that "NRC management and staff are in the process of addressing many of the Ad Hoc DPV Panel's observations and recommendations in the SDP Improvement Initiative." However, the DPO Panel also recommended that the NRC conduct an independent review of the SDP assessment tools.

Between May and October 2001, the OIG conducted an audit of the SDP. The objectives of the audit, as indicated in the OIG's report (OIG-02-A-15) dated August 21, 2002, were to determine whether (1) the SDP is achieving desired results, (2) NRC staff clearly understand the process, and (3) NRC staff are using [the] SDP in accordance with agency guidance. In its report, OIG concluded that "while the SDP is meeting its objectives and agency staff are using SDP in accordance with guidance, additional refinements are needed." The report provided a number of recommendations, including that the NRC develop an action plan to correct Phase 2 analysis weaknesses or eliminate this portion of the SDP.

Proposed Actions: In a memorandum to the Director, NRR dated August 6, 2002, the EDO directed that a plan be developed to address both the DPO Ad Hoc Panel and OIG recommendations. The EDO's memorandum indicated that this "plan shall address the DPO Panel recommendation for an overall objective review of the SDP." The plan developed by the Director, NRR included the formation of the SDP Task Group to conduct an independent review of the SDP.

Consistent with the Charter, the Task Group's review focused on the SDP for the Reactor Safety Strategic Performance Area and, in particular, issues pertaining to the SDP for the Initiating Events (IE), Mitigating Systems (MS) and Barrier Integrity (BI) Cornerstones. As a result, the Task Group did not perform a detailed review of the SDP for the Radiation Safety Performance Area or Safeguards Performance Area. In addition, because the Emergency Preparedness (EP) Cornerstone SDP was not the focus of the DPO Panel Response or OIG Audit Report, and because the relevant EP SDP issues are the focus of other NRC review activities, the Task Group did not emphasize this area in its review.

The SDP Improvement Task Action Plan (The Plan) was developed to guide staff efforts aimed at implementing the recommendations developed by the SDPTG and lessons learned since initial implementation of the ROP. The Plan delineates responsible organizations, establishes aggressive completion dates, and provides status updates for each of the specified Plan action items.

Originating Documents: Memorandum from S. Collins to V. McCree dated September 18, 2002, "Significance Determination Process Task Group." (ADAMS Accession No. ML022620580)

Office of Inspector General Audit Report, OIG-02-A-15, "Review of NRC's Significance Determination Process," dated August 21, 2002. (ADAMS Accession No. ML022470372)

Memorandum from Johnson, J.W. to Travers, W.D. dated June 28, 2002, "Differing Professional Opinion (DPO) Concerning the Significance Determination Process." (ADAMS Accession No. ML021830090)

Regulatory Assessment: No adjustment to the current regulatory framework is warranted at this time. The current regulatory framework provides reasonable assurance that operating commercial light-water reactor facilities are safe.

Current Status: N/A.

Contact:

Peter Koltay, DIPM/IIPB/RIS, 415-0213

References:

SECY 99-007	Recommendations for Reactor Oversight Process Improvements.
SECY 99-007A	Recommendations for Reactor Oversight Process Improvements (Follow-up to SECY-99-007).
IMC 0609	The Significance Determination Process.
IMC 2515	Light-Water Reactor Inspection Program -Operations Phase.

Status Summary: N/A

**DAVIS-BESSE LESSONS LEARNED TASK FORCE  
RECOMMENDATIONS REGARDING STRESS  
CRACKING**

<u>TAC No.</u>	<u>Description</u>	
MB2916	Non plant-specific activities for Bulletin 2001-01	Last Update: 03/31/04
MB3567	VHP Action Plan (Coordination and Administration)	Lead Division: DLPM
MB3954	Development of CRDM NUREGs (Bulletin 2001-01)	Supporting Divisions: DE, DSSA, DIPM, & DRIP
MB4495	Lead PM Activities for Bulletin 2002-01	Supporting Offices: RES & Regions
MB4603	Non plant-specific activities for Bulletin 2002-01	
MB5465	Lead PM Activities for Bulletin 2002-02	
MB6218	Inspection TI for Bulletin 2002-02	
MB6220	Review of NEI/MRP Crack Growth Rate Report (MRP-55)	
MB6221	Development of Alternate (to ASME Code) RPV Head and VHP Inspection Requirements	
MB6222	Review of NEI/MRP RPV Head and VHP Inspection Plan (MRP-75)	
MB7182	Orders for Interim Inspection Guidelines	
MB9522	Review of Bulletin 2002-01 Responses	
MB8915	Generic Activities for Lower Head Inspection	
MB9891	Develop Bulletin 2003-02	
MC0590	Develop Technical Issues Related to Incorporating RCPB Inspection Requirements into 50.55a	
MC1036	Develop/Revise Inspection Guidance for ISI and BACC	

Milestone	Date (T=Target) (C=Complete)	Lead	Support
<b>Part I - Reactor Pressure Vessel Head Inspection Requirements</b>			
1. Collect and summarize information available worldwide on Alloy 600, Alloy 690 and other nickel based alloy nozzle cracking for use in evaluation of revised inspection requirements. [LLTF 3.1.1(1)-High]	03/04 (C) ML040920026	RES/DET	DE
2. Critically evaluate existing SCC models with respect to their continuing use in the susceptibility index. [LLTF 3.1.4(1)-Medium]	07/03 (C) ML032461221 ML032461224	RES/DET	DE

Milestone	Date (T=Target) (C=Complete)	Lead	Support
3. a. Complete initial evaluation of individual plant inspections in response to Bulletins and Orders.  b. Continue to review future inspection results until permanent guidelines are issued.	05/04 (T)  Ongoing	DE  DE	DLPM Regions  DLPM Regions
4. Incorporate Order EA-03-009 requirements into 10 CFR 50.55a 1. Develop technical basis  2. Develop rulemaking plan.  3. Publish proposed rule  4. Evaluate/incorporate public comments and publish final rule.	Note (2)  04/04 (C) ML040920628 ML040920638  06/04 (T)  TBD  TBD	DE  DRIP  DRIP DRIP	DRIP  DE  DE, DLPM  DE, DLPM
5. Monitor and provide input to industry efforts to develop revised RPV Head inspection requirements (ASME Code Section XI). [LLTF 3.3.4(8)-High LLTF 3.3.7(6)-Low]	TBD Note (1)	DE	RES/DET DSSA Regions Industry
6. Participate in meetings and establish communications with appropriate stakeholders (e.g., MRP, ASME). [LLTF 3.3.4(8)-High]	Ongoing	DE	RES/DET DLPM DRIP DSSA industry
7. Review and evaluate revised ASME Code requirements when issued. [LLTF 3.3.4(8)-High]	TBD Note (1)	DE	RES/DET
8. If revised ASME Code requirements are acceptable, establish schedule to incorporate by reference into 10 CFR 50.55a. [LLTF 3.3.4(8)-High]	TBD Note (1)	DE	DRIP DIPM DSSA RES/DET industry public

Milestone	Date (T=Target) (C=Complete)	Lead	Support
<b>Part II - Boric Acid Control</b>			
1. Collect and summarize information available worldwide on boric acid of pressure boundary materials for use in evaluation of revised inspection requirements. [LLTF 3.1.1(1)-High]	10/04 (T)	RES/DET	DE
2. a. Evaluate individual plant responses to Bulletin 2002-01 regarding Boric Acid Inspection Programs (60-day responses and necessary follow-up)  b. Issue public document to summarize evaluation of plant responses.	06/03 (C) ML031760568  07/03 (C) ML032100653	DE  DE	DLPM  DLPM DRIP
3. Participate in meetings and establish communications with appropriate stakeholders (e.g.,MRP, ASME).	Ongoing	DE	RES/DET DLPM DRIP DSSA industry
4. Evaluate need to take additional regulatory actions and determine appropriate regulatory tool(s).	06/03 (C) ML031760568	DE	DLPM DRIP DIPM DSSA Regions
5. Issue Bulletin 2003-02 on Reactor Vessel Lower Head inspection	08/03 (C) ML032320153	DE	DLPM
6. Develop milestones for additional regulatory actions, as necessary.	07/03 (C)	DE	DLPM DSSA DRIP
7. Incorporate revised requirements for inspection of lower head and other RCPB components into 10 CFR 50.55a 1. Develop technical basis 2. Develop rulemaking plan. 3. Publish proposed rule 4. Evaluate/incorporate public comments and publish final rule.	Note (3)  TBD TBD TBD TBD	DE  DE DRIP DRIP DRIP	DRIP  DE DE, DLPM DE, DLPM

Milestone	Date (T=Target) (C=Complete)	Lead	Support
8. Review and evaluate the adequacy of revised ASME Code Requirements for Pressure Testing/Leakage Evaluation being developed by the ASME Code, Section XI, Task Group on Boric Acid .	01/05 (T) Note (1)	DE	RES/DET
<b>Part III - Inspection Programs</b>			
1. Develop inspection guidance or revise existing guidance to ensure that VHP nozzles and the RPV head area are periodically reviewed by the NRC during licensee ISI activities. [LLTF 3.3.4(3)-High]	03/04 (T)	DIPM	DE Regions
2. Develop inspection guidance that provides for timely, periodic inspection of PWR plant BACC programs. [LLTF3.3.2(1)-High]	03/04 (T)	DIPM	DE Regions
3. Develop inspection guidance for assessing the adequacy of PWR plant BACC programs (implementation effectiveness, ability to identify leakage, adequacy of evaluation of leaks). [LLTF 3.2.2(1)-High]	03/04 (T)	DIPM	DE RES/DET Regions
4. Perform follow-up evaluation of inspection guidance after first year of conducting inspections.	03/05 (T)	DIPM	DE RES/DET Regions

Notes: (1) Milestone dates are dependent upon issuance of industry proposals.

(2) Requirements for inspection of only the upper head will be the subject of this rulemaking.

(3) A rulemaking plan for a comprehensive, performance-based rule will be developed for the RPV lower head and other RCPB components. Requirements for upper head inspection may ultimately be included.

Description: The reactor vessel head (RVH) degradation found at Davis-Besse, along with other documented incidences of circumferential cracking of vessel head penetration (VHP) nozzles, have prompted the staff to question the adequacy of current RVH and VHP inspection programs that rely on visual examinations as the primary inspection method. Also, the failure to adequately address indications of boric acid leakage at Davis-Besse raised questions as to the efficacy of industry boric acid control (BACC) programs. Finally, review of the Davis-Besse event identified deficiencies in the NRC inspection programs.

Historical Background: In March 2002, while conducting inspections in response to Bulletin 2001-01, the Davis-Besse Nuclear Power Station identified three CRDM nozzles with indications of axial cracking, which were through-wall, and resulted in reactor coolant pressure boundary leakage. During the nozzle repair activities, the licensee removed boric acid deposits from the RVH, and conducted a visual examination of the area, which identified a 7 inch by 4-to-5 inch cavity on the downhill side of nozzle 3, down to the stainless steel cladding. The extent of the damage indicated that it occurred over an extended period and that the licensee's programs to inspect the RPV head and to identify and correct boric acid leakage were ineffective.

One of the NRC follow-up actions to the Davis-Besse event was formation of a Lessons Learned Task Force (LLTF). The LLTF conducted an independent evaluation of the NRC's regulatory processes related to assuring reactor vessel head integrity in order to identify and recommend areas of improvement applicable to the NRC and the industry. A report summarizing their findings and recommendations was published on September 30, 2002. The report contains several consolidated lists of recommendations. The LLTF report was reviewed by a Review Team (RT), consisting of several senior management personnel appointed by the Executive Director for Operations (EDO). The RT issued a report on November 26, 2002, endorsing all but two of the LLTF recommendations, and placing them into four overarching groups. On January 3, 2003, the EDO issued a memo to the Director, NRR, and the Director, RES, tasking them with developing a plan for accomplishing the recommendations. This action plan addresses the recommendations in the "Assessment of Stress Cracking" grouping of the RT report. The LLTF recommendations are listed in the attached Table 1, and have been identified under the appropriate milestone(s).

Proposed Actions: The staff is interacting with all PWR licensees, the American Society of Mechanical Engineers (ASME), the Electric Power Research Institute (EPRI) Materials Reliability Program (MRP), and other external stakeholders in addressing the issues discussed above. This action plan includes milestones aimed at guiding the NRC and industry to effectively manage RVH degradation and BACC. Throughout the implementation of this action plan, the NRC will establish the necessary communications mechanisms to ensure that the NRC, the industry, and all stakeholders are informed and sharing the same information. This will be accomplished through public meetings, technical working groups, ACRS briefings, and web site postings, as appropriate.

The Part I milestones deal with development of improved inspection requirements for the RPV head and VHP nozzles. Interim inspection guidelines for the RPV upper head have been issued via Order EA-03-009 and associated temporary inspection guidelines (TI-150) have been issued for use by NRC inspectors. These will be updated as needed based on inspection results. The revised inspection guidelines will be incorporated into 10 CFR 50.55a by rulemaking activities. To support development of a revised rule, the staff will establish the technical basis for new inspection requirements through ongoing and planned research programs. This will include collecting and evaluating information on VHP nozzle inspection results and evaluating current methodologies for determining leakage probability, nondestructive testing, crack susceptibility, crack growth propagation, and failure margins. In parallel with these activities, the staff will monitor and assess the adequacy of revisions to the ASME Boiler and Pressure Vessel Code, which will be based on the inspection program developed by the EPRI MRP. If the revised ASME Code requirements are acceptable, based on the staff's technical evaluations, the NRC will initiate action to incorporate them by reference in a revision to 10 CFR 50.55a.

Based on the review of responses to Bulletin 2002-01 and leaks discovered in lower vessel head penetrations at South Texas Project, the staff issued Bulletin 2003-02 regarding RPV lower head inspections. Associated temporary inspection guidelines (TI-152) were issued for use by NRC inspectors. The staff identified a need to incorporate revised inspection requirements for the lower head and other RCPB components into 10 CFR 50.55a. This will be combined with the previous rulemaking for the upper RPV head inspection.

The Part II milestones evaluate whether industry BACC programs are meeting NRC expectations and whether additional inspection guidance should be issued. First, the staff will establish a technical basis for BACC program requirements through ongoing and planned research programs. This will include evaluation of boric acid events in past reports and in responses to Bulletin 2002-01, and studies of rates of reactor pressure boundary materials in boric acid solutions. The staff is also monitoring development of revised ASME Code requirements by the Section XI Task Group on Boric Acid. If the staff determines that additional interim guidelines are needed prior to issuance of the revised Code requirements, they will be issued by an appropriate regulatory tool. When the ASME Code requirements are revised, the NRC will initiate action to endorse them, if acceptable. If the revised ASME code requirements cannot be made acceptable to the NRC, then alternate requirements would have to be developed and implemented by an appropriate regulatory tool. The staff will evaluate whether these alternate requirements could be included in a broader rulemaking effort to address RCPB integrity on a real-time basis as a result of the inspection requirements for the upper head, lower head, and RCPB components discussed above.

The Part III milestones address the LLTF findings that the NRC inspection guidelines did not provide effective oversight of licensee RPV head inspection and BACC programs. Revised guidelines for these activities will be developed. Throughout the process of establishing new requirements, existing NRC inspection procedures would be evaluated to verify whether they adequately address the revised requirements, and would be updated as needed.

Originating Documents:

Memorandum from Travers, W.D. to Collins, S. and Thadani, A. C., dated January 3, 2003, "Actions Resulting From The Davis-Besse Lessons Learned Task Force Report Recommendations." (ADAMS Accession No. ML023640431)

Memorandum from Paperiello, C.J. to Travers, W.D., dated November 26, 2002, "Senior Management Review of the Lessons-Learned Report of the Davis-Besse Nuclear Power Station Reactor Pressure Vessel Head." (ADAMS Accession No. ML023260433)

Memorandum from Howell, A.T. to Kane, W.F., dated September 30, 2002, "Degradation of the Davis-Besse Nuclear Power Station Reactor Pressure Vessel Head Lessons-Learned Report." (ADAMS Accession No. ML022740211)

Regulatory Assessment: The current method for managing PWSCC in the VHP nozzles of U.S. PWRs is dependent on the implementation of inspection methods intended to provide early detection of degradation of the reactor coolant pressure boundary. Title 10, Section 50.55a(g)(4) of the *Code of Federal Regulations* requires, in part, that ASME Code Class 1, 2, and 3 components must meet the inservice inspection requirements of Section XI of the ASME Boiler and Pressure Vessel Code throughout the service life of a boiling or pressurized water reactor. Pursuant to Inspection Category B-P of Table IWB-2500-1 to Section XI of the ASME Boiler and Pressure Vessel Code, licensees are required to perform VT-2 visual examinations of their vessel head penetration nozzles and reactor vessel heads once every refueling outage for the system leak tests, and once an inspection interval for the hydrostatic pressure test.

Based on the experience with the VHP nozzle cracking phenomenon, the VT-2 visual examination methods required by the ASME Code for inspections of VHP nozzles do not provide reasonable assurance that leakage from a through-wall flaw in a nozzle will be detected. The VT-2 visual examination methods specified by the ASME Code are not directed at detecting the very small amounts of boric acid deposits, e.g., on the order of a few grams, that have been associated with VHP nozzle leaks in operating plants. In addition, the location of thermal insulating materials and physical

obstructions may prevent the VT-2 visual examination methods from identifying minute amounts of boric acid deposits on the outer surface of the vessel head. Specifically, Paragraph IWA-5242 of Section XI of the ASME Boiler and Pressure Vessel Code does not require licensees to remove thermal insulation materials when performing ASME VT-2 visual examinations of reactor vessel heads. Cleanliness of reactor vessel heads during the examinations, which is critical for visual examination methods to be capable of distinguishing between boric acid residues that result from VHP nozzle leaks and those residues that result from leaks in other reactor coolant system components, is not addressed by the ASME Code.

Based on knowledge obtained from evaluation of the Davis-Besse event, and information provided from PWR licensees in response to Bulletins 2001-01, 2002-01 and 2002-02, the NRC issued an Order to all PWR plants establishing enhanced inspection requirements on an interim basis, which will provide adequate assurance of safe plant operation until permanent requirements are established and promulgated.

Current Status: Part I activities included continued monitoring of outage inspection results, follow-up with plants discovering defects, and evaluation of requests for relaxation from Order EA-03-009. A revision to the Order was issued in February 2004. Future reviews and inspections will be based on the revised Order. In Part II activities, the review and evaluation of licensee responses to Bulletin 2002-01 regarding BACC have been completed. A summary of the evaluation was published in RIS 2003-13. Based on this review and the discovery of leakage on undervessel penetrations at South Texas Project, Bulletin 2003-02 was issued.

The staff will develop a rule plan to incorporate inspection requirements for the RPV upper head into 10 CFR 50.55a. The staff is planning an additional rulemaking to establish performance based inspection requirements for RPV lower heads and other RCPB components into 10 CFR 50.55a.

Contacts:

NRR Lead PM:	Brendan Moroney, DLPM, 415-3974
NRR Technical Contacts:	William Koo, EMCB, 415-2706 Edmund Sullivan, EMCB, 415-2796
RES Technical Contact:	William Cullen, DET/MEB, 415-6754
NRR/DIPM Lead Contacts:	Jeffrey Jacobson, IIPB, 415-2977 Terrence Reis, IROB, 415-3281

References:

First Revised Order EA-03-009 establishing interim inspection requirements for reactor pressure vessel heads at pressurized water reactors, February 20, 2004.

NRC Bulletin 2003-02, "Leakage From Reactor Pressure Vessel Lower Head Penetrations And Reactor Coolant Pressure Boundary Integrity," August 21, 2003.

NRC Regulatory Issue Summary 2003-13, "NRC Review of Responses to Bulletin 2002-01."

Order EA-03-009 establishing interim inspection requirements for reactor pressure vessel heads at pressurized water reactors, February 11, 2003.

NRC Bulletin 2002-02, "Reactor Pressure Vessel Head and Vessel Head Penetration Nozzle Inspection Programs," August 9, 2002.

NRC Bulletin 2002-01, "Reactor Pressure Vessel Head Degradation and Reactor Coolant Pressure Boundary Integrity," March 18, 2002.

Information Notice 2002-11, "Recent Experience With Degradation of Reactor Pressure Vessel Head," March 12, 2002.

NRC Bulletin 2001-01, "Circumferential Cracking of Reactor Pressure Vessel Head Penetration Nozzles," August 3, 2001.

Information Notice 2001-05, "Through-Wall Circumferential Cracking of Reactor Pressure Vessel Head Control Rod Drive Mechanism Penetration Nozzles at Oconee Nuclear Station, Unit 3," April 30, 2001.

Generic Letter 97-01, "Degradation of Control Rod Drive Mechanism Nozzle and Other Vessel Closure Head Penetrations," April 1, 1997.

Information Notice 96-11, "Ingress of Demineralizer Resins Increases Potential for Stress Cracking of Control Rod Drive Mechanism Penetrations," February 14, 1996.

NUREG/CR-6245, "Assessment of Pressurized Water Reactor Control Rod Drive Mechanism Nozzle Cracking," October 1994.

Letter from Russell, W. T., (USNRC) to Rasin, W., (Nuclear Management and Resources Council), dated November 19, 1993, "Safety Evaluation for Potential Reactor Vessel Head Adaptor Tube Cracking."

Information Notice 90-10, "Primary Water Stress Cracking of INCONEL 600," February 23, 1990.

Generic Letter 88-05, "Boric Acid of Carbon Steel Reactor Pressure Boundary Components in PWR Plants," March 17, 1988.

**Table 1**  
**LLTF Report Recommendations Included in SCC Action Plan**

**High Priority**

NUMBER	RECOMMENDATION
3.1.1(1)	The NRC should assemble foreign and domestic information concerning Alloy 600 (and other nickel based alloys) nozzle cracking and boric acid from technical studies, previous related generic communications, industry guidance, and operational events. Following an analysis of nickel based alloy nozzle susceptibility to stress cracking (SCC), including other susceptible components, and boric acid of carbon steel, the NRC should propose a course of action and an implementation schedule to address the results.
3.2.2(1)	The NRC should inspect the adequacy of PWR plant boric acid control programs, including their implementation effectiveness, to determine their acceptability for the identification of boric acid leakage, and their acceptability to ensure that adequate evaluations are performed for identified boric acid leaks.
3.3.2(1)	The NRC should develop inspection guidance for the periodic inspection of PWR plant boric acid control programs.
3.3.4(3)	The NRC should strengthen its inspection guidance or revise existing guidance, such as IP 7111.08, to ensure that VHP nozzles and the RPV head area are periodically reviewed by the NRC during licensee ISI activities. Such NRC inspections could be accomplished by direct observation, remote video observation, or by the review of videotapes. General guidance pertaining to boric acid observations should be included in IP 7111.08
3.3.4(8)	The NRC should encourage ASME Code requirement changes for bare metal inspections of nickel based alloy nozzles for which the code does not require the removal of insulation for inspections. The NRC should also encourage ASME Code requirement changes for the conduct of non-visual NDE inspections of VHP nozzles. Alternatively, the NRC should revise 10 CFR 50.55a to address these areas.

**Medium Priority**

NUMBER	RECOMMENDATION
3.1.4(1)	The NRC should determine if it is appropriate to continue using the existing SCC models as predictors of VHP nozzle PWSCC susceptibility given the apparent large uncertainties associated with the models. The NRC should determine whether additional analysis and testing are needed to reduce uncertainties in these models relative to their continued application in regulatory decision making.

**Low Priority**

<b>NUMBER</b>	<b>RECOMMENDATION</b>
3.3.7(6)	Determine whether ISI summary reports should be submitted to the NRC, and revise the ASME submission requirement and staff guidance regarding disposition of the reports, as appropriate.

## PWR SUMP PERFORMANCE

TAC Nos. MA6454, MA2452, MA4014, MA0704, M95473, MA6204, MA0698, MB4047, MB6411, MB3103, MB8052, MB7776, MB9470, MB4864, MB9931, MC0307, MC1154, MB5625, MB4865, MC0725/6, MB5221, MB5964, MB6589, MB7228, MC1627, MB5334, and MB6946

Last Update: 04/08/04  
 Lead NRR Division: DSSA  
 Supporting Divisions: DE, DRIP, DLPM, and DET (RES)  
 GSI: 191

MILESTONES	DATE (T/C)
<b>PART I: BWR ECCS SUCTION STRAINER CLOGGING ISSUE</b>	
1. NRCB 96-03, "Potential Plugging of Emergency Core Cooling Suction Strainers by Debris in Boiling-Water Reactors"	10/01 (C)
<b>PART II: NPSH EVALUATIONS</b>	
1. GL 97-04, "Assurance of Sufficient Net Positive Suction Head for Emergency Core Cooling and Containment Heat Removal Pumps" <ul style="list-style-type: none"> <li>o Complete review of licensee responses</li> <li>o Complete revision of RG 1.1/RG 1.82</li> </ul>	03/00 (C) 11/03 (C)
<b>PART III: CONTAINMENT COATINGS</b>	
1. GL 98-04, "Potential for Degradation of the Emergency Core Cooling System and the Containment Spray System after a Loss-of-coolant Accident Because of Construction and Protective Coating Deficiencies and Foreign Material in Containment"	07/00 (C)
2. NRC-sponsored research program on the potential for coatings to fail during an accident	03/01 (C)
<b>PART IV: GSI 191, "ASSESSMENT OF DEBRIS ACCUMULATION ON PRESSURIZED WATER REACTOR (PWR) SUMP PERFORMANCE"</b>	
1. NRC-sponsored research program on the potential for loss of ECCS NPSH during a LOCA due to clogging by debris  <ul style="list-style-type: none"> <li>o Preliminary (qualitative) risk assessment (NRR)</li> <li>o Complete collection of plant data to support research program</li> <li>o Integrate industry activities into this Action Plan</li> <li>o Complete research program on PWR sump blockage</li> <li>o Evaluate need for regulatory action based on research program results (NRR)</li> </ul>	03/99 (C) 06/99 (C)  04/00 (C) 09/01 (C) 03/02 (C)

MILESTONES		DATE (T/C)
2.	Resolve ECCS suction clogging issue for PWRs (Regulation/Guidance Development and Issuance Stages of GSI process in MD 6.4))	
	o Brief NRR ET to obtain approval to prepare a generic letter (GL)	02/02 (C)
	o Public meeting with NEI, WOG, B&WOG, CEOG	03/02 (C)
	o ACRS Briefing on proposed draft GL	02/03 (C)
	o CRGR Briefing on proposed Bulletin 2003-01	04/03 (C)
	o Information Paper to Commission, Issue Bulletin 2003-01	06/03 (C)
	o NEI publish PWR Industry Evaluation Guidelines (Draft)	10/03 (C)
	o CRGR Briefing on proposed draft GL	02/04 (C)
	o Proposed draft GL issued for Public Comment	03/04 (C)
	o Issue GL and Send Information Paper to Commission regarding GL issuance	08/04 (T)
	o NRC starts Reviews of GL Responses and Selective Audits	11/04 (T)
	o Licensees start modifications, if needed, using approved guidelines	04/05 (T)
	o NRC closes GSI-191	12/07 (T)

**Description:** This action plan was originally prepared to comprehensively address the adequacy of ECCS suction design, and to ensure adequate ECCS pump net positive suction head (NPSH) during a loss-of-coolant accident (LOCA). Specifically, the concern is whether debris could clog ECCS suction strainers or sump screens during an accident and prevent the ECCS from performing its safety function. The plan is risk informed.

This plan has four parts; the first three have been completed. First, for boiling-water reactors (BWRs), this issue has been addressed by licensee responses to NRCB 96-03. Second, the adequacy of licensee (both PWR and BWR) net positive suction head (NPSH) calculations was evaluated through NRR review of licensee responses to GL 97-04, "Assurance of Sufficient Net Positive Suction Head for Emergency Core Cooling and Containment Heat Removal Pumps," dated October 7, 1997. The third part of the plan assessed the adequacy of the implementation and maintenance of licensee coating programs through NRR review of licensee responses to GL 98-04, "Potential for Degradation of the Emergency Core Cooling System and the Containment Spray System after a Loss-of-coolant Accident Because of Construction and Protective Coating Deficiencies and Foreign Material in Containment," dated July 14, 1998.

The remaining part of the action plan is an evaluation of the potential for clogging of PWR ECCS recirculation sumps during a LOCA. RES completed its assessment of the potential for debris clogging to support the resolution of GSI-191, "Assessment of Debris Accumulation on PWR Sump Performance." RES performed a parametric evaluation to demonstrate whether sump blockage is a plausible concern for operating PWRs. The results of the parametric evaluation form a credible technical basis for concluding that sump blockage is a potential generic concern for PWRs; however, the parametric evaluation was ill-suited for determining whether sump blockage will impede or prevent long-term recirculation at a specific plant. By memorandum dated September 28, 2001, RES transferred the lead for GSI-191 to NRR.

**Historical Background:** During licensing of most domestic power plants, consideration of the potential for loss of adequate NPSH due to blockage of the ECCS suction by debris generated during a LOCA was inadequately addressed by both the NRC and licensees. The staff first addressed ECCS clogging

issues in detail during its review of Unresolved Safety Issue (USI) A-43, "Containment Emergency Sump Performance." The NRC staff's concerns related to the potential loss of post-LOCA recirculation capability due to insulation debris were discussed in GL 85-22, "Potential for Loss of Post-LOCA Recirculation Capability due to Insulation Debris Blockage," dated December 3, 1985. This generic letter documented the NRC's resolution of USI A-43. The staff concluded at that time that no new requirements would be imposed on licensees; however, the staff did recommend that Regulatory Guide 1.82, Revision 1, "Water Sources for Long-Term Recirculation Cooling Following a Loss-of-Coolant Accident," be used as guidance for the conduct of 10 CFR 50.59 reviews dealing with change out and/or modification of thermal insulation installed on primary coolant system piping and components. NUREG-0897, Revision 1, "Containment Emergency Sump Performance" (October 1985), contained technical findings related to USI A-43, and was the principal reference for developing the revised regulatory guide.

Since the resolution of USI A-43, new information has arisen which challenged the adequacy of the NRC's conclusion that no new requirements were needed to prevent clogging of ECCS strainers in BWRs. On July 28, 1992, an event occurred at Barsebäck Unit 2, a Swedish BWR, which involved the plugging of two containment vessel spray system (CVSS) suction strainers. The strainers were plugged by mineral wool insulation that had been dislodged by steam from a pilot-operated relief valve that spuriously opened while the reactor was at 435 psig. Two of the three strainers on the suction side of the CVSS pumps that were in service became partially plugged with mineral wool. Following an indication of high differential pressure across both suction strainers 70 minutes into the event, the operators shut down the CVSS pumps and backflushed the strainers. The Barsebäck event demonstrated that the potential exists for a pipe break to generate insulation debris and transport a sufficient amount of the debris to the suppression pool to clog the ECCS strainers.

Similarly, on January 16 and April 14, 1993, two events involving the clogging of ECCS strainers occurred at the Perry Nuclear Power Plant, a domestic BWR. In the first Perry event, the suction strainers for the residual heat removal pumps became clogged by debris in the suppression pool. The second Perry event involved the deposition of filter fibers on these strainers. The debris consisted of glass fibers from temporary drywell cooling unit filters that had been inadvertently dropped into the suppression pool, and corrosion products that had been filtered from the pool by the glass fibers which accumulated on the surfaces of the strainers. The Perry events demonstrated the deleterious effects on strainer pressure drop caused by the filtering of suppression pool particulates (corrosion products or "sludge") by fibrous materials adhering to the ECCS strainer surfaces. This sludge is typically present in varying quantities in domestic BWRs, since it is generated during normal operation. The amount of sludge present in the pool depends on the frequency of pool cleaning/desludging conducted by the licensee. The effect of particulate filtering on head loss had been previously unrecognized and therefore its effect on PWRs had not been considered.

On September 11, 1995, Limerick Unit 1 control room personnel observed alarms and other indications that one safety relief valve (SRV) was open. Attempts by the reactor operators to close the valve were unsuccessful, and a manual reactor scram was initiated. Prior to the opening of the SRV, the licensee had been running the "A" loop of suppression pool cooling to remove heat being released into the pool by leaking SRVs. Shortly after the manual scram, and with the SRV still open, the "B" loop of suppression pool cooling was started. The reactor operators continued their attempts to close the SRV and reduce the cooldown rate of the reactor vessel. Approximately 30 minutes later, operators observed fluctuating motor current and flow on the "A" loop of suppression pool cooling. Cavitation was believed to be the cause, and the loop was secured. After it was checked, the "A" pump was successfully restarted and no further problems were observed. After the cooldown following the event, the licensee sent a diver into the Unit 1 suppression pool to inspect the condition of the strainers and the general cleanliness of the pool. The diver found that both suction strainers in the "A" loop of suppression pool cooling were almost entirely covered with a thin "mat" of material, consisting mostly of fibers and sludge. The "B" loop suction strainers had a similar covering, but less of it. Analysis showed that the sludge

primarily consisted of iron oxides and the fibers were polymeric in nature. The source of the fibers was not positively identified, but the licensee determined that the fibers did not originate within the suppression pool, and contained no trace of either fiberglass or asbestos. This event at Limerick demonstrated the importance of foreign material exclusion (FME) practices to ensure adequate suppression pool and containment cleanliness. In addition, it re-emphasized that materials other than fibrous insulation could clog strainers.

NRCB 96-03, "Potential Plugging of Emergency Core Cooling Suction Strainers by Debris in Boiling-Water Reactors," was issued on May 6, 1996, requesting BWR licensees to implement appropriate procedural measures and plant modifications to minimize the potential for clogging of ECCS suction strainers by debris generated during a LOCA. Regulatory Guide 1.82, Revision 2, (RG 1.82), "Water Sources for Long-Term Recirculation Cooling Following a Loss-of-Coolant Accident," was issued in May 1996 to provide non-prescriptive guidance on performing plant-specific analyses to evaluate the ability of the ECCS to provide long-term cooling consistent with the requirements of 10 CFR 50.46. On November 20, 1996, the Boiling Water Reactor Owners Group (BWROG) submitted NEDO-32686, "Utility Resolution Guidance for ECCS Suction Strainer Blockage" (also known as the URG) to the staff for review. The URG gave BWR licensees detailed guidance for complying with the requested actions of NRCB 96-03. The staff approved the URG in a safety evaluation report (SER) dated August 20, 1998. In response to NRCB 96-03, all affected BWR licensees have installed new large-capacity passive strainers.

RES conducted an evaluation of the potential for PWRs to lose NPSH due to clogging of ECCS sump screens by debris during an accident because of new information learned during the development and resolution of NRCB 96-03. As noted above, the effect of filtering of particulates on head loss across the sump screen had previously been unrecognized. In addition, it was also learned that more debris could be generated than was previously assumed, and that the debris would be significantly smaller than was previously expected. With more and finer debris, the potential for clogging of the ECCS sump screen becomes greater, leading to the need to evaluate the potential for clogging of PWR sumps. RES's evaluation included a risk assessment.

Recent events at a number of plants have raised concerns regarding potential for coatings to form debris during an accident which could clog an ECCS suction. Several cases have occurred where qualified coatings have delaminated during normal operating conditions. Typically, the root cause has been attributed to inadequate surface preparation. This led the staff to raise questions regarding the adequacy of licensee coating programs. The staff issued GL 98-04 to obtain necessary information from licensees to evaluate how they implement and maintain their coating programs. In addition, RG 1.54 was revised to update guidance for the selection, qualification, application, and maintenance of protective coatings in nuclear power plants to be consistent with currently employed ASTM Standards. The endorsement of industry consensus standards is responsive to OMB Circular A-119 and the NRC's Strategic Plan. RES also conducted a research program aimed at providing sufficient technical information regarding the failure of coatings to allow the staff to evaluate the potential for clogging of ECCS suction screens by coating debris (or for coatings to contribute to ECCS suction clogging). The program evaluated the failure modes of coatings, the likely causes, the characteristics (e.g., size, shape) of the debris, and the timing of when coatings would likely fail during an accident. This information was used to evaluate the ability of the coating debris to transport to the ECCS suction screens or strainers during an accident and the ultimate effect on head loss. The conclusions from the coatings portion of this action plan were used in both RES's assessment of PWR sump clogging and in the staff's confirmatory evaluation of BWR solutions to the strainer clogging issue.

The NRC has developed web pages to keep the public informed of regulatory and research activities related to PWR sump performance:

<http://www.nrc.gov/reactors/operating/ops-experience/pwr-sump-performance.html>

These web pages provide links to information regarding NRC interactions with industry (industry submittals, meeting notices, presentation materials, and meeting summaries) and publically available regulatory and research documents. The NRC will continue to update these web pages as new information becomes available.

**Proposed Actions:** This action plan involves an evaluation of PWR sumps based on new information learned during the development of the staff's resolution for NRCB 96-03. RES conducted a program to evaluate PWR sump designs and their susceptibility to blockage by debris. This evaluation included a risk assessment. Risk insights support the conclusions drawn relative to the need for licensees to address the potential for ECCS suction clogging. The research program needed plant data to bound the problem to be evaluated. The Nuclear Energy Institute (NEI) conducted a survey of PWR licensees and provided the information needed by RES. The staff is coordinating its work with industry to eliminate duplication of effort and to ensure effective utilization of resources. RES parametrically evaluated whether sump blockage is a plausible concern for operating PWRs. The results of the parametric evaluation form a credible technical basis for concluding that sump blockage is a potential generic concern for PWRs.

**Originating Document:** Not Applicable.

**Regulatory Assessment:** Title 10, Section 50.46 of the *Code of Federal Regulations* (10 CFR 50.46) requires that licensees design their ECCS systems to meet five criteria, one of which is to provide the capability for long-term cooling. Following a successful system initiation, the ECCS shall be able to provide cooling for a sufficient duration that the core temperature is maintained at an acceptably low value. In addition, the ECCS shall be able to continue decay heat removal for the extended period of time required by the long-lived radioactivity remaining in the core. The ECCS is designed to meet this criterion, assuming the worst single failure.

The staff believes that there is sufficient new information and concerns raised relative to the potential for debris clogging in PWRs that establish the need to address PWR sump blockage concerns. As noted above, RES's parametric evaluation demonstrated that sump blockage is a plausible concern for operating PWRs. The results of the parametric evaluation form a credible technical basis for concluding that sump blockage is a potential generic concern for PWRs; however, the parametric evaluation is ill-suited for making a determination that sump blockage will impede or prevent long-term recirculation at a specific plant. Therefore, it is not clear how significant a threat to PWR ECCS operation exists.

The staff considers continued operation of PWRs during the implementation of this action plan to be acceptable because the probability of the initiating event (i.e., large break LOCA) is extremely low. More probable (although still low probability) LOCAs (small, intermediate) will generate smaller quantities of debris, require less ECCS flow, take more time to use up the water inventory in the refueling water storage tank (RWST), and in some cases may not even require the use of recirculation from the ECCS sump because the flow through the break would be small enough that the operator will have sufficient time to safely shut the plant down. In addition, all PWRs have received approval by the staff for leak-before-break (LBB) credit on their largest RCS primary coolant piping. While LBB is not acceptable for demonstrating compliance with 10 CFR 50.46, it does demonstrate that LBB-qualified piping is of sufficient toughness that it will most likely leak (even under safe shutdown earthquake conditions) rather than rupture. This, in turn, would allow operators adequate opportunity to shut the plant down safely (although debris generation and transport for an LBB size through-wall flaw will still need to be considered). Additionally, the staff notes that there are sources of margin in PWR designs which may

not be credited in the licensing basis for each plant. For instance, NPSH analyses for most PWRs do not credit containment overpressure (which would likely be present during a LOCA). Any containment pressure greater than assumed in the NPSH analysis provides additional margin for ECCS operability during an accident. Another example of margin would be that it has been shown, in many cases, that ECCS pumps would be able to continue operating for some period of time under cavitation conditions. Some licensees have vendor data demonstrating this. Design margins such as these examples may prevent complete loss of ECCS recirculation flow or increase the time available for operator action (e.g., refilling the RWST) prior to loss of flow. And finally, the staff believes that continued operation of PWRs is also acceptable because of PWR design features which may minimize potential blockage of the ECCS sumps during a LOCA. The RES study on sump blockage attempted to capture many of the PWR design features parametrically, however, it is not possible for a generic study of this nature to capture all the variations in plant-specific features that could affect the potential for ECCS sump blockage (piping layouts, insulation location within containment, etc.). Therefore, evaluation on a plant-specific basis is necessary to determine the potential for ECCS sump clogging in each plant.

As part of the GSI-191 study, RES's contractor, Los Alamos National Laboratory (LANL), performed a generic risk assessment to determine how much core damage frequency (CDF) is changed by the findings of the parametric analysis. Utilizing initiating event frequencies that consider LBB credit consistent with NUREG/CR-5750, LANL calculated an overall CDF of 3.3E-06 when debris clogging as a failure mechanism is not considered, and an overall CDF of 1.5E-04 when debris clogging is considered. However, these CDFs were calculated without giving any credit for operator action, and without consideration to whether the ECCS or containment spray pumps would be able to continue operating after the headloss across the sump screen exceeds the calculated licensing basis NPSH margin. The change in CDF is also dominated by the small and very small break LOCAs which are events where there are significant operator actions that can be taken to prevent core damage. The risk benefit of certain interim compensatory measures is demonstrated by the NRC-sponsored technical report LA-UR-02-7562, "The Impact of Recovery from Debris-Induced Loss of ECCS Recirculation on PWR Core Damage Frequency," dated February 2003. On this basis, the schedule for issuing generic communications to address the PWR sump clogging issue outlined above is considered to be appropriate.

**Current Status:** The staff continues to hold regular public meetings with the PWR owners groups and NEI sump performance task force on the progress toward resolving GSI-191.

The PWR Industry has commenced a two-step program to assess the current conditions and evaluate sump recirculation performance. The first guidance document, NEI 02-01, "Condition Assessment Guidelines: Debris Sources inside Containment," was published in September 2002. Consistent with the risk significance of the PWR sump-clogging concern, the staff issued Bulletin 2003-01 on June 9, 2003, requesting information on compliance within 60 days or information on interim compensatory measures to reduce risk until an evaluation to determine compliance is completed. On October 31, 2003, NEI submitted a draft of the second guidance document, "PWR Containment Sump Evaluation Methodology. This document recommends methodologies for evaluating a PWR's susceptibility to sump clogging based upon the information collected in accordance with NEI 02-01. The NRC staff has commenced a detailed review of the evaluation methodology, including discussions of its initial review during a public meeting on March 23-24, 2004. During this meeting, NEI committed to submitting a Baseline analysis by April 19, 2004. The Baseline analysis will be a simplified, conservative analysis to be used by all plants. Supplemental Guidelines providing refinements to the baseline will be submitted by May 28, 2004. The staff is also preparing a generic letter that will request that licensees evaluate the ECCS recirculation performance and take appropriate corrective actions depending on the results of the evaluation.

NRR Lead PMs: Michael Marshall, LPD II-2, 415-2734  
John Lamb, LPD III-1, 415-1446 (Generic Letter)  
Alan Wang, LPD 4, 415-1445 (Bulletin 2003-01)

NRR Lead Technical Reviewer: Ralph Architzel, SPLB, 415-2804

NRR Technical Contacts: Angie Lavretta, SPLB, 415-3285  
Rob Elliott, DSSA, 415-1397 (Bulletin 2003-01)  
David Cullison, SPLB, 415-1212 (Generic Letter)

RES Technical Contact: T.Y. Chang, ERAB, 415-6450

References:

Regulatory Guide 1.1, "Net Positive Suction Head for Emergency Core Cooling and Containment Heat Removal System Pumps" (Safety Guide 1), dated November 1970.

Regulatory Guide 1.54, "Quality Assurance Requirements for Protective Coatings Applied to Water-Cooled Nuclear Power Plants" (Draft DG-1076, Proposed Revision 1, published March 1999), dated June 1973.

NRC Bulletin 93-02, "Debris Plugging of Emergency Core Cooling Suction Strainers," dated May 11, 1993.

NRC Bulletin 93-02, Supplement 1, "Debris Plugging of Emergency Core Cooling Suction Strainers," dated February 18, 1994.

NUREG/CR-6224, "Parametric Study of the Potential for BWR ECCS Strainer Blockage Due to LOCA Generated Debris" dated October 1995.

NRC Bulletin 95-02, "Unexpected Clogging of Residual Heat Removal (RHR) Pump Strainer While Operating in Suppression Pool Cooling Mode," dated October 17, 1995.

NRC Bulletin 96-03, "Potential Plugging of Emergency Core Cooling Suction Strainers by Debris in Boiling-Water Reactors" dated May 6, 1996.

NRC Bulletin 2003-01, "Potential Impact of Debris Blockage on Emergency Sump Recirculation at Pressurized-Water Reactors" dated June 9, 2003.

Regulatory Guide 1.82, Revision 3, "Water Sources for Long-Term Recirculation Cooling Following a Loss-of-Coolant Accident," dated November 2003.

GL 97-04, "Assurance of Sufficient Net Positive Suction Head for Emergency Core Cooling and Containment Heat Removal Pumps," dated October 7, 1997.

GL 98-04, "Potential for Degradation of the Emergency Core Cooling System and the Containment Spray System after a Loss-of-coolant Accident Because of Construction and Protective Coating Deficiencies and Foreign Material in Containment," dated July 14, 1998.

Memorandum from Richard J. Barrett to John N. Hannon, "Preliminary Risk Assessment of PWR Sump Screen Blockage Issue," dated March 26, 1999.

Memorandum from K. Kavanagh to G. Holahan, "Report on Results of Staff Review of NRC Generic Letter 97-04, 'Assurance of Sufficient Net Positive Suction Head for Emergency Core Cooling and Containment Heat Removal Pumps,'" dated June 26, 2000.

Letter from Gary M. Holahan to James F. Klapproth, "NRC Staff Review of GE Licensing Topical Report NEDC-32721P, 'Application Methodology for the General Electric Stacked Disk ECCS Suction Strainers,' TAC Number M98500," dated June 21, 2001.

NUREG/CR-6762, "GSI-191: Parametric Evaluations for Pressurized Water Reactor Recirculation Sump Performance," dated August 2002.

Memorandum from Ashok C. Thadani to Samuel J. Collins, "RES Proposed Recommendation for Resolution of GSI-191, 'Assessment of Debris Accumulation on PWR Sump Performance,'" dated September 28, 2001 (Accession Number ML012750149).

Memorandum from Robert B. Elliott to Gary M. Holahan, "Completion of Staff Reviews of NRC Bulletin 96-03, 'Potential Plugging of Emergency Core Cooling Suction Strainers by Debris in Boiling-water Reactors,' and NRC Bulletin 95-02, 'Unexpected Clogging of a Residual Heat Removal (RHR) Pump Strainer While Operating in Suppression Pool Cooling Mode'" dated October 18, 2001 (Accession Number ML012970261).

NEI 02-01, "Condition Assessment Guidelines: Debris Sources inside Containment," Revision 1 published in September 2002.

NEI Draft PWR Containment Sump Evaluation Methodology, letter dated October 31, 2003.

Technical Letter Report LA-UR-02-7562, "The Impact of Recovery from Debris-Induced Loss of ECCS Recirculation on PWR Core Damage Frequency," dated February 2003.

NUREG/CR-6808, "Knowledge Base for the Effect of Debris on Pressurized Water Reactor ECCS Sump Performance" dated February 2003.

Letter from Mario V. Bonaca to Nils Diaz, "Draft Final Revision 3 to Regulatory Guide 1.82, 'Water Sources for Long Term Recirculation Cooling Following a Loss of Coolant Accident'," dated September 30, 2003.

Proposed Generic Communication; Potential Impact of Debris Blockage on Emergency Recirculation During Design Basis Accidents at Pressurized Water Reactors, 16980 *Federal Register*/Vol. 69, No. 62/ Wednesday, March 31, 2004.

**GENERIC SAFETY ISSUE (GSI) 189 - SUSCEPTIBILITY OF  
ICE CONDENSER AND MARK III CONTAINMENTS TO EARLY  
FAILURE FROM HYDROGEN COMBUSTION DURING A  
SEVERE ACCIDENT**

TAC No. MB7245

Last Update: 04/05/04  
Lead NRR Division: DSSA  
Supporting Division: DLPM  
Supporting Office: RES

MILESTONES	DATE (T/C)
1. Transfer GSI from RES to NRR. Issue Resolution Process letter from J. Zwolinski, NRR, to F. Eltawila, RES.	12/2002 (C)
2. Issue Task Action Plan - First draft for issuing Order. Final draft ready for issuing an Order. New draft for Rulemaking.	03/14/03 (C) 04/30/03 (C) 06/30/03 (C)
3. Engage the affected stakeholders: BWROG Management Meeting, ICUG, and NEI.	02/19/03 (C)
4. Review RES and contractor Cost and Benefit Analyses, technical assessment, and supporting/reference material. Conduct additional analyses if required.	02/28/03 (C)
5. Determine best solution and course of action (order, rule making, generic letter, severe accident management guidelines, etc.) Order initially selected.	02/12/03 (C)
6. Prepare regulation and guidance development memoranda and provide results and recommendations to NRR management.	03/05/03 (C) 03/05/03 (C)
7. Brief DLPM Management.	03/06/03 (C)
8. Brief LT and obtain approval for Order.	03/13/03 (C)
9. Distribute Draft Order and draft SECY Letter.	03/26/03 (C)
10. Provide Draft Order to OGC.	03/28/03 (C)
11. Brief ET.	03/19/03 (C)
12. Brief NRR/D.	03/19/03 (C)
13. Draft SECY Letter to EDO.	03/27/03 (C)
14. Finalize CRGR Package.	03/26/03 (C)
<b>Course of action changed per OGC and ET - Will conduct a Public Meeting and pursue Rulemaking</b>	
15. Meet with Rulemaking Committee.	05/05/03 (C)
16. Schedule Public Meeting.	05/14/03 (C)
17. Issue Press Release regarding Public Meeting.	05/29/03 (C)

MILESTONES	DATE (T/C)
18. Public Meeting.	06/18/03 (C)
19. Conduct Post Public Meeting Debrief and determine course of action.	06/18/03 (C)
20. Meet with OPA to develop Communications Plan and Website.	06/24/03 (C)
21. Complete Communications Plan Draft and route for approval.	07/10/03 (C)
22. Meeting with ACRS and Second Public Meeting to address issues regarding design criteria of backup power supply and cost/benefit analysis refinements.	11/06/03 (C)
23. Complete Stage 4, Regulation and Guidance Development of Management Directive 6.4 and enter Stage 5, Regulation and Guidance Issuance.	01/31/04 (C)
24. Public Meetings with BWROG and NEI regarding hydrogen igniter back-up power supply design criteria.	02/03/04 (C) 03/31/04 (C)
25. Commissioner Merrifield brief.	03/04/04 (C)
26. NRR Rulemaking Board approval.	July 2004
27. Develop Rulemaking Plan (Action by DRIP, Policy and Rulemaking Program Section).	Fall 2004

**Description:** To resolve GSI-189, NRR is recommending the addition of a backup power supply for the combustible gas igniters for licensees with Ice Condenser or Mark III containments during SBO events. The generic issue was proposed in response to SECY 00-198, "Status Report on Study of Risk-Informed Changes to the Technical Requirements of 10 CFR Part 50 (Option 3) and Recommendations on Risk-Informed Changes to 10 CFR 50.44 (Combustible Gas Control)."

**Historical Background:** The generic issue was proposed (Memorandum to John Flack, Chief, Regulatory Effectiveness and Human Factors Branch, Division of Systems Analysis and Regulatory Effectiveness, RES, from Mark Cunningham, Chief, Probabilistic Risk Analysis Branch, Division of Risk Analysis and Applications, RES, "Information Concerning Generic Issue on Combustible Gas Control for PWR Ice Condenser and BWR Mark III Containment Designs," August 15, 2001, ML012330522) in response to SECY-00-198, "Status Report on Study of Risk-Informed Changes to the Technical Requirements of 10 CFR Part 50 (Option 3) and Recommendations on Risk-Informed Changes to 10 CFR 50.44 (Combustible Gas Control)." This SECY paper explored means of making 10 CFR 50.44 risk-informed. As a part of this, the paper recommended that safety enhancements that have the potential to pass the backfit test be assessed for mandatory application through the generic issue program.

Under station blackout (SBO) conditions, the PWR ice condenser and BWR Mark III containments are vulnerable to failures from hydrogen (H<sub>2</sub>) deflagrations or detonations, failures that would otherwise be prevented if the existing H<sub>2</sub> igniter system were energized. The 13 susceptible units are: 4 dual unit PWR ice condenser containment stations - McGuire, Catawba, DC Cook, and Sequoyah; the single unit PWR Watts Bar ice condenser containment plant; and, 4 single unit BWR Mark III containment plants - Grand Gulf, River Bend, Clinton, and Perry.

At the request of RES a technical assessment was conducted by: (1) Brookhaven National Laboratory (BNL) to perform the benefits analysis; (2) Information Systems Laboratories (ISL) to perform the cost analysis; and, (3) Sandia National Laboratories (SNL) to perform targeted plant analysis. RES staff has also worked with cognizant NRR staff throughout the development of this technical assessment.

For these analyses, initiating events, core damage frequencies (CDF), conditional containment failure (CCF) probabilities, and release categories were extracted from existing studies. The severe accident progression scenarios, including conditional containment failure probabilities, were based primarily on NUREG-1150, "Severe Accident Risk: An Assessment of Five US Nuclear Plants." The conditional probability of early failure (CPEF) of containment was taken from NUREG/CR-6427, "Assessment of the DCH [direct containment heating] Issue for Plants with Ice Condenser Containments." Some plant specific analysis data was also used from Duke Power PRAs and the Sequoyah (ice condenser) and Grand Gulf (Mark III) plants. The combination of this data was then used to develop a benefit-cost analysis enveloping all plants.

The technical assessment quantified the reduction in the conditional containment failure probability associated with combustible gas (H<sub>2</sub>) control being available during station blackout (SBO) events, which was then converted to a dollar value based on the expected values for averting public exposure and offsite property damage associated with the availability of combustible gas control. These averted costs (benefits) were then compared to the overall cost for the implementation and maintenance of several alternative safety enhancements to determine if there was a potential cost beneficial back-fit.

The RES analyses were based on consideration of internal events only. However, sufficient information was provided in the RES analyses associated with external events for some of the plants to evaluate the impact external events could have on the analyses. When considering external events, averted costs (benefits) increase substantially, generating a larger net positive benefit to cost value. Though the backup power system would not be required to be designed to withstand the external events that could be precursors of the SBO, it is expected that the small, backup power supply will be located in an area capable of withstanding those external events. Therefore, there would not be a substantial increase in the cost of installation attributed to external events. Even though the RES cost/benefit analysis was based on averted costs associated only with internal events, the NRR technical staff believes, based on its review, that additional and/or plant specific analyses are not required to strengthen the basis for rulemaking as a regulatory option to require that the applicable licensees add backup power to one train of igniters. Also, whether external events are included or not in the cost/benefit analysis, the NRR technical staff believes this backfit is a safety enhancement that provides a substantial increase in the overall protection of the public health and safety with implementation costs (for the portable or pre-staged system) that are justified in view of this increased protection [10 CFR 50.109, "Backfitting", paragraph (a)(3)].

For PWRs with large dry or sub-atmospheric containments, containment loads associated with hydrogen combustion are non-threatening. However, it was discovered in the study associated with NUREG/CR-6427, "Assessment of the DCH [direct containment heating] Issue for Plants with Ice Condenser Containments," that, for ice condenser containments, the early containment failure probability is dominated by non-DCH hydrogen combustion events, due to the relatively low containment free volume and low containment strength in these designs. These containments rely on the pressure-suppression capability of their ice beds. Therefore, for a design-basis accident, where the pressure is a result of the release of steam from blowdown of the primary (or secondary) system, an ability to withstand high internal pressures is not needed.

In a beyond-design-basis accident, where the core is severely damaged, significant quantities of hydrogen gas can be released. To deal with large quantities of hydrogen, the ice condenser containments are equipped with AC-powered igniters, which are intended to control hydrogen concentrations in the containment atmosphere by initiating limited "burns" before a large quantity

accumulates. In essence, the igniters prevent the hydrogen (or any other combustible gas) from accumulating in large quantities and then suddenly burning (or detonating), posing a threat to containment integrity.

For most accident sequences, the hydrogen igniters can deal with the potential threat from combustible gas buildup. The situation of interest for this generic safety issue only occurs during accident sequences associated with station blackouts, where the igniter system is not available because they are AC-powered. Thus, this does not affect the frequency of severe accidents, but does affect the likelihood of a significant release of radioactive material to the environment should such an accident occur.

The issue also applies to BWR Mark III containments because they also have a relatively low free volume and low strength (comparable to those of the PWR ice condenser designs) and are similarly potentially vulnerable in an accident sequence associated with station blackout. Consequently, the Mark III designs also provide hydrogen igniters. The Mark I and Mark II designs are also pressure-suppression designs, but are operated with the containment "inerted," i.e., the drywell and the air space above the suppression pool are flooded with nitrogen gas and a nitrogen makeup system maintains oxygen level below a set limit by maintaining a slight positive nitrogen pressure within the primary containment.

RES briefed the ACRS on the GSI-189 technical assessment on June 6, 2002, and November 7, 2002, and briefed the ACRS Thermal Hydraulic Phenomena and the Reliability and PRA Sub-committees on November 5, 2002. In a letter to the Commission dated November 13, 2002, the ACRS stated that they agreed with RES that further regulatory action by NRR was warranted for ice condenser and Mark III containments. RES also considered qualitative benefits, such as defense-in-depth, public confidence, and regulatory coherence, in their recommendation to pursue further action to provide backup power to one train of igniters for both ice condenser and Mark III plants. Additionally, RES pointed out that the cost benefit analysis did not consider potential benefits due to averting some late containment failures.

The ACRS suggested that the form of action be through the use of plant-specific severe accident management guidelines (SAMG). Responding to the ACRS letter, a letter from the EDO stated that the NRR staff would engage the affected stakeholders in developing additional information related to implementing various alternatives, including an option of using the severe accident management guidelines. A Public Meeting was held on June 18, 2003, to discuss and receive comments on GSI-189. At that meeting the licensees stated that they did not think that the use of SAMGs was viable because they are not implemented until late in the accident sequence and the igniters might be needed sooner. Also they felt that operator action to install a portable generator was not practical since it could distract operators from more critical activities associated with mitigating the accident. Therefore, NRR is basing its evaluation on a pre-staged system with procedures incorporated into EOPs. This did not change the conclusion that the backfit should be pursued.

NRR staff recommendations were presented to the ACRS on November 6, 2003, citing the results from recent studies which identify a near certainty of containment failure without the use of igniters during this severe accident. The ACRS recommended that NRR pursue upgrading the igniters through Rulemaking, as well as providing guidance via SAMGs or EOPs. NRR has agreed to meet with the BWR Owners' Group prior to making a decision to pursue Rulemaking to discuss alternatives for the four affected BWR plants.

Proposed Actions: Take further action to pursue requiring that back-up power to one train of igniters be provided for ice condenser and Mark III containments.

Meet with Rulemaking Committee to finalize course of action.

Originating Documents: Memorandum to John Flack, Chief, Regulatory Effectiveness and Human Factors Branch, Division of Systems Analysis and Regulatory Effectiveness, RES, from Mark Cunningham, Chief, Probabilistic Risk Analysis Branch, Division of Risk Analysis and Applications, RES, "Information Concerning Generic Issue on Combustible Gas Control for PWR Ice Condenser and BWR Mark III Containment Designs," August 15, 2001, ML012330522).

SECY 00-198, "Status Report on Study of Risk-Informed Changes to the Technical Requirements of 10 CFR Part 50 (Option 3) and Recommendations on Risk-Informed Changes to 10 CFR 50.44 (Combustible Gas Control)."

Regulatory Assessment: Defense-in-Depth - As pointed out in the analyses, NRR technical staff recognized that there are significant uncertainties in both the cost and benefit calculations done for RES which can shift the benefit to cost from a net negative number to a net positive number. This is why NRR technical staff agreed with RES and ACRS that applying the defense-in-depth philosophy is applicable and appropriate here. One of the prime reasons for defense-in-depth is to manage uncertainties. The NRR technical staff believes that adding a backup power supply provides that defense-in-depth to compensate for those uncertainties.

Backfit Rule - NRR technical staff believes that adding backup power provides a safety enhancement that yields a substantial increase in the overall protection of the public health and safety and has implementation costs that are justified in view of this increased protection, and will perform a backfit analysis to confirm that backfit is justified.

Rulemaking - Licensees do not think implementation can be done under SAMG since the igniters may be needed sooner in the accident scenario.

Current Status: NRR has recommended that backup power be provided to the combustible gas igniters. ACRS recommends proceeding with Rulemaking and providing procedural guidance via the SAMGs or EOPs. NRC Staff held two public meetings, 2/3/04 and 3/31/04, to work on draft design criteria. Industry has provided the staff with alternatives to a portable or pre-staged generator. They have suggested cross-tying to power sources that would normally be available during an SBO event (e.g., HPCS diesel, SSF diesel, alternate units DG). The NRC is considering their alternatives during the design criteria development. In addition, the staff is continuing to move towards rulemaking by preparing a backfit evaluation.

Contacts:

NRR Lead PM:	L. Mark Padovan, DLPM/LPD 3-1, 415-1423
NRR Lead Technical Reviewer:	Paul Lain, DSSA/SPLB, 415-2346
NRR Technical Reviewer:	Angie Lavretta, DSSA/SPLB, 415-3285
NRR Technical Reviewer:	Ruth Reyes-Muldonado, DSSA/SPLB, 415-3249
NRR Technical Contact:	Bob Palla, DSSA/SPLB, 415-1095
RES Technical Contact:	Allen Notafrancesco, DSARE/SMS, 415-6499

References:

1. SECY-00-0198, "Status Report on Study of Risk-Informed Changes to the Technical Requirements of 10 CFR Part 50.
2. NUREG/CR-4551, Vol. 3, Rev. 1, Part 1, "Evaluation of Severe Accident Risks: Surry Unit 1, Main Report," October 1990.
3. NUREG/CR-4551, Vol. 3, Rev. 1, Part 3, "Evaluation of Severe Accident Risks: Surry Unit 1, External Events," December 1990.
4. NUREG/CR-4551, Vol. 5, Rev. 1, Part 1, "Evaluation of Severe Accident Risks: Sequoyah, Unit 1, Main Report," December 1990.

5. NUREG/CR-4551, Vol. 6, Rev. 1, Part 1, "Evaluation of Severe Accident Risks: Grand Gulf, Unit 1, Main Report," December 1990.
6. NUREG-1150, "Severe Accident Risks: An Assessment for Five U.S. Nuclear Power Plants," December 1990.
7. Letter from V. Mubayi, Brookhaven National Laboratory, to H. VanderMolen, NRC, "NUREG-1150 Consequence Calculations," July 20, 1994.
8. T. D. Brown *et al.*, "NUREG-1150 Data Base Assessment Program: A Description of the Computational Risk Integration and Conditional Evaluation Tool (CRIC-ET) Software and the NUREG-1150 Data Base," letter report, March 1995.
9. NUREG/BR-0184, "Regulatory Analysis Technical Evaluation Handbook," Final Report, January 1997.
10. 10 CFR 50.44, "Standards for combustible gas control system in light-water-cooled power reactors," January 1, 2000 (last revised 1987).
11. NUREG/CR-6427, "Assessment of the DCH Issue for Plants with Ice Condenser Containments," April 2000.
12. NUREG/BR-0058, "Regulatory Analysis Guidelines of the U.S. Nuclear Regulatory Commission," July 2000.
13. Memorandum to Samuel Collins, Director, Office of NRR, from Ashok Thadani, Director, Office of RES, September 29, 2000, regarding Research Information Letter RIL-0005, "Completion of Research to Address Direct Containment Heating Issue for All Pressurized Water Reactors." (ML003755724).
14. Memorandum to Ashok Thadani, Director, Office of RES, to Samuel Collins, Director, Office of NRR, November 22, 2000, regarding Research Information Letter RIL-0005, "Completion of Research to Address Direct Containment Heating Issue for All Pressurized Water Reactors." ML003761979).
15. NUREG-1742, "Perspectives Gained from the Individual Plant Examination of External Events (IPEEE) Program, Main Report," Draft Report for Public Comment, April 2001.
16. Memorandum to John Flack, Chief, Regulatory Effectiveness and Human Factors Branch, Division of Systems Analysis and Regulatory Effectiveness, RES, from Mark Cunningham, Chief, Probabilistic Risk Analysis Branch, Division of Risk Analysis and Applications, RES, "Information Concerning Generic Issue on Combustible Gas Control for PWR Ice Condenser and BWR Mark III Containment Designs," August 15, 2001 (ML012330522).
17. Memorandum to M. Snodderly (NRC) from M. Zavisca and M. Khatib-Rahbar (ERI), "Combustible Gas Control Risk Calculations (DRAFT) for Risk-Informed Alternative to Combustible Gas Control Rule for PWR Ice Condenser, BWR Mark I, and BWR Mark III (10 CFR 50.44)," October 22, 2001.
18. Management Directive 6.4 (MD 6.4), "Generic Issues Program," December 4, 2001.
19. Management Directive 6.3 (MD 6.3), "The Rulemaking Process," July 31, 2001.
20. Memorandum from John H. Flack, Chief, REAHFB:DSARE:RES to Jack E. Rosenthal, Chief, SMSAB:DSARE:RES and Mark A. Cunningham, Chief, PRAB:DRAA:RES, dated February 6, 2002, regarding "Panel Review of GSI-189, Susceptibility of Ice Condenser and Mark III Containments to Early Failure from Hydrogen Combustion During a Severe Accident."
21. Memo from Farouk Eltawila, Director, RES, to Ashok C. Thadani, Director RES, dated February 13, 2002, regarding RES Task Action Plan for Resolving Generic Safety Issue 189: "Post Accident Combustible Gas Control in Pressure Suppression Containments."
22. Memorandum from William Travers, EDO, to The Commissioners, dated May 13, 2002 (SECY-02-0080), Proposed Rulemaking-Risk Informed 10CFR50.44, "Combustible Gas Control In Containment", (WITS 20010003).
23. Advisory Committee on Reactor Safeguards Meeting Minutes, 493<sup>rd</sup> Meeting, June 6, 2002, regarding Technical Assessment Generic Safety Issue (GSI)-189.
24. Backup Power for PWRs with Ice Condenser Containments and for BWRs with Mark III Containments under SBO Conditions: Impact Assessment, Rev. 2, September 24, 2002, by Information Systems Laboratories, Inc., Rockville, MD.

25. Hydrogen Control Calculations for the Sequoyah Plant, draft letter report, Rev. 3, September 30, 2002, by Sandia National Laboratories.
26. Memorandum from Ashok Thadani, RES to William Travers, EDO, dated October 1, 2002, regarding, "Revision to NRC's Regulatory Analysis Guidelines [NUREG/BR-0058] and RES Office Letter 1 to Conform to OMB's Information Quality Guidelines."
27. Benefit Cost Analysis of Enhancing Combustible Gas Control Availability at Ice condenser and Mark III Containment Plants, draft letter report, October 4, 2002, by Brookhaven National Laboratory. ADAMS ML022880554.
28. Advisory Committee on Reactor Safeguards Subcommittee on Thermal-Hydraulic Phenomena and Subcommittee on Reliability and Probabilistic Risk Assessment Meeting Minutes, November 5, 2002, regarding Generic Safety Issue (GSI)-189.
29. Advisory Committee on Reactor Safeguards Meeting Minutes, 497<sup>th</sup> Meeting, November 7, 2002, regarding Technical Assessment Generic Safety Issue (GSI) -189.
30. Memo from George E. Apostolakis, Chairman Advisory Committee on Reactor Safeguards, to the Commission Chairman Richard A. Meserve, dated November 13, 2002, regarding "Recommendations Proposed by the Office of NRR for Resolving Generic Safety Issue -189, Susceptibility of Ice Condenser and Mark III Containments to Early Failure from Hydrogen Combustion During a Severe Accident. ML023230513
31. Memo from Ashok C. Thadani, Director RES, to Samuel J. Collins, Director, Office of Nuclear Reactor Regulation, dated December 17, 2002, regarding RES Proposed Recommendation for Resolving Generic Safety Issue 189: "Susceptibility of Ice Condenser and Mark III Containments to Early Failure from Hydrogen Combustion During a Severe Accident." ML023510161
32. Attachment to Memo from Ashok C. Thadani, Director RES, to Samuel J. Collins, Director, Office of Nuclear Reactor Regulation, dated December 17, 2002, "Technical Assessment Summary for GSI-189: Susceptibility of Ice Condenser and Mark III Containments to Early Failure from Hydrogen Combustion During a Severe Accident."
33. Memo from John A. Zwolinski, Director, Division of Licensing Project Management, NRR to Farouk Eltawila, Director, Division of Systems Analysis and Regulatory Effectiveness, RES, dated January 21, 2003, regarding, "Resolution Process for Generic Safety Issue (GSI) 189, "Susceptibility of Ice Condenser and Mark III Containments to Early Failure from Hydrogen Combustion During a Severe Accident."
34. Memo from Jack Rosenthal, Branch Chief, Safety Margins and Systems Analysis Branch, Division of Systems Analysis and Regulatory Effectiveness, Office of Nuclear Regulatory Research to John Hannon, Branch Chief, Plant Systems Branch, Division of Systems Safety and Analysis, Office of Nuclear Reactor Regulation dated June 19, 2003, regarding, Final Contractor's Reports: Generic Safety Issue 189: "Susceptibility of Ice Condenser and Mark III Containments to Early Failure from Hydrogen Combustion During a Severe Accident."
35. Benefit Cost Analysis of Enhancing Combustible Gas Control Availability at Ice Condenser and Mark III Containment Plants, Final Letter Report, Energy Sciences and Technology Department, Brookhaven National Laboratory, December 23, 2002 (ML031700011).
36. Backup Power for PWRs with Ice Condenser Containments and for BWRs with Mark III Containments under SBO Conditions: Impact Assessment, Revision 2, Information Systems Laboratories, Inc., September 24, 2002 (ML031700015).
37. Hydrogen Control Calculations for the Sequoyah Plant, Final Letter Report, March 2003, Prepared By Sandia National Laboratories, March 2003 (ML031700025).

**DAVIS-BESSE LESSONS LEARNED TASK FORCE  
RECOMMENDATIONS REGARDING OPERATING  
EXPERIENCE PROGRAM EFFECTIVENESS**

<u>TAC No.</u>	<u>Description</u>	Last Update: 03/31/04
MB7280	Develop Operating Experience Action Plan	Lead Division: DIPM
MB7347	Overall Assessment of Agency's Operating Experience Program	Supporting Divisions: DE, DSSA, & DLPM
MB8220	Operating Experience Task Force Activities (NRR)	Supporting Offices: RES & Regions
KC0056	Operating Experience Task Force Activities (RES)	
MC2066	Operating Experience Task Force Plan Development	

Milestone	Date (T=Target) (C=Complete)	Lead	Support
<b>Part I - Operating Experience Program: Objective Phase</b>			
1. Form Task Force with Steering Committee and develop Charter.	03/03 (C) ML030900117	NRR/RES	
b. Identify desirable agency operating experience program objectives and attributes, and	04/03 (C)	Task Force	DIPM, DLPM, DE, DSSA, DET/RES, DRAA/RES, DSARE/RES, Regions
2.a. Provide documented staff proposals of operating experience program objectives and attributes.	04/03 (C) ML031200312 ML031490535		
2.b. Obtain executive management endorsement.	05/03 (C) ML031350156		
<b>Part II - Operating Experience Program: Assessment Phase</b>			
1. Define functional needs/areas and processes to meet objectives and attributes.	9/03 (C)	Task Force	DIPM, DLPM, DE, DSSA, DET/RES, DRAA/RES, DSARE/RES, Regions

Milestone	Date (T=Target) (C=Complete)	Lead	Support
2. Review and evaluate current processes. [LLTF 3.1.6(1)]	9/03 (C)	Task Force	DIPM, DLPM, DE, DSSA, DET/RES, DRAA/RES, DSARE/RES, Regions
3. Identify areas for improvements. [LLTF 3.2.4(1)]	09/03 (C)	Task Force	DIPM, DLPM, DE, DSSA, DET/RES, DRAA/RES, DSARE/RES, Regions
4. Task Force issues draft report.	09/03 (C) ML032740058	Task Force	
5. Task Force provides final report to Steering Committee documenting its specific program improvement proposals.	11/03 (C) ML033350063	Task Force	
6. Steering Committee sends report back to line management for implementation detail.	01/04 (C) ML040080005	Steering Committee	
6.a Responsible organizations achieve consensus on proposals to implement.	01/04 (C) ML040560144	NRR/RES	Regions
<b>Part III - Operating Experience Program: Implementation Phase</b>			
1. Develop plan for program development based on 6.a in Part II.	04/04 (T)	NRR/RES	Regions OCIO
1.a Complete Operating Experience framework (Draft Management Directive/Handbook)	12/04 (T)		
1.b Complete support structure based on framework (e.g., detailed operating procedures). [LLTF 3.1.6(2)] [LLTF 3.1.6(3)] [LLTF 3.3.4(2)]	TBD		
1.c Begin program implementation/training.	TBD		
2. Establish processes to monitor effectiveness.	TBD	NRR/RES	Regions
<b>Part IV - Inspection Program Enhancements</b>			

Milestone	Date (T=Target) (C=Complete)	Lead	Support
<p>1. Provide training and reinforce expectations to NRC managers and staff members to address the following areas:            (1) maintaining a questioning attitude in the conduct of inspection activities;            (2) developing inspection insights stemming from the DBNPS event relative to symptoms and indications of RCS leakage; (3) communicating expectations regarding the inspection follow-up of the types of problems that occurred at DBNPS; and (4) maintaining an awareness of surroundings while conducting inspections. Training requirements should be evaluated to include the appropriate mix of formal training and on-the-job training commensurate with experience. Mechanisms should be established to perpetuate these training requirements. [LLTF 3.3.1(1)]</p>	12/03 (C)	DIPM	DE, DSSA, DET/RES, Regions
<p>2. Implement actions to maintain NRC expertise by ensuring that NRC inspector training includes: (1) boric acid corrosion effects and control; and (2) PWSCC of nickel based alloy nozzles. [LLTF 3.3.5(1)]</p>	12/03 (C)	DIPM	DE, DSSA, DET/RES, Regions

**Description:** Initiatives to assess and improve the agency's reactor operating experience program has been initiated and ongoing for some time. Also, the report of the Davis-Besse Lessons Learned Task Force (LLTF), issued on September 30, 2002, contains a number of recommendations on operating experience program improvements. It is important to note that opportunities to improve access and use of operating experience information will continue in parallel with the systematic assessment of the agency's operating experience program described in this action plan.

**Historical Background:** Up until 1999, the Office of Analysis and Evaluation of Operational Data (AEOD) performed various activities pertinent to systematically collecting and evaluating operating experience, and communicating the lessons learned to the NRC staff and the regulated industry. With the abolishment of AEOD per SECY-98-228, "Proposed Streamlining and Consolidation of AEOD Functions and Responsibilities," October 1, 1998, the roles and responsibilities of AEOD associated with the operating experience program were transferred to the Offices of Nuclear Regulatory Research (RES) and Nuclear Reactor Regulation (NRR). NRR was generally assigned the short-term operating experience reviews and RES long-term operating experience activities.

Since this time, both NRR and RES have recognized the need to make operating experience more efficiently available to users. RES has made substantial advances in making existing databases available through the internal web. These databases include licensee event reports (LERs), INPO's EPIX database, and monthly operating reports. RES uses these data to provide initiating event

frequencies, safety system reliabilities, component failure probabilities, and common-cause failure parameter estimates, as well as related insights. The RES internal web page, for which significant further advances are already planned, will allow NRC staff easier and more timely access these estimates, related trends, and insights in a more timely manner. In addition, the RES internal web site will provide a new expanded LER search tool for use by NRC staff. It is planned that in April 2003, the accident sequence precursor (ASP) database will be accessible through the RES internal web site to the NRC staff. In September 2003, this will be followed by an expanded web site that will further integrate presently contained in separate databases and NUREG and NUREG/CR reports. NRR has similarly improved communications of its short term operating experience program outputs through web technology and is currently replatforming its events and assessment database.

However, despite individual program improvements, the effectiveness of the agency wide program has been questioned. Many believed that the current program activities should be more proactive, risk-informed, and integrated. Many also indicated that the insights gained and lessons learned from operating experience reviews should be better communicated to the users. In addition, both NRR and RES recognized that the governing agency policy, i.e., Management Directive 8.5, "Operational Safety Data Review," December 23, 1997, and various guidance documents clearly needed updates. In late 2001, NRR created the Operating Experience Section (OES) under the Division of Regulatory Improvement Programs (DRIP). In late 2002, OES spearheaded an effort to assess the agency's overall operating experience program by soliciting support from various organizations responsible for agency's program activities. As a result, the Operating Experience Working Group has since been formed to better coordinate the multi-office effort for assessing and improving the agency's overall operating experience program.

One of the NRC follow-up actions to the Davis-Besse event was formation of a LLTF. The LLTF conducted an independent evaluation of the NRC's regulatory processes pertinent to the event in order to identify and recommend areas of improvement applicable to the NRC and the industry. A report summarizing their findings and recommendations was published on September 30, 2002. The report contains several consolidated lists of recommendations. The LLTF report was reviewed by a Review Team (RT), consisting of several senior management personnel appointed by the EDO. The RT issued a report on November 26, 2002, endorsing all but two of the LLTF recommendations, and placing them into four overarching groups. On January 3, 2003, the EDO issued a memo to the Directors of NRR and RES, tasking them with developing action plans for accomplishing High-Priority items in the four groups. This Action Plan addresses the assessment and improvement of the agency's operating experience program. It also addresses the recommendations of the Davis-Besse LLTF regarding operating experience program effectiveness. All of the seven High-Priority recommendations in "Assessment of Operating Experience, Integration of Operating Experience into Training, and Review of Program Effectiveness" grouping are included in this Action Plan.

Proposed Actions: This Action Plan describes the key high-level steps for the agency's operating experience overall program review, which goes beyond the scope of the Davis-Besse LLTF recommendations. This approach is expected to be more effective than addressing only the LLTF items separately from the overall operating experience program review. The High-Priority LLTF items are specifically designated in the milestones under appropriate Parts or steps to address the requirements prescribed in the January 3, 2003, Tasking Memorandum. The designated LLTF items represent only a subset of multiple activities for the corresponding milestone.

The milestones are grouped into Parts I, II, III, and IV.

Part I is associated with defining the objectives and attributes of the agency's desirable operating experience program and receiving the endorsement from the agency's executive management. An interoffice Task Force will be formed to perform the activities in Parts I and II. An interoffice (NRR, RES, and Regions) executive Steering Committee will also be formed to guide the Task Force activities. A

Charter describing the goals and responsibilities of the Task Force will be jointly developed by the offices. The purpose of this Task Force is to complete the milestones described in the objective and assessment Phases (Parts I and II of this Action Plan) by December 31, 2003.

Part II describes the milestones associated with the assessment phase of the agency's overall operating experience program review. These assessment activities will be performed and completed by the Task Force. The scope of the assessment phases will include, but is not necessarily limited to, those operating experience functions identified by SECY-98-228. The output of the assessment activities will be the development of specific proposals for improvement in functional areas to effectively achieve the objectives established in Part I. The Task Force will issue a draft report for review when its preliminary observations, conclusions, and proposals are identified. The Task Force will subsequently provide a final report to the Steering Committee documenting its specific program improvement proposals and the basis for those proposals. The Steering Committee will make recommendations to the offices on improvements to be made an office management will make appropriate assignments. The target date for the Part II milestones is December 31, 2003.

The Part III improvements would include a number of actions that could significantly improve the agency's overall operating experience program effectiveness. These actions will be taken by line organizations in accordance with an implementation plan in response to the recommendations by the Steering Committee. The implementation plan is expected to contain both short-term and long-term improvements. The short-term improvements are expected to be implemented starting in early 2004 and long-term improvements in mid- to late 2004. Actions are expected to require significant interoffice coordination and interaction. If the improvements requires significant changes to the policy, resource, or organizational structure, interactions with the Commission would be necessary. Meetings and communications with both internal and external stakeholders, e.g., INPO, are also expected and encompassed within the scope of the milestones listed in Parts II and III. The target date for completion all the Part III milestones is December 31, 2004.

Part IV lists the two inspection-related High-Priority LLTF items that are focused on enhancing inspection activities.

Originating Documents:

Memorandum from Travers, W.D. to Collins, S. and Thadani, A. C., dated January 3, 2003, "Actions Resulting From The Davis-Besse Lessons Learned Task Force Report Recommendations." (ML023640431)

Memorandum from Paperiello, C.J. to Travers, W.D., dated November 26, 2002, "Senior Management Review of the Lessons-Learned Report of the Davis-Besse Nuclear Power Station Reactor Pressure Vessel Head." (ML023260433)

Memorandum from Howell, A.T. to Kane, W.F., dated September 30, 2002, "Degradation of the Davis-Besse Nuclear Power Station Reactor Pressure Vessel Head Lessons-Learned Report." (ML022740211)

Regulatory Assessment: The agency performs a broad range of activities that relate to collection, assessment, feedback, and dissemination of nuclear reactor operating experience. The main purpose of these activities is to generate valuable insights and lessons learned from operating experience and provide feedback to the NRC regulatory programs and the industry. The output of these activities should

positively influence both the NRC regulatory programs and the nuclear industry performance. These operating experience program activities provide mechanisms for an independent assessment of the effectiveness of the current NRC regulatory programs and activities and generate long-term, historical, and objective perspectives on individual nuclear power plant and industry performance.

The LLTF recommended that the effectiveness of the current operating experience program be evaluated. As stated earlier, a systematic review of the overall operating experience program has been ongoing and would proceed according to this Action Plan.

Again, the regulatory basis for the agency's current operating experience functions generally stems from the roles and responsibilities defined in SECY-98-228. Any changes in the organizational and/or functional responsibilities defined in this SECY will likely require Commission consultation.

Current Status: All Part I (Objective Phase) activities are complete. The Operating Experience Task Force was formed, and completed development of program objectives and attributes, which were endorsed by the Steering Committee.

The Part II (Assessment Phase) activities are complete. The Task Force delivered its draft report to the Steering Committee in September. After incorporating review comments from the Steering Committee, the final report was delivered in November. The Steering Committee sent the report to line management in January with 24 direction setting recommendations for implementation.

The Part III (Implementation Phase) activities are in progress. The plan for program development is scheduled for completion in April and the program framework (draft Management Directive/Handbook) are scheduled for completion by December 2004.

Inspection program enhancements in Part IV were completed as scheduled. A web-based training process was initiated, by which inspectors log on and conduct self-paced training. A record of personnel who complete the training is available for management review and follow-up. Training modules on boric acid corrosion and primary water stress corrosion cracking were issued on the system. Also, a training program based on the Columbia shuttle accident, which emphasizes expectations on maintaining a questioning attitude, awareness of surroundings, follow-up to problems, etc., was presented at inspector counterpart meetings and added to the web-based training.

Contacts:

NRR Technical Contact:	Terrence Reis, IROB, 415-3281
OE Task Force Leader:	Charles Ader, RES/DSARE, 415-0135
DSSA Lead Contact:	Michael Johnson, SPSB, 415-3183
DIPM Lead Contact:	William Beckner, IROB, 415-3281
DLPM Lead Contact:	Edwin Hackett, LPD II, 415-1485
DE Lead Contact:	Goutam Bagchi, 415-3005
DET/RES Lead Contact:	Nilesh Chokshi, 415-0190
DRAA/RES Lead Contact:	Patrick Baranowsky, OERAB, 415-7493
DSARE/RES Lead Contact:	John Flack, REAHFB, 415-8742
Regional Offices:	Charles Casto, Region II, 404-562-4600

References:

Management Directive 8.5, "Operational Safety Data Review," December 23, 1997.

SECY-98-228, "Proposed Streamlining and Consolidation of AEOD Functions and Responsibilities," October 1, 1998.

**Table 1**  
**LLTF Report Recommendations (High Priority)**

RECOMMENDATION NUMBER	RECOMMENDATION
3.1.6(1)	The NRC should take the following steps to address the effectiveness of its programs involving the review of operating experience: (1) evaluate the agency's capability to retain operating experience information and to perform longer-term operating experience reviews; (2) evaluate thresholds, criteria, and guidance for initiating generic communications; (3) evaluate opportunities for additional effectiveness and efficiency gains stemming from changes in organizational alignments (e.g., a centralized NRC operational experience "clearing house"); (4) evaluate the effectiveness of the Generic Issues Program; and (5) evaluate the effectiveness of the internal dissemination of operating experience to end users.
3.1.6(2)	The NRC should update its operating experience guidance documents.
3.1.6(3)	The NRC should enhance the effectiveness of its processes for the collection, review, assessment, storage, retrieval, and dissemination of foreign operating experience.
3.2.4(1)	The NRC should assess the scope and adequacy of its requirements governing licensee review of operating experience.
3.3.4(2)	The NRC should strengthen its inspection guidance pertaining to the periodic review of operating experience. The level of effort should be changed, as appropriate, to be commensurate with the revised guidance.
3.3.1(1)	The NRC should provide training and reinforce expectations to NRC managers and staff members to address the following areas: (1) maintaining a questioning attitude in the conduct of inspection activities; (2) developing inspection insights stemming from the DBNPS event relative to symptoms and indications of RCS leakage; (3) communicating expectations regarding the inspection follow-up of the types of problems that occurred at DBNPS; and (4) maintaining an awareness of surroundings while conducting inspections. Training requirements should be evaluated to include the appropriate mix of formal training and on-the-job training commensurate with experience. Mechanisms should be established to perpetuate these training requirements.
3.3.5(1)	The NRC should maintain its expertise in the subject areas by ensuring that NRC inspector training includes: (1) boric acid corrosion effects and control; and (2) PWSCC of nickel based alloy nozzles.

**GENERIC COMMUNICATION AND COMPLIANCE  
ACTIVITIES**

# Open Generic Communication TACs (PA No. 101122CA/B)

## Summary Report (10/01/2003 - 12/31/2003)

TAC NO.	TAC TITLE	AGE	LEAD ORG
MB4864	GL: Potential Clogging of Containment Recirculation Sump Screens by Debris Accumulation at PWRs	21	DSSA
MB7262	GL: Steam Generator Tube/Tubesheet Inspection Issues (DE/Lund/Petrone)	12	DE
MB7979	GL: Steam Generator Regulatory Framework (Karwoski/EMCB/DE/Petrone)	10	DE
MB7995	RIS: Wireless Communication (Tardiiff/NSIR/Petrone)	10	NSIR
MB7997	RIS: Two Badge Method for Est Effective Dose Equivalent From External Rad Sources	10	DIPM
MB8112	RIS: Proposed Risk Informed Inspector Guid for Post-Fire Safe-Shutdn Associated Circuit Inspections (Sally/DSSA/Petrone)	10	DSSA
MB8219	RIS: Issuance of MD 8.17, Licensee Complaints Against NRC Employees (Dallsopp/DIPM/Petrone)	9	DIPM
MB8980	RIS: Notif of the Mod of Fed Policy Re The Use of Potassium Iodide as a Thyroidal Blocking Agent (KBrock/DIPM/Petrone)	8	DIPM
MB9955	IN: Point Beach Auxiliary Feedwater Orifices (DIPM/Dozier)	6	DIPM
MC0604	RIS: RIS 2003-05, Sup 2-Issuance of Orders Imposing Add;l Physical Prot Measures for ISFSI Using Dry Stor (NMSS/Petrone)	4	NRN/NMSS
MC0964	RIS: Regulatory Impact Survey of Licensees (Dallsopp-DIPM/Petrone)	3	DIPM
MC1005	RIS: Guidance for Justifying ASME Code Relief Requests (DLPM-Eva Brown/Petrone)	3	DIPM
MC1006	IN: Salem 1 Spent Fuel Pool Leak (RI - Ron Nimitz/Hodge)	3	R1
MC1019	IN: Recent Discovery of Pressurizer Relief Valve Nozzle Cracking in Japan (Sullivan/Fu-DE/EMCB/Hodge-DIPM)	3	DE
MC1067	IN: Sticking of Scram Discharge Level Switches (DIPM-Hodge)	3	DIPM
MC1136	RIS: Post-Fire Operator Manual Actions (PQualls-DSSA/Petrone)	3	DSSA
MC1278	IN: Loose Parts in Steam Generators (Louise-DE/Hodge-DIPM)	2	DE
MC1345	IN: IN 2003-11, Sup 1 - Leakage Found on Bottom-Mounted Instrumentation Nozzles (Mitchell-DE/Foster-DIPM)	2	DE
MC1359	IN: Corrosion of Containment and Containment Liner at the Floor Interface (Holmberg-R3/Hodge-DIPM)	2	R3
MC1495	IN: Pilgrim RCP Boundary Leakage Due to Reactor Vessel Nozzle Weld Crack Propagation (ALee-DE/Dozier-DIPM)	1	DE
MC1504	IN: IN 2002-26, Sup 2 - Additional Failure of Steam Dryer After A Recent Power Uprate (Pickett-DLPM/Foster-DIPM)	1	DLPM
MC1521	IN: Fuel Damage Event During Fuel Cleaning at Foreign Nuclear Power Plant (SJones-DSSA/JDozier-DIPM)	1	DSSA
MC1593	RIS: Usage of Code Cases N-588 & N-640 in Developing Pressure - Temp Operating Limits (Coffin/Ray-DE/Petrone-DIPM)	1	DE

# Closed Generic Communication TACs (PA No. 101122CA/B)

## Summary Report (1/01/2004 - 3/31/2004)

TAC NO.	TAC TITLE	STATUS	AGE	TAC CLOSED	LEAD ORG
MB7979	GL: Steam Generator Regulatory Framework (Karwoski/EMCB-DE/Petrone)	W	10	01/29/2004	DE
MC1521	IN: Fuel Damage Event During Fuel Cleaning at Foreign Nuclear Power Plant (Jones-DSSA/Dozier-DIPM)	C	3	03/09/2004	DSSA
MC1504	IN: IN 2002-26, Sup 2 - Additional Failure of Steam Dryer After A Recent Power Uprate (Pickett-DLPM/Foster-DIPM)	C	1	01/22/2004	DLPM
MC1345	IN: IN 2003-11, Sup 1 - Leakage Found on Bottom-Mounted Instrumentation Nozzles (Mitchell-DE/Foster-	C	2	01/22/2004	DE
MB9955	IN: Point Beach Auxiliary Feedwater Orifices (-DIPM/Dozier)	C	3	01/29/2004	DIPM
MC1006	IN: Salem 1 Spent Fuel Pool Leak (Nimitz-R1/Hodge-DIPM)	C	5	03/17/2004	R1
MC1067	IN: Sticking of Scram Discharge Level Switches (-DIPM-Hodge)	W	3	01/20/2004	DIPM
MB8980	RIS: Notif of the Mod of Fed Policy Re The Use of Potassium Iodide as a Thyroidal Blocking Agent (Kbrock-DIPM/Petrone)	W	8	01/29/2004	DIPM
MB7997	RIS: Two Badge Method for Est Effective Dose Equivalent From External Rad Sources (Pedersen-DIPM/Petrone-DIPM)	C	4	03/03/2004	DIPM
MB7995	RIS: Wireless Communication (Tardiff-NSIR/Petrone-DIPM)	W	11	02/09/2004	NSIR
MB8112	RIS: Prop. Risk Informed Inspector Guid for Post-Fire Safe-Shutdn Assoc. Circuit Inspections (Sally-DSSA/Petrone-DIPM)	C	5	03/17/2004	DSSA
MC0604	RIS: RIS 2003-05, Sup 2-Issuance of Orders Imposing Add;l Physical Prot Measures for ISFSI Using Dry St (-NMSS/Petrone)	W	4	01/22/2004	NMSS

**ATTACHMENT 3**

**RISK-INFORMED INITIATIVES  
(FINAL UPDATE)**

## RISK-INFORMED INITIATIVES

<b>A. CURRENT INITIATIVES</b>			
INITIATIVE	RECENT ACTIVITIES	CURRENT ACTIVITIES	FUTURE ACTIVITIES
<p><b>1. Reactor Oversight Process</b></p> <p>Status of the risk-informed reactor oversight process is now reported separately as an action plan under DQSR Attachment 1, page 27</p>			
<p><b>2. Risk-Informed Licensing Actions</b></p>	<p>Updated guidance documents</p> <ul style="list-style-type: none"> <li>- General guidance (RG 1.174 and SRP chapter 19)</li> </ul> <p>Developed guidance documents</p> <ul style="list-style-type: none"> <li>- IST (RG 1.175 and SRP section 3.9.7)</li> <li>- IST - Issued Reg Guide 1.192 that endorses ASME O&amp;M code cases including risk-informed code cases (obviates need to revise RG 1.175 and SRP 3.9.7).</li> </ul>	<p>Publish revisions to guidance documents</p> <ul style="list-style-type: none"> <li>- General guidance (RG 1.174 and SRP chapter 19)</li> </ul> <p>Updating guidance</p> <ul style="list-style-type: none"> <li>- For ISI, staff is reviewing ASME code cases associated with existing guidance and methodology and draft Appendix X to Section 11 of ASME Code</li> <li>- ISI (RG 1.178 and SRP section 3.9.8)</li> </ul>	<p>Publish revisions to guidance documents as they are developed as part of comprehensive review for phased approach to achieving PRA quality.</p> <p>Evaluate additional industry proposals (e.g., eliminate PASS requirements, extend ILRT interval)</p>

<b>A. CURRENT INITIATIVES</b>			
<b>INITIATIVE</b>	<b>RECENT ACTIVITIES</b>	<b>CURRENT ACTIVITIES</b>	<b>FUTURE ACTIVITIES</b>
	<ul style="list-style-type: none"> <li>- Graded QA (RG 1.176 and GQA inspection guidance)</li> <li>- TS (RG 1.177 and SRP section 16.1)</li> <li>- ISI (RG 1.178 and SRP section 3.9.8)</li> </ul> <p>Issued hundreds of risk-informed amendments over last few years</p>	<p>Reviewing increasing number of relief requests and risk-informed amendments</p>	
<p><b>3. Risk-informed technical specifications</b></p> <ul style="list-style-type: none"> <li>- Goal is to reflect safety significance of TS requirements</li> <li>- <b>8 initiatives:</b></li> </ul> <p>1. Modified end states</p>	<ul style="list-style-type: none"> <li>- Working with NEI and NSSS owners groups on concepts.</li> </ul> <p>Initiative 1: Safety evaluations (SE) written for CE and BWR topical reports on initiative 1. NEI proposed TSTF-422, CE TS changes and TSTF-423, BWR TS changes.</p>	<ul style="list-style-type: none"> <li>- Working with NEI and NSSS owners groups on submittals.</li> </ul> <p>Initiative 1: To resolve staff comments, NEI to provide implementation guidance for TSTF-422 and TSTF-423.</p>	<ul style="list-style-type: none"> <li>- Working with NEI and NSSS owners groups on implementation.</li> </ul> <p>Initiative 1: After NEI submittal of implementation guidance for TSTF-422 and TSTF-423, staff to approve, and write SEs.</p>

<b>A. CURRENT INITIATIVES</b>			
<b>INITIATIVE</b>	<b>RECENT ACTIVITIES</b>	<b>CURRENT ACTIVITIES</b>	<b>FUTURE ACTIVITIES</b>
<p>2. Missed surveillance</p> <p>3. Flexible mode restraints</p>	<p>Initiatives 2&amp; 3: Approved and made available for licensee adoption by the CLIP process.</p>	<p>Initiatives 2 &amp; 3: Reviewing and approving LARs.</p>	
<p>4. Risk-informed AOTs with a backstop</p>	<p>Initiative 4: NEI provided Risk Management Guide (RMG) (process guidance doc), TSTF-424 (CE pilot), and STP pilot.</p>	<p>Initiative 4: Initial feedback provided on RMG, CE pilot TSTF-424, STP pilot, and on revised RMG; met/discussed in 12/03 &amp; 1/04.</p>	<p>Initiative 4: Staff to prepare RAIs on RMG, CE pilot TSTF-424, &amp; STP pilot, and on revised RMG; in preparation of approval of pilot LARs.</p>
<p>5. Optimize surveillance frequencies</p>	<p>Initiative 5: SR freq may be determined to be material to the 10 CFR 50.36 requirement for an SR (TS Program may not be an option). Draft Methodology &amp; process paper provided. Staff visited Limerick on 12/10/03 to observe pilot implementation.</p>	<p>Initiative 5: Limerick gave brief on status of pilot application. Staff provided feedback on Methodology &amp; process paper.</p>	<p>Initiative 5: In 5/04, Limerick to submit LAR, &amp; RITSTF to submit TSTF-425, and methodology document.</p>
<p>6. Modify LCO 3.0.3 entry time</p>	<p>Initiative 6: RITSTF submitted revised CE topical on 10/3/03.</p>	<p>Initiative 6: Staff reviewing revised CE topical report and writing SE.</p>	<p>Initiative 6: NEI to submit TSTF-426 after final SER.</p>

<b>A. CURRENT INITIATIVES</b>			
<b>INITIATIVE</b>	<b>RECENT ACTIVITIES</b>	<b>CURRENT ACTIVITIES</b>	<b>FUTURE ACTIVITIES</b>
7. Inoperable non-TS support systems effect on TS system operability	Initiative 7: Staff provided comments on draft TSTF-372 Rev 3 on snubber inoperability, and on TSTF-427 on barrier inoperability.	Initiative 7: NEI to submit revised TSTF-372, on snubbers in 4/04; and NEI to provide implementation guidance on TSTF-427 on barriers, in response to staff comments.	Initiative 7: Resolve TSTF-372 and TSTF-427 issues and staff approval.
8. Risk-inform the scope of the TS rule	Initiative 8: Conceptual stage on relocating non-risk significant TS systems from TS; possible rulemaking.	Initiative 8: NEI to develop white paper on guidance and methodology.	Initiative 8: NEI to submit white paper on guidance and methodology.
4. Fire protection Circuit Analysis Resolution Program (CARP)	<ul style="list-style-type: none"> <li>- Staff has issued RIS 04-03 to explain the new Risk-Informed Inspection approach.</li> <li>- Staff has issued draft NUREG-1778, "Knowledge Base for Post-Fire Safe-Shutdown Analysis" for public comment in January 2004.</li> <li>- Public comments were received and the staff is currently reviewing them for the final issue of the NUREG.</li> </ul>	<ul style="list-style-type: none"> <li>- The staff is reviewing the industry implementing guidelines for RIS 04-03 self assessments (NEI 04-06)</li> <li>- The staff is preparing a SECY to address enforcement discretion options regarding associated circuit findings.</li> </ul>	<ul style="list-style-type: none"> <li>- The staff is working on setting up inspector training and a public meeting to discuss the risk-informed associated circuit inspection approach. The inspector training and workshop is expected to be held in summer/fall 2004.</li> <li>- Upon completion of meeting, the staff will put a plan in effect to withdraw EGM-98-02 and resume inspection in this area.</li> </ul>

<b>A. CURRENT INITIATIVES</b>			
<b>INITIATIVE</b>	<b>RECENT ACTIVITIES</b>	<b>CURRENT ACTIVITIES</b>	<b>FUTURE ACTIVITIES</b>
<p><b>4. Fire protection Operator Manual Action Rulemaking</b></p>	<ul style="list-style-type: none"> <li>- SECY-03-0100 issued in June 2003 proposing rulemaking as solution to unapproved operator manual actions being credited by non-compliant licensees in lieu of accepted fire protection features for fire areas with redundant trains of safe shutdown equipment (10 CFR 50, Appendix R, Paragraph III.G.2).</li> <li>- Staff Requirements memorandum issued in September 2003 instructing staff to proceed with rulemaking as proposed in SECY-03-0100.</li> <li>- Review public comments on draft interim criteria for manual actions received through end of January 2004 (completed).</li> <li>- October and November 2003 public meetings held to discuss rulemaking plan and solicit feedback from stakeholders.</li> </ul>	<ul style="list-style-type: none"> <li>- Internal NRC/contractor workshops to elicit expert opinion from human factors experts, NRC inspectors, and human reliability analysts to quantify the time margin needed to assure that "feasible" operator manual actions will also be "reliable" (1<sup>st</sup> workshop completed; 2<sup>nd</sup> scheduled for May 2004)</li> <li>- Presentation to ACRS Subcommittee on Fire Protection updating status of rulemaking and outlining future path (scheduled for April 2004).</li> <li>- Additional development of regulatory guidance on the acceptance criteria for both feasibility and reliability of operator manual actions (draft scheduled for completion in June 2004).</li> <li>- Prepare response for Chairman to letter from Congress questioning need and direction for proposed rulemaking (scheduled for completion in April 2004)</li> </ul>	<ul style="list-style-type: none"> <li>- Final acceptance criteria for interim enforcement discretion period will be issued and serve as basis for development of criteria for proposed rule.</li> <li>- Draft regulatory guidance (e.g., Reg. Guide 1.189) will be finalized to provide detailed guidance on what licensees should consider when determining how to meet acceptance criteria for operator manual actions.</li> </ul>

**A. CURRENT INITIATIVES**

INITIATIVE	RECENT ACTIVITIES	CURRENT ACTIVITIES	FUTURE ACTIVITIES
	<p>- Federal Register Notice issued in November 2003 announcing plan for interim enforcement discretion period while rulemaking is proceeding, including criteria for determining acceptability of operator manual actions.</p>		
<p><b>5. Safeguards</b></p> <p>NOTE: This effort is now the responsibility of the Office of Nuclear Security and Incident Response</p>		<p>- Subsumed by staff efforts on post-September 11, 2001, Response to Terrorist Activities.</p>	<p>- Subsumed by staff efforts on post-September 11, 2001, Response to Terrorist Activities.</p>

**A. CURRENT INITIATIVES**

INITIATIVE	RECENT ACTIVITIES	CURRENT ACTIVITIES	FUTURE ACTIVITIES
<p><b>6. 10 CFR 50.69 rulemaking</b>  <b>- risk-informing scope of special treatment requirements</b></p>	<ul style="list-style-type: none"> <li>- Pilot plants completed IDP review of categorization, with staff observation</li> <li>- Draft rule language made available for public comment on NRC web site.</li> <li>- Proposed rule package sent to Commission in paper dated September 30, 2002</li> <li>- On March 28, 2003, Commission approved publishing proposed rule for 75 day comment period.</li> <li>- Proposed rule was published in the <i>Federal Register</i> on May 16, 2003.</li> </ul>	<p>Comment period extended for 30 days and closed on August 30, 2003. Staff is now evaluating the public comments.</p> <ul style="list-style-type: none"> <li>- Review proposed rule comments and revise final rule accordingly.</li> <li>- Staff reviewing final draft version of NEI 00-04 that was submitted in April 2004.</li> </ul>	<ul style="list-style-type: none"> <li>- Complete review of industry guidance documents (NEI 00-04) and finalize implementation of Reg Guide RG 1.201.</li> <li>- Conduct WOG pilot program focused on 50.69 submittal and reflect lessons learned in staff review guidance and potentially final rulemaking package.</li> <li>- Publish final rules (10 CFR 50.69)</li> </ul>



<b>A. CURRENT INITIATIVES</b>			
<b>INITIATIVE</b>	<b>RECENT ACTIVITIES</b>	<b>CURRENT ACTIVITIES</b>	<b>FUTURE ACTIVITIES</b>
<p>- Emergency Core Cooling System (ECCS) requirements (10 CFR 50.46)</p>	<p>- Commission SRM on SECY-02-0057 directed rulemaking on:  1. LOCA maximum break size  2. ECCS acceptance criteria  3. LOCA with coincident LOOP</p> <p>- Staff met with BWROG to discuss their "safety case" approach for risk-informing requirements related to LOCA-LOOP</p>	<p>- Staff responded to SRM with SECY-04-0037, "Issues Related to Proposed Rulemaking to Risk-Inform Requirements Related to Large Break Loss-Of-Coolant Accident (LOCA) Break Size and Plans for Rulemaking on LOCA with Coincident Loss-Of-Offsite Power</p>	<p>- Publish proposed and final rule changes to 50.46</p> <p>- Staff review of BWROG topical report when it is submitted</p>

<b>A. CURRENT INITIATIVES</b>			
<b>INITIATIVE</b>	<b>RECENT ACTIVITIES</b>	<b>CURRENT ACTIVITIES</b>	<b>FUTURE ACTIVITIES</b>
<b>8. PRA standards</b>	<ul style="list-style-type: none"> <li>- ASME standard completed on Level 1 and Level 2 LERF PRA (full power)</li> <li>- Staff prepared SECY paper informing Commission of intent to write Reg Guide addressing use of PRA standards (including ASME PRA standard) and industry peer review process for regulatory applications</li> <li>- Reviewed industry guidance on peer reviews</li> <li>- Issued DG-1122 for public comment</li> <li>- Provided ASME with comments for future revision of standard</li> </ul>	<ul style="list-style-type: none"> <li>- Continuing work with ANS on external events, low power and shutdown, and internal fires</li> <li>- Published RG 1.200 (previously DG-1122) for trial use based on review of public comments. RG 1.200 endorses ASME full power standard and industry peer review guidance.</li> <li>- ASME published Addenda to full power standard</li> <li>- Developing action plan in response to SRM on COMNJD-03-0002 - "Stabilizing the PRA Quality Expectations and Requirements."</li> </ul>	<ul style="list-style-type: none"> <li>- Issue revisions to RG 1.200 endorsing additional standards as they are developed.</li> </ul>
<b>9. Creating a risk-informed environment</b>	<ul style="list-style-type: none"> <li>- Technical seminars conducted monthly.</li> <li>- Newsletter on risk-informed activities implemented.</li> <li>- Contractor report on pilot activities drafted and reviewed.</li> </ul>	<ul style="list-style-type: none"> <li>- Developing office-wide implementation plan based on results of pilot activities.</li> </ul>	<ul style="list-style-type: none"> <li>- Implement plan to create a risk-informed environment.</li> </ul>

<b>A. CURRENT INITIATIVES</b>			
<b>INITIATIVE</b>	<b>RECENT ACTIVITIES</b>	<b>CURRENT ACTIVITIES</b>	<b>FUTURE ACTIVITIES</b>
<b>10. Licensing issues associated with non-LWRs</b>	<ul style="list-style-type: none"> <li>- NRR issued SECY-02-0180, "Legal and Financial Policy Issues Associated with Licensing New Nuclear Power Plants," October 7, 2002.</li> <li>- RES issued SECY-03-0047, "Policy Issues Related to Licensing Non-LWR Reactor Designs," March 28, 2003.</li> </ul>	<ul style="list-style-type: none"> <li>- The SRM on SECY-02-0180 endorsed staff positions, so no additional action is required at this time.</li> </ul>	<ul style="list-style-type: none"> <li>- RES/NRR staff will continue to formulate policy issues associated with licensing non-LWRs and engage the Commission as appropriate.</li> </ul>
<b>11. Advanced Reactor Regulatory Framework</b>	<ul style="list-style-type: none"> <li>- Staff met internally to discuss options for an advanced reactor risk-informed regulatory framework. Focus on how framework for new reactors is integrated with ongoing risk-informed initiatives.</li> <li>- NEI submitted a white paper on May 7, 2002, (Accession #: ML021350406)</li> </ul>	<ul style="list-style-type: none"> <li>- RES staff will review NEI white paper as part of their efforts to develop an advanced reactor regulatory framework</li> <li>- NRR/DSSA staff will ensure that efforts for item 13, Improving Coherence Among Risk Informed Activities, are coordinated and integrated to the extent possible with advanced reactor framework development.</li> </ul>	
<b>12. Construction Inspection Program reactivation</b>	<ul style="list-style-type: none"> <li>- Use of risk insights in the Construction Inspection Program is being proposed by NEI.</li> </ul>	<ul style="list-style-type: none"> <li>- Ongoing meetings with NEI</li> </ul>	

<b>A. CURRENT INITIATIVES</b>			
<b>INITIATIVE</b>	<b>RECENT ACTIVITIES</b>	<b>CURRENT ACTIVITIES</b>	<b>FUTURE ACTIVITIES</b>
<b>13. Improving Coherence Among Risk Informed Activities</b>	<ul style="list-style-type: none"> <li>- Staff developed detailed coherence plan</li> <li>- Public meetings held on 12/5/02 and 3/12/03</li> </ul>	- None.	- On hold pending availability of resources.
<b>14. Risk-Informed Regulation Implementation Plan (RIRIP)</b>	- Latest update published October 27, 2003 (SECY-03-0181).	- Update being prepared by staff.	- Publish semiannual updates

<b>B. COMPLETED INITIATIVES</b>			
<b>INITIATIVE</b>	<b>RECENT ACTIVITIES</b>	<b>CURRENT ACTIVITIES</b>	<b>FUTURE ACTIVITIES</b>
1. Maintenance Rule	<ul style="list-style-type: none"> <li>- New section (a)(4) effective 11/28/00</li> <li>- RG 1.182 endorses industry guidance document for managing risk during maintenance activities</li> </ul>	<ul style="list-style-type: none"> <li>- Participating in risk-informed technical specifications initiatives, including licensee use of programs and processes developed to implement 10 CFR 50.65(a)(4)</li> <li>- Developing "Efficacy of 10 CFR 50.65, The Maintenance Rule, memorandum to the Commission from the EDO</li> </ul>	
2. Reporting Rules	<ul style="list-style-type: none"> <li>- Revised 10 CFR 50.72 and 50.73 effective 1/23/01</li> <li>- Focuses on reporting only events that are risk-significant</li> </ul>	<ul style="list-style-type: none"> <li>- Evaluating reports to determine effectiveness of new rules</li> </ul>	
3. Alternate source term	<ul style="list-style-type: none"> <li>- New rule (10 CFR 50.67) published 12/23/99; RG1.183 issued 7/2000</li> <li>- Allows for application of improved knowledge of fission product releases and plant performance</li> </ul>	<ul style="list-style-type: none"> <li>- Evaluating license amendments that take advantage of new rule. Several have been approved to date.</li> </ul>	<ul style="list-style-type: none"> <li>- Continue processing applications received from licensees. Consideration is being given to possible revision of RG 1.183 to reflect some lessons learned.</li> </ul>