


B. Mallett's

Slide 1



- Have to tell
Story - public
- himself

Good evening. My name is Tony Gody. I led the Nuclear Regulatory Commissions Augmented Inspection Team and coordinated the development of our conclusions which are the subject of today's meeting.

The exit meeting being held this evening is a meeting between the NRC and the management of the Palo Verde Nuclear Generating Station. While we recognize that many of the focus areas being discussed tonight affected many of you directly. We would like you to save your questions for the time period reserved following the exit meeting with Palo Verde Management. In addition, we request, that, when the time comes for public comment, you limit your

DLB

questions to the fact-finding aspects of the June 14, 2004 loss of offsite power event.

Before we begin, let me introduce the NRC staff here this evening.

To my left is Bruce Mallett. He is the Administrator of NRC Region IV.

To my right is Chuck Paulk. Chuck was a senior engineer on my team.


To Chucks' right is Roger Hanna, he is the Region II Public Affairs Officer and volunteered to accompany us this evening.

Mr. Overbeck, would you like to introduce your staff.

Thank you.

Mr. Overbeck, before I begin, I would like to thank you and the members of your staff for their willingness to work with us in obtaining the information we needed to assess the circumstances surrounding the June 14th loss of offsite power event. In every case, your staff was open to our questions and professional.

.....



Inspection Charter

- ❖ Basis of Augmented Inspection
- ❖ Develop a complete sequence of events
- ❖ Assess performance of plant systems

It is the policy of the United States Nuclear Regulatory Commission to ensure that significant operational events involving reactor and material facilities licensed by the NRC are investigated in a timely, objective, systematic, and technically sound manner; that the factual information pertaining to each event is documented; and that the cause or causes of each event are ascertained.

On June 14, 2004, all offsite power supplies to the Palo Verde Nuclear Generating Station were disrupted, with a concurrent trip of all three units. Additionally, the Unit 2 Emergency Diesel Generator "A" failed. NRC Region IV conducted a preliminary assessment of the event and concluded it met the criteria contained in NRC Management Directive 8.3 for an Augmented Inspection.

Early on June 14th NRC management was informed of the loss of offsite power event at Palo Verde and immediately began identifying team members with the experience necessary to evaluate a complicated transmission system originated event. Chuck and I immediately left for the Palo Verde facility and arrived here in Goodyear that evening. In addition, other members of the Augmented Inspection Team not already located here travelled to the facility. On the morning of June 15, Chuck and I received updates from the Region IV management team and reported to the Palo Verde facility.

Beyond myself and Chuck whom I have already introduced, the augmented inspection team consisted of the following personnel: (1) Tim McConnell – a reactor engineer temporarily assigned to the Palo Verde facility, (2) Peter Alter, a Senior Resident Inspector from the River Bend facility in Louisiana, (3) Tom Koshy and (4) Amar Pal, both electrical engineers from the Office of Nuclear Reactor Regulation in Rockville, MD, (5) Joe Tapia, a Senior Reactor Engineer from our regional office in Arlington, Texas, and (6) George Skinner, an electrical contractor. The team represented well over 170 years of nuclear experience.

*What is
an AIT
of why
did
we
send*

This evening I will discuss the following topics:

The augmented inspection team charter.

The bases for the augmented inspection team effort.

The sequence of events.

Our assessment of plant system performance.

Our assessment of plant procedures.


Our assessment of how well facility personnel responded to the event.

The apparent cause of certain aspects of the event.

An assessment of any maintenance related aspects of the event.

An assessment of the facilities interaction with and coordination of off-site activities.

An assessment of the overall risk posed by the event.



Each equipment problem, human performance problem, or difference in plant response from what was expected was reviewed from the perspective of procedural adequacy.

Each problem was critically reviewed in detail and the team assessed how well the facility personnel responded to the event.

Each equipment failure and/or human performance error was critically reviewed in detail and the team compared its' own assessment to the licensee's to ascertain if the licensee's apparent cause of the failure or error was reasonable. When differences were noted, the team engaged facility management in a discussion of the apparent cause.

As discussed earlier, the augmented inspection team charter tasked the team to develop:

The sequence of events.

An assessment of plant system performance.

An assessment of plant procedures.

An assessment of how well facility personnel responded to the event.

The apparent cause of certain aspects of the event.

An assessment of any maintenance related aspects of the event.

An assessment of the facilities interaction with and coordination of off-site activities.

An assessment of the overall risk posed by the event.

The sequence of events was developed through a detailed and independent review of alarm printouts, computer records, and interviews of plant personnel.

Our assessment of system performance involved a review of the details of each equipment problem which occurred during and following the event. In addition, the team independently compared the computer data with the expected plant response described in the plants licensing bases.


SEQUENCE OF EVENTS

- ❖ Fault Initiation
- ❖ Electrical Transmission and Grid

Assume start
initiation
- AST completed
message
conclusion

On June 14, 2004, at approximately 7:41 a.m. MST, a ground-fault occurred on Phase "C" of a 230 kV transmission line in northwest Phoenix, Arizona, between the "West Wing" and "Liberty" substations located approximately 47 miles from the Palo Verde Nuclear Generating Station. A failure in the protective relaying resulted in the ground-fault not isolating from the local grid for approximately 38 seconds. This uninterrupted fault cascaded into the protective tripping of a number of 230kV and 525kV transmission lines, a nearly concurrent trip of all three Palo Verde Nuclear Generating Station units and the loss of six additional generation units nearby within approximately 30 seconds of fault initiation. This represented a total loss of nearly 5,500 megawatts-electric (MWe) of local electric generation. Because of the loss of offsite power (LOOP), the licensee declared a Notice of Unusual Event for all three units at approximately 7:50 a.m. MST.

Slide 4



Inspection Charter	
❖	Assess maintenance related contributions
❖	Assess facility coordination of offsite activities
❖	Overall risk assessment of event

All potential maintenance related contributions to the event were reviewed and compared to the licensee's assessment.

To ascertain if the licensee's efforts to coordinate activities with off-site organizations, the team reviewed all emergency notifications and communications with the electrical grid operators. Interviews of licensee staff and grid operators were conducted.

Finally, the team worked with the Region IV Senior Reactor Analyst to develop a clear overall risk assessment of the event.

PERFORMANCE OF SYSTEMS

- ❖ Transmission system protection
- ❖ All three reactors were safely shut down
- ❖ Each unit was stabilized by operators

As I discussed earlier, a ground-fault occurred on Phase "C" of a 230 kV transmission line in northwest Phoenix, Arizona, between the "West Wing" and "Liberty" substations located approximately 47 miles from the Palo Verde Nuclear Generating Station. A failure in the protective relaying resulted in the ground-fault not isolating from the local grid for approximately 38 seconds. This uninterrupted fault cascaded into the protective tripping of a number of 230kV and 525kV transmission lines.


Apparent causes:

The ground-fault initiated because of a bird taking off of a tower emitted organic matter at takeoff. The organic matter shorted across the Phase "C" insulator. Once the short began and the air ionized, the fault continued while the insulator failed. High fault currents in the static line above the transmission lines resulted in the static line failing at several points changing the characterization of the fault. The failure in the protective relaying occurred when a relay in the "WESTWING" substation failed to open a breaker. Once this breaker failed, other protective devices began to gradually isolate other transmission lines as they sensed the fault.

As I discussed earlier, the Palo Verde Nuclear Generating Station response to the event was generally acceptable. What this means is all three nuclear units automatically shutdown and initiated actions to ensure the reactor was cooled. Control room operators took appropriate actions as needed to ensure the maximum levels of safety.

The team found that the licensee aggressively pursued the causes of these failures and issues. Arizona Public Service and Salt River Project implemented corrective actions to improve the reliability of the offsite power sources prior to starting up the Palo Verde Nuclear Generating Station. The NRC plans on reviewing the implementation of those corrective actions during a followup inspection.

General conclusion



The Unit 2 Train "A" emergency diesel generator (EDG) started but failed early in the load sequence process due to a diode with less than 70 hours of run time in the exciter rectifier circuit failed, causing a short-circuit. This resulted in the Train "A" Engineered Safeguards Features busses de-energizing, which limited the availability of certain safety equipment for operators. Because of this failure, the licensee elevated the emergency declaration for Unit 2 to an Alert at 7:54 MST. All three units were safely shutdown and stabilized under hot shutdown conditions.

An NRC Augmented Inspection Team was dispatched to the site later that same day.

Inspection - have established complete sequence

Edward [unclear] at site of [unclear] [unclear]

Plant Procedures

- ❖ Procedures used during event were generally acceptable

- ❖ Some issues noted

*Overall
Quality of procedures of use
Procedures are acceptable*

to highlight


While the majority of procedures were implemented ^{acceptably} without error, some problems were noted. In each case, the licensee took effective actions to mitigate the impact of the procedure issue. For example:

Procedure issues and a belief of control room operators that a limited amount of equipment was available, affected the ability to maintain the turbine-driven auxiliary feedwater system operable following a main steam isolation.

Operators did not anticipate that the Unit 1 letdown system would not automatically isolate because a temporary modification was not fully understood or translated into operating procedures. This resulted in high temperatures in that system. The high temperatures resulted in fumes being generated as paint heated up which precipitated a fire brigade response. This complicated the Unit 1 event.

The Unit 2, Positive Displacement Charging Pump "E" was temporarily lost due to human performance errors. This resulted in a total loss of Unit 2 charging flow for a short period.

Slide 8.



As discussed earlier, the Unit 2 Train "A" emergency diesel generator (EDG) started but failed early in the load sequence process due to a diode with less than 70 hours of run time in the exciter rectifier circuit failed, causing a short-circuit. This resulted in the Train "A" Engineered Safeguards Features busses de-energizing.

The Palo Verde Nuclear Generating Station repaired this problem before starting Unit 2 and planned on conducting a root cause analysis of the failed diode. The NRC will review this root cause analysis when it is complete.

During and following the event a number of unnecessary equipment failures became apparent. Each of these failures had diverse apparent causes and, at most, only moderately affected the event response.

For example:

An atmospheric dump valve (ADV) on Unit 1 drifted closed due to an apparent equipment malfunction which posed a minor operational nuisance to the control room operators during the event.

An unanticipated control interaction in the Unit 3, steam bypass control valve system resulted in a momentary opening of all Unit 3 steam bypass valves and an unanticipated main steam isolation signal. The main steam isolation signal (MSIS) only slightly complicated the Unit 3 operator's response to the LOOP event.

The Unit 3 main generator excitation controls appeared to respond differently during the event than the Unit 1 and Unit 2 main generator excitation controls. This may have contributed to the variable over-power reactor trip on Unit 3.

*Describe
short term
OK
long term*

Maintenance Related Aspects


- ❖ Maintenance of switchyard and substation equipment good
- ❖ Implementation of facility maintenance processes

The team found that Arizona Public Service and Salt River Project maintained the switchyard and substation equipment well. *they to despite that they did it - a failure occurred*

Several issues were revealed which have maintenance related aspects. For example: *at the site*

The Technical Support Center (TSC) EDG failed because a test switch was not returned to its proper position following maintenance six days prior to the event. As a result, the emergency response organization assembled in the alternate TSC. This resulted in some confusion and posed some unique challenges to the emergency response organization. A check-valve leakage problem in the Unit 3 safety injection system resulted in operators having to manually depressurize the low-pressure safety injection system three times during the event. This posed an unnecessary additional distraction for the event. Two Magna-Blast circuit breakers failed to operate during recovery operations in Unit 1 and Unit 3 which delayed electrical system recovery efforts.

? conditions - why ok to operate - found EDG outside - simple task - STSM looking at breakers



As indicated earlier, the team found that Palo Verde Nuclear Generating Station personnel generally responded to the event in an acceptable manner. Nevertheless, a number of lessons were learned with respect to the emergency response organization. For example:

- The ability of licensee personnel to use the notification alert network and to develop protective action recommendations, had they been needed, appeared to have been affected by the loss of power.
- Communication and coordination issues affected the notification of state and local officials of emergency classifications.
- Human performance errors resulted in delays in notifying the emergency response organization.

Handwritten notes:
- Human performance errors resulted in delays in notifying the emergency response organization. *Simple*

Off-Site Coordination


- ❖ Good coordination of actions following event

- ❖ Unrecognized design issue with Hassayampa to Palo Verde transmission line protection

The team concluded that the coordination with offsite electrical organizations was very good and the remedial measures coordinated between PVNGS, SRP, and APS personnel improved reliability and independence and appropriately minimized the possibility of a similar LOOP event occurring in the PVNGS 500 kV switchyard.

The three transmission lines between the Hassayampa and PVNGS switchyard were designed with negative sequence relaying intended to serve as pole mismatch protection. This design was implemented in 1999 as part of extensive modifications to the Hassayampa switchyard intended to accommodate new co-generation facilities local to the PVNGS. The negative sequence protection scheme was designed to actuate a complete isolation of all three of the subject transmission lines after a 500ms time delay to avoid spurious tripping due to faults. Although these individual lines are considered as separate sources of offsite power by the NRC, this event demonstrated that the lines were subject to simultaneous failure (acting as one) because of the protective relaying scheme. Personnel employed by SRP and the licensee stated that the negative sequence relaying was disabled and pole mismatch protection was being implemented by alternate relaying.

-? conclusions - related to coordination w/ offsite state of authorities.


A dark rectangular box with a white border containing the title 'Overall Risk Assessment' and two bullet points. The first bullet point reads: '❖ Given the loss of approximately 5,500 MWe of electrical generation, the grid performed well'. The second bullet point reads: '❖ Electrical power was restored in a timely manner'.

Overall Risk Assessment

- ❖ Given the loss of approximately 5,500 MWe of electrical generation, the grid performed well
- ❖ Electrical power was restored in a timely manner

Despite the number of challenges to the plant operating staff and management, all three units were safely shutdown, placed in a stable condition immediately following the LOOP event, and power restoration efforts began immediately. With the exception of the local 525kV transmission grid surrounding the Palo Verde switchyard, the Arizona, California, and Nevada electrical grid remained relatively stable, only noting the fault through some minor frequency and voltage fluctuations. This was notable considering the amount of generation lost. The total local generation lost during the event included the three Palo Verde units, three co-generation units at the Red Hawk Generating Station, and three co-generation units at the Arlington Generating Station for a total of approximately 5,500 MWe.

Slide 14



This concludes the public exit with the Palo Verde Nuclear Generating Station. We will now transition to the public question and answer period.

Slide 15



Nuclear Regulatory
Commission

June 14, 2004
Loss of Offsite Power Event

Questions and Answers