



**UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
REGION II  
SAM NUNN ATLANTA FEDERAL CENTER  
61 FORSYTH STREET SW SUITE 23T85  
ATLANTA, GEORGIA 30303-8931**

November 26, 2004

Carolina Power & Light Company  
ATTN: Mr. James Scarola  
Vice President - Harris Plant  
Shearon Harris Nuclear Power Plant  
P. O. Box 165, Mail Code: Zone 1  
New Hill, NC 27562-0165

**SUBJECT: SHEARON HARRIS NUCLEAR POWER PLANT - NRC SPECIAL INSPECTION  
REPORT 05000400/2004009**

Dear Mr. Scarola:

On October 29, 2004, the Nuclear Regulatory Commission (NRC) completed a Special Inspection at the Shearon Harris Nuclear Power Plant. The enclosed report documents the inspection findings which were discussed on October 29, 2004, with you and other members of your staff.

Based on the criteria specified in Management Directive 8.3, NRC Incident Investigation Procedures, the Special Inspection was initiated on October 22, 2004, in accordance with NRC Inspection Procedure 93812, Special Inspection. This Special Inspection was chartered to inspect and assess the circumstances associated with a loss of shutdown cooling event which occurred on October 18, 2004. The Special Inspection charter is included as an attachment to the enclosed inspection report. The inspection examined activities conducted under your license as they relate to safety and compliance with the Commission's rules and regulations and with the conditions of your license. The inspectors reviewed selected procedures and records, conducted field walkdowns, observed activities, and interviewed personnel.

Based on the results of this inspection, we have determined that your staff conducted a comprehensive review of the issue, and that the cause of the loss of shutdown cooling event was well understood. Identified problems were appropriately placed into your corrective active program. This report documents one finding concerning inadequately taped electrical leads which were lifted for relay testing, and which contributed to the loss of shutdown cooling event. This finding has potential safety significance greater than Green (very low significance). However, the finding does not present an immediate safety concern, because your staff subsequently completed the testing and restored the equipment to normal configuration.

In accordance with 10 CFR 2.390 of the NRC's "Rules of Practice," a copy of this letter and its enclosure will be available electronically for public inspection in the NRC Public Document Room or from the Publically Available Records (PARS) component of NRC's document system

(ADAMS). ADAMS is accessible from the NRC Web-site at <http://www.nrc.gov/reading-rm/adams.html> (the Public Electronic Reading Room).

Sincerely,

*/RA by L. Wert for/*

Victor M. McCree, Director  
Division of Reactor Projects

Docket No.: 50-400  
License No.: NPF-63

Enclosure: Inspection Report No. 05000400/2004009  
w/Attachments

cc w/encls:  
Chris L. Burton, Manager  
Performance Evaluation and  
Regulatory Affairs CPB 9  
Carolina Power & Light Company  
Electronic Mail Distribution

Robert J. Duncan II  
Director of Site Operations  
Carolina Power & Light Company  
Shearon Harris Nuclear Power Plant  
Electronic Mail Distribution

Benjamin C. Waldrep  
Plant General Manager--Harris Plant  
Carolina Power & Light Company  
Shearon Harris Nuclear Power Plant  
Electronic Mail Distribution

Terry C. Morton, Manager  
Support Services  
Carolina Power & Light Company  
Shearon Harris Nuclear Power Plant  
Electronic Mail Distribution

David H. Corlett, Supervisor  
Licensing/Regulatory Programs  
Carolina Power & Light Company  
Shearon Harris Nuclear Power Plant  
Electronic Mail Distribution

cc w/encls: Continued see page 3

cc: Continued  
Steven R. Carr  
Associate General Counsel - Legal Department  
Progress Energy Service Company, LLC  
Electronic Mail Distribution

John H. O'Neill, Jr.  
Shaw, Pittman, Potts & Trowbridge  
2300 N. Street, NW  
Washington, DC 20037-1128

Beverly Hall, Acting Director  
Division of Radiation Protection  
N. C. Department of Environmental  
Commerce & Natural Resources  
Electronic Mail Distribution

Peggy Force  
Assistant Attorney General  
State of North Carolina  
Electronic Mail Distribution

Public Service Commission  
State of South Carolina  
P. O. Box 11649  
Columbia, SC 29211

Chairman of the North Carolina  
Utilities Commission  
c/o Sam Watson, Staff Attorney  
Electronic Mail Distribution

Robert P. Gruber  
Executive Director  
Public Staff NCUC  
4326 Mail Service Center  
Raleigh, NC 27699-4326

Herb Council, Chair  
Board of County Commissioners  
of Wake County  
P. O. Box 550  
Raleigh, NC 27602

Tommy Emerson, Chair  
Board of County Commissioners  
of Chatham County  
Electronic Mail Distribution

Distribution w/encls:  
 C. Patel, NRR  
 L. Slack, RII EICS  
 RIDSNRRDIPMLIPB  
 PUBLIC

OFFICE	DRP/RII	DRP/RII	DRP/RII	DRP/RII			
SIGNATURE	GTM for	GJM1	LMC	POB			
NAME	PEFredrickson	GMcCoy	MCain	PO'Bryan			
DATE	11/26/2004	11/26/2004	11/24/2004	11/26/2004			
E-MAIL COPY?	YES NO	YES NO	YES NO	YES No			
PUBLIC DOCUMENT	YES NO	YES NO	YES NO	YES NO			

U. S. NUCLEAR REGULATORY COMMISSION

REGION II

Docket No: 50-400

License No: NPF-63

Report No: 05000400/2004009

Licensee: Carolina Power & Light (CP&L) Company

Facility: Shearon Harris Nuclear Power Plant, Unit 1

Location: 5413 Shearon Harris Road  
New Hill, NC 27562

Dates: October 25 - 29, 2004

Inspectors: G. McCoy, Senior Resident Inspector - Vogtle (Lead Inspector)  
M. Cain, Resident Inspector - Summer  
P. O'Bryan, Resident Inspector - Shearon Harris

Approved by: P. Fredrickson, Chief  
Reactor Projects Branch 4  
Division of Reactor Projects

Enclosure

## SUMMARY OF FINDINGS

IR 05000400/2004-009; 10/25 - 29/2004; Shearon Harris Nuclear Power Plant; Special Inspection IP 93812 for a loss of shutdown cooling event.

The inspection was conducted by a senior resident inspector and two resident inspectors. Two unresolved items were identified—one with potential safety significance greater than Green. The significance of most findings is indicated by their color (Green, White, Yellow, Red) using IMC 0609, "Significance Determination Process" (SDP). Findings for which the SDP does not apply may be Green or be assigned a severity level after NRC management review. The NRC's program for overseeing the safe operation of commercial nuclear power reactors is described in NUREG-1649, "Reactor Oversight Process," Revision 3, dated July 2000.

### A. NRC-Identified and Self-Revealing Findings

Cornerstone: Mitigating Systems, Initiating Events

- Event Review The inspectors determined that the exact circumstances surrounding the initiating event could not be conclusively determined. The most probable cause was a failure to adequately insulate leads lifted from a degraded grid voltage time delay relay. A subsequent short circuit caused the loss of power to a 6.9 KV emergency bus and the operating residual heat removal (RHR) pump. The licensee adequately evaluated both the initiating event and the subsequent safety-related equipment responses.

The operators correctly diagnosed the event and restored core cooling in accordance with procedures. RHR flow to the core was secured for a total of four minutes, and the primary temperature rose approximately six degrees F. The 'B' RHR pump was operable and immediately available for service had the 'A' pump failed to restart.

Communications deficiencies were noted between plant work control organizations and within the electrical work groups. Neither the work control center nor the control room were fully cognizant of some important work activities occurring in the plant. Also, deficiencies were noted in the work scheduling process and work activities reduced the defense in depth for protection against a loss of core cooling during a period of relatively high level of decay heat production. The electrical power supply for the 'A' RHR pump was undergoing testing, control of the 'B' RHR pump was shifted between the control room and the remote shutdown panel, and the plant had been depressurized which complicated the availability of natural circulation cooling using the steam generators.

- TBD A self-revealing finding was identified for failure to properly implement a test procedure, contrary to Technical Specification 6.8.1. An electrician inadequately taped the electrical leads which had been lifted from a time delay relay in a safety-related switchboard. The leads subsequently shorted, resulting in a loss of offsite power to one safety bus, with a loss of reactor shutdown cooling for four minutes. Subsequently, the leads were taped correctly and the procedure completed satisfactorily. This finding was related to the cross-cutting

Enclosure

area of human performance because the performance deficiency was identified as the failure of maintenance personnel to adequately tape the lifted leads.

The finding is more than minor because it affected one train of decay heat removal while shutdown. The finding has potential safety significance greater than Green because a loss of shutdown cooling flow occurred during a period of relatively high decay heat production. This finding is unresolved pending completion of the significance determination process. (Section 03.04.b)

B. Licensee Identified Violations

None.

## REPORT DETAILS

### 01 EVENT DESCRIPTION AND CHRONOLOGY

#### 01.01 Initial Plant Conditions

On October 18, 2004, Harris Nuclear Plant (HNP) was shutdown for RFO-12 and had been shutdown for approximately two days. The plant was in mode 5 with the reactor coolant system (RCS) depressurized and the pressurizer power operated relief valves (PORV) open. The 'A' residual heat removal (RHR) system was in service in the shutdown cooling mode. RCS temperature, as measured at the discharge of the 'A' RHR pump, was being maintained in a band from 115 to 120 degrees Fahrenheit (F). The 'A' RHR pump discharge temperature at the time of the event was 116.7 degrees F with a calculated time to boil of 28 minutes. The 'A' and 'B' component cooling water (CCW) systems were supplying cooling water to the 'A' and 'B' RHR heat exchangers respectively and the 'A' normal service water (NSW) pump was supplying cooling water to the 'A' and 'B' CCW heat exchangers. The 'B' charging and safety injection (CSIP) pump was running. Steam generators were not readily available for decay heat removal.

#### 01.02 Event Description

At 7:41 a.m. on October 18, 2004, power was lost to 6.9 KV emergency bus 1A-SA. Loss of power to this bus resulted in a loss of power to the 'A' RHR pump and interrupted shutdown cooling. Operators entered Abnormal Operating Procedure (AOP) 25, Loss of One Emergency AC Bus (6.9KV) or One Emergency DC Bus (125V). At 7:45, after verifying that the 'A' emergency diesel generator (EDG) successfully started and was supplying power to bus 1A-SA, the operators restarted the 'A' RHR pump. The 'A' CCW pump started automatically and with the 'A' emergency service water (ESW) header being supplied by the 'A' NSW header, shutdown cooling was restored. RCS bulk temperature, as measured at the discharge of the 'A' RHR pump rose from 116.7 degrees F to 122.4 degrees F during the four minute interruption of shutdown cooling.

Other issues were identified during the sequencing of loads after the EDG started. The 'A' ESW pump did not automatically start and feeder breaker 1A3-A, "6.9 KV emergency bus 1A-SA to transformer 1A3-SA", immediately reopened after shutting during the automatic 'A' EDG load sequence.

At the time of the loss of power to emergency bus 1A-SA, an electrical maintenance activity was in progress in the relay cabinet which houses the degraded bus and undervoltage relays for the emergency bus. The maintenance activity required several leads to be lifted and taped, and test device leads to be clipped to the terminals on degraded voltage time delay relay 2-1/1711. This configuration resulted in conductors being in close proximity which were capable of actuating the emergency bus 1A-SA degraded voltage trip relay if inadvertent electrical contact were made. A detailed sequence of events is included as Attachment 3.

### 02 SPECIAL INSPECTION CHARTER AND SCOPE

Based on the criteria specified in Management Directive 8.3, NRC Incident Investigation Procedures, a Special Inspection was initiated in accordance with NRC Inspection

Enclosure



Procedure 93812, Special Inspection. The objectives in the attached charter (Attachment 2) are addressed by the specific headings in the inspection activities section of the report.

### 03 INSPECTION ACTIVITIES

#### 03.01 Timeline for the Event (Objective 1)

The inspectors reviewed available plant event data, control room logs, computer data, and interviewed operations personnel to develop a timeline for the event which is included as Attachment 3. Additional comments were developed in comparing the events to procedural guidance and are included with the timeline.

#### 03.02 Licensee Cause Determinations (Objectives 2 through 5)

##### a. Inspection Scope

The inspectors were formally briefed by licensee management and key event investigation team members as to their findings and conclusions concerning the loss of the 1A-SA emergency bus and subsequent plant equipment response.

The inspectors reviewed the licensee's corrective action documents related to this event, personnel event summary statements, timelines, failure mode analyses, and various logs and procedures to evaluate the effectiveness of the licensee's cause determinations. The specific documents reviewed are listed in Attachment 1.

The inspectors carefully reviewed all pertinent control wiring diagrams (CWD) associated with the loss of off-site power sequencer to include the individual sequenced loads and relay protection schematics to determine if safety related equipment responded to the event as designed.

##### b. Observations and Findings

Inspectors concluded that while the exact circumstances surrounding the initiating event could not be conclusively identified, data available from plant computers demonstrated that the degraded grid voltage relay was inadvertently energized causing the loss of emergency bus 1A-SA. Inspectors concluded that the licensee adequately evaluated and performed reasonable cause determinations for both the initiating event and the subsequent safety related equipment responses. More specifically, the failure of feeder breaker 1A3-A to reclose after power was restored to emergency bus 1A-SA or to be operated from the main control board and the failure of ESW pump 'A' to automatically sequence start were satisfactorily reviewed.

Inspectors concluded that the most probable cause for the degraded grid voltage signal was during preparation to perform Section 7.5 of Procedure MST-E0045, 6.9 KV Emergency Bus 1A-SA and 1B-SB Undervoltage Relay Channel Calibration. An electrician inadvertently shorted two sets of disconnected leads from time delay relay 2-1/1711. Shorting the leads disconnected from terminal point '2' to leads disconnected from terminal point 'L1' of time delay relay 2-1/1711 produced a current path causing

time delay relay 2-2/1711 to energize and begin a timing sequence. After 54 seconds, relay 2-2/1711 timed out, and an undervoltage signal was generated opening breaker '105', 6.9 KV emergency bus 1A-SA to auxiliary bus 1D tie breaker, thus causing the 6.9 KV emergency bus 1A-SA to de-energize, resulting in the automatic start of the 1A-SA EDG.

As the 'A' EDG started and came to rated speed, 1A-SA EDG output breaker '106' closed, energizing the 1A-SA 6.9 KV bus. The 'loss of off-site power' sequencer then began sequentially loading the nine sequencer load-banks. When the '106' breaker closed, auxiliary contacts in its control circuitry closed to send a 'close' signal to 480V bus feeder breaker 1A3-A. However, due to the shorted leads still being in contact, the 1A3-A breaker was still receiving an 'open' signal. The 1A3-A breaker attempted to close one second after the EDG output breaker closed, but immediately re-opened due to the sustained degraded grid voltage signal caused by the shorted leads. The 1A3-A breaker was then physically prevented from re-closing due to the 'anti-pump' circuitry associated with the breaker control device. Subsequent attempts to reclose the breaker from the Main Control Board were unsuccessful due to the breaker being 'locked-out' on 'anti-pump.' Approximately 15 seconds after the EDG output breaker closed, the sequencer attempted to start load-bank #3, the 'A' ESW Pump. The pump failed to start due to open contacts in the pump start circuitry caused by the shorted leads maintaining contact and keeping the degraded grid voltage relay energized.

The inspectors concluded, based on computer point logs, that approximately 80 seconds after the inadvertent shorting of the disconnected leads, the shorted leads became separated, de-energizing the degraded grid voltage relay. This allowed the 'A' ESW pump to be started from the main control board (MCB). Subsequent operation of the 'A' ESW pump from the MCB was successful. After plant stabilization, the control room ordered an inspection of feeder breaker 1A3-A by electricians, who racked the breaker to the 'test' position. The 'anti-pump' lockout was reset while racking the breaker to the 'test' position. Subsequent local operation of the breaker was successful. Because plant personnel did not realize that the anti-pump protection had been activated and subsequently reset during event recovery, operators did not understand the reason for the apparent erratic behavior of feeder breaker 1A3-A. The control room operators had the electricians rack the breaker back in and close it locally to re-energize the 1A3-SA 480V safety related bus. Only after this evolution was completed did the operators realize that feeder breaker 1A3-A operated properly during the event.

### 03.03 Reactor Operator Performance (Objective 6)

#### a. Inspection Scope

The inspectors reviewed available plant data, control room logs, and interviewed operations and maintenance personnel to evaluate the reactor operators' performance during the event. The inspectors reviewed plant procedures and discussed event diagnosis and system recovery with the on-shift operations personnel to assess human performance for the event and the adequacy of procedural guidance to respond to the loss of core cooling during shutdown. The records which were reviewed are listed in Attachment 1.

b. Observations and Findings

The inspectors concluded that the operators correctly diagnosed the event from the available alarms and indications. The inspectors noted that the initial indications were that the 1A-SA bus was de-energized, the EDG started and the 1A-SA bus was reenergized. The inspectors verified that the operators correctly entered AOP-025, Loss of One Emergency AC Bus (6.9 KV) or One Emergency DC Bus (125 V) and methodically followed the proper steps in the procedure. The inspectors determined that the operators took immediate actions to verify that the support systems were properly operating and then initiated the proper actions to restore core cooling. The RHR cooling flow to the core was secured for a total of four minutes, and the primary plant temperature rose approximately six degrees F. The inspectors noted that during this period, the 'B' RHR pump was operable and immediately available for service had the 'A' pump failed to restart.

The inspectors also noted that operations personnel had recently trained on loss of shutdown cooling events during pre-outage training. This training included a simulator scenario involving a loss of RHR cooling.

With respect to the loss of feeder breaker 1A3-A, and the difficulty in recovering the 1A3-SA 480 V emergency bus, the inspectors determined that emergency bus 1A3-SA remained without power for over three hours due to the operator's incomplete understanding of the anti-pump feature of feeder breaker 1A3-A. This anti-pump feature prevented the breaker from being operated remotely after it opened during automatic sequencing process. Although the operators stated that they did not observe the shutting and subsequent opening of the breaker during EDG load sequencing, they did not pursue the possibility that the anti-pump feature was the cause of the inability to shut the breaker from the main control room. This lack of understanding about the features of this breaker delayed the recovery of emergency bus 1A3-SA, and extended the discharge of the vital batteries. The licensee included this issue as part of Action Request (AR) 140449.

03.04 Personnel Performance and Other Contributions to the Event (Objective 7)

a. Inspection Scope

In order to assess other contributors to this event, the inspectors reviewed the written statements provided by licensee personnel and interviewed key plant personnel including maintenance, outage scheduling, and work control personnel. Inspectors also reviewed licensee work management and risk assessment practices. The documents reviewed are listed in Attachment 1.

b. Findings

Introduction: An Unresolved Item (URI) was identified involving a failure to adequately tape the leads which had been lifted from a time delay relay in the 1A-SA switchboard. This finding has a potential safety significance greater than Green.

Description: On the morning of October 17, 2004, the work control center approved starting Procedure MST-E0045 and the electricians started the job. The work on this task was not completed within one shift as planned. The open work order was turned over to the second shift during the evening of October 17. The second shift continued the procedure, lifted and taped the leads from the time delay relay, and installed the temporary leads for the test equipment. After the leads were lifted, interference from other work prevented completion of this task. The electricians left the job site to support other tasks, and other electrical maintenance removed power to the test equipment for the emergency bus 1A-SA work. The work was resumed by the first shift on the morning of October 18 when the event occurred. The licensee's root cause investigation could not positively identify the cause of the short which led to the loss of the 1A-SA bus. Licensee maintenance personnel indicated that upon entering the panel after the event, electrical tape on the leads lifted from time delay relay 2-1/1711 was partially detached and bare metal was exposed. No pictures were taken, but personnel indicated that the leads had not been "wrapped" with electrical tape. Due to the short amount of time the leads were expected to be disconnected, the leads were "tabbed" by placing a piece of electrical tape up one side of the lead, over the top, and down the other side. This method of taping was inadequate to prevent the inadvertent shorting of the leads. Step 7.5.2 of Procedure MST-E0045 requires the technician to label (if necessary), lift and tape the leads from the relay under test. The technicians failed to adequately tape the leads in order to prevent the leads from shorting out and causing the loss of the vital bus, as discussed in Section 03.02.

Analysis: This issue was greater than minor because it affects the initiating event cornerstone and increases the likelihood of an initiating event. The finding has potential safety significance greater than Green because a loss of shutdown cooling flow occurred during a period of relatively high decay heat production. The finding also increased the likelihood of a loss of offsite power for the safety bus. However, the finding does not present an immediate (current) safety concern, because the licensee subsequently completed the testing and restored the equipment to normal configuration. The final safety significance of the issue has yet to be determined. This finding was related to the cross-cutting area of human performance because the performance deficiency was identified as the failure of maintenance personnel to adequately tape the lifted leads.

Enforcement: TS 6.8.1 requires in part that written procedures be implemented, including procedures for maintenance that can affect the performance of safety-related equipment. Contrary to the above, on October 17, 2004, Procedure MST-E0045 was not implemented, in that the leads which were lifted from time delay relay 2-1/1711 were not adequately taped. The finding does not present an immediate (current) safety concern, because the licensee subsequently completed the testing and restored the equipment to normal configuration. This issue was entered in the licensee's corrective

action program as AR 140449. Pending determination of the safety significance, this finding is identified as URI 05000400/2004009-01, Failure to Follow the Procedure for Taping Leads Lifted From Time Delay Relay 2-1/1711.

c. Observations

While reviewing the circumstances leading to the event, the inspectors noted communication deficiencies between plant work control organizations and within the electrical shop. These communication problems were specifically related to the status of the on-going electrical maintenance on October 17 and 18, 2004. Even though the electricians continued work on this task after the expected completion time, no notification was made to the work control center. As a result, on the morning of October 18, the work control center did not realize that work was continuing on Procedure MST-E0045. The operations personnel in the control room knew that the procedure had been delayed and was still open, however, at the time of the event they did not know that there was an electrician actively working in the panel. Lack of clear coordination and communications within the electrical maintenance organization significantly delayed the completion of Procedure MST-E0045. Electricians initiated work which redirected electricians to other activities, and deenergized wall sockets being used for power to the test equipment used during Procedure MST-E0045. These delays allowed additional time for the disconnected leads from time delay relay 2-1/1711 to become exposed from the inadequate taping.

During interviews with work control personnel, inspectors noted deficiencies in the work scheduling process. The licensee relies on software links in the outage plan to manage risk during the outage. If two tasks occurring at the same time would present an unacceptable amount of risk, a software link would be created to prevent their simultaneous performance. If a task is prevented by a software link but can be supported by the current plant conditions a special evaluation is required prior to the approval of the task. Inspectors noted that there was not a software link in the outage plan to prevent the performance of Procedure MST-E0045 while the 'A' train of RHR was providing core cooling, yet there is a warning in the Operator Prerequisite Summary Sheet of Procedure MST-E0045 that notes that incorrectly performing the agastat timing test and adjustment may cause a loss of the bus. At the same time, inspectors also noted that a link existed to prevent procedure OST-1857, Remote Shutdown System Operability: Accumulator Isolation Valve and Letdown Isolation Valve Testing, from being initiated prior to the completion of Procedure MST-E0045. The performance of OST-1857 required the shift of control of the 'B' train pumps, including the 'B' train RHR pump to the Auxiliary Control Panel. There was no record of any evaluation performed prior to the breaking of this software link. The inspectors determined that these deficiencies contributed to the event in that a link could have been created to prevent performance of relay testing on the 'A' bus while it was powering the sole operating RHR pump, or an evaluation for the performance of OST-1857 could have detected the increased risk of the concurrent plant conditions. (Section 03.06 of this report contains additional discussion of this issue.)

### 03.05 Occurrence of a Similar Event While at Power (Objective 8)

#### a. Inspection Scope

Inspectors reviewed Procedure MST-E0045 to determine the prerequisites and required plant conditions which must be met prior to performance of the procedure. Inspectors also interviewed outage and scheduling personnel to determine the scheduling requirements for this procedure.

#### b. Observations and Findings

The inspectors noted that Procedure MST-E0045 performs a calibration check and calibration of both the undervoltage relays and the degraded voltage circuitry. In this event, the loss of power to emergency bus 1A-SA occurred while the leads were lifted for testing of the agastat timers for the degraded voltage circuit. The testing of the agastat timer is the only point in the procedure where leads are lifted. Although procedure MST-E0045 may be initiated during any operating mode, Section 7.5 of the procedure, Agastat Timing Test and Adjustment, may only be performed when the plant is in mode 5. There is a specific note in Section 7.5 which states that the plant must be in operating mode 5 or below before performing this section. This was confirmed through interviews with scheduling personnel. The inspectors concluded that this specific event could not have occurred at power.

### 03.06 Adequacy of the Application of the Protected Train Concept (Objective 9)

#### a. Inspection Scope

Inspectors reviewed Procedure OMP-003, Outage Shutdown Risk Management in order to evaluate the licensee's requirements for the protected train as well as to evaluate the licensee's overall shutdown risk management program. The inspectors also interviewed operations, maintenance, scheduling and management personnel to determine how the licensee implements the procedures for the protected train.

#### b. Findings

Introduction: A URI was identified involving the assessment and management of the maintenance activities conducted during the outage. This issue is unresolved pending completion of both enforcement and significance determination.

Description: The protected train concept is a subset of the plant's overall outage shutdown risk management plan. In addition to the protected train, the plant also uses work controls to ensure that multiple tasks are not performed at the same time which would increase plant risk to an unacceptable level. All of the work planned for the outage is entered into a computer-based scheduling program, and software links are developed to ensure the proper plant conditions exist for the performance of each task. In addition, links are used to prevent coincident tasks which would raise plant risk to an unacceptable level. Prior to the outage, the outage plan is reviewed to ensure the

adequacy of the defense-in-depth provided. This review is documented in the Pre-Outage Risk Assessment Report. If necessary, additional software links are added to provide the required defense-in-depth. As long as there is no work affecting the protected train, and the work occurs within the specific time window specified in the outage plan, the licensee determined that the risk was bounded by the review in the Pre-Outage Risk Assessment Report. The 70 hour period of time in which procedure MST-E0045 was to be performed was when the 'B' train was the protected train. Therefore, the licensee could conduct the procedure anywhere within this window, independent of plant conditions.

The inspectors questioned the accuracy of this risk evaluation considering the significantly different plant conditions which existed at the time procedure MST-E0045 was initially scheduled compared to the time it was actually performed. The inspectors also questioned the location in the outage of the 70 hour period in which the procedure could be performed with respect to the time for the RCS to boil after a loss of shutdown cooling.

When procedure MST-E0045 was originally scheduled, both RHR pumps were operating, and the RCS was pressurized, allowing the possibility of natural circulation core cooling using the steam generators. However, when the procedure was actually conducted, the RCS had been depressurized, which complicated the use of the steam generators and natural circulation for core cooling had the RHR system failed. Also, the 'A' RHR pump was in service while testing the 'A' train degraded grid voltage relays during procedure MST-E0045, increasing the chance of a loss of power to the 'A' train shutdown cooling RHR pump, if the work was improperly performed. This lineup was satisfactory to the licensee because only one RHR pump was required to be operating, and, according to the licensee's protected train program, either the 'A' or 'B' RHR pump could be the operating pump. In addition, the protected 'B' train of RHR was involved in a procedure which shifted control of the 'B' train RHR pump from the control room to the auxiliary control panel. The 'B' RHR pump was never inoperable and the licensee considers this a low risk evolution which meets the requirements of the protected train program. Inspectors noted that problems could occur during the transfer, further complicating a recovery from a near-term loss of shutdown cooling event. The inspectors noted that these conditions were not all scheduled at the same time in the original outage plan. They occurred simultaneously because of slippages and delays in the scheduled work, all within the allowed scheduling windows. The inspectors noted that plant personnel did recognize that the shifting of all these events from the originally scheduled times increased the shutdown risk for the plant, but because the 'B' train was protected and no work was challenging the operability of the protected train, the increase in risk was considered acceptable.

The inspectors noted that both the originally scheduled and the conducted time in the outage for the performance of Procedure MST-E0045, was only approximately 2 days after the plant had shutdown. At this short time after shutdown, a relative high amount of decay heat was still in the RCS, and thus the time to core boiling was relatively short, approximately 28 minutes. This short time, compared to later in the outage when the decay heat would be much less and thus the time-to-boil much longer, significantly

increased the importance of maintaining shutdown cooling. The inspectors determined that these conditions appeared to result in a more significant increase in plant risk, than the risk determined in the Pre-Outage Risk Assessment Report.

Analysis: The NRC has not completed an evaluation of the risk difference between the license's Pre-Outage Risk Assessment Report and that identified by the inspectors. Therefore, the final safety significance of the issue has yet to be determined.

Enforcement: The enforcement action has not yet been determined. Pending determination of both enforcement and the safety significance, this issue is identified as URI 05000400/2004009-02, Assessment of Increased Plant Risk.

c. Observations

The inspectors reviewed the licensee's application of the protected train concept, and noted that operations, maintenance, and work control personnel all had a clear understanding of the protected train concept as described in OMP-003. They all noted that, in general, no maintenance was to be performed on a component while it was designated as part of the protected train. Inspectors noted that at the time of the event, the 'B' train was the protected train. The 'B' RHR pump was operable and available throughout the event. Instead of over-reacting to the loss of shutdown cooling and immediately starting the 'B' pump to restore cooling, the operators appropriately implemented the loss of emergency bus procedure, AOP-025, and restarted the 'A' RHR pump. If the operators had been unable to restart the 'A' train RHR pump, the 'B' RHR pump was still available, and would have been started as part of AOP-020, Loss of RCS Inventory or Residual Heat Removal While Shutdown.

The inspectors noted that outage work had reduced the defense-in-depth regarding cooling of the reactor core. The electrical power supply for the 'A' train of RHR was undergoing intrusive testing, the 'B' train of RHR was having operational control shifted between the control room and the remote shutdown panel, and the plant had been depressurized which complicated the availability of natural circulation core cooling using the steam generators. This was occurring relatively soon after reactor shutdown which resulted in a relatively high level of decay heat production. These concurrent evolutions created a reduction in the defense-in-depth for the prevention of a loss of shutdown cooling event.

03.07 Generic Implications (Objective 10)

a. Inspection Scope

During the review of the other objectives, the inspectors assessed each observation for generic implications. The inspectors also evaluated all the conditions surrounding this event in order to evaluate the presence of other generic implications. The inspectors interviewed plant personnel and reviewed applicable plant procedures.



b. Observations and Findings

The inspectors reviewed the circumstances leading up to the event, equipment performance and operator response during the event, and reviewed the plant recovery and event investigation after the event. Except for the issues previously identified in this report, the inspectors did not identify any generic implications which could be viewed as precursors to future events which may occur at this plant. All the issues raised by the inspectors have been addressed by the licensee.

04 EXIT MEETING

The inspectors presented the inspection results to Mr. J. Scarola and other members of licensee management at the conclusion of the inspection on October 29, 2004. The inspectors confirmed with the licensee that proprietary information was not provided or examined during the inspection.

Attachments: 1. Supplemental Information  
2. Special Inspection Charter  
3. Event Timeline

**SUPPLEMENTAL INFORMATION**

**KEY POINTS OF CONTACT**

Licensee Personnel:

D. Corlett, Supervisor - Licensing/Regulatory Programs  
F. Diya, Manager - Engineering  
R. Duncan, Director - Site Operations  
E. McCartney, Training Manager  
G. Miller, Maintenance Manager  
T. Morton, Manager - Support Services  
T. Natale, Manager - Outage and Scheduling  
J. Scarola, Vice President Harris Plant  
E. Wills, Operations Manager  
B. Waldrep, General Manager Harris Plant

NRC personnel

L. Wert, Deputy Director, Division of Reactor Projects  
P. Fredrickson, Chief, Reactor Projects Branch 4  
C. Welch, Senior Resident Inspector - Harris

**LIST OF ITEMS OPENED, CLOSED, AND DISCUSSED**

Opened

05000400/2004009-01	URI	Failure to Follow the Procedure for Taping Leads Lifted From Time Delay Relay 2-1/1711 (Section 03.04.b)
05000400/2004009-02	URI	Assessment of Increased Plant Risk (Section 03.06.b)

Closed

None

Discussed

None

## LIST OF DOCUMENTS REVIEWED

### Condition Reports

140449, Loss of the 1A-SA emergency bus  
 32111, Lockout relay 86UV did not trip within 54 seconds  
 27168, Significant changes to schedule  
 25839, During OST-1122, relay 86UV did not trip w/in 2 seconds  
 22064, During OST-1122, relay T1/1731 flag 2 failed to trip  
 22067, During OST-1122, relay T1/1731 flag 2 failed to trip  
 9900618, During OST-1124, relay T1/1712 failed to trip  
 9900281, During OST-1124, relay 27-2/1730 B-SB failed to trip  
 9801263, During OST-1124, TS 303 voluntarily entered twice  
 9801969, During OST-1124, relays 27-1 and 27-2 failed to trip  
 9802939, During OST-1124, relay T2/1732 flag 3 tripped instantly  
 9803208, During OST-1124, TDAFW pump inadvertently started  
 9803209, During OST-1124, TDAFW pump inadvertently started  
 9701759, During OST-1124, no permanent labeling of terminal blocks

### Procedures

AOP-020, Loss of RCS Inventory or Residual Heat Removal While Shutdown  
 AOP-025, Loss of One Emergency AC Bus (6.9 KV) or One Emergency DC Bus (125 V)  
 CAP-NGGC-0200, Corrective Action Program  
 GP-008, Draining the Reactor Coolant System  
 MST-E0045, 6.9 KV Emergency Bus 1A-SA and 1B-SB Undervoltage Relay Channel  
 Calibration  
 OMM-004, Post-Trip/Safeguards Actuation Review  
 OMP-003, Outage Shutdown Risk Management  
 OST-1857, Remote Shutdown System Operability  
 PLP-100, Conduct of Infrequently Performed Tests or Evolutions  
 SD-155.02, System Description 'Emergency Safeguards Sequencer System

### Drawings

CAR 2166 B-401 SH. 940, CCW Pumps Annunciation  
 CAR 2166 B-401 SH. 941, Coolant Charging Pump 1A-SA  
 CAR 2166 B-401 SH. 1120, Emergency Load Sequencer ESS CAB 1A-SA  
 CAR 2166 B-401 SH. 1121, Emergency Load Sequencer  
 CAR 2166 B-401 SH. 1701, EDG 1A-SA Bkr. 106, Sh.1  
 CAR 2166 B-401 SH. 1711, 6.9KV Emergency. Bus 1A-SA Secondary UV Relays  
 CAR 2166 B-401 SH. 1724, 6.9KV Emergency. Bus 1A-SA Switchgear Annunciation  
 CAR 2166 B-401 SH. 1726, 6.9KV Emergency. Bus 1A-SA to Aux. Bus 1D Tie Bkr. 105, Sh.1  
 CAR 2166 B-401 SH. 1727, 6.9KV Emergency. Bus 1A-SA to Aux. Bus 1D Tie Bkr. 105, Sh.2  
 CAR 2166 B-401 SH. 1729, 6.9KV Emergency. Bus 1A-SA Relays & Instr. Potential  
 CAR 2166 B-401 SH. 1731, 6.9KV Emergency. Bus 1A-SA UV Trip

CAR 2166 B-401 SH. 1737, 6.9KV Emergency. Bus 1A-SA UV Lockout Relay Developments (86UV/SA & 86T/SA)  
 CAR 2166 B-401 SH. 1738, 6.9KV Emergency. Bus 1A-SA UV Differential Lockout Relay 86SA  
 CAR 2166 B-401 SH. 1742, 6.9KV Emergency. Bus 1A-SA to Transformer 1A2-SA, Bkr. 1A2A-SA  
 CAR 2166 B-401 SH. 1743, 6.9KV Emergency. Bus 1A-SA to Transformer 1A3-SA, Bkr. 1A3A-SA  
 CAR 2166 B-401 SH. 1785, Control Wiring Diagram 480V Emergency. Bus 1A3-SA Instrumentation - Potential  
 CAR 2166 B-401 SH. 1791, Emergency Diesel Generator 1A-SA Synchronizing, Sh. 1  
 CAR 2166 B-401 SH. 2211, Emergency Service Water Pump 1A-SA  
 G-425S02, Service Water Pump Discharge Header Valves and SW Booster Pumps Inst. Schematics and Logic Diagrams Unit #1

#### Other Documents

Main Control Room Logs, period covering 10/17 @ 0000 to 10/19 @ 1830  
 Breaker 105 (6.9 KV Emergency Bus 1A-SA to Aux. Bus 1D Tie Brk.) Failure Mode Analysis  
 Personnel Event Summary Statements for SSO, USCO, CO, BOP, STA, MCR Admin Asst., Extra Operator, Electrical Supervisors D/S & N/S and Electricians D/S & N/S  
 HNP Historical Digital Input Log period covering 10/18/04 07:35:00 to 10/18/04 08:00:00  
 ESR 9700416, Engineering Service Request, '6.9 KV Emergency. Bus Undervoltage Protection Circuitry'  
 HNP RFO-12 Ver. 65 Baseline Activities By Early Start 10/16/04 00:00 - 10/18/04 23:59  
 HNP RFO-12 Activities By Early Start 10/16/04 00:00 - 10/18/04 23:59  
 HNP RFO-12 Pre-Outage Risk Assessment Report  
 Key Safety Function Availability Checklists dated 0957, 10/17/04; 1315, 10/17/04; and 2354, 10/17/04.  
 Completed Work Order 00406593, Perform Procedure MST-E0045



UNITED STATES  
**NUCLEAR REGULATORY COMMISSION**  
REGION II  
SAM NUNN ATLANTA FEDERAL CENTER  
61 FORSYTH STREET SW SUITE 23T85  
ATLANTA, GEORGIA 30303-8931

October 22, 2004

MEMORANDUM TO: Gerald McCoy, Team Leader  
Special Inspection Team

FROM: William D. Travers */RA/*  
Regional Administrator

SUBJECT: SHEARON HARRIS SPECIAL INSPECTION CHARTER

You have been selected to lead a Special Inspection to assess the circumstances and operational and testing activities associated with the loss of shutdown cooling event at Shearon Harris Nuclear Plant on October 18, 2004. The team members for this inspection are Loyd (Mike) Cain, the resident inspector at the V. C. Summer Nuclear Station and Philip O'Bryan, the resident inspector at Shearon Harris. Your inspection should begin on October 25, 2004.

The specific system failures and issues warranting reactive NRC inspection and assessment include (1) the unplanned opening of 6.9 kV emergency bus 1A-SA feeder breaker 105, providing power to 6.9 kV emergency bus 1A-SA, (2) the failure to reclose of 6.9 kV emergency bus 1A-SA to transformer 1A3-SA feeder breaker 1A3-A, after emergency diesel generator A repowered bus 1A-SA (3) the inability of feeder breaker 1A3-A to be closed from the control room, and (4), the failure to auto-start of emergency service water pump A. The detailed inspection objectives are discussed in the attached Special Inspection Team Charter.

The Special Inspection is being initiated because this significant operational power reactor event meets the deterministic and estimated conditional core damage frequency (CCDP) criteria described in NRC Management Directive (MD) 8.3, "NRC Incident Investigation Program." Specifically, the event meets the deterministic criterion of, "events involving safety related equipment or deficiencies in operations". The event also meets the CCDP criterion for a Special Inspection, in that the worksheet for LORHR, POS1 contained in Appendix G of MC 0609, resulted in a CCDP in the Special Inspection range of E-6 .

For the period during which you are leading this inspection and documenting the results, you will report directly to me. The guidance of NRC Inspection Procedure 93812, "Special Inspection," and MD 8.3, apply to your inspection. If you have any questions regarding the objectives of the attached charter, contact me at (404) 562-4410.

Docket No.: 50-400  
License No.: NPF-63

Attachment: Special Inspection Team Charter

## **SHEARON HARRIS SPECIAL INSPECTION CHARTER LOSS OF REACTOR COOLANT SYSTEM SHUTDOWN COOLING**

On October 18, 2004, Shearon Harris lost shutdown cooling for approximately 6 minutes when residual heat removal (RHR) pump A (the running RHR pump) temporarily lost power. The plant was shut down in Mode 5 for a refueling outage and the reactor coolant system (RCS) was depressurized. The B train of RHR was identified as being protected. The loss of shutdown cooling caused RCS temperature to increase from 116 to 122 degrees F. In addition, several unanticipated electrical malfunctions took place, which complicated the recovery from this event: (1) 6.9 kV emergency bus 1A-SA feeder breaker 105 unexpectedly tripped open, de-energizing 6.9 kV emergency bus 1A-SA, which removed power to RHR pump A. (2) 6.9 kV emergency bus 1A-SA to transformer 1A3-SA feeder breaker 1A3-A, which provided power from bus 1A-SA to 480V emergency bus 1A3-SA, did not reclose as expected after bus 1A-SA was repowered by emergency diesel generator (EDG) A, (3) feeder breaker 1A3-A was unable to be closed from the control room, and (4) emergency service water (ESW) pump did not sequence auto-start as expected after EDG A tied into bus 1A-SA.

The objectives of the Special Inspection are to:

- (1) Based on the results of the inspection, develop a time line of the event from the occurrence of any identified event precursors until the plant was restored to a normal electrical lineup.
- (2) Assess the licensee's cause determination for the opening of feeder breaker 105. \*
- (3) Assess the licensee's cause determination for the failure of feeder breaker 1A3-A to reclose after power was restored to bus 1A-SA. \*
- (4) Assess the licensee's cause determination for the inability of feeder breaker 1A3-A to be closed from the control room. \*
- (5) Assess the licensee's cause determination for the failure of ESW pump A to sequence auto-start. \*
- (6) Assess reactor operator performance during event recovery.
- (7) Assess maintenance and operations performance with respect to the event and any contributions to the event. \*
- (8) Determine if the event could have reasonably occurred at power. \*
- (9) Evaluate the adequacy of the site's application of the "protected train" concept.
- (10) Determine any potential generic implications.

\* Priority objectives

Additionally, an entrance and exit meeting will be conducted, and the inspection findings and conclusions documented in an inspection report within 30 days of the inspection exit.

References:

1. NRC Inspection Procedure 93812, Special Inspection
2. Region II ROI 2296, Management Directive 8.3 Decision Documentation Form
3. Management Directive 8.3, NRC Incident Investigation Program
4. Manual Chapter 0612, Power Reactor Inspection Reports
5. Manual Chapter 0609, Significance Determination Process

**Harris Loss of Shutdown Cooling Event Timeline - October 17 and 18, 2004**

Initial Conditions: On 10/17/04, the plant was in Mode 5, 'B' Residual Heat Removal (RHR) system, 'B' 6.9 KV emergency bus 1B-SB, 'B' Emergency Service Water (ESW) system, 'B' Component Cooling Water (CCW) system, were designated as the "protected train." Both 'A' and 'B' RHR systems were in operation.

**October 17, 2004**

Time	Actions	Comments
approx. <b>1200</b>	Maintenance activity (Procedure MST-E0045) to calibrate the 6.9KV emergency bus 1A-SA under voltage relay channel was authorized by the work control center.	Procedure MST-E0045 was originally scheduled to start at 0500 on 10/17/04, and last until 1300 on 10/17/04.
approx. <b>1240</b>	Day shift electricians started Procedure MST-E0045	
approx. <b>1800</b>	Day shift electricians completed Sections 7.1 through 7.4 of Procedure MST-E0045 and turned the maintenance activity over to the night shift electricians.	
<b>1830</b>	Shift turnover	
approx. <b>2130</b>	Night shift electricians started Procedure MST-E0045 Section 7.5. Section 7.5 set up included lifting and taping leads from terminals 1, 2, 5, L1, and L2 on time delay relay 2-1/1711, and installing test leads on terminals 1, 5, L1, and L2.	Section 7.5 is titled "Agastat Timing Test and Calibration." Test leads were installed on terminals L1 and L2 in order to energize time delay relay 2-1/1711 with a temporary power source, and the test leads installed on terminals 1 and 5 measured the time delay until the relay actuated. Terminal 2 was lifted in order to defeat the associated annunciator. The lead lifted from terminal 2 was energized with +65VDC.
<b>2224</b>	Night shift electricians stopped work on Procedure MST-E0045 due to loss of power to their test equipment. The job site was left with leads lifted and test leads installed as described above.	Power was lost to the test equipment due to unrelated maintenance on non-safety related bus 1E2. This maintenance was originally scheduled so that it did not conflict with Procedure MST-E0045, but delays in starting Procedure MST-E0045 caused the actual performance of the maintenance activities to coincide.



**October 18, 2004**

<b>0035</b>	Main Control Room operators commenced depressurizing the RCS.	
<b>0117</b>	Plant risk declared to be "Yellow" due to a time-to-boil of 28 minutes.	"Yellow" risk criterion is time-to-boil less than 30 minutes.
<b>0148</b>	'B' RHR pump was secured as directed by GP-008, "Draining the Reactor Coolant System." GP-008 cautions operators that "only one RHR pump should be in service during drain-down to ensure adequate suction is maintained to the RHR pump."	Operators stated that they chose to maintain 'A' RHR pump in service because a test scheduled to be performed later that day was to transfer control of the 'B' RHR system to the Auxiliary Control Panel for testing. Operators stated that they wanted to maintain control of the plant cooldown in the Main Control Room with the 'A' RHR system. This was not a prerequisite or precaution in the test procedure.
<b>0151</b>	Main Control Room operators commenced draining the RCS.	
<b>0327</b>	RCS drain down stopped with pressurizer level at approximately 50%.	
<b>0404</b>	'B' RHR pump was started to support Safety Injection system testing.	
<b>0418</b>	'B' RHR pump secured.	
<b>0630</b>	Shift turnover	Oncoming Main Control Room operators were informed that work was authorized on the relays for the 1A-SA bus.
approx. <b>0730</b>	Controls for 'B' RHR pump transferred to the Auxiliary Control Panel. Communications between Main Control Room and SRO licensed operator at Auxiliary Control Panel were via headphones.	All controls necessary for operating the 'B' RHR pump in the shutdown cooling mode were available at the Auxiliary Control Panel.

approx. <b>0740</b>	Day shift electricians prepared to restart Procedure MST-E0045. An electrician entered into the back of the 1A-SA emergency bus relay cabinet in order to verify wire numbers.	The licensee postulates that the electrician inadvertently caused the lead lifted from terminal 2 to make physical contact with the lead lifted from terminal L1 at this time.
<b>07:41:09</b>	Off site power feeder breaker to the 6.9 KV emergency bus 1A-SA (breaker 105) opened. 1A-SA EDG started. Main Control Room operators entered the procedure for the loss of a 6.9 KV emergency bus (AOP-025). Computer point shows that the degraded grid relay (86UV relay) actuated at this time.	The 86UV relay has an actuation time delay of 54 seconds. The electrician had exited the cabinet, but was still standing in the vicinity of the test leads and test equipment when the 105 breaker opened.
<b>07:41:19</b>	1A-SA EDG output breaker (breaker 106) shut, energizing 6.9KV emergency bus 1A-SA. 6.9 KV feeder breaker to transformer for 480 V emergency bus 1A3-SA also shut.	
<b>07:41:19+</b>	6.9 KV feeder breaker to transformer for 480 V emergency bus 1A3-SA reopened.	This breaker reopened since the 86UV relay was still actuated.
<b>07:41:29</b>	'A' Emergency Service Water pump failed to start at expected time in the EDG load sequence.	This pump was prevented from starting because 86UV auxiliary contacts disabled the pump's starting circuit. The pump's starting circuit operated as designed.
<b>07:41:34</b>	Computer point shows that the 86UV relay reset.	The licensee postulates that the electrical connection between the leads lifted from terminals 2 and L1 was broken at this time.
<b>0745</b>	'A' RHR pump manually restarted.	Operators stated that they chose not to start the 'B' RHR pump because AOP-025 directed them to restart the previously running RHR pump, and the controls for 'B' RHR pump were still transferred to the Auxiliary Control Panel.
approx. <b>0750</b>	Test leads removed and original leads landed per original design in the 1A-SA relay cabinet.	This was directed by the Main Control Room.

<b>0843</b>	Control of 'B' RHR pump was returned to the Main Control Room and 'B' RHR pump started.	
<b>0848</b>	Operators in the Main Control Room attempted to shut the 6.9 KV feeder breaker to the transformer for the 480 V emergency bus 1A3-SA. The breaker did not shut.	This breaker has an "anti-pump" feature which prevented it from shutting after the initial operation at 07:41:19.
<b>0925</b>	The feeder breaker to the transformer for the 480 V emergency bus 1A3-SA was racked out and cycled for testing.	Racking out the breaker reset it's anti-pump feature.
<b>0945</b>	The feeder breaker to the transformer for the 480 V emergency bus 1A3-SA was racked in.	
<b>1012</b>	The feeder breaker to the transformer for the 480 V emergency bus 1A3-SA was shut locally by an auxiliary operator.	
<b>1014</b>	The 1A3-SA bus was energized by shutting the 480 V feeder breaker to the bus.	
<b>1054</b>	The 'A' Emergency Service Water pump was started and declared operable.	The 'A' Emergency Service Water pump successfully started since the 86 UV relay was reset at 07:41:34.
<b>1517</b>	Breaker 105 was racked out and successfully tested.	
<b>1651</b>	Main control room operators shut breaker 105, transferred the 1A-SA electrical load to off-site power, and reset the 1A-SA sequencer.	
<b>1658</b>	1A-SA EDG was secured.	