

**From:** "Timothy Rice" <tbrice@gw.dec.state.ny.us>  
**To:** "Gary H Hinrichs" <ghinric@entergy.com>, "James Noggle" <JDN@nrc.gov>, "John White" <JRW1@nrc.gov>  
**Date:** 08/23/2007 2:48:22 PM  
**Subject:** Re: Weekly Update 8/23/07

Thanks Gary,  
FYI, Sara contacted us re: split samples for MW-67. She said sampling was on Friday, and we let her know alex will be down to cover sampling.  
If the date changes, PLEASE let us now soonest.  
Thanks,  
Tim

>>> "Hinrichs, Gary H" <ghinric@entergy.com> 8/23/07 12:55 PM >>>  
Since no one was on the call, here is a brief update

\* MW -67 packer testing is completed, the Waterloo has been designed and will be installed on Monday. The well will be purged and ready for sampling late next week (Thur or Friday) If there is no one available for the split observation, we will grab another sample after Labor Day.

\* The transfer canal inspection is progressing, no through wall leakage identified with UT. We estimated the canal to have 830' of welds, we have UT inspected ~ 133' or 16% UT has found some degradation. These indications will be reviewed by our site and corporate Level 3 examiner. Also visual examination has been performed on 75% of liner surface. The area remaining is basically the floor and lower walls. This was scheduled to be last due to higher dose rates. Vacuum box testing was started this week. We have boxes for inside and outside corners as well as flat surfaces.

\* Continue work on draft report  
\* No new sample results to report.

**CC:** "Donald K Croulet" <dcroule@entergy.com>, "Donald M Mayer" <dmayer1@entergy.com>, "Patrick J Donahue" <PDonahu@entergy.com>

B-83