



DAVE BAXTER  
Vice President  
Oconee Nuclear Station

Duke Energy Corporation  
ON01VP/7800 Rochester Highway  
Seneca, SC 29672

864-885-4460  
864-885-4208 fax  
dabaxter@dukeenergy.com

July 29, 2008

U. S. Nuclear Regulatory Commission  
Attention: Document Control Desk  
Washington, D. C. 20555

Subject: Duke Energy Carolinas, LLC  
Oconee Nuclear Station, Unit 1  
Docket Number 50-269  
Inspection Results Required Per First Revised NRC Order (EA-03-009)

By letter dated February 20, 2004, the NRC issued the First Revised NRC Order (EA-03-009), "Establishing Interim Inspection Requirements for Reactor Vessel Heads at Pressurized Water Reactors." The Order imposed requirements for pressurized water reactor licensees to inspect reactor pressure vessel heads and related penetration nozzles and to submit a report detailing the inspection results within sixty days after returning the unit to operation.

Duke Energy Carolinas, LLC, performed the required inspections on Oconee Unit 1 during the End-of-Cycle 24 Refueling Outage. The attachment to this letter provides the required reactor pressure vessel head inspection results.

This letter and its attachment do not contain any NRC commitments.

If there are any questions concerning this information, please contact Corey Gray at (864) 886-6325.


Very truly yours,

Dave Baxter,  
Site Vice President

Attachment

A101  
NRR

Dave Baxter affirms that he is the person who subscribed his name to the foregoing statement, and that all the matters and facts set forth herein are true and correct to the best of his knowledge.



\_\_\_\_\_  
Dave Baxter, Vice President  
Oconee Nuclear Site

Subscribed and sworn to me: July 29, 2008  
Date

Ruth A. Jayner  
Notary Public

My Commission Expires: June 15, 2016  
Date

SEAL



U. S. Nuclear Regulatory Commission

July 29, 2008

Page 3

cc: Luis Reyes, Regional Administrator,  
Region II Administer  
U. S. Nuclear Regulatory Commission  
Atlanta Federal Center  
61 Forsyth St., SW, Suite 23T85  
Atlanta, Georgia 30303

Leonard Olshan, Project Manager, Section 1  
Project Directorate II  
Division of Licensing Project Management  
Office of Nuclear Reactor Regulation  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555-0001

Andy Hutto  
Senior Resident Inspector  
Oconee Nuclear Station

Susan Jenkins, Manager  
Division of Radioactive Waste Management  
Bureau of Land and Waste Management  
Department of Health and Environmental Control  
2600 Bull Street  
Columbia, SC 29201

## Attachment

### Oconee Nuclear Station Unit 1 End-of-Cycle 24 Reactor Pressure Vessel Head (RPVH) Inspection Results Report

During the Oconee Unit 1 End-of-Cycle 24 Refueling Outage, Duke performed inspections of the RPVH in accordance with the schedule required by the First Revised NRC Order EA-03-009, dated February 20, 2004.

The susceptibility of the RPVH to Primary Water Stress Corrosion Cracking (PWSCC) related degradation, as represented by a value of Effective Degradation Years (EDY), was calculated and compared to the criteria of the Order. The Oconee Unit 1 RPVH remains in the Replaced Category.

As required by the Order, a Bare Metal Visual (BMV) examination of 100% of the RPVH outer surface, including 360° around each RPVH penetration nozzle, was performed. This examination found no indications of primary coolant system leakage or wastage of the RPVH or nozzle penetrations.

The inspection was performed through the nine access ports in the RPVH service structure support skirt. The general cleanliness of the head was such that the source of any leakage could be readily identified. As stated, there were no indications of primary coolant system leakage. However, evidence of leakage from the control rod drive cooling water system was present on the head surface. This cooling water system (CC) utilizes sodium molybdate as a corrosion inhibitor that, when dried, leaves a surface residue, as it did in this situation. Samples of the deposits were taken for chemical analysis and were confirmed to be consistent with the sodium molybdate additive.

All CC leakage deposits were removed (with the exception of minor staining and small particles around the CRDM penetrations) subsequent to this examination. Any primary system leakage will be readily visible during future inspections.