

Official Transcript of Proceedings

04  
Hamer-Kaufman 10/21/08

**NUCLEAR REGULATORY COMMISSION**

Title: Advisory Committee on Reactor Safeguards  
Subcommittee on ESBWR Col. Application

Docket Number: (n/a)

Location: Rockville, Maryland

Date: Tuesday, October 21, 2008

Work Order No.: NRC-2492

Pages 1-208

**NEAL R. GROSS AND CO., INC.**  
Court Reporters and Transcribers  
1323 Rhode Island Avenue, N.W.  
Washington, D.C. 20005  
(202) 234-4433

DISCLAIMER

UNITED STATES NUCLEAR REGULATORY COMMISSION'S  
ADVISORY COMMITTEE ON REACTOR SAFEGUARDS

October 21, 2008

The contents of this transcript of the proceeding of the United States Nuclear Regulatory Commission Advisory Committee on Reactor Safeguards, taken on October 21, 2008, as reported herein, is a record of the discussions recorded at the meeting held on the above date.

This transcript has not been reviewed, corrected and edited and it may contain inaccuracies.

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25

UNITED STATES OF AMERICA  
NUCLEAR REGULATORY COMMISSION  
+ + + + +  
ADVISORY COMMITTEE ON REACTOR SAFEGUARDS  
SUBCOMMITTEE ON THE ESBWR COL APPLICATION  
MEETING

+ + + + +  
TUESDAY, OCTOBER 21, 2008  
+ + + + +

The meeting came to order at 1:00 p.m. in  
room T2B3 of White Flint Two. Michael Corradini,  
chairman, presiding.

PRESENT:

- MICHAEL CORRADINI      CHAIRMAN
- CHARLES H. BROWN      MEMBER
- JOHN W. STETKAR      MEMBER
- WILLIAM J. SHACK      MEMBER
- J. SAM ARMIJO      MEMBER
- DENNIS C. BLEY      MEMBER
- JOHN D. SIEBER      MEMBER
- GRAHAM WALLIS      CONSULTANT
- THOMAS S. KRESS      CONSULTANT
- HAROLD VANDERMOLLEN      DFO

TABLE OF CONTENTS

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25

Opening Remarks . . . . . 4

GEH presentation of DCD Section 14.2, Initial Test  
Program

    Introduction . . . . . 5

    GEH presentation . . . . . 6

NRC presentation of SER Section 14.2  
    with open items . . . . . 104

NRC Overview of ITAAC . . . . . 140

P-R-O-C-E-E-D-I-N-G-S

1:01 p.m.

CHAIRMAN CORRADINI: The meeting will  
now come to order.

This is a meeting of the Advisory  
Committee on Reactor Safeguards Subcommittee on the  
ESBWR.

My name is Mike Corradini, Chairman of  
the Subcommittee.

The Subcommittee members in attendance  
are Sam Armijo, Dennis Bley, Charles Brown --  
somewhere, Bill Shack, John Sieber and John Stetkar.  
And Tom Kress and Graham Wallis are consultants to  
the Committee.

The purpose of this meeting is to  
discuss Chapter 14 of the Safety Evaluation Report  
with open items associated with the ESBWR design  
certification application.

The Subcommittee will hear presentations  
by and hold discussions with representatives of the  
NRC staff and the ESBWR applicant General Electric  
Hitachi Nuclear Energy regarding these matters.

The Subcommittee will also gather  
information, analyze relevant issues and facts and  
formulate proposed positions and actions as

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

(202) 234-4433

[www.nealrgross.com](http://www.nealrgross.com)

1 appropriate for deliberation by the full Committee.

2 Harold VanderMolen is the Designated  
3 Federal Official for this meeting.

4 The rules for participation in today's  
5 meeting have been announced as part of the notice of  
6 this meeting previously published in the *Federal*  
7 *Register* on October 3, 2008.

8 Portions of this meeting may be closed  
9 to protect information that is priority to GEH  
10 Nuclear Energy and its contractors pursuant to 5 USC  
11 552(b)(c)(4).

12 A transcript of the meeting is being  
13 kept and will be made available as stated in the  
14 *Federal Register* notice.

15 It is requested the speakers first  
16 identify themselves and speak with sufficient  
17 clarity and volume so that they can be readily  
18 heard.

19 We have not received any requests for  
20 members of the public to make oral statements or  
21 written comments.

22 Just to let everybody know, we are in  
23 our final stages of doing a chapter-by-chapter  
24 review. The final chapter, Chapter 7 will be  
25 rescheduled at another time for us to meet with the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 staff and the applicant to learn more about their  
2 position there.

3 Let me proceed with the meeting. I'll  
4 call upon Eric Oesterie to kick us off today. Eric?

5 MR. OESTERIE: Thank you Dr. Corradini.

6 I'm Eric Oesterie. I'm the lead project  
7 manager for Chapter 14 on the staff in the Office of  
8 New Reactors, Division of New Reactor Licensing in  
9 GE1 Branch.

10 This afternoon we're going to hear about  
11 the initial test program, that's Section 14.2 of the  
12 ESBWR DCD. GEH will provide us a presentation of  
13 what they've provided in their DCD. And following  
14 that presentation the staff will provide the results  
15 of their review of GEH's initial test program for  
16 the ESBWR and present the findings of their Safety  
17 Evaluation Report with open items.

18 Following that I will provide an  
19 overview for the ACRS Subcommittee on Tier 1, Tier  
20 2, Tier 2 star and design acceptable criteria as  
21 used in design certifications. And that's in  
22 preparation for the presentations that we'll be  
23 hearing tomorrow morning from GEH on tier 2 Section  
24 14.3 which discusses their methodology and selection  
25 criteria for putting systems, structures and

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 components into ITAAC and the entire Tier 1 document  
2 that they have. And also you're hear a  
3 presentation on the staff's review of GEH's ITAAC  
4 for the ESBWR tomorrow morning.

5 At this time I'd like to turn it over to  
6 GEH for their presentation on 14.2.

7 MR. DAHLGREN: Okay. Good afternoon.  
8 My name is Chris Dahlgren. And I'm here to talk  
9 about the initial test program for the ESBWR.

10 I work in the Plant Performance Group  
11 for GE Hitachi under Wayne Maraschino. And my  
12 background is basically I have a degree from  
13 University of Maryland in nuclear engineering, a  
14 degree from Royal Institute of Technology in  
15 Stockholm in mechanical engineering. And I worked  
16 at Palisades Nuclear Plant in Michigan for eight  
17 years in reactor engineering safety analyses and  
18 also as a senior reactor operator.

19 So I'm pleased to be here today. It's a  
20 great honor to discuss this with you guys.

21 And the role as a start up engineer is  
22 to basically know a little bit about everything, but  
23 everything about anything. I'm going to try to  
24 discuss the topics that I've chosen today as far as  
25 I can take it. But I think a lot of these subjects

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 that you're going to notice, we're going to have  
2 separate meetings or we've already discussed them in  
3 detail. So at some point my expertise will end and  
4 we'll have GEH experts go delve deeper.

5 With that said, today I'm going to talk  
6 about the initial test program for the final safety  
7 analysis report. That's the official title of the  
8 SRP Section 14.2.

9 The ESBWR initial test program is based  
10 on the ABWR initial test program. It's also based  
11 on RG 1.68 rev. 3.

12 The initial test program includes preop  
13 and startup testing. And I do have a slide a little  
14 bit later where we basically define the different  
15 stages of testing of a nuclear plant. And a lot of  
16 people use startup, preop and construction testing.  
17 And everyone seems to have a picture in their mind  
18 what they mean, but it's really quite clearly  
19 defined in the RG.

20 I want to spend some time talking about  
21 the first of a kind testing that we have proposed  
22 for the ESBWR. Because I would imagine that you  
23 guys would be interested in seeing what we have  
24 proposed.

25 Also, we're going to spend some time

1 looking at what COLA applicants will provide to the  
2 staff for review.

3 And, of course, a summary.

4 So 14.2 section overview. 14.1, by the  
5 way, has been deleted from the SRP so it doesn't  
6 exist. 14.2 includes both test descriptions for  
7 both preop and startup testing and it includes  
8 program requirements for the whole initial testing  
9 program including organization, staffing and  
10 procedure requirements.

11 CONSULTANT WILLIS: Can I ask you a  
12 question?

13 MR. DAHLGREN: Yes. Go ahead.

14 CONSULTANT WILLIS: I'm sorry to  
15 interrupt you so early.

16 I read the documents and they contain a  
17 lot about description.

18 MR. DAHLGREN: Yes.

19 CONSULTANT WILLIS: And a lot about  
20 organizational, staffing and procedures. But the  
21 reg guide requires that you describe technical  
22 aspects in sufficient detail to show that the test  
23 room will adequately verify the functional  
24 requirements.

25 MR. DAHLGREN: Right.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1                   CONSULTANT WILLIS: I didn't find  
2 anything in the document about how you're going to  
3 adequately verify functional requirements or even  
4 what these functional requirements are going to be.

5                   And later on in another RG 1.68 it says  
6 you should provide validation to the extent  
7 practical, which of course is very open ended.

8                   MR. DAHLGREN: Yes.

9                   CONSULTANT WILLIS: But the analytical  
10 models and assumptions used to predict plant  
11 responses to anticipated transients and postulated  
12 accidents I didn't see anything in the documents  
13 about how your test will help you provide validation  
14 of analytical models and assumptions in responses to  
15 accidents.

16                   MR. DAHLGREN: Yes.

17                   CONSULTANT WILLIS: So I don't quite  
18 know what this program is all about since it doesn't  
19 seem to address these key issues picked out of the  
20 regulatory guide.

21                   MR. DAHLGREN: Well, I can --

22                   CONSULTANT WILLIS: Sorry to --

23                   MR. DAHLGREN: No, not a problem. This  
24 is why I'm here.

25                   CONSULTANT WILLIS: And that's very

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 striking when you read the document.

2 MR. DAHLGREN: Yes. I'm here, and that's  
3 why I'm here to answer your questions. I don't have  
4 any problems with that at all.

5 How I say that to you it's basically all  
6 these tests, especially I think you're talking  
7 mostly about the big tests over the hole plant, the  
8 entire plant tests towards the end during the  
9 startup phase after fuel has been loaded into the  
10 core that's where you're going to see.

11 CONSULTANT WILLIS: I'll take an  
12 example. And for instance you're going to do a PCCS  
13 test. Well, that's a big thing.

14 MR. DAHLGREN: Yes.

15 CONSULTANT WILLIS: There's nothing in  
16 here that tells you what you're going to test and  
17 who you're going to test and what results you  
18 expect.

19 MR. DAHLGREN: There's not.

20 CONSULTANT WILLIS: And how you're going  
21 to interpret it.

22 MR. DAHLGREN: Okay. Well, I would have  
23 to disrespectfully disagree -- or respectfully  
24 disagree. I'm sorry. I'm so sorry.

25 CONSULTANT KRESS: Either way. IT

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 doesn't matter. You don't have to do it  
2 respectfully.

3 MR. DAHLGREN: I'm sorry about that. I  
4 really am. I mean respectfully disagree.

5 And, in fact, for the PCCS testing I do  
6 have a slide later which discusses actually what  
7 we're going to do for the PCCS and for GDCS and for  
8 slick system and for the intercondensor cooling  
9 system -- no. Isolation condenser cooling system.  
10 So we have basically if you get that impression from  
11 reading Section 14.2, I hope that my presentation  
12 and maybe I can discuss with you later, I can show  
13 you that we actually have details in there.

14 I do agree, though, and this is a  
15 conscious decision from us that we tried to keep  
16 14.2 general in nature. Because we know that details  
17 of the design will progress, but at the same time  
18 there are very specific test acceptance criteria in  
19 14.2 and in the ITAAC. So already we have bounded a  
20 lot of these tests. And I guess I can bring that up  
21 right now even though I'm not the ITAAC expert.

22 14.2 can refer to the ITAACs, whereas  
23 ITAACs cannot refer back to 14.2

24 MR. OESTERIE: Can I jump in here just a  
25 second? This is Eric Oesterie from the staff.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1           One of the things that I think needs to  
2 be mentioned here is that 14.2 the initial test  
3 program is connected very much so with COL applicant  
4 responsibility to complete the program and provide  
5 the necessary details for those testing procedures  
6 since they are the ones that will be implementing  
7 those procedures post licensing.

8           So what we're looking at is ensuring  
9 that there is sufficient description and basis in  
10 the DCD to allow the COL applicant to fully develop  
11 the initial test program with GEH's assistance.

12           MEMBER BLEY: I'm sorry.

13           CHAIRMAN CORRADINI: Go ahead.

14           MEMBER BLEY: I just wanted to follow  
15 that up based on Dr. Wallis' statement.

16           Where then do you look to see if they're  
17 addressing the issues Dr. Wallis raised earlier if  
18 it's not 14.2?

19           MS. CUBBAGE: You mean at the design  
20 certification stage?

21           MEMBER BLEY: Yes.

22           MS. CUBBAGE: Basically you look at --

23           MEMBER BLEY: That the right things to  
24 test all these functional requirements are in fact  
25 built into the test program?

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MS. CUBBAGE: I think in 14.2 we're  
2 looking at adequate coverage of the complete scope  
3 of the plant and then the detailed procedures of how  
4 that's implemented are a COL applicant item.

5 We can get into that more when the staff  
6 has their presentation.

7 MEMBER BLEY: Okay.

8 MS. CUBBAGE: If you want to let him  
9 proceed.

10 MR. DAHLGREN: Like I said, I have  
11 slides on those unique design features of the ESBWR  
12 and what we're planning on testing. We can discuss  
13 it then.

14 CONSULTANT WILLIS: I see you answered  
15 my question by specific examples.

16 MR. DAHLGREN: Yes, I think so. You  
17 know, you may still disagree but I have more details  
18 later in the presentation.

19 CONSULTANT WILLIS: So you were aware  
20 that something was missing in the document?

21 MR. DAHLGREN: No, no, no. This is  
22 right out of the document. What I'm saying here is  
23 out of the document.

24 Okay. Anyway, that's enough on that  
25 slide. Sorry.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1                   14.2, I've said this already so I'm just  
2 going to move ahead. This is where definitions are  
3 important and we have that problem still without our  
4 own organization at GEH. People talk about startup  
5 testing, preop testing. RG 1.68 rev. 3 only deals  
6 with preop testing and startup testing. And preop  
7 and construction testing there is a definite  
8 turnover stage on a system-by-system basis and area-  
9 by-area basis. And construction testing is not  
10 covered by the DCD Section 14.2 and also not covered  
11 RG 1.68 rev. 3.

12                   CHAIRMAN CORRADINI: So just to clarify  
13 there. So I guess I'm going to keep on asking this  
14 question, and it's not to you but it's to everybody.  
15 I want to reflect back to when things were built  
16 before and how things were built before relative to  
17 procedure. So this is not different. Construction  
18 testing is simply a test whereby, at least as I  
19 remember it, the construction test says yes it works  
20 good enough that the operation staff can then do  
21 their approved procedural preop tests on it.

22                   MR. DAHLGREN: Yes.

23                   CHAIRMAN CORRADINI: So there is nothing  
24 in any of the DCD on construction testing. That's  
25 an internal test, is it not?

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 MR. DAHLGREN: No. 10.1 has a lot of  
2 the construction testing.

3 CHAIRMAN CORRADINI: Okay.

4 MR. DAHLGREN: Especially wall  
5 thicknesses and layout. The general arrangement of  
6 the system shall be per the table and the picture of  
7 the ITAAC. So that means after the pump you have a  
8 discharge valve. After the discharge valve you have  
9 a heat exchanger. After the heat exchanger -- the  
10 heat exchanger has all these connections, you know,  
11 so that's construction.

12 CHAIRMAN CORRADINI: Let me just take an  
13 example of an old system and just to reflect on  
14 these. I want to understand this so I don't ask  
15 incorrectly.

16 So in construction testing they may  
17 might turnover a safety injection system for PWR and  
18 all they would essentially do is turn it on, verify  
19 the pump curve, verify the valves are all where  
20 they're supposed to be, that is all check valves are  
21 pointing the right direction, da, da, da.  
22 Essentially verify the pump, but then turn it to the  
23 operational staff which has a very specified set of  
24 preoperational testing procedures for the safety  
25 injection system?

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MR. DAHLGREN: It's actually --

2 CHAIRMAN CORRADINI: So 14.2 only covers  
3 the second?

4 MR. DAHLGREN: That's correct.

5 CHAIRMAN CORRADINI: But does have  
6 generalized descriptions of the former?

7 MR. DAHLGREN: Correct. And also I want  
8 to clarify a little bit. There's going to be a  
9 construction team and there's going to be a preop  
10 team. The preop team will depend on the contract,  
11 you know who is building this plant. But for now  
12 let's say it's GEH running the preop testing  
13 program.

14 We have a definite list of things that  
15 we -- we work it down, we walk the system down with  
16 construction crews. They flushed it, they've run it,  
17 they've pumped the pumps, they've basically moved  
18 all the valves. The valves all move freely. They've  
19 tried to set up the system so that at least it's  
20 ready for testing. It's not operational by any mean  
21 probably.

22 And then the preop testing group will go  
23 and we'll do the component testing to make sure all  
24 the valves work exactly the way we want it to work.  
25 And then we'll start doing our integrated flushing,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 our integrated system testing where we have pump  
2 curves and so forth.

3 And I want to bring up a different point  
4 with these plants, and hopefully I don't get too far  
5 into this. But in the old days they were all  
6 basically analog controlled so you could go and run  
7 everything locally as you were building it. In this  
8 plant we have the DCIS which is a digital control  
9 system which has to be in place before we run a lot  
10 of these systems together.

11 So what happens there if you don't  
12 realize it up front that your whole testing sequence  
13 is kind of backwards from the old days. You can't  
14 have crews out there running their systems  
15 independently because it's all controlled by this  
16 big DCIS system, N-DCIS or Q-DCIS. So it's a big  
17 change from how we used to do -- well, not me. But  
18 how people have done things in the past.

19 CHAIRMAN CORRADINI: So individual  
20 testing you described or you just referenced would  
21 have to wait until the complete the DCIS is tested?

22 MR. DAHLGREN: Yes.

23 CHAIRMAN CORRADINI: And then it would  
24 be used to test components and subsystems?

25 MR. DAHLGREN: Right. What's going to

1 happen is early on the plant we're going to have the  
2 control building built, DCIS that are ready and then  
3 we're going to start bringing these remote  
4 multiplexing units in service one-by-one. And it's  
5 going to be driven really early in the schedule  
6 because it's going to basically turn into a support  
7 system just like CCW, component cooling water,  
8 service air, instrument air, fire protection.

9 CHAIRMAN CORRADINI: But if I just one  
10 more analogy and then I'll stop and I'm sure  
11 somebody else will pick up. What you're really  
12 saying is before historically when you would start  
13 up a plant you would do the fluid systems first.  
14 What you're saying is the first system you bring on  
15 line is an integrated system would be the DCIS?

16 MR. DAHLGREN: The very same.

17 CHAIRMAN CORRADINI: Before you start  
18 testing your fluid systems?

19 MR. DAHLGREN: One of the very first  
20 ones.

21 CHAIRMAN CORRADINI: Okay.

22 MEMBER ARMIJO: Now isn't that what was  
23 done with the initial EBWRs in Japan?

24 MR. DAHLGREN: That's correct, yes.

25 MEMBER ARMIJO: So you have experience

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 with that approach?

2 MR. DAHLGREN: Yes, we do have  
3 experience. Yes. There are people sitting next to  
4 me that have done it.

5 MEMBER ARMIJO: Okay. And you're  
6 incorporating that into your test planning?

7 MR. DAHLGREN: Yes. Absolutely. Yes.  
8 We're basing a lot of this on both the Lungmen and  
9 the Japanese plants that are in progress. The  
10 Lungmen plant is in startup right now, startup  
11 phase.

12 MEMBER BLEY: A functional question. Is  
13 it that you can't start the equipment locally  
14 without the DCIS or is that you want to exercise the  
15 whole interface?

16 MR. DAHLGREN: Well, that's a good  
17 question.

18 MEMBER BLEY: Thank you.

19 MR. DAHLGREN: Well, because we've  
20 discussed that a lot, actually. What do we let the  
21 construction people do without the control system in  
22 place. Because the control system controls the  
23 equipment, it also protects the equipment. You know,  
24 it would have the low suction pressure trip or, you  
25 know, high. So those types of protections will not

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 be available until you have a DCIS functioning.  
2 However, you want to probably --

3 MEMBER BROWN: All the eggs are in  
4 basket? Am I missing something here.

5 MR. DAHLGREN: Say that again.

6 MEMBER BROWN: All your eggs are in one  
7 basket? If that's not working, nothing works?

8 MR. DAHLGREN: Well, N-DICS doesn't  
9 work, then nothing works. Well, nothing that's  
10 supported by N-DCIS.

11 I don't want to get into how redundant  
12 and how stable and well built the DCIS system is.

13 CONSULTANT WILLIS: Like testing a hound  
14 without a brain or something?

15 MR. DAHLGREN: Well you don't run a pump  
16 if you don't have cooling to a pump, right? If you  
17 don't have cooling to a pump or heat exchanger, you  
18 don't run it. Why would you run the pump if you  
19 don't have the control system that will trip the  
20 pump? But it depends on the situation.

21 We're still working on the actual, this  
22 dot here between construction and preop is probably  
23 more like a band. And we're still working on, okay,  
24 where's this thing going to be. And we want the  
25 construction team to at least have bumped -- if you

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 know what bump is; run the pump to see that you've  
2 actually hooked it up right. We want the  
3 construction to have at least manipulated all the  
4 valves so that they're not locked up. So we want to  
5 them have flushed the system so they're clean.

6 CONSULTANT WILLIS: See if water comes  
7 out --

8 MR. DAHLGREN: Right. We want to leak  
9 check to --

10 CHAIRMAN CORRADINI: And other things  
11 don't come out.

12 MR. DAHLGREN: Right. We want to also  
13 leak check these systems and flush with skids to  
14 make sure that when preop takes them we're not going  
15 to just go right back to construction and say fix  
16 all this stuff.

17 MEMBER BLEY: Well the DCIS system has  
18 to be there so all your pumps flush, all your pipes  
19 flushing, all systems --

20 MR. DAHLGREN: It can be done with  
21 skids.

22 MEMBER BLEY: Do you need the DCIS for  
23 that?

24 MR. DAHLGREN: We may need, we may not.  
25 This is a longer discussion. If we can do it

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 without DCIS, we will because we can do it with  
2 skids with respect -- a flushing skid would have the  
3 pump, power supply, a water supply.

4 MEMBER BLEY: Separate, something  
5 different from the operational --

6 MR. DAHLGREN: Correct, but you can hook  
7 into the system and run through all the fluids and  
8 collect all the fluids at the end because you can't  
9 just drain them. You know, it has all that metal  
10 waste and you may flush with different agents that  
11 you don't want to go out in the drain. So they have  
12 these flushing skids that you can bring out to do  
13 this stuff. But, like I said, we're still working  
14 on this. There's quite a few people involved, too,  
15 in deciding where we're going to place these things.

16 MEMBER BLEY: Back to my question.

17 MR. DAHLGREN: Yes.

18 MEMBER BLEY: If I understood you right,  
19 you might be able to start the equipment locally but  
20 you really don't want to do that because none of the  
21 protection --

22 MR. DAHLGREN: I would only do it to  
23 verify that what you just did is correct. You don't  
24 want to turnover your system to preop and the pump  
25 is running backwards.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 MEMBER STETKAR: Can I ask you question?  
2 Because when Dr. Wallis asked you earlier about sort  
3 of his generic concerns about the testing program  
4 you said well you hoped to alleviate some of those  
5 concerns by specific examples that I noted were very  
6 focused examples for mechanical systems. Do you have  
7 examples of how you're going to test the DCIS?  
8 Because in both DCD Section 14.2 and in the DAC and  
9 ITAAC everything that I can read is so general that  
10 you could pretty much plug in anything that might or  
11 might work in there and satisfy those criteria.

12 So I'd be interested to hear more  
13 details about the testing program for DCIS than what  
14 I can read.

15 MR. DAHLGREN: Okay.

16 MEMBER BROWN: They're all like that.

17 MEMBER STETKAR: No. Some of the fluid  
18 systems are actually a little more specific about  
19 flows and temperatures and stuff like that.

20 MR. DAHLGREN: I think we fool you. I  
21 mean it looks --

22 MEMBER BROWN: It looked like that to me  
23 when I read it.

24 MR. DAHLGREN: I mean if you read it  
25 real quick, you feel like you didn't get any

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 details. But if you go through it --

2 MEMBER STETKAR: Well, yes. And I guess  
3 I'm just asking for some help to point me to places  
4 where the details are.

5 PARTICIPANT: Maybe we have some  
6 gentlemen here GEH that may be able to help.

7 MR. WACHOWIAK: Rick Wachowiak from  
8 GEH.

9 One of the reasons why you're not seeing  
10 a lot in the I&C systems is associated with  
11 something that Eric will be talking about later this  
12 afternoon, the design acceptance criteria. By its  
13 nature those systems don't have the same level of  
14 detail in the DCD because we expect to be able to  
15 plug in, you said anything but it's not just  
16 anything. It's anything that will meet all of the  
17 requirements.

18 It was recognized many years ago that  
19 the digital I&C world, the computer world is moving  
20 much faster than we are with some of these nuclear  
21 plants. And we wanted to be able to take credit for  
22 at least somewhat recent technology in the digital  
23 world with these plants. So the design acceptance  
24 criteria was allowed in fast moving technology like  
25 digital I&C.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1           So we lay out what the requirements are  
2           for the design and later in the process we will have  
3           the design information ready and will be submitted  
4           as one of the DC ITAAC to the staff which will  
5           approve at that point in time. And then we would  
6           test it with the other more general criteria. But  
7           you would have at the time you satisfy the DC is  
8           when you would specify the more detailed testing.

9           MEMBER STETKAR: I guess I'll wait to  
10          hear a little more about it.

11          MR. DAHLGREN: And that's at the end and  
12          then we'll hear more about that.

13          MEMBER STETKAR: Okay. Yes. Thanks.

14          CHAIRMAN CORRADINI: Keep on going.

15          MR. DAHLGREN: Unfortunately, I don't  
16          have any of the DCIS testing as part of this  
17          presentation. It will be covered.

18                 Anymore questions on this slide? It's  
19          just I wanted to just make sure that we know what  
20          preop testing is. Yes, I haven't talked about this  
21          slide.

22                 Preop testing is while we do not have  
23          fuel in the core. And so preop testing is basically  
24          tests that occur before fuel load. And startup  
25          testing are tests that occur after fuel load. And

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 of course, then we have the big item at startup  
2 testing is tech specs, because then we have tech  
3 specs, here we do not. Okay. That's a key: tech  
4 specs, no tech specs.

5 And operations, control room, not  
6 anybody but someone sanctioned to do testing.  
7 Doesn't necessarily have to be operations.

8 CONSULTANT WILLIS: So you are going to  
9 do the DCIS testing before you put fuel in?

10 MR. DAHLGREN: Right.

11 CONSULTANT WILLIS: Which seems to me  
12 you can then find the water comes in but you can't  
13 say what it does to a core because there's no core  
14 there.

15 MEMBER SIEBER: So you can't --

16 CONSULTANT WILLIS: Can't even see if it  
17 flows through the core.

18 MEMBER SIEBER: Right.

19 MR. DAHLGREN: But.

20 CONSULTANT WILLIS: A very restricted  
21 test. You're going to tell us all about it when you  
22 get there?

23 MR. DAHLGREN: I will tell you all about  
24 it, and then you can tell me what you think.

25 CONSULTANT WILLIS: It looked to me as

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 if it's just opening an valve and seeing if water  
2 comes outs.

3 MR. DAHLGREN: Okay. We'll talk about  
4 it. Maybe have some insight I haven't thought of.  
5 That would be great, actually.

6 Okay. Preop testing objectives.

7 Demonstrates system structures and  
8 components operability prior to fuel load. So the  
9 final stage of a preop test is to say, okay, it  
10 meets all of our acceptance criteria and basically  
11 set the clock for surveillance requirements for the  
12 tech specs. So once it's declared operable, you  
13 basically start surveilling it per the tech specs.

14 CONSULTANT KRESS: Where would we find  
15 those acceptance criteria?

16 MR. DAHLGREN: They are both in Chapter  
17 14.2 and in the ITAACs.

18 CONSULTANT WILLIS: They're there?

19 MR. DAHLGREN: Yes.

20 MEMBER BROWN: There's no real  
21 acceptance criteria that I've been able to find.

22 MR. DAHLGREN: Well, 14.2, like I said,  
23 kept it very general.

24 MEMBER BROWN: Well, yes. It says I'm  
25 going to verify that something talks to something or

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 -- I mean just you can pick anyone of these and  
2 they're boiler plate.

3 MR. DAHLGREN: Yes.

4 MEMBER BROWN: I'm going to calibrate my  
5 instruments. Well, that's nice. Proper functioning  
6 of sensors and monitors.

7 MR. DAHLGREN: If I say proper  
8 functioning of sensors, so what's the more detailed  
9 version of that? In test 4 in a licensing stage,  
10 we're not in a final design stage of the design. I  
11 mean, that's just something to keep in mind.

12 CONSULTANT WILLIS: Well the fluid  
13 systems, let's say DCIS.

14 MR. DAHLGREN: Yes.

15 CONSULTANT WILLIS: Now you can open a  
16 valve and water comes out.

17 MR. DAHLGREN: Sure.

18 CONSULTANT WILLIS: Now there must be  
19 some criterion that says a certain amount of water.

20 MR. DAHLGREN: Yes, we have accept flow  
21 rate. It's in ITAACs.

22 CONSULTANT WILLIS: It's in the ITACCs  
23 somewhere?

24 MR. DAHLGREN: That's correct, yes.

25 CONSULTANT WILLIS: There's actually a

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 number in there?

2 MR. DAHLGREN: Yes, there is.

3 CONSULTANT WILLIS: Well, maybe I missed  
4 it.

5 MEMBER BROWN: In Tier 1?

6 MR. DAHLGREN: Yes.

7 MEMBER BROWN: Or in Tier 2?

8 MR. DAHLGREN: In Tier 1.

9 MEMBER BROWN: In the chapter --

10 MR. DAHLGREN: The numbers are normally  
11 not in Tier 2. They're in Tier 1.

12 MEMBER BROWN: That's Chapter 1 of the  
13 DCD?

14 MR. DAHLGREN: No, Tier 1 is a separate  
15 document.

16 MEMBER BROWN: Oh. I just saw Chapter 1  
17 said Tier 1 on it.

18 MR. DAHLGREN: No. That's --

19 MEMBER SIEBER: The approach is similar  
20 to what's been used on all the current reactors.

21 MR. DAHLGREN: Okay. And there is a  
22 really good reason for doing it that way.

23 MEMBER STETKAR: There's no other way to  
24 do it.

25 MR. DAHLGREN: Right. And ITAAC becomes

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 the ruling document. And so the ruling document  
2 will be cast in basically concrete and the Tier 2  
3 will just refer to it. I mean Tier 1 will  
4 definitely drive your testing acceptance criteria.  
5 Tier 2 just tells you how to accomplish some of  
6 these tests. Because --

7 MEMBER SIEBER: The details of the  
8 specific tests, you know tests that would verify  
9 flow that include things like the reactor core, are  
10 done in the startup phase of testing. And that's  
11 because the system is assembled. And what you do is  
12 take the tech specs and you go down through all the  
13 requirements for certain flows and temperatures and  
14 pressures to meet the design criteria. Those are in  
15 the tech specs and there are surveillances there  
16 that say you should run this pump to determine that  
17 you have a certain shutoff head at a given  
18 temperature and suction pressure.

19 And so basically that's the way those  
20 tests are run. But there are certain things that  
21 you can't verify by tests very easily. One of them  
22 is the natural circulation for decay heat removal or  
23 the gravity operation. Unless you cause an  
24 accidents, there's no way to do it.

25 CONSULTANT WILLIS: And then there's the



1 question of the strainers. How are you going to  
2 test these strainers about which there's very  
3 little--

4 MEMBER SIEBER: You do that --

5 CONSULTANT WILLIS: They're supposed to  
6 catch debris. Are you going to catch debris?

7 MEMBER SIEBER: You test them outside of  
8 the plant.

9 CONSULTANT WILLIS: Test them outside.  
10 You must do that.

11 MEMBER SIEBER: And then you say this is  
12 the kind of debris that you're going to get. And  
13 when you do that given flow at pressure this is  
14 the--

15 CONSULTANT WILLIS: So there's a whole  
16 lot of logic about what you do before you build the  
17 plant at all and how that ties in with these tests.

18 MEMBER SIEBER: That's right.

19 CONSULTANT WILLIS: Which is missing.  
20 It must be there somewhere, but we haven't got it  
21 here.

22 MEMBER SIEBER: That's right.

23 MEMBER SHACK: But your flow tests are  
24 design commitment 8A and 8B in the ITAAC for the  
25 DCS.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MR. WACHOWIAK: That's correct. And  
2 the numbers are not in Tier 1. We would expect that  
3 when the actual test procedure is written in that  
4 test procedure you need to do some scaling for this  
5 particular one. Because the plant will not be in  
6 the same sort of pressure and temperature conditions  
7 as in the design basis accident. It'll be in a  
8 depressurized open vessel situation. And the  
9 development of that procedure will have to take into  
10 account the as-built isometrics and the rest of the  
11 piping. And it will have to be a scaled test to  
12 demonstrate the right flow. So for that particular  
13 case the flow rate is not in Tier 1 because we  
14 recognize that it's more complicated than just  
15 having a pump flow rate in there.

16 In other cases where we have a pump in  
17 some of the non-safely related but covered by RTNIS,  
18 then the flow rate for the pump is actually in Tier  
19 1 because that's a straightforward test. This ones  
20 a more complicated test than just having a number.

21 CONSULTANT KRESS: When these test  
22 procedures are actually written are they submitted  
23 to the staff for approval?

24 MR. DAHLGREN: That is a Col Holder  
25 item. And it will be 60 days before the test is

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 going to take place in a prop phase. And the startup  
2 tests will be provided to the staff 60 days before  
3 we start loading fuel. So the whole startup testing  
4 program will be --

5 MS. CUBBAGE: It's not in review and  
6 approval mode. It's provided for information.  
7 Because after we've issued the license --

8 CONSULTANT KRESS: What if --

9 MS. CUBBAGE: Well, then there's a  
10 reason for submit space. If there was an issue, an  
11 inspection space. But once we've issued the  
12 combined license, we're not in the mode of receiving  
13 anything for review or approval that's required for  
14 the plant to come on line other than the ITAAC  
15 verifications which Eric will start you out on this  
16 afternoon.

17 MEMBER SHACK: Okay. But the ITAAC  
18 verifications will be reviewed and submitted??

19 MS. CUBBAGE: Well, I mean there's a  
20 condition on the license. It's a conditional  
21 operating license so the ITAAC have to be fulfilled  
22 before we can allow them to authorize them to load  
23 fuel. But as far as any other to-dos coming out of  
24 this, for example the submittal of the procedures,  
25 it's for info, not for review and approval.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 CHAIRMAN CORRADINI: But the approval or  
2 the completion of the ITAACs is for review and  
3 approval?

4 MS. CUBBAGE: Well, it's an inspection.  
5 We're in an inspection program at that point.  
6 Construction inspection program.

7 MR. OESTERIE: Yes. There are regulatory  
8 requirements on the part of the licensee to submit  
9 what we call ITAAC determination letters that  
10 document there are successful completion of ITAAC.  
11 And the staff reviews those. And the staff also has  
12 a regulatory requirement to post a notice in the  
13 *Federal Register* either agreeing or disagreeing with  
14 the COL claim on successful completion of ITAAC.

15 CHAIRMAN CORRADINI: But just to  
16 clarify. But that's the point when then from, as you  
17 said, the inspection process will begin you would  
18 select whether it be a test of physical inspection  
19 or an analysis to audit and check on some basis,  
20 right, as we have discussed last year sometime in  
21 fact on the procedure you're going to use for it?  
22 Do I have that?

23 MR. OESTERIE: Right. In fact, that  
24 effort is ongoing right now for some of the other  
25 design certifications. I think we'll start for ESBWR

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 soon where our construction and inspection of folks  
2 will start looking at all of the ITAAC and then  
3 assessing them and grading them so to speak. And  
4 then they've got a formulation where they put into a  
5 black box and out comes some output that identifies  
6 to the staff what the smart sample set is for direct  
7 inspection, of which the staff will get the most  
8 value for their effort in performing these direct  
9 inspections. And which inspections will be most  
10 revealing in terms of giving them information on the  
11 adequacy of the construction progress of the plant.

12 MEMBER BLEY: Okay. All this is done in  
13 the regions, right?

14 MR. OESTERIE: It's a combined effort,  
15 headquarter staff and regional staff.

16 CHAIRMAN CORRADINI: They did present  
17 this to us prior I think to you coming on. It's a  
18 combination of headquarters helping the region and  
19 particularly inspectors that have had the  
20 experience, if I remember correctly.

21 MR. OESTERIE: That's correct, yes. And  
22 once it does get implemented it will be performed  
23 out of the construction inspection office out of  
24 Region II, the New Plant Construction Inspection  
25 Office.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 CHAIRMAN CORRADINI: Moving along.

2 MR. DAHLGREN: Okay. I just wanted to  
3 give you some bullets of what we're trying to  
4 accomplish in the preop testing here.

5 So it demonstrates system structures and  
6 components operability.

7 WE use the plant procedures that are  
8 later going to be used for surveillance procedures  
9 to make sure that we've exercised them and vetted  
10 them, and make sure that we have a good set of  
11 procedures by the time we're done preop testing. I'm  
12 sure we'll find things as we test all these systems,  
13 problems with our procedures.

14 And at the same time we'll also give the  
15 opportunity for the plant staff to get practicable  
16 experience and on-the-job training in operating the  
17 equipment and learning the equipment.

18 And we have 64 tests that we described  
19 in Section 14.2.

20 MEMBER ARMIJO: What's the approximate  
21 amount of time that you'll be in preop testing? Six  
22 months, a year, what?

23 MR. DAHLGREN: Between six months and a  
24 year. We're working on the schedule right now. And  
25 we're trying to come up with major milestone and tie

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 it all time. But that's the time frame we're looking  
2 at.

3 CHAIRMAN CORRADINI: Let me ask this  
4 question because it's going to come up later, so we  
5 might as well just lay it out there. Is there  
6 something about the very first ESBWR that will be  
7 done? You have first of a kind for systems. Will  
8 be first of a kind tests for the first ESBWR that  
9 once done doesn't need to be done for additional  
10 ESBWRs?

11 MR. DAHLGREN: Yes.

12 CHAIRMAN CORRADINI: So we'll get to  
13 that?

14 MR. DAHLGREN: Yes.

15 CHAIRMAN CORRADINI: Okay. Thank you.

16 MR. DAHLGREN: Startup testing also has  
17 objectives, obviously. And that's following fuel  
18 load. Now tech specs are in place. And what we want  
19 to achieve is an orderly and safe initial fuel load.  
20 An orderly and safe initial criticality. Low power  
21 physics testing, obviously. Initial heatup and  
22 orderly safe power ascension. And we have 34 tests  
23 described in the DCD for the startup phase with fuel  
24 in the core.

25 MEMBER SHACK: Could you step back a

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 little back?

2 MR. DAHLGREN: Yes.

3 MEMBER SHACK: In the preop testing  
4 before you load fuel is there anyway to get the  
5 system hot? You don't have recirc pumps.

6 MR. DAHLGREN: Correct. That's a slide  
7 coming up. ESBWR initial startup will be unique,  
8 and that is a first of a kind test also for the  
9 first unit is to make sure that our method of  
10 heating the plant the first time that we validate  
11 that our design assumptions are correct.

12 MEMBER SIEBER: Yes. I'd like you to do  
13 that in some detail so I can understand it.

14 MR. DAHLGREN: For the startup testing  
15 we have five test plateaus that we've identified:

16 Opening vessel testing which is initial  
17 fuel loading and other tests, control rod testing.

18 Testing during nuclear heatup to rated  
19 temperature and pressure, which is less than five  
20 degrees which we just discussed. This is with the  
21 head on and how we're going to heat up this thing  
22 without decay heat for the first time. It's going to  
23 be interesting.

24 Power operation testing. We have them  
25 from five percent power, which is our mode one, by

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701



1 the way. Mode one to mode two is at five percent  
2 rated thermal power. And so in mode one we have  
3 lower power testing, which is 25 percent rated  
4 thermal power, medium power 50 to 75 percent and  
5 full power testing.

6 And to take a look at what we've  
7 proposed for the different plateaus, there's a table  
8 in the DCD. Table 14.2-1 that shows what startup  
9 tests are going to be performed at what power  
10 plateau or test plateau.

11 CONSULTANT WILLIS: Are any of these  
12 tests going to get close to the unstable region or  
13 possible unstable region?

14 MR. DAHLGREN: There are tests that are  
15 going to get close to the unstable region because we  
16 have the feed water temperature operating the main  
17 test. We don't intent to making the reactor  
18 unstable to see if it --

19 CONSULTANT WILLIS: But you can measure  
20 it?

21 MR. DAHLGREN: But we will measure the  
22 stability, yes. Yes. And I have slides on that  
23 coming up.

24 CONSULTANT WILLIS: About .25 or  
25 something?

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MR. DAHLGREN: I have slides on it  
2 coming up and we can talk about it.

3 CONSULTANT WILLIS: So there's some  
4 testing sort of dynamic response?

5 MR. DAHLGREN: Oh, absolutely. Yes,  
6 absolutely.

7 CONSULTANT KRESS: You have a detect and  
8 suppress system on there?

9 MR. DAHLGREN: Sure.

10 CONSULTANT KRESS: How do you test that  
11 then? Do you actually put an artificial input into  
12 it?

13 MR. DAHLGREN: Yes. No, you don't have  
14 to put an artificial input even. You can do what's  
15 called an anticipated operational occurrence, for  
16 instance. You can simulate and anticipate an  
17 operational occurrence and measure stability during  
18 the reactor response. And we will have plenty of  
19 opportunity, as you will see, in our major transient  
20 testing that's proposed by this plant. We will trip  
21 feed pumps and we will do things like that that will  
22 introduce a signal that we could definitely check  
23 the decay ratio, for instance. Immediate flow  
24 changes in the core and so forth to see where it  
25 stabilized out.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1                   MEMBER BROWN: In your transient testing  
2 do you do reactor transient for a group rods to  
3 check periods and stuff like that or is all just  
4 analytical?

5                   MR. DAHLGREN: I believe -- well, no,  
6 it's not analytical. Well, we have for instance a  
7 test, I'm describing it later, but we do like a loss  
8 of feedwater heating test where we just take out a  
9 feedwater heater and see what happens. You know,  
10 where we end up on the feedwater temperature  
11 operating the main and how close we are to  
12 stability. And the response to loss of feedwater  
13 heating is based on how bad it was, the Scurry SRI  
14 system, for instance, the select rod insertion. So  
15 we can then verify that the plants selectively  
16 inserts rod for our program, and that will  
17 definitely change the whole operating  
18 characteristics of the plant and it'll find a new  
19 stable steady state. And we'll then have our  
20 stability measuring instrumentation in place for  
21 those types of tests.

22                   MEMBER BROWN: So you consider those  
23 type of tests as where you come up with the physics  
24 performance of the reactor for the core itself?

25                   MR. DAHLGREN: Yes. But we also have--

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MEMBER BROWN: So it's just a plant  
2 dynamics?

3 MR. DAHLGREN: Right. I think it's a  
4 combination of both. I mean, we were going to test  
5 normal operations of the plant, too. Like fairly  
6 rapid power ascensions and coming back down again in  
7 power, and not load follow per se but testing our  
8 automation system. Not in load follow mode. But,  
9 for instance, if you wanted to come down to, say, 60  
10 percent over the weekend to do some maintenance,  
11 this plant is capable of doing that with automation  
12 and we'll perform those tests as well in the startup  
13 phase.

14 Does that answer your question? I'm not  
15 sure it did.

16 MEMBER BROWN: Yes, I'm not sure either.  
17 So the low power stuff when you're at what I call  
18 zero power, one or two percent, whatever it is where  
19 you're not really running the plant you're feeding  
20 on the -- and stuff like that, you don't do the  
21 basic set of physics testing to determine --

22 MR. DAHLGREN: Oh, yes, we will do low  
23 power physics testing. Oh, definitely. I'm sorry.  
24 Yes, it's on the previous slide. Low power physics  
25 testing.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MEMBER BROWN: Well, I was reading the  
2 689 page Tier 1 document at the time.

3 MR. DAHLGREN: I'm not sure where it's  
4 in in there. It's in our startup testing program.

5 I mean the core designers will give us  
6 acceptance criteria for the startup testing, low  
7 power physics portion. I don't know where that ends  
8 up in ITAACs, but we can discuss that in the  
9 afternoon.

10 MS. CUBBAGE: No physics test because  
11 you can't load fuel until you finish the ITAAC.

12 MR. DAHLGREN: Forget that sometimes.

13 CONSULTANT WILLIS: Low power physics  
14 testing, that's neutronics, is that what it is?

15 MR. DAHLGREN: Yes. Basically -- it's  
16 called -- in a plant where it's called low power  
17 physics testing, LPPT and it's basically that your  
18 rod groups are worth what we think they were worth,  
19 the temperature quotations are what they think they  
20 were and so forth. It's actually also a test that  
21 you loaded the core correctly because if you have a  
22 big anomaly you can detect whether you have a  
23 loading error. That's your first opportunity to  
24 really detect that.

25 CONSULTANT WILLIS: There's a lot of

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 things under physics then?

2 MR. DAHLGREN: Yes. Yes. I'll show  
3 you. Right now I can just tell you what we do for  
4 each of these plateaus.

5 We will do a core performance analysis,  
6 which is basically using the 3D moncore system to  
7 make sure that we have a power flow map that we  
8 expected. That we have our minimum ratio for  
9 critical heat ratio, whatever, NCPR power ratio.  
10 Making sure that we don't violate any of those  
11 limits that we have set for our ourselves. And also  
12 for our linear heat generation rates.

13 And also we have steady state tests  
14 where we do the vibration testing. Thermal  
15 expansion testing where we measure, you know make  
16 sure that the pipes didn't grow so much that one of  
17 them is like butting up against the concrete wall.

18 CONSULTANT WILLIS: So for vibration you  
19 must have instruments that measure vibration?

20 MR. DAHLGREN: Yes, we do.

21 CONSULTANT WILLIS: Yes. It's normally  
22 in all reactors and --

23 MR. DAHLGREN: For the initial startup  
24 you have vibration instrumentation.

25 CONSULTANT WILLIS: You take them out

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 later on?

2 MEMBER SIEBER: No, they're portable.

3 CONSULTANT WILLIS: Oh, they're  
4 portable?

5 MEMBER SIEBER: Yes. You move them  
6 here, you move them there. It's a suitcase with a  
7 probe.

8 CONSULTANT WILLIS: But in something  
9 like a dryer, you put them in there?

10 MEMBER SIEBER: No.

11 CONSULTANT WILLIS: You don't put them  
12 in there? So you're only vibrating certain things?

13 MR. DAHLGREN: This is where my  
14 expertise gets a little shallow. We are intending  
15 on measuring reactor internal vibrations during the  
16 initial startup to make sure that everything has  
17 been put together right. I mean, we can detect a  
18 loose part in the reactor vessel. Now I don't know  
19 all the details on how that's going to be  
20 accomplished.

21 MEMBER SIEBER: That's typically done by  
22 physics looking at the neutron signal. And the other  
23 way is to with instruments and listen for rattling.

24 MR. DAHLGREN: Yes. And another thing  
25 we have to think about this for the startup of this

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 plant. We have actually put into place a provision  
2 in the tech specs that we don't have to have the  
3 containment inert for the first period of time  
4 because we know we're going to have to do a lot of  
5 testing inside containment for the first startup.

6 So stability measurements. I have a  
7 couple of slides on that coming up and I'll attempt  
8 to answer your questions on that as much as I can.

9 Control system tuning. At all these  
10 different plateaus we'll set up the control system  
11 so you don't have wide swings on feedwater, for  
12 instance, or anything else. Try to figure out how  
13 to best tune these systems up so that they run  
14 stable.

15 We'll do system transient tests, which I  
16 have a different slide on later.

17 MEMBER BROWN: When you do control  
18 system tuning, do you do that at each of the 50 --

19 MR. DAHLGREN: Yes.

20 MEMBER BROWN: So you do it at each  
21 point?

22 MR. DAHLGREN: Yes, this is for each  
23 plateau.

24 MEMBER BROWN: Is there one point where  
25 you check where you want to say that one's the one

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 that's going to take precedence over how we do it?

2 MR. DAHLGREN: Yes.

3 MEMBER BROWN: Because they all won't be  
4 the same.

5 MR. DAHLGREN: A 100 percent power.

6 MEMBER BROWN: Okay. So that's your  
7 measuring point?

8 MR. DAHLGREN: Yes.

9 MEMBER SIEBER: You want to avoid  
10 oscillations at every power rate?

11 MR. DAHLGREN: Yes. But if you have to  
12 pick. Maybe you pick a compromise, but you would  
13 definitely try to weigh it towards a 100 percent  
14 power because this plant is designed to stay at 100  
15 percent power.

16 MEMBER BROWN: No, I understand that.

17 MR. DAHLGREN: Yes.

18 And we have system transient tests which  
19 will be things like shutting of a pump in the  
20 feedwater systems, and things like that. And major  
21 plant transients which could also be turning off a  
22 feedwater pump. But actually more like tripping the  
23 plant, making sure you can trip the plant from the  
24 alternate shutdown panel and so forth.

25 CHAIRMAN CORRADINI: Let me ask this

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 generally because I think it may come up later and  
2 you can postpone us until the end on this one.

3 MR. DAHLGREN: Sure.

4 CHAIRMAN CORRADINI: But the one thing  
5 you don't test is squib valves.

6 MR. DAHLGREN: We don't break the squib  
7 valves.

8 CHAIRMAN CORRADINI: You do not break  
9 the squib valves.

10 MR. DAHLGREN: But we test all of the  
11 lines.

12 CHAIRMAN CORRADINI: But you do check  
13 electrically up to the actual --

14 MEMBER SIEBER: That's right.

15 MR. DAHLGREN: We test the propellant  
16 and we test the flow path. So the propellant is the  
17 little explosive that we put in to shear the pin. We  
18 test those. And we test the firing logic. Because  
19 during a squib valve system test we will put in  
20 place a testing valve that will basically test the  
21 firing logic and open the valves instead of firing a  
22 squib valve. Because when you fire a squib valve  
23 you have to replace it.

24 CHAIRMAN CORRADINI: That would be the  
25 best you just spoke of. Because I remember we asked

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 this of Rick. And I think that he explained it that  
2 way. That one where you replace the valve, that  
3 would be a construction test or a preoperational?

4 MR. DAHLGREN: A preop test.

5 CHAIRMAN CORRADINI: Yes.

6 MEMBER BROWN: Do we accept squib --  
7 educate me. I mean so we operate a plant with a  
8 valve that is never tested operationally?

9 MEMBER SIEBER: No.

10 MEMBER BROWN: So you put it in and you  
11 don't know it'll work.

12 MEMBER SIEBER: It is factory tested.

13 MR. DAHLGREN: Yes.

14 MEMBER BROWN: So you blow it up there.

15 MR. DAHLGREN: Then you don't use it.

16 MEMBER SIEBER: You don't use it again.

17 Once you operate, it's like testing a firecracker,  
18 you know. Once you light it and it blows up.

19 MEMBER BROWN: I understand that. But  
20 not all firecrackers go off, except the one in your  
21 hand.

22 MR. WACHOWIAK: This is Rick Wachowiak.

23 In existing BWRs now we have squib  
24 valves in the standby liquid control system and they  
25 have the same characteristics as the ones we're

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 talking about here.

2 MEMBER BROWN: And I'm supposed to feel  
3 comfortable with that, right?

4 CONSULTANT KRESS: Do you do other tests  
5 on the standby liquid control system other than -- I  
6 mean, do you ever activate it to see the capacity?

7 MR. WACHOWIAK: Yes, we do.

8 MEMBER SIEBER: You mean inject?

9 MR. DAHLGREN: In preop phase we do with  
10 water.

11 CONSULTANT KRESS: Yes, that's with  
12 water into the --

13 MR. DAHLGREN: Yes. But the  
14 surveillance requirement in the tech specs it can  
15 done in pieces. So you never have to actually inject  
16 anything to the reactor vessel.

17 CHAIRMAN CORRADINI: So I didn't want to  
18 take you too far off track. You can go back to on  
19 track. But I guess the way you answered it, though,  
20 gets me back to the general philosophy which is even  
21 in currently operating reactors all explosively open  
22 valves once opened valves have not been tested.

23 MR. DAHLGREN: No. We test the charge.

24 CHAIRMAN CORRADINI: May have been  
25 tested with some sort of -- you called a

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 replacement.

2 MR. DAHLGREN: Yes, alternate.

3 CHAIRMAN CORRADINI: Yes, alternate  
4 surrogate valve.

5 MR. DAHLGREN: Yes. And there is a ASME  
6 standard for testing of propellant. And the  
7 requirements for if the propellant that you pulled  
8 out of this valve didn't fire, what do you need to  
9 do. And, of course, you have a past operability  
10 issue but also you have a testing program issue.  
11 You have to buy more propellant. You have to buy it  
12 from a different batch. You need to buy it from a  
13 batch that you knew fired. There's a lot of  
14 requirements falling in place once you have a  
15 propellant that doesn't fire.

16 We're also looking into getting  
17 propellants from two different manufacturers for  
18 common cause failures on the squib valves  
19 propellant.

20 CHAIRMAN CORRADINI: Thank you. Keep on  
21 going.

22 MR. DAHLGREN: Startup tests have to be  
23 available to the NRC 60 days prior to  
24 implementation. Actually, I think that may be  
25 slightly wrong. It has to be 60 days prior to fuel

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 load. So, sorry about that. I'm very sure I  
2 actually have that incorrect here. I can check  
3 that.

4 So here we go. First startup we have  
5 to b at 80 to 90 degrees C to go critical and we  
6 don't have decay heat. So that's an ESBWR unique  
7 feature, so to speak, at least for the initial  
8 startup. Hopefully we'll have short outages and  
9 plenty of decay heat for the second startup.

10 MEMBER SIEBER: You assume.

11 MR. DAHLGREN: So what we have put into  
12 place is we have a fairly aux boiler that goes into  
13 the feedwater train and so we use feedwater to heat  
14 up the vessel and we use the reactor water cleanup  
15 system. Of course, waters grows and to overboard the  
16 water back to the condensation storage tank.

17 MEMBER SIEBER: What's the basis for the  
18 80 or 90 degrees? It that the criticality?

19 MR. DAHLGREN: It's the NBT for the  
20 vessel mostly.

21 MEMBER SHACK: You want to keep the  
22 vessel ductile.

23 MR. DAHLGREN: Yes. You want to keep it  
24 chewy, a little bit not brittle.

25 MEMBER ARMIJO: Is that auxiliary

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 boiler, is that a permanent part of the plant?

2 MR. DAHLGREN: Yes. Yes, it is.

3 MEMBER ARMIJO: Okay.

4 MR. DAHLGREN: And it's also we can tie  
5 in additional we call them donkey boilers. But, I  
6 mean, basically more boilers and series so you can  
7 get a number of boilers into that injection path  
8 into the feedwater train.

9 MEMBER ARMIJO: I'm concerned about  
10 before you load the fuel --

11 MR. DAHLGREN: Yes.

12 MEMBER ARMIJO: -- get the plant up to  
13 temperature and pressure some way, at least some  
14 temperature --

15 MR. DAHLGREN: Yes, we have to. Yes.

16 MEMBER ARMIJO: -- before the startup  
17 you will do in your preop test you will use these  
18 auxiliary boilers and --

19 MR. DAHLGREN: We'll do a sort of a --  
20 the vessel has to be first leak checked at the site,  
21 where its being made for an ASME stamp for Section  
22 3. Then when it's placed in service or placed in  
23 the containment and welded up with all the pipes  
24 that goes through it we have to another hydro base  
25 and check the welds for it to pass at Section 11 of

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 the ASME code.

2 MEMBER ARMIJO: That would be cold?

3 MR. DAHLGREN: No, it won't be cold. It  
4 will be coolish at 140 degrees.

5 MEMBER ARMIJO: And that will be with  
6 the auxiliary --

7 MR. DAHLGREN: Because we have to press  
8 it up to 125 percent of its assigned pressure before  
9 we load fuel. So we're going to --

10 MEMBER SHACK: So you don't do a cold  
11 hydro on site?

12 MR. DAHLGREN: That's what's called a  
13 cold hydro, okay, because it's not 420 degrees. But  
14 it's not cold. It's still going to be fairly warm.  
15 And it's going to be a challenge to get the whole  
16 vessel and all the water that warm. That's an  
17 engineering challenge ahead of us. Not a challenge.  
18 It's an engineering -- yes, it's going to be fun to  
19 get it going.

20 Okay. So now we get to the even more  
21 fun parts. We talk about first the of the kind  
22 tests.

23 First of a kind test definition per RG  
24 1.68 is special tests assigned to prove features  
25 unique to ESBWR. We have a few of those. So I

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 wanted to talk about this a little bit because I  
2 think Dr. Wallis will notice a couple of systems  
3 missing. And that's because they're not first of a  
4 kind tests because we're not just going to do for  
5 the first unit. We're going to do the test for the  
6 GDCS and the PCCS for all units. We don't have any  
7 specially assigned tests only for the first unit for  
8 those. We think that those tests are important  
9 enough --

10 CONSULTANT WILLIS: Well, they are  
11 unique features for ESBWRs?

12 MR. DAHLGREN: Yes. But at the same  
13 time, we don't have any tests that's going just  
14 validate that feature once. We're going to validate  
15 it for every unit built. So I'll talk about them  
16 right after this portion of the presentation.

17 Well, I've just listed them here and I'm  
18 going to talk about them individually.

19 The core performance vibration, pre-  
20 critical heatup with reactor water cleanup and  
21 shutdown cooling in service. That's the one I just  
22 talked about the aux boiler.

23 Isolation condenser system heatup and  
24 steady state operation. That's a key safety feature  
25 in the ESBWR's isolation condenser. And we are going

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 to quite comprehensive tests on one of the four.

2 MEMBER BROWN: Why don't you test it  
3 every time?

4 MR. DAHLGREN: What?

5 MEMBER BROWN: So why don't you test  
6 every time then?

7 MR. DAHLGREN: We're going to test it.

8 MEMBER BROWN: If it's a key feature?

9 MR. DAHLGREN: It's a surveillance  
10 requirement to test these. But what this test is  
11 going to do is it's going to help us develop or help  
12 us know as-built the assigned information for the  
13 isolation condenser.

14 Power maneuvering in the --

15 MEMBER BROWN: Go back and answer that  
16 again.

17 MR. DAHLGREN: Okay.

18 MEMBER BROWN: Is the system going to be  
19 tested for each and every plant?

20 MR. DAHLGREN: Yes. The system is going  
21 to be tested. It's going to be tested in a specific  
22 manner for the first unit only.

23 MEMBER BROWN: Different than  
24 operational? I mean, I guess I don't understand why  
25 this is one of a kind if you're going to do it every

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 time.

2 MR. DAHLGREN: If you wait a second.

3 Right.

4 MEMBER BROWN: Because that's what you  
5 said in the --

6 MR. DAHLGREN: No. We have two different  
7 test sections for isolation condenser.

8 CONSULTANT WILLIS: Can you tell us what  
9 the test is looking for?

10 MR. DAHLGREN: Yes, it's coming.

11 CONSULTANT WILLIS: Is it looking for a  
12 certain amount of heat that's --

13 MR. DAHLGREN: Right. 33.75 megawatts  
14 thermal per unit. Yes.

15 Power maneuvering in the feedwater  
16 temperature operating domain we're going to pick  
17 points. We haven't picked points yet. We're going to  
18 pick points representing the points in the feedwater  
19 temperature operating domain, perform the stability  
20 measurements, perform the core performance analysis  
21 to make sure that we are indeed safe in our  
22 feedwater temperature operating domain the way we  
23 think we are safe. We are not challenging any  
24 limits or getting too close to any limits.

25 Automatic load maneuvering capability.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 It's not a safety feature. It's just something that  
2 the plant can do so we test it for the first plant.  
3 And that is e can run the plant back down and stay  
4 at the stable power and come back up a few hours  
5 later. The plant automation is capable of doing  
6 that. But I'm not discuss that anymore because it  
7 really doesn't have any safety related implications.

8 CONSULTANT WILLIS: The OPRM thing? Is  
9 it going to be just a sort of a static situation or  
10 are you going to look at rapid transients and --

11 MR. DAHLGREN: We're going to look at  
12 rapid transients.

13 CONSULTANT WILLIS: You're going to look  
14 at rapid transients?

15 MR. DAHLGREN: Yes. Yes. For the last  
16 one, yes. That one, that test actually for the  
17 first unit RPS has an input from the OPRMs to trip  
18 the fans for the first operating cycle. Actually, I  
19 have a separate slide on it so let me wait and  
20 discuss.

21 Anyway, let me go on.

22 Now nuclear heatup. I've already  
23 discussed this. But basically we're going to run  
24 the heatup in nonnuclear mold with aux boiler and  
25 reactor water cleanup. And we're going to measure,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 basically we have temporary temperature indications  
2 on the outside of the reactor vessel and strings  
3 going down to make sure that we have a uniform  
4 heatup of the reactor vessel and the fluid in the  
5 reactor vessel.

6 CHAIRMAN CORRADINI: Can you just go  
7 back one thing? Maybe you're going to get to this  
8 later. But on the isolation condenser there was a  
9 discussion --

10 MR. DAHLGREN: Yes.

11 CHAIRMAN CORRADINI: And I'm going to  
12 ask staff this. But there was a discussion between  
13 an RAI that was essentially resolved about at what  
14 power you were going to test. This is the first of  
15 a kind test or is this the continued test for the  
16 isolation --

17 MR. DAHLGREN: This is just a first of a  
18 kind test.

19 CHAIRMAN CORRADINI: First of a kind  
20 test.

21 MR. DAHLGREN: Which will be just a  
22 validation of the fabrication test. Tests done at  
23 the fabrication site.

24 CHAIRMAN CORRADINI: Okay.

25 MR. DAHLGREN: But with the isolation

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 condenser in the isolation condenser pool. We're  
2 going to basically take both temperatures and  
3 validate our assumptions on makeup through the ICS  
4 pool after an accident condition and also measuring  
5 other issues like vibrations in the reactor vessel  
6 and so forth with isolation condenser in service.

7 CHAIRMAN CORRADINI: And this is that  
8 intermediate pressure zone?

9 MR. DAHLGREN: Not intermediate  
10 pressure. It'll be done -- yes, we'll not do this  
11 test at full power because of the cold water that we  
12 can inject from the --

13 CHAIRMAN CORRADINI: So the 50 to 75  
14 percent range?

15 MR. DAHLGREN: It may even be 25  
16 percent. We haven't decided yet. Because the  
17 pressure driving force is the same.

18 CHAIRMAN CORRADINI: And the reason for  
19 not doing a full power?

20 MR. DAHLGREN: We get cold water in  
21 return, and that's positive reactivity. And we don't  
22 want to do it at 100 percent power basically because  
23 of that.

24 CHAIRMAN CORRADINI: Because the return  
25 water will be too cold?

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MR. DAHLGREN: It could be. It's  
2 inadvertent ICS initiation is an AOO an infrequent  
3 event, but there's no reason for this test to do it  
4 at a 100 percent power. There may be other reasons  
5 we picked that one for an AOO for stability reasons  
6 or something. But for this test it's not proposed to  
7 be done at full power. It's been done at enough  
8 pressure to get the driving force we want through  
9 the isolation condenser so we can just measure its  
10 performance.

11 CHAIRMAN CORRADINI: So that a minimum  
12 there would be 25 percent?

13 MR. DAHLGREN: Yes.

14 CHAIRMAN CORRADINI: Okay. Thank you.

15 MR. DAHLGREN: Okay. It's non-nuclear  
16 heatup. Basically just a comprehensive test of how  
17 the non-nuclear heatup that are assigned assumptions  
18 for the non-nuclear heatup works. That we have  
19 uniform temperature in the reactor vessel. We don't  
20 have anyplace where there is no heatup, for  
21 instance, or that region of the vessel would like  
22 heat up slower than other regions. So that's what  
23 we're trying to accomplish here.

24 And we continue that throughout the  
25 initial criticality evaluation. So it's two phases:

1 One preop phase and actually one startup phase on  
2 that one.

3 Core performance --

4 CHAIRMAN CORRADINI: Just remind us, the  
5 RWCU system where is that located? It's a pipe off  
6 the vessel, yes?

7 MR. DAHLGREN: Yes.

8 CHAIRMAN CORRADINI: But where is it?  
9 It's not a drain line?

10 MR. DAHLGREN: No, it's not a drain  
11 line. So that's the issue here because we don't  
12 have natural circulation through the core yet.

13 CHAIRMAN CORRADINI: Yes. And you have a  
14 chance of settling cold water where you don't want  
15 it.

16 MR. DAHLGREN: Yes. Right.

17 CHAIRMAN CORRADINI: So where is the  
18 takeoff for this then in the vessel? That's what I  
19 didn't remember.

20 MR. DAHLGREN: It's a line, it's right  
21 above the core. Right, Rick, isn't it, or is below?

22 MR. WACHOWIAK: It's right around the  
23 mid point of the vessel is where the reactor water  
24 cleanup shutdown cooling suction is. There are also  
25 four smaller lines that are at the bottom head

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 that's used to prevent stratification and I guess to  
2 remove crude from the vessel. Those are small lines.

3 CHAIRMAN CORRADINI: Right. But that's  
4 not what I just asked.

5 MR. WACHOWIAK: That's not what he's  
6 talking about here. He's talking about the main  
7 suction lines which are about mid vessel.

8 MR. DAHLGREN: So this is why it's a  
9 focus for us.

10 MEMBER BROWN: That system, though, then  
11 has to be used every time you do a cold heatup?

12 MR. DAHLGREN: No. From then on, only  
13 for the initial startup. Because once we get --  
14 we'll have decay heat the next startup.

15 MEMBER BROWN: So you're hoping there'll  
16 be enough.

17 MR. DAHLGREN: Oh, there will be.

18 MEMBER BROWN: Not shutdown?

19 MR. DAHLGREN: Yes, you're right.

20 MEMBER BROWN: I know how that works.

21 MR. DAHLGREN: Yes. I mean even if we  
22 have to wait there will be decay heat and we'll heat  
23 up the reactor vessel. This can augment it, but  
24 definitely the decay heat will heat it up.

25 MEMBER BROWN: Okay. But there was some

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 time of shutdown which your decay heat at the lower  
2 point will do it?

3 MR. DAHLGREN: Yes.

4 MEMBER BROWN: So that's the possibility  
5 that you'd have to do it again?

6 MR. DAHLGREN: Right.

7 MEMBER BROWN: So other than that, it's  
8 just a --

9 MR. DAHLGREN: For a protracted shutdown  
10 for some reason.

11 MEMBER BROWN: Okay. Thank you.

12 MR. DAHLGREN: Core performance first of  
13 a kind testing. This is for stability reasons.  
14 Basically to characterize the stability performance  
15 during power ascension and steady state also. And  
16 we'll basically do this at five percent power  
17 increments from 20 percent power and up. We'll  
18 collect the local power range power data to identify  
19 stability performance characteristics and determine  
20 the k-ratio during ascensions, which is like  
21 inserting a signal or a perturbation. And we'll  
22 basically --

23 CONSULTANT WILLIS: So you have put in a  
24 perturbation. You have to put in a perturbation.

25 MR. DAHLGREN: We will just by the fact

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 that we're going to raise power. Yes. Yes. And we  
2 have more slides on this.

3 And we also have oscillatory power range  
4 monitors. But for the first cycle for the first  
5 plant only the OPRM function will be installed to  
6 provide alarm functions only. Basically for the  
7 first entire cycle of the first ESBWR we will  
8 monitor and not verify, but monitor the OPRM basally  
9 performance. But not to forget that we're still  
10 looking at the local power range monitors to make  
11 sure that we have our stability situation understood  
12 and under control. But the OPRM eventually will not  
13 only provide alarm function, it will also provide a  
14 trick function to the reactor protection system.  
15 But what we want to do is try to verify and validate  
16 our basically and also to prevent spurious trips  
17 since we don't really have much operating experience  
18 with ESBWR for this algorithm. And the algorithm has  
19 really interesting-- hold on a second.

20 It's detect and suppress stability  
21 confirmation density is what DSSCD stands for. And  
22 it's offered to the current fleet as well. So there  
23 are several plants that have installed. And we have  
24 made small changes to it for the ESBWR.

25 In addition to this we're also working

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 with the Swedish utility Vattenfall that runs the  
2 Forcemark plants. And they also have a very well  
3 tested stability algorithm that they've used for  
4 their plants. And we have a technology transfer in  
5 place for that right now to try to adapt that to the  
6 ESBWR as well.

7 And really what we're trying to do is, I  
8 mean we have a design requirement either you're  
9 stable or you can detect and suppress stability  
10 issues or issues of instability. So we want to make  
11 sure we can detect and suppress those situations.

12 This a test feedwater temperature  
13 operating domain. I'm sure you may have seen various  
14 or one version or another of this operating domain.  
15 But this is where we anticipate that our operating  
16 through a cycle will require us to basically  
17 maneuver feedwater temperature in order to raise or  
18 lower power if rods for some reason or another is  
19 not our preferred choice.

20 And before we put this feedwater  
21 temperature operating domain into place we're going  
22 to test it quite extensively to make sure that our  
23 design assumptions and design results are verified.  
24 So we will have a feedwater temperature operating  
25 demand at the main map. Have you guys seen that?

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 Do you guys know what I'm talking about?

2 CHAIRMAN CORRADINI: Yes.

3 MEMBER ARMIJO: What is the temperature  
4 range that you're thinking about for the feedwater--

5 MR. DAHLGREN: Hold on. I'll show it to  
6 you. Because I have actually that in a slide.  
7 Don't look at the other slides back here.

8 MEMBER ARMIJO: That's interesting.

9 MR. DAHLGREN: This is very new. It's  
10 just been submitted to the NRC like a week ago.  
11 It's a little different from what you have seen.

12 CONSULTANT WILLIS: It's what we've been  
13 waiting for, isn't it? Yes.

14 MR. DAHLGREN: You've seen a dotted line  
15 on the bottom. Horizontal and to the right you've  
16 seen a dotted line here. And we've actually  
17 specified the lines.

18 And what we're looking at is SB-0 would  
19 be our normal 100 percent power rate position. It's  
20 a 100 percent 420 degrees Fahrenheit. And we  
21 propose that we can lower temperature down to  
22 roughly 370 Fahrenheit, the full power, or we can  
23 raise temperature up to 486 degrees Fahrenheit but  
24 then we're limited to 85 percent power.

25 So, of course, the testing would have to

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 test these features.

2 Also surrounding this are protections in  
3 terms of trips. If the feedwater temperature goes  
4 out here, well we no longer meet our analysis  
5 assumption so therefore we're going to trip the  
6 plant. If we go higher than 115 percent power, we  
7 no longer meet our analysis assumptions and of  
8 course we're probably not meeting our tech specs for  
9 rated thermal power so we'll trip. So there are a  
10 lot of trips also that are overlaid on this curve.  
11 If you go too far to the left, you may not be stable  
12 so you will trip.

13 And this is available after about 50  
14 percent power. But this is not something that we  
15 will do routinely. This will be done in order to  
16 maybe -- if we have a rod pattern issue or other  
17 limitations, we would do this. This is not  
18 something that we propose that the utilities use to  
19 get a better conversion rate, for instance, in the  
20 top of the core which you could imagine that we  
21 could do. But that's not the intended purpose of  
22 this operating the main ascension.

23 MEMBER SIEBER: So the only purpose of  
24 it is to get around conflicting core runs?

25 MR. DAHLGREN: Yes.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MEMBER SIEBER: Okay. Does that occur  
2 in today's BWRs?

3 MR. DAHLGREN: Well, we do it with flow.  
4 That's the thing. We needed something else than  
5 just rods to move the plant, and so temperature was  
6 it.

7 MEMBER ARMIJO: Recirc pumps.

8 MEMBER SIEBER: So you don't operate the  
9 governor valves on a turbine?

10 MR. DAHLGREN: We could do that, too.  
11 And this allows that, too.

12 MEMBER SIEBER: It's the formal way to  
13 do it, right?

14 MR. DAHLGREN: Well, yes, I guess you  
15 could, yes. Right. Yes, we're right. Yes, we could  
16 back off from the limit basically is what you're  
17 saying. Yes, that's always a choice.

18 MEMBER SIEBER: That how do your core  
19 anomalies.

20 MR. DAHLGREN: Yes. Yes.

21 MEMBER SIEBER: So this is just a  
22 convenience for somebody that wants to do something  
23 different.

24 MR. DAHLGREN: It's a convenience for a  
25 few conditioning and rod pattern swaps and so forth.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 Yes.

2 MEMBER SIEBER: And who in the plant  
3 staff would decide to do this? Not the operators,  
4 right?

5 MR. DAHLGREN: I would imagine reactor  
6 engineering with some help from us.

7 MEMBER SIEBER: Yes.

8 MEMBER ARMIJO: So you're going to  
9 demonstrate this capability. But as far as actual  
10 operation of the plant the power flow map is really  
11 just a aligned?

12 MR. DAHLGREN: Yes.

13 MEMBER ARMIJO: Okay.

14 MR. DAHLGREN: Yes.

15 MEMBER SIEBER: Thanks.

16 MR. DAHLGREN: I mean this available --  
17 yes. Anyway, anymore questions?

18 MS. CUBBAGE: Well, I don't want to  
19 leave you with the understanding that this not going  
20 to be used. They fully intend to use this, they  
21 just don't intend to use it daily.

22 MR. DAHLGREN: Or routinely.

23 MS. CUBBAGE: This is when they want to  
24 do their rod swaps. Because they can't maneuver  
25 with--

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 MEMBER ARMIJO: But it isn't going to be  
2 used routinely, let's say, for economic benefit  
3 which you might be able to extract from this?

4 MS. CUBBAGE: We would be --

5 MR. DAHLGREN: We don't recommend that.

6 MS. CUBBAGE: -- but that the  
7 certification allows operation in these off points.

8 MEMBER ARMIJO: Within that field?

9 MS. CUBBAGE: Yes. The certification if  
10 approved would allow them to do that whenever they  
11 chose to. What they're saying is they only  
12 anticipate using it when they need it to do  
13 maneuvering for rod swaps, et cetera, or for end of  
14 cycle coastdowns, perhaps.

15 MEMBER ARMIJO: Somebody going to figure  
16 out how to make money off that --

17 MEMBER SIEBER: It's a bigger ballfield  
18 and harder to get to.

19 MS. CUBBAGE: Well, I don't see anywhere  
20 they're getting above 100 percent on this. So I  
21 think, you know, when they're going down in power  
22 and they're --

23 MEMBER ARMIJO: Less than 100 percent is  
24 going to --

25 MS. CUBBAGE: Yes, and they're taking an

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 efficiency hit I think to do it, right? It's not a  
2 benefit.

3 CHAIRMAN CORRADINI: Go ahead. You can  
4 go back to your --

5 MR. DAHLGREN: All right. Thank you.  
6 We were there, right??

7 CHAIRMAN CORRADINI: Just a time check,  
8 you're going to be done in 20 minutes, right?

9 MR. DAHLGREN: I can be. Depends. I  
10 can go faster the last slide.

11 I talked about this one already. This is  
12 isolation condenser system test. We're going to  
13 look for vibrations, steam inlet and condensation  
14 return flow, change in pool bulk temperature, pool  
15 level change.

16 We're going to have test one of these a  
17 system performance test for one of these each cycle  
18 per our tech specs. So this test this is the first  
19 time we're going to test isolation condenser and  
20 we're going to get quite an exhaustive amount of  
21 data. We're also going to know how the plant  
22 reacted when we put this in service. That way we  
23 can derive test acceptance criteria for our  
24 following tests not using this complicated method,  
25 but maybe using a method -- this is what I hope that

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 we can do. We have the reactor putting out 25  
2 percent power, let's say. We have the turbine set at  
3 25 percent rate of thermal rate. And we can dial  
4 down the turbine a little bit and get the turbine  
5 bypass valve to open up. So now we sit there.

6 Then we start, we put this in service.  
7 And that takes part of the steam that the turbine  
8 bypass valve wanted to see, and that goes back  
9 closed. How much does it go back closed and do we  
10 know how much it removed based on how much it took.

11 So the purpose of this test is just  
12 basically to get a good set of data for the  
13 isolation condenser system. We know it removed the  
14 heat that it's supposed to remove, 33.75 megawatts  
15 thermal per units times four. We'll do this on one  
16 unit and then the other ones we can test using the  
17 turbine bypass valve. And we know that we have a  
18 good result.

19 That's my hope. I'm not sure yet that  
20 we're going to get that of a simple test criteria,  
21 but I'm really hopefully that we can do that.

22 And then we have other unique features  
23 tested. However, they're not first of a kind tests.  
24 They will be performed for each unit.

25 MEMBER STETKAR: Can I just ask you, I

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 hate to do this but not really.

2 MEMBER BROWN: No you don't.

3 MEMBER SIEBER: No, I don't. I kind of  
4 like this.

5 I did read through all of the test  
6 stuff. And how much have you thought about for  
7 example the ICS test if I read what it says, it says  
8 you're going to initiate it by opening up the normal  
9 condensate return valve and the bypass valve. Now  
10 if I really wanted to test the system, I would open  
11 those separately because each of those are supposed  
12 to be full flow test valves.

13 MR. DAHLGREN: Meaning turbine bypass  
14 valve?

15 MEMBER STETKAR: Oh, no, no, no, no. The  
16 ICS gravity --

17 MR. DAHLGREN: Okay. That one.

18 MEMBER STETKAR: The ICS condensate  
19 return valves. The description of the test says  
20 you're going to test it up by opening up both of  
21 them. Why both, why not individually? It would  
22 seem individually would test the features better.  
23 Because the bypass valve is the backup to the normal  
24 valve. Any reason why it's both of them? Did  
25 anybody think about why you should open them

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 individually rather than altogether?

2 MR. DAHLGREN: I don't have an answer to  
3 that question.

4 MEMBER STETKAR: Okay. I'd like an  
5 answer to that.

6 MR. DAHLGREN: Okay.

7 MEMBER STETKAR: Thanks.

8 MR. DAHLGREN: Yes. The only answer I  
9 can think of is that we're testing the heat  
10 exchanger itself.

11 MEMBER STETKAR: That's right. But  
12 you'd like to test the fact that it would remove  
13 heat during --

14 MR. DAHLGREN: With restricted -- so  
15 what's going on the condensate return tank is full  
16 of water, so I don't think it's going to be a  
17 difference.

18 MEMBER STETKAR: No, I understand how it  
19 works. It's just a matter there's two valves in  
20 parallel, one of which is supposed to be the backup  
21 for the normal one.

22 MR. DAHLGREN: That's why I think -- if  
23 I remember correctly, they're both going to open on  
24 the same signal as well. Anyway, I'll look into it.

25 MEMBER STETKAR: There are known

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 conditions where only one of them will open.

2 MR. DAHLGREN: That's a good point. I'll  
3 look into that.

4 MR. DAHLGREN: GDCS preop test. This is  
5 where Dr. Wallis had questions, and you may still  
6 have questions when I'm done with this.

7 We will basically verify -- obviously,  
8 this is just almost like a construction test. Just  
9 to make sure that there's nothing -- well, these are  
10 tanks and people wear things and carry things --

11 CONSULTANT WILLIS: You've got the right  
12 pressure and there's nothing in the core or anything  
13 and you see the water flows through the pipe?

14 MR. DAHLGREN: Right. But first, of  
15 course, we also make sure that everything is --  
16 that's basically right.

17 CONSULTANT WILLIS: So all the questions  
18 that we asked about containment function are not  
19 tested in this test?

20 MR. DAHLGREN: Containment function?

21 CONSULTANT WILLIS: We have all kinds of  
22 questions about transients and mixing and there's  
23 flushing and temperature ---

24 MEMBER SIEBER: As in preview analysis.

25 CONSULTANT WILLIS: That's all analysis.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 You can do it, no? So it's a very, very simple --

2 MR. DAHLGREN: Yes, it's just a simple--

3 CONSULTANT WILLIS: -- to see if

4 somebody left something in the pipe.

5 MR. DAHLGREN: It's like a bucket with a

6 straw is how I like to --

7 MEMBER SIEBER: The test doesn't do what

8 you thought --

9 MEMBER STETKAR: The test valves you're

10 going to install to do that, it says you're going to

11 use previously actuated or something squib valves.

12 Are you actually going to open a valve actively or

13 are you just --

14 MR. DAHLGREN: Yes, we're going to use

15 test valves.

16 MEMBER STETKAR: -- going to crank open

17 an isolation valve and activate it?

18 MR. DAHLGREN: We're going to install

19 test valves that will test the firing logic the

20 squib valve. But it will just open the valve

21 instead of firing off the propellant?

22 MEMBER STETKAR: Like an air operated or

23 cylinder valve or something like that?

24 MR. DAHLGREN: Yes.

25 MEMBER STETKAR: Okay. Thanks.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 MEMBER BROWN: If I understand that  
2 right for the squib valves, I want to just summarize  
3 in my ignorance.

4 MR. DAHLGREN: Okay.

5 MEMBER BROWN: The whole preposition,  
6 the whole setup for accepting that is you're going  
7 to use process control to verify the quality of the  
8 explosive to blow the thing open and then have  
9 periodic tests or whatever tests you run in where  
10 you test the logic and that you get something to  
11 fire, whatever it is, a spark or a hot wire or  
12 whatever it is?

13 MR. DAHLGREN: Yes.

14 MEMBER BROWN: And then you test that  
15 that actually gets -- is it a hot wire or something?  
16 What is it that makes the explosive explode?

17 MR. DAHLGREN: It's a hot wire, yes.  
18 It's a little ceramic nod with a wire.

19 MEMBER BROWN: Do you test that to see  
20 that it gets hot?

21 MR. DAHLGREN: We test it to make sure -  
22 we can pull the thing out of the valve and test it,  
23 fire it.

24 MEMBER BROWN: It's an arc, or it just  
25 a--

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 MR. DAHLGREN: I believe it's an arc,  
2 yes.

3 CONSULTANT WILLIS: Now does the pipe  
4 full of water or air when you open the valve?

5 MEMBER BROWN: Now before you get there  
6 isn't map summary correct and that's how this thing  
7 is accepted?

8 MR. HONMA: I believe also during  
9 operation those valves are placed periodically and  
10 that they are actually fired. If we find that it  
11 doesn't operate, then there's a reportable  
12 condition, I believe, that gets reported.

13 MEMBER BROWN: This is similar to though  
14 what is now occurrence -- valve?

15 MR. HONMA: Yes, sir.

16 MEMBER BROWN: Yes.

17 MR. HONMA: And that's required by the  
18 tech specs.

19 MEMBER BROWN: So you put in another set  
20 of squib valves where you're depending on the  
21 process control --

22 MEMBER SHACK: No, no. The charge.

23 MEMBER BROWN: Pardon?

24 MEMBER SHACK: Charge.

25 MEMBER BROWN: Well, another charge.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 Okay. That's fine then. Okay.

2 MEMBER SHACK: But again if you get a  
3 charge that doesn't go off, I suspect you're going  
4 to have an --

5 MR. HONMA: Have an issue.

6 MEMBER SHACK: -- long discussion.

7 MR. HONMA: Yes.

8 MEMBER BROWN: Well does that mean that  
9 you have to keep records then of the particular  
10 batch of each explosive --

11 MR. HONMA: Yes. Yes.

12 MEMBER BROWN: -- and which one is in  
13 each one of the squib valves? Is it labeled or is  
14 it--

15 MR. HONMA: Under the quality assurance  
16 program we keep records.

17 MEMBER BROWN: Yes, I understand that.  
18 But is it on the little explosive device that's in  
19 the valve, is there a stamp that says what batch,  
20 what year it was made, et cetera, et cetera, all  
21 that?

22 MR. HONMA: They're all uniquely  
23 identified. I'm not sure that's on there or if it's  
24 in the program.

25 MEMBER BROWN: Well, why wouldn't it

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 have to be on the specific device itself?

2 MR. HONMA: I just don't know. It could  
3 very well be.

4 MEMBER BROWN: Somehow you got to be  
5 able to identify that to that device.

6 MR. HONMA: Yes.

7 MEMBER STETKAR: Bar coding.

8 MEMBER BROWN: Yes, some marking.

9 MR. HONMA: Yes. And basically if that  
10 doesn't fire, we replace everything out of that  
11 batch in the whole plant.

12 MEMBER BROWN: Yes, I understand.

13 MR. HONMA: So there is a logic to it.

14 MEMBER BROWN: I didn't say I agree with  
15 it. I just said I understand what you're doing.

16 MR. DAHLGREN: Yes.

17 CONSULTANT WILLIS: So the technical  
18 question being asked is is there a blockage in the  
19 pipe which is the flow rate consistent with what you  
20 predict, is that correct?

21 MR. DAHLGREN: Yes.

22 CONSULTANT WILLIS: And I was going to  
23 ask what's in the pipe when you start? Is it full  
24 of air or full of water? If it's full of air, you  
25 don't have any head to start it and something has to

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 happen to get it going. Are you going to do that  
2 test or is that irrelevant?

3 MR. DAHLGREN: Oh, you're looking at in  
4 case we have like a gas accumulation in the pipe or  
5 something like that?

6 CONSULTANT WILLIS: Right.

7 MR. DAHLGREN: I can't answer. I don't  
8 know if we're going to test that or not. We would  
9 certainly be able to test it.

10 CONSULTANT WILLIS: But you haven't said  
11 what questions you're asking. I don't know what  
12 you're testing.

13 CHAIRMAN CORRADINI: But just to get to  
14 the original question he's asking, is the test run  
15 with the assumption or with the precondition you  
16 wanted full of water or --

17 MR. DAHLGREN: That's what I assumed. I  
18 have not thought about this issue before. I've not  
19 heard of it. But you're right. I mean I know in  
20 operating plants we have gas accumulation from  
21 various sources.

22 CONSULTANT WILLIS: Well, you have to  
23 specify something about that.

24 MR. DAHLGREN: To our advantage -- well,  
25 I can't say anything about that.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1                   There could be gas intrusion in this  
2 system, too, but there are ways to detect that and  
3 prevent it. I have not part of those discussions  
4 before so I was assuming that we tested this with it  
5 full of water or we repeat it.

6                   CONSULTANT WILLIS: Now just this  
7 procedure, what goes to the COL applicant? Does it  
8 specify all these details about the test?

9                   MR. DAHLGREN: Correct.

10                  CONSULTANT WILLIS: It seems to me  
11 surprising since it's your design that you don't  
12 want to be sure that it works.

13                  MR. DAHLGREN: We'll definitely be part  
14 of it. Oh, we'll be part of it. Of course we will.

15                  MEMBER SIEBER: Well, that's all they're  
16 testing, though, is to make sure it works not that  
17 the analysis behind it is good.

18                  CONSULTANT WILLIS: That's part of the  
19 purpose of the test, isn't it?

20                  MEMBER SIEBER: No.

21                  CONSULTANT WILLIS: It says so here,  
22 though. The validation of the analytical models and  
23 assumptions. This is part of the purpose of the  
24 whole thing.

25                  MR. DAHLGREN: But we discussed this

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

(202) 234-4433

[www.nealrgross.com](http://www.nealrgross.com)

1 before until we get an answer, we get a flow rate  
2 out of this test. And we should --

3 MEMBER SIEBER: Under the right  
4 conditions you aren't going to get any.

5 MR. DAHLGREN: We could derive or scale  
6 it to the conditions of where we would assume the  
7 GDCS would start in an accident. There's no way for  
8 us to test it in accident conditions. And that's the  
9 same way you do in the currently operating plants as  
10 well where you do, for instance, high pressure  
11 suction--

12 CONSULTANT WILLIS: But I would look for  
13 some sort of rationale which says in accidents these  
14 various things happen and these are some of the  
15 technical questions we have about whether or not it  
16 will happen as designed.

17 MR. DAHLGREN: Right.

18 CONSULTANT WILLIS: And we do tests to  
19 verify those things. And you sort of say, yes, we  
20 can do this test and that test and this test and  
21 these are the things we'll look for. We can't do  
22 those tests because it's just impractical.

23 Is there some sort of rationale like  
24 this somewhere one can look at and see why you chose  
25 to do this test of this system and not other tests

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 of this system?

2 MS. CUBBAGE: Graham, we also need to be  
3 careful we're not getting into the realm of what  
4 tests should be done before we certify the design.  
5 There's the test program that supports of  
6 certification that provides all the validation for  
7 the thermal hydraulic codes. There are specific  
8 requirements for new plants that new features be  
9 tested. So, you know, they did conduct a test  
10 program on the test facilities, PANDA, PANTHERS, et  
11 cetera, et cetera.

12 So this isn't intended to be that type  
13 of test. This is to confirm that it's been built as  
14 designed.

15 MEMBER SIEBER: Right.

16 CHAIRMAN CORRADINI: And then they're  
17 going to scale the flow to a sum analysis to make  
18 sure that it's consistent, is that how I understand  
19 your description?

20 MR. DAHLGREN: The ITAAC talks then, and  
21 Rick can jump in here if I'm completely out of line,  
22 but it talks probably about a test report or  
23 something that will show our test data versus our  
24 design assumptions and make sure that they meet.  
25 That what we got is what we hoped to get. More,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 hopefully, than we might hope to get.

2 MS. CUBBAGE: But this is truly in the  
3 verification mode where at the certification stage  
4 we have to have enough test data and information so  
5 that we have reasonable assurance that the design  
6 will perform.

7 CONSULTANT WILLIS: So I presume that  
8 there's some kind of criteria which says the lost  
9 coefficient for this pipe has to be a k of 271 plus  
10 or minus 15 and if it's outside this range, you'd  
11 better check why it's not?

12 MR. DAHLGREN: Yes, that would be in  
13 ITAAC.

14 CONSULTANT WILLIS: Isn't that the kind  
15 of thing you have?

16 MR. DAHLGREN: I'm not familiar with  
17 ITAAC for this system, but that would be the kind of  
18 thing that ITAAC would do.

19 MEMBER SHACK: The injection lines  
20 provides sufficient --

21 MS. CUBBAGE: We have a RAI on that, as  
22 a matter of fact.

23 MEMBER SHACK: -- flow to maintain water  
24 coverage above top of active fuel for 72 hours  
25 during the design basis LOCA. That's the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 commitment.

2 Now as Rick says, exactly how you do  
3 that with a test under air atmosphere and such--

4 CONSULTANT WILLIS: Then I don't know.

5 MEMBER SHACK: Well, you're going to get  
6 some measurements and then you're going to have to  
7 go through an analysis to show that it is in fact  
8 consistently with that.

9 MEMBER SIEBER: To scale, yes.

10 MEMBER SHACK: But as Amy says, I mean  
11 you did the GDCS test somewhere else. I mean, you  
12 know the PCCS test, the ICS test have all been  
13 tested--

14 MEMBER SIEBER: In a lab someplace.

15 MEMBER SHACK: Yes.

16 CONSULTANT WILLIS: I don't know about  
17 the GDCS, but essentially the PCCS test.

18 MS. CUBBAGE: Yes.

19 MEMBER BROWN: At one of those earlier  
20 meetings I didn't hear anything about they were  
21 going to build a mockup of the PCCS or the GDCS.

22 MR. DAHLGREN: Oh, they have. It's been  
23 done years ago.

24 MS. CUBBAGE: Yes, it's been done. It's  
25 all done. It was done in the '90s.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MR. DAHLGREN: And they'll also have  
2 fabrication testing as well.

3 MEMBER SIEBER: No one builds a plant if  
4 you didn't know it's --

5 MR. DAHLGREN: I don't know if I  
6 answered your concerns, Dr. Wallis, but that's it.  
7 But this is PCCS test, passive containment cooling  
8 system. And I wanted to show you what we do. We  
9 try to piece everything together to improve the  
10 design. Okay.

11 So for the GDCS test we pieced together  
12 a flow test. Our test facility and our valve  
13 testing, they're all separate pieces. And for the  
14 PCCS test it's the same thing.

15 We don't propose a test even though  
16 we're interested to do a test like this. But we  
17 don't. We could fill the whole drywell up with  
18 steam and see that it actually functions, but it's  
19 impractical. Yes. We can't.

20 CONSULTANT WILLIS: So I'm not quite  
21 sure what you're going to do then.

22 MR. DAHLGREN: So we'll base it on the  
23 test facility, tests that were done. We'll base on  
24 fabrication testing that we will do with  
25 noncondensibles with a controlled environment where

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 we know what we're putting into the heat exchanger  
2 and taking out of the heat exchanger, which we could  
3 not have done in the ESBWR design. And then we have  
4 verify that what we have installed validates.

5 CONSULTANT WILLIS: That's not really a  
6 test of function?

7 MR. DAHLGREN: No.

8 CONSULTANT WILLIS: It's not a test of  
9 function. It's a test that it's built as designed  
10 and that the various functions have been checked  
11 somewhere else. It's not as designed. It's  
12 misleading in a way to read this guide which says  
13 you've got to check that it's functionality and all  
14 that. You don't check the functionality. You don't  
15 test the functionality. You don't verify the  
16 functional requirements directly by a test. You do  
17 it by referring to other tests.

18 MR. DAHLGREN: And ITAAC inspection  
19 tests, analysis, acceptance criteria. So you can  
20 meet an ITAAC by a combination of inspection tests  
21 and analysis criteria, which is some type of summary  
22 report. I want to point that out because even  
23 though like I said as a startup testing engineer it  
24 would probably be the interesting test to run but I  
25 don't know what we could measure and how we could

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 control the environments and if it would even be a  
2 valuable test at the very end after all that  
3 expense.

4 CONSULTANT WILLIS: When somebody like  
5 me reads this document, though, it almost looks as  
6 if you're going to actually test that it functions  
7 as needed --

8 MR. DAHLGREN: Yes. Right.

9 CONSULTANT WILLIS: -- in an accident.  
10 And there's no way you can do that?

11 MR. DAHLGREN: No. Not for the passive  
12 system, it's very difficult.

13 Okay. I have five more slides, so  
14 that's a good ratio.

15 Oh, major transient tests. I'm going to  
16 have to go fast. But we've already talked about a  
17 few of these.

18 I just want to point out that we are  
19 going to do a loss of load/turbine trip test. We're  
20 going to test that we can shutdown and cool down the  
21 plant from outside of the control room.

22 We're going to close all the MSIVs and  
23 make sure that the plant responds like we thought.

24 And we're also going to do a lot of  
25 feedwater pump testing where we trip off feedwater

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 pumps or introduce an instability in the feedwater  
2 system to see how the core and plant systems in  
3 general, integrated plant systems respond.

4 MEMBER STETKAR: I'm going to stop you  
5 there for a second. The third bullet loss of  
6 turbine generator offsite power test, and I'm not  
7 familiar enough with the regulatory requirements so,  
8 Amy, shoot me down quick if I need to get shot down.  
9 That's a rather aggressive test. You're actually  
10 going to trip the plant from full load --

11 MR. DAHLGREN: No.

12 MEMBER STETKAR: And then shut off all  
13 offsite? That's the way it's written. It says from  
14 full load and shutoff all offsite power for 30  
15 minutes. Has anybody evaluated the risk of actually  
16 performing that test and is it required by the  
17 regulations? I mean, I read that and I said "Gee,  
18 this is -- you're not willing to blow a squib valve  
19 but you're willing to throw the plant through a  
20 pretty reasonable transient."

21 MR. DAHLGREN: It is, I agree.

22 MEMBER STETKAR: Why are you doing that?

23 MR. DAHLGREN: The only answer I can  
24 tell you is the only reason we would do it is  
25 because it would be in the reg. guide.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MEMBER STETKAR: Well I guess what I'm  
2 asking if it's required by the regulations, it's not  
3 clear that it's prudent.

4 MEMBER SIEBER: I don't recall that.

5 MEMBER STETKAR: But I don't recall it  
6 being required. So I was curious to see that it's  
7 there because it's something --

8 MEMBER SIEBER: It's a pretty healthy--

9 MEMBER STETKAR: -- being so cautious is  
10 not doing a full functional test of the GDCS1; in  
11 other words blowing it down from temperature and  
12 pressure to see whether you get injection.

13 MR. DAHLGREN: The reason to that is  
14 that --

15 MEMBER STETKAR: But doing this?

16 MR. DAHLGREN: The reason there is that  
17 we don't know for GDCS -- and I agree with you by  
18 the way. But the GDCS system it's very difficult to  
19 get the conditions for it set up in the first place.

20 MEMBER STETKAR: Well, I was going to  
21 ask you about this and since we're going to over  
22 time anyway I'll --

23 CHAIRMAN CORRADINI: Briefly over time.

24 MEMBER STETKAR: Okay. But I'm going to  
25 ask him a couple of other things. You could indeed

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 do--

2 CHAIRMAN CORRADINI: Can we just store  
3 the first one that somebody's going to come back to  
4 you about answering the connection back to staff?

5 MEMBER STETKAR: Sure.

6 MR. DAHLGREN: You mean on the loss of--

7 MS. CUBBAGE: Right.

8 MEMBER STETKAR: Yes. I'd like an  
9 answer about why they're doing that.

10 The other thing, GDCS indeed you could  
11 heat it up and pressurize it, blow down through the  
12 ADS to the wetwell. You don't have to blow --

13 MR. DAHLGREN: Not in the preop stage,  
14 though.

15 MEMBER STETKAR: Not in the preop stage.  
16 This would be in ITAAC. This would be in ITAAC.

17 MR. DAHLGREN: Right. It wouldn't be in  
18 ITAAC because we don't have steam. I don't see how  
19 we could that. It's not in preop because we don't  
20 have fuel in the core.

21 MEMBER STETKAR: Well, but it would be a  
22 lower power test then?

23 MR. DAHLGREN: Right. And that's when  
24 we're going to violate tech specs if we do that  
25 test.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MS. CUBBAGE: If you get power, you  
2 can't do ITAAC.

3 MR. DAHLGREN: So when you have fuel in  
4 the core --

5 MEMBER STETKAR: He's probably right.

6 MR. DAHLGREN: -- you can't line up your  
7 systems that way because you're going to violate  
8 tech specs. It's not safe. And one thing other  
9 that this is not --

10 MEMBER STETKAR: It's not clear that  
11 shutting off all offsite power is safe.

12 MR. DAHLGREN: I agree. I agree with  
13 you, and it's not in our tech specs to have offsite  
14 power. However, it is --

15 MEMBER BROWN: Do you have to shutdown  
16 if you lose offsite power?

17 MR. DAHLGREN: We can stay in island  
18 mode.

19 MEMBER BROWN: You can or can't?

20 MR. DAHLGREN: Yes, we can.

21 MEMBER BROWN: Then you could continue  
22 to operate, in which case that scenario would apply?  
23 They would have all power off -- you just said they  
24 could operate. And therefore then if they have the  
25 turbine generator trip, that's a real transient with

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 which you have to deal.

2 MR. DAHLGREN: In a turbine trip and a  
3 loss of load trip, the design is --

4 MEMBER BROWN: It's a perfectly rational  
5 transient --

6 MR. DAHLGREN: The loss of load and  
7 turbine trip for an ESBWR will result in selected  
8 rod insertion and our goal is to end up at about 60  
9 percent power and be able to stabilize there. Now  
10 we're going to have sort of a rod configuration  
11 that's less than desirable. So that will have to be  
12 dealt with following the event, but we'll definitely  
13 stay on line after turbine trip or a loss of load.

14 Our turbine bypass valve capability is a  
15 100 percent. And the really limiting factor there  
16 is the condenser sizing, which we're not done yet.  
17 We haven't completed those analyses.

18 Anyway, in the interest of time I'm  
19 going to move on.

20 The last three slides are just more  
21 program descriptions on procedures, what we're going  
22 to have in the procedures and I've talked about  
23 that, so I'm going to skip it.

24 CONSULTANT WILLIS: Does it say anything  
25 at anytime about the suppression pool bypass leakage

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 tests? Is that going to be this afternoon or  
2 something?

3 MR. DAHLGREN: No. It's a preop test.  
4 It's basically for the vacuum breakers you're  
5 talking about?

6 CONSULTANT WILLIS: Right.

7 MR. DAHLGREN: Yes. It's a preop test.

8 CONSULTANT WILLIS: But it's going to be  
9 nothing like under real accident conditions?

10 MR. DAHLGREN: We bring in a test rig  
11 for that. I'm not -- I've not gotten there yet in my  
12 knowledge how we're going to actually do it. I know  
13 we bring in a vendor with a specific method for  
14 those.

15 CONSULTANT WILLIS: Otherwise a drywell  
16 with air or something and see how much leaks and --

17 MEMBER STETKAR: It's actually a  
18 description and I think a pretty decent description  
19 of what -- I mean not that detailed, but what  
20 they're going to do.

21 CONSULTANT WILLIS: Not that much detail  
22 about it.

23 MR. DAHLGREN: Anyway, back to basically  
24 I've just listed what the procedures. RG 1.68 rev.3  
25 has fairly specific guidance on what procedures

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 should include with signature blocks, hold points,  
2 things like that. That's nothing unusual.

3 And then, of course, we've implemented  
4 our lessons learned here. It's an evolutionary  
5 design and it's based on the ABWR and other BWR test  
6 programs.

7 I've included the NRC licensee event  
8 reports, INPO, operating experience and other plant  
9 operating experience within the GE fleet.

10 CONSULTANT WILLIS: And all these test  
11 procedures are not in this document here?

12 MR. DAHLGREN: No, we're not. It's not  
13 nearly completed yet.

14 CONSULTANT WILLIS: Quite often the  
15 devil is in the details.

16 MR. DAHLGREN: Absolutely.

17 CONSULTANT WILLIS: Which we don't see  
18 here. A very high level view we have here.

19 MR. DAHLGREN: Yes, it is. The devil is  
20 in the detail, yeah.

21 And this is what the COL applicants and  
22 holders are supposed to provide to the staff:

23 A description of the initial testing  
24 program. It's already been provided, I believe to  
25 the COLA. It's Appendix 14 alfa alfa to the COLA.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1                   And then for the holder they have to  
2 provide a startup admin manual, the actual manual.

3                   Test procedures are to be provided by  
4 the holder.

5                   Test program schedule and sequence by  
6 the holder.

7                   Site specific tests. Yes, we haven't  
8 talked about that, but this is only for the scope of  
9 GE that I've talked about today. Of course there  
10 are going to be other site specific tests for the  
11 yard for the ultimate -- we call it service water  
12 intake things like that, things of that nature.

13                   And then both the list of the tests that  
14 have to be performed by the applicant and the  
15 procedures for those tests are to be supplied by the  
16 holder and the summary.

17                   Any other questions?

18                   MEMBER STETKAR: In the interest of time  
19 I'll hold off on two or three others I had.

20                   CHAIRMAN CORRADINI: So you get one.

21                   MEMBER STETKAR: I get one. Thanks.

22                   In the scope of the testing program  
23 there are tests for the ventilation systems. And  
24 the test for the ventilation systems as I read them  
25 are pretty standard tests. You make sure that the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 ventilation systems keep the rooms cool and all that  
2 kind of thing. That's good.

3 The design of the plant says that it  
4 needs to operate for 72 hours with no ventilation.  
5 But I didn't see any tests to confirm that indeed it  
6 would operate for 72 hours with no ventilation. Why?

7 MR. DAHLGREN: That's a good question. I  
8 think we're still trying to figure out how we're  
9 going to test ventilation systems.

10 MEMBER STETKAR: Well, no. It's not  
11 testing the ventilation. It's showing off all the  
12 ventilation --

13 MR. DAHLGREN: Well testing equipment  
14 tests. Yes.

15 MEMBER STETKAR: Making sure you have  
16 the heat loads into place, putting in thermal  
17 couples and making sure the temperature is --

18 MR. DAHLGREN: Good for 72 hours.

19 MEMBER STETKAR: -- good for 72 hours on  
20 a hot summer day if you want to do it on a hot  
21 summer day.

22 MR. DAHLGREN: Well, we got to do that--

23 MEMBER STETKAR: There's probably enough  
24 concrete it doesn't make any difference.

25 MEMBER SIEBER: You do it in the winter.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MEMBER BLEY: With the doors open.

2 MEMBER STETKAR: My point is is lining  
3 the testing program to test the functionality of  
4 safety system performance, it seems to me the  
5 functionality of safety system performance with  
6 respect to ventilation fort his plant design is,  
7 indeed, to remain functional for 72 hours with no  
8 ventilation. And I didn't see any tests that do  
9 that.

10 MS. CUBBAGE: I missed the beginning of  
11 your question. Are you speaking of the passive  
12 cooling for the control room --

13 MEMBER STETKAR: Not just for the  
14 control room. It's for all areas that retain safety  
15 related equipment. So there are areas of the  
16 control room, control building outside of the  
17 control room, there's areas of the reactor building,  
18 the clean areas of the reactor building that has all  
19 of the safety related inverters and --

20 MS. CUBBAGE: I'll use the control room  
21 itself as an example. We do have an RAI with GE.  
22 We're looking for them to verify through ITAAC  
23 certain system structures and components that are  
24 essential for the passive cooling.

25 MEMBER STETKAR: Okay. I might have

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 missed that one. But my concern is broader than  
2 just the control room.

3 MS. CUBBAGE: I understand, yes.

4 MEMBER STETKAR: It's just the control  
5 building and the reactor building in particular.

6 CHAIRMAN CORRADINI: But you're looking  
7 for some verification that functional testing has  
8 been done to show that they can sit there and  
9 operate.

10 MEMBER STETKAR: The temperatures and  
11 humidities remain below design criteria --

12 MEMBER SHACK: But there is an ITAAC  
13 that seems to do that.

14 MEMBER STETKAR: Where?

15 MS. CUBBAGE: There's EQ in --

16 MEMBER SHACK: 216-13 commitment 7.

17 MEMBER STETKAR: Okay. In the interest  
18 of time, I'll look at it.

19 MEMBER SHACK: I mean it's not saying  
20 exactly how they're going to do that, but there is  
21 at least some recognition that you have to  
22 demonstrate this 72 hour cooling capability.

23 MR. DAHLGREN: Other questions?

24 CONSULTANT WILLIS: On the leakage and  
25 the --

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MEMBER SHACK: Well, that 72 hours says  
2 -- as I said, the details of exactly how that test  
3 is going to be done aren't here, but the commitment  
4 is sort of recognized and we leave it to the poor  
5 COL guy to --

6 MR. DAHLGREN: Or to me. I mean we'll  
7 be heavily involved in the procedures, writing all  
8 these procedures. And I know there's kind of a --  
9 everyone says this is going to be so huge. This is  
10 so much to test. But I mean we're just going to  
11 work it off item-by-item and get it done. That's  
12 what you have to do.

13 But that one in particular I mean you  
14 can certainly imagine doing a heat up test with  
15 ventilation off and verifying the design. But if  
16 it's not in 14.2, it should be and it is in the  
17 ITAACs.

18 CONSULTANT WILLIS: Does this ESBWR have  
19 fans in the line from the PCCS to the wetwell?

20 MR. DAHLGREN: Yes, but only it has  
21 fans, but we don't use the fans until 72 hours.

22 CHAIRMAN CORRADINI: They're not  
23 required to use the fans.

24 MR. DAHLGREN: Yes.

25 CONSULTANT WILLIS: Oh, it could work up

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 to 72 hours without the fans?

2 MR. DAHLGREN: Right. Correct.

3 MEMBER SHACK: That's the passive plan?

4 CHAIRMAN CORRADINI: That's the long  
5 term cooling memo we're going to --

6 MR. DAHLGREN: But our preop test  
7 verifies that the fans will indeed start from the  
8 control room.

9 CONSULTANT WILLIS: And for a bigger  
10 leak you might need to start them earlier.

11 MR. DAHLGREN: We're not going to start  
12 them before 72 hours in our analysis. And I could  
13 probably start them at 30 seconds.

14 CONSULTANT WILLIS: That's right.

15 CHAIRMAN CORRADINI: Other questions?

16 Okay. At this point thank you very  
17 much. You're not going very far anyway because we  
18 ask you to clarify things when we talk to staff.

19 Let's take a 15 minute break.

20 (Whereupon, at 2:42 p.m. off the record  
21 until 3:01 p.m.)

22 CHAIRMAN CORRADINI: Well let's get  
23 started. Why don't we get started? The staff has a  
24 presentation to discuss Section 14.2. And John  
25 Nakoski will kick us off.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MR. NAKOSKI: Thank you. Appreciate the  
2 opportunity to come and brief the ACRS Subcommittee  
3 on the status of the staff's review of Section 14.2  
4 of the ESBWR DCD application. You're aware this is  
5 a multiple year review involving a broad number of  
6 staff from multiple disciplines. The principle from  
7 my staff that's been involved in this review is  
8 Frank Talbot. I recognize his role has primarily  
9 been facilitating the technical reviews and ensuring  
10 the reviews that have been done by the other staff  
11 has been consistent with the guidance in RG 1.68 and  
12 the Standard Review Plan.

13 Also up here is Leslie Perkins, who is  
14 the licensing project manager for the ESBWR DCD. Is  
15 that correct? And with that, I'd like to turn it  
16 over to Frank.

17 MR. TALBOT: Okay. The purpose of this  
18 is to brief the ACRS Committee on the status of DCD  
19 Section 14.2 initial test programs. And describe  
20 the applicant's compliance with regulations, reg.  
21 guides and the Standard Review Plan. And then to  
22 summarize the status of resolution of RAIs and  
23 supplemental RAIs and combined license items.

24 Next side.

25 As John just iterated, Leslie is the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 lead. I, Francis Talbot am the lead in the quality  
2 and vendor branch. And I act kind of like a mini-  
3 project manager working with many technical  
4 reviewers across the entire Office of NRO on RAIs  
5 that the staff wants to issue to the DC applicant on  
6 Section 14.2 initial test programs.

7 To date, we've had about 16 NRO  
8 technical reviewers provide a number of RAIs.

9 Next slide, please.

10 The initial test program requirements  
11 are listed here. I did not get all of them listed  
12 there. There are others like Part 50 Appendix B or  
13 Section 11 test control and Part 50 Appendix J. And  
14 then the RG 1.68 has 21 footnotes for a number of  
15 other reg. guides, a number of other regulations  
16 like ASME Section 3. And I just listed the reg.  
17 guides where we had concerns. Like on RG 1.20 we  
18 did have a RAI associated with that. And then RG  
19 1.206 verification programs is used for -- and then  
20 NUREG 1402 Standard Review Plan is the other major  
21 guidance document that we use.

22 CONSULTANT WILLIS: Did you hear my  
23 questions this morning or earlier?

24 MR. TALBOT: Yes, I did hear all of  
25 them.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1                   CONSULTANT WILLIS: Because this kind of  
2 thing is really baffling to the laymen. It's all  
3 this sort of thing. We're not going to go and look  
4 up all these guides.

5                   MR. TALBOT: That's right. There's 21 of  
6 them in RG 1.68.

7                   CONSULTANT WILLIS: And what are the  
8 technical questions and how are they answered?

9                   MR. TALBOT: And that's what I'm driving  
10 to. Yes.

11                   The status summary is we issued 98 RAIs.  
12 And of those 98 RAIs, GE resolved 93 of 98.

13                   We had eight supplemental RAIs, too. And  
14 GE has resolved five out of eight of those  
15 supplemental RAIs. And the five that are shown up  
16 on the screen are the ones that GEH has not provided  
17 an answer to as yet.

18                   The first thing I'll do is go through  
19 the COL items. We had initially asked the applicant  
20 through RAIs 14.2-16 through 21 and a supplemental  
21 RAI to provide COL information during the design  
22 certification application.

23                   And the first one is a description of  
24 the initial test program administration. And the  
25 second one is the site specific tests. And then

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 during the COL holder phase, the first two that have  
2 to be addressed during the applicant phase. And  
3 there's four other COL items and they have to be  
4 addressed during the holder phase to meet RG 1.206  
5 and SRP 14.2

6 So the startup admin manual, that's  
7 provided to the NRC staff 60 days prior to intended  
8 use. And then the individual test procedures are  
9 also supposed to be provided 60 days prior to  
10 intended use.

11 MR. NAKOSKI: This is John Nakoski.

12 This answers the question that was asked  
13 earlier about 60 days prior to fuel load or intended  
14 use, whichever is sooner, whichever gives the NRC  
15 staff the most time to review it before --

16 MEMBER SHACK: Even 60 days, that's not  
17 a whole lot of time.

18 MR. NAKOSKI: It's impressive, it's  
19 impressive. Yes, it is.

20 MEMBER ARMIJO: But the NRC doesn't have  
21 to actually formally review and accept this, right?  
22 You just get it for information?

23 MR. TALBOT: Not during the applicant  
24 phase. During the holder phase it becomes kind of  
25 like an NRC inspection activity.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MR. NAKOSKI: That's correct. It is an  
2 NRC inspection activity that we: (1) for  
3 familiarity and make sure that it's consistent with  
4 our understanding of what's supposed to be tested.

5 MEMBER ARMIJO: Okay.

6 MR. TALBOT: The next slide, please.

7 Then there's the last two COL holder  
8 items, the test program schedule and the sequence.  
9 We ask for that information because as part of our  
10 inspection activity we need to plan for when we're  
11 going to go out and do those inspection activities.  
12 And so we want to see GEH's schedule, their roadmap  
13 for doing the preop tests.

14 And then the site specific tests are  
15 provided by the COL holder also, like ultimate heat  
16 sink, cooling tower would be examples.

17 MR. NAKOSKI: And it's important that we  
18 have the licensee's schedules. At that point they're  
19 a license. So that we can have our resources in  
20 place at the time to witness those tests.

21 MR. TALBOT: Next slide, please.

22 Okay. The first RAI that has not been  
23 resolved is on the system vibration test. And we  
24 asked GEH to provide expansion, vibration and  
25 dynamic effects testing to meet RG 1.20 and RG 1.68.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1                   And 1.20, by the way, was updated in  
2                   March of 2007 to put in a whole bunch of new  
3                   additional information. It may be that since GEH  
4                   reapplication came in before that particular system  
5                   vibration system test could address it. Because  
6                   that was a March 2007 reg. guide. So now GEH just  
7                   needs to address in the test criteria the potential  
8                   adverse flow effects on piping systems recommended  
9                   in the RG 1.20 and also to meet SRP Sections 2.9.2  
10                  and 3.9.5. And GE has stated that they're not  
11                  taking any exceptions to these reg. guides.  
12                  However, in a supplemental RAI that we wrote -- next  
13                  slide, please. Operating experience has revealed  
14                  adverse flow effects from vibration due to  
15                  hydrodynamic loads and acoustic resonance. And this  
16                  effects the reactor coolant system, steam and  
17                  feedwater systems and internal components like the  
18                  feedwater drivers or steam drives.

19                         And so system vibration tests for piping  
20                         systems need to be discussed in Section 14.2.8.2.10  
21                         and it does not address these potential adverse flow  
22                         effects. So the staff requested the applicant to  
23                         describe these dynamic effects on safety related  
24                         piping and components.

25                                 The next --

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1                   CONSULTANT WILLIS: They have not done  
2 that yet?

3                   MR. TALBOT: They have not answered the  
4 RAI yet, the supplemental RAI.

5                   CONSULTANT WILLIS: Do they intend to  
6 issue the steam separator first thing?

7                   MR. TALBOT: Steam dryers? Yes, they do  
8 need to add information associated with adverse flow  
9 effects on -- there's also another RAI later on  
10 that's associated this issue, vibration and dynamics  
11 effects testing.

12                   MEMBER STETKAR: So just so I understand  
13 when you said all this I kept on thinking, as Graham  
14 asked, the steam dryer. Are there other systems or  
15 components that would require this sort of vibration  
16 and dynamics testing?

17                   MR. TALBOT: Well, we did mention the  
18 reactor coolant system, the feedwater and steam  
19 systems. I can check with the staff if there's  
20 other systems that also --

21                   MEMBER STETKAR: But primarily the dryer  
22 was what the --

23                   MR. NAKOSKI: That's the main internal  
24 reactor vessel internal component that I think has  
25 been identified as requiring additional analysis or

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 demonstration based on operational experience to  
2 need some additional testing.

3 MEMBER STETKAR: The big chimney  
4 structure, that's not one that you're worried about?

5 MR. TALBOT: I think there's test that  
6 covers the chimney structure.

7 MS. CUBBAGE: Yes. We have a whole other  
8 review effort going on under Chapter 3 looking at  
9 ensuring they have adequate vibration monitoring and  
10 programs. It encompasses all of the internals, but  
11 there are specific operational concern. Of course  
12 you're aware of the dryer issue so that's why this  
13 was being highlighted.

14 MR. TALBOT: RG 1.20 lists a number of  
15 those components. The tuning may be on that list.  
16 I'll have to --

17 MS. CUBBAGE: Well, the chimney is  
18 specific to ESBWR. But they're applying that reg.  
19 guide to the BWR internals for ESBWR.

20 MEMBER SIEBER: Okay. Well I sort of  
21 doubt that there is a test that verifies that the  
22 chimneys will hydraulically work the way they were  
23 designed. All you're looking at is vibration and  
24 things like that as opposed to the characteristics  
25 of the flow in the chimney at various conditions

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 including accident condition.

2 MR. NAKOSKI: I think primarily we're  
3 talking about --

4 MEMBER SIEBER: I don't think it's what  
5 you're thinking about.

6 MR. NAKOSKI: We're thinking vibration  
7 induced failures.

8 MEMBER ARMIJO: Yes, but it all depends  
9 on the detail of the construction of the chimney and  
10 the flow conditions and everything else.

11 MEMBER SIEBER: Yes, but performance  
12 during an accident I don't think is being tested.

13 CHAIRMAN CORRADINI: So just to go  
14 forward with this, so this would be portable  
15 equipment that would come in, do the testing and be  
16 removed or essentially installed and kept for  
17 monitoring during operation? That's what I was  
18 trying to understand.

19 MR. TALBOT: This is installed and kept  
20 for monitoring.

21 CHAIRMAN CORRADINI: Okay.

22 MEMBER SIEBER: Are you talking about  
23 the dryers?

24 CHAIRMAN CORRADINI: No. They're saying  
25 there's a few components. So we'll just say

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 generally speaking.

2 MR. TALBOT: Because we still have these  
3 issues today.

4 CHAIRMAN CORRADINI: Okay.

5 MR. TALBOT: Like Quad Cities has had  
6 the steam dryer issue.

7 CHAIRMAN CORRADINI: Okay.

8 MR. NAKOSKI: But I would answer the  
9 question that I don't know that we're in a position  
10 to specifically answer that question right now.

11 CHAIRMAN CORRADINI: Okay.

12 MR. NAKOSKI: And it really may be  
13 dependent on the long term plans that the licensee  
14 would have for kind of a maintenance rule type  
15 monitoring of plant degradation mechanisms.

16 CHAIRMAN CORRADINI: Okay.

17 MR. NAKOSKI: And I'm not in a position  
18 to answer that question.

19 CHAIRMAN CORRADINI: That's fine.

20 MS. CUBBAGE: When we came to Chapter 3  
21 we were in the early stages of our review of  
22 numerous typical reports that have been submitted on  
23 the vessel internals and dryer, and we'll come back  
24 and discuss that in more detail.

25 CHAIRMAN CORRADINI: Okay.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MR. TALBOT: I can discuss that, too,  
2 for lead technical review.

3 MEMBER SIEBER: But there is an issue  
4 there. The design of instruments that are internal  
5 to a steam dryer if you intend to go back every year  
6 or every five years or something like that, the  
7 design will be a lot different than if it's at one  
8 time tested during startup.

9 MS. CUBBAGE: Right.

10 MEMBER SIEBER: The design of the  
11 instrumentation.

12 MR. TALBOT: Correct.

13 MEMBER SIEBER: Because it's not going  
14 to survive.

15 MS. CUBBAGE: Yes. These are all good  
16 questions. We just don't have the right folks here  
17 to speak to that.

18 CHAIRMAN CORRADINI: That's fine. That's  
19 fine. But at least we understand the parameter a  
20 little.

21 Go ahead.

22 CONSULTANT WILLIS: Could I ask you  
23 another question. This system has a chimney which  
24 is a first of a kind thing?

25 MR. TALBOT: The chimney is unique to

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 the ESBWR.

2 CONSULTANT WILLIS: The internal we  
3 don't quite know how it's going to work in full  
4 scale under real conditions. Is there some concern  
5 about possible vibrations of the chimney or --

6 MEMBER ARMIJO: Well, that's what I was  
7 asking, you know. Under steady state conditions is  
8 there any special testing that will be done during  
9 initial testing just to monitor whether this  
10 structure is vibrating, and it'll depend a lot on  
11 how it's built.

12 MEMBER SIEBER: Yes, it does.

13 MR. TALBOT: I would have to look at the  
14 test extracts. But I didn't see anything on testing  
15 vibration of the chimney.

16 CONSULTANT WILLIS: Well I think you'd  
17 would be particularly interested in something new  
18 like this which hasn't been used before.

19 MR. DAHLGREN: This is Chris Dahlgren  
20 again.

21 MEMBER SIEBER: You need a microphone.

22 MR. DAHLGREN: Okay. I'll stand next to  
23 it.

24 14.2 for startup testing does have a  
25 reactor internals vibrations test with the initial

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 startup low induced vibration testing for all  
2 reactor internals. And basically we're going to  
3 have sensors installed and calibrated prior to the  
4 flow testing. Reactor vessel components and  
5 structures have been installed and secured as design  
6 and expectation of being subjected to rated  
7 volumetric core flow.

8 And it says it includes the steam  
9 separator and dryer assembly and reactor vessel  
10 head. It doesn't specifically call out the chimney,  
11 but it does talk about all the reactor vessel  
12 internals.

13 MEMBER ARMIJO: So you're guessing  
14 eventually the chimney will be instrumented in some  
15 way --

16 MR. DAHLGREN: We're going to need to  
17 instrument this chimney a lot. Not only for  
18 vibration, but also for DP, I would imagine.

19 MR. NAKOSKI: But I think within the  
20 scope of the RAI that we have open with GEH, I think  
21 it's something that we could pursue under the  
22 initial test program and also as Amy was alluding to  
23 in further discussions under Chapter 3. And we  
24 don't really have the right folks here to  
25 necessarily go any further in Chapter 3. But I

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 think it's a valuable question that we should under  
2 14.2 consider within the scope of actually this open  
3 RAI that we got.

4 MR. TALBOT: Yes. I believe technical  
5 review from the branch responsive for this RAI, and  
6 we can bring that issue to this attention.

7 MEMBER SIEBER: Well, if it's not  
8 listed, that means you don't have to do it.

9 MR. NAKOSKI: Exactly.

10 MEMBER SIEBER: And if you don't have to  
11 do it, why would you, right?

12 MEMBER STETKAR: I think you should do  
13 it.

14 MR. NAKOSKI: That's why I agree that  
15 it's a legitimate issue that we should pursue under  
16 the scope of this RAI.

17 MR. TALBOT: Okay. The next RAI 14.2-  
18 70. This one had to do with the safety system logic  
19 and control preop test. And the staff requested  
20 testing of digital I&C system functions.

21 GEH responded to this RAI and they  
22 haven't really gotten into the logic platform that  
23 they're going to use for this plant. And they've  
24 stated that the level of detail will be provided in  
25 detail test procedures. And they've stated that

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 whether they're going to use modulers or controllers  
2 they will test the functions. And they also noted  
3 that we have the COL holder item 14.2.2-H for the  
4 test procedure for the SSLC that would be provided  
5 60 days prior to intended use.

6 We as the staff did not feel that they  
7 described the major functions in the preop test  
8 abstract. It was too high a level of discussion for  
9 the digital I&C. So we asked them that you stated  
10 regardless of what logic platforms if you don't have  
11 it now, you're going to still need to talk about the  
12 functions and sensor calibration and testing that  
13 you need to perform. And so we've asked them to  
14 include channel response time, testing, sensor  
15 calibration of their six SSLC system channels and  
16 sensors.

17 Next slide, please.

18 And we have, more or less, the same kind  
19 of issue with 13.2-73. Royce Beacom is my point of  
20 contact in the I&C branch of NRO and we've been  
21 working these issues. And for 14.2-73 this is on  
22 the leak detection and isolation systems preop test,  
23 again we asked them to discuss interfacing functions  
24 and we provided three examples on the slide. And we  
25 asked GEH to describe under the test methods and

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 acceptance criteria of the preop test those LD&IS  
2 major component functions.

3 And we also noted that they need to meet  
4 RG 1.68 Appendix A. There's an item J, but there's  
5 25 items in there.

6 Next slide, please.

7 MEMBER BROWN: Before you go on if  
8 you're talking about those, why doesn't the DCIS  
9 system fall into the same category, the response  
10 time type setup as well? I mean when you go to  
11 command something to start, you want it to start not  
12 three minutes later and not 30 seconds later or  
13 whatever the time is. There is a kind of a command  
14 and control time response that you should expect out  
15 of everything. And if this is an information system  
16 as well, that means that data that's being  
17 transmitted from one system into this generalized  
18 multiplexed network, whatever it is --

19 MR. TALBOT: Right.

20 MEMBER BROWN: -- shouldn't reside  
21 somewhere without appearing to operators or being  
22 available to operators as soon as it's generated  
23 within milliseconds, whatever the time is. And  
24 there's no mention of that anywhere in that  
25 particular system at all in terms of its time

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 performance. That's 14.2.8.1.7 DCIS system  
2 preoperational test.

3 I mean there's a number of them like  
4 that in here.

5 MR. TALBOT: Very high level discussion.

6 MEMBER BROWN: Oh, there's no -- well,  
7 I'm going to make sure everything works effectively  
8 with no other defect; y with no other detail.

9 MR. TALBOT: Did you notice that maybe  
10 the ITAAC had more information in it?

11 MEMBER BROWN: Well, if I had known  
12 where the ITAAC was at that time, it would have been  
13 enough. It's fair less detailed.

14 MEMBER STETKAR: It's somewhat more  
15 generic in ITAAC.

16 MR. TALBOT: Well, on the LD&IS we  
17 noticed that for actually the ITAACs for that one  
18 had much more comprehensive --

19 MEMBER SIEBER: The ITAACs fell far--

20 MR. TALBOT: -- information about what  
21 the major functions are. But it was so high level  
22 in the initial test program from the individual test  
23 abstract, that preop test, that we said you at least  
24 even though you haven't chosen your logic platform,  
25 you need to tell us what those functions are. They

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 had the functions for LD&IS --

2 MEMBER BROWN: Well, if there's  
3 another--

4 MR. NAKOSKI: If I can, I think we have  
5 someone at the mike in the back. If he would  
6 introduce himself.

7 MR. LE: Tuan Le from Instrumentation  
8 Control Branch.

9 In Chapter 7 and also in Tier 1 we have  
10 this commitment to back closure type of commitment  
11 to verify all these response times, all these type  
12 of things. It's in Tier 1 they are going to  
13 perform. I think the question here is in Tier 2  
14 14.2 they should have similar type of these  
15 discussion. It's a level of detail concept.

16 MEMBER BROWN: Well, I don't disagree  
17 with that. And I don't think John does either. But  
18 it was very, very sparse.

19 I mean another issue that pops out they  
20 talk about verification of synchronization of time  
21 signals. Well, that's nice. What if they don't  
22 synchronize? What if your stuff goes non-  
23 synchronous? What effect does that have on the  
24 system?

25 Now maybe that's buried in Chapter 7

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1       somewhere.

2               MR. LE:  Yes, it's part of this --

3               MEMBER BROWN:  It's not real clear.

4               MR. LE:  It's a part of actually 4603  
5       criteria conformance.  So they are in the Tier 1  
6       arena  more discuss those things.

7               MEMBER BROWN:  Do they have a test to  
8       verify that it continues to work when  
9       synchronization is lost or does everything crash?

10              Same thing applies with multiplexing  
11     systems?  If they crash what do you do with those?  
12     You got to verify that they work somehow.  And when  
13     they're not --

14              MEMBER STETKAR:  IF they don't work,  
15     something else has to work.

16              MEMBER BROWN:  --in the form in which  
17     they're supposed to be in the normal operational  
18     mode.

19              MR. LE:  ITAAC is for the up to the  
20     factory acceptance tests.  But those are the similar  
21     signal.  For these startup tests it may tie to the --  
22     sensors.  So that's -- you know, it's beyond ITAAC.  
23     So that's what we're thinking.

24              MEMBER BROWN:  Well I haven't figured  
25     out exactly where ITAAC is.  I mean ITAAC is

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 everything in the factory, has nothing to do with  
2 anything when you're building the plant? That's not  
3 what somebody told me a minute ago.

4 MS. CUBBAGE: It's a combination.

5 MR. WILSON: Jerry Wilson, Office of New  
6 Reactors.

7 ITAAC primarily is a verification of the  
8 final in place location. Now in some situations  
9 there are factory verifications, but generally  
10 speaking it's the verification at the final in place  
11 location.

12 MEMBER BROWN: You put a cabinet  
13 someplace and it's actually bolted down? I'm being  
14 facetious, slightly, a slight exaggeration but  
15 that's what you just told me.

16 MR. WILSON: Yes.

17 MEMBER BROWN: And making sure a piece  
18 of hardware is in a physical location? That doesn't  
19 work for I&C systems.

20 MR. WILSON: What I'm saying is the  
21 verifications that are done are to be done in their  
22 final in place location.

23 MR. WACHOWIAK: This is Rick  
24 Wachowiak--

25 MEMBER BROWN: Being done in the plant?

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MR. WILSON: Well, there's a difference  
2 between preop startup testing and the ITAAC  
3 verifications so --

4 MEMBER BROWN: Startup event and fuel  
5 load.

6 MR. WILSON: Yes.

7 MEMBER BROWN: So this stuff has to work  
8 before that.

9 MR. WILSON: Yes.

10 MEMBER BROWN: From the factory test you  
11 can install it in the plant, you've got to have some  
12 sort of plant verification that all the  
13 communications, all the synchronization, all the  
14 multiplex, all the time demands, all the signals, et  
15 cetera, et cetera have to be working. And you also  
16 have to confirm that if some of them don't, that  
17 they don't cause other parts not to operate.

18 The factory doesn't duplicate every --  
19 this stuff doesn't all come from one guy.

20 MR. LE: That is the intent of this  
21 question --

22 MEMBER BROWN: And that was my concern  
23 when I saw the lack of scope on the preop testing  
24 for these particular integrated systems.

25 MS. CUBBAGE: I think what we're saying

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 is we're in sync. But I think what you're saying is  
2 you had a concern, we had a concern, right?

3 MEMBER BROWN: Yes. I think mine's -- I  
4 saw the concern in the two items raised, which I  
5 agree with, but I think it's deeper than that.

6 MS. CUBBAGE: Okay. Okay.

7 MEMBER STETKAR: And it's not just  
8 Section 14.2. It's because the ITAAC are even less--  
9 much less specific. What happened, you know, DCIS  
10 and the ITAAC are separated out into the individual  
11 functions. So when you go to SSLC, there's nothing  
12 there. I mean, you know it's more high level than  
13 the things you're asking for in the ITAAC.

14 MS. CUBBAGE: I think some of the  
15 questions we're getting into here, there's an  
16 overlap obviously between 14.2, between the ITAAC  
17 and also Chapter 7 the actual design of the system.  
18 I know Holbert and some of the other reviewers we've  
19 been in discussions with GE about do you need  
20 verification of the whole DCIS as installed or is it  
21 on a platform basis, or is it on a subsystem basis  
22 and how and when do you verify that everything is  
23 integrated together.

24 So I think we are thinking the same  
25 thoughts that you are. And you're getting a little

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 slice of it here with 14.2.

2 MEMBER STETKAR: Later this afternoon if  
3 we get there you're going to have kind of an  
4 overview of the DAC?

5 MR. OESTERIE: It'll be a higher level  
6 overview of DAC. It's not going to go to the  
7 specific details that you're looking for on how to  
8 test something that hasn't even been designed yet.

9 MEMBER STETKAR: It's not been planned  
10 to go to a higher level -- to a lower level detail?

11 MS. CUBBAGE: Right.

12 CHAIRMAN CORRADINI: Let's keep going.

13 MEMBER BROWN: I disagree a little bit  
14 with that last statement. We know how to test stuff  
15 that hasn't been designed yet. You don't know the  
16 details of the design of the execution of the test,  
17 but the fundamentals of what you have to test are  
18 not rocket science. So I understand what you're  
19 saying, you haven't designed it yet. That's fine.

20 MS. CUBBAGE: Well, that wasn't what I  
21 said.

22 MR. OESTERIE: And that's the nature of  
23 this RAI. And there are other RAIs that are out  
24 there that are addressing these issues as well that  
25 are reflected in 14.3

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1                   MEMBER BROWN: I couldn't show when the  
2 resolution of the items -- not resolution, but it's  
3 still open to some extent. It seemed like it was  
4 being pushed out and that -- for how long I couldn't  
5 tell. I mean what did you read on the previous one?  
6 It said we agreed -- that you've asked GEH to  
7 include testing the channel response time since the  
8 calibration testing of the SSLC system channels and  
9 sensors. Okay. You've told them to go do that.  
10 You've asked them to go do that. I don't know  
11 whether they'll do it or not, but you've asked them  
12 to.

13                   MR. OESTERIE: Right. That sounds like  
14 that --

15                   MEMBER BROWN: If they do that, you're  
16 happy. And when I look at the rest of the similar  
17 type issues I wouldn't be happy.

18                   MS. CUBBAGE: Okay.

19                   MEMBER BROWN: Does that clarify that,  
20 my thought process a little bit?

21                   MS. CUBBAGE: I think what you're  
22 expressing is that you have issues that go beyond  
23 the RAIs that you're hearing today. And I don't know  
24 that we'll be able to --

25                   MEMBER BROWN: And I understand the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 system's not designed. That's part of your test  
2 code systems and what you do and what you expect to  
3 get out of them and how you test them when they  
4 don't operate in exactly the manner that's expected,  
5 you have to know that and how is that either  
6 incorporated into the system design -- and you have  
7 to tell the guy that's what he's got to do. That's  
8 not in here. Now there may be some stuff in Chapter  
9 7.

10 MS. CUBBAGE: There's been a lot of  
11 discussion in the Chapter 7 arena on factory  
12 acceptance tests and what --

13 CHAIRMAN CORRADINI: Well I think the  
14 take away, I think we've got to proceed here, but I  
15 think the take away what Charlie's getting at is  
16 there are certain testing principles regardless of  
17 design could be enunciated that aren't there.

18 MEMBER BROWN: Exactly. And you can't  
19 take five different vendors, vendor A builds this,  
20 vendor B builds this, C, D, E; you give them  
21 interface and then pray that it will work. When it  
22 gets out of sync -- that's one of the problems with  
23 synchronization of systems. As soon as you start  
24 having synchronization of systems when you get out  
25 of synchronism stuff doesn't work. And you may not

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 know what's not going to work; that's the problem.

2 You can do. NASA does it and they're  
3 controlling the shuttle. So it doesn't say you  
4 can't do it, but it costs massive amounts of money  
5 in simulators in order to make sure you come up  
6 right. And that kind of money is not going to be  
7 spent here by any stretch of the imagination. We  
8 don't have the federal budget behind it.

9 MEMBER ARMIJO: It's already being  
10 spent.

11 MR. NAKOSKI: So what I understand the  
12 issue is and the take away that I hear that we have  
13 is you agree with the issues that we raised in these  
14 RAIs?

15 MEMBER BROWN: Yes.

16 MR. NAKOSKI: However, it may not be the  
17 extent of condition may not have been fully explored  
18 in the abstracts that are out there on other  
19 instrumentation and control systems?

20 MEMBER BROWN: And their integration.

21 MR. TALBOT: Like DCIS for example?

22 MEMBER BROWN: Yes. Well,  
23 everything's--

24 MR. NAKOSKI: Yes, everything.

25 MEMBER BROWN: Everything kind of seems

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 to go through that so --

2 MR. NAKOSKI: Thank you for that  
3 question.

4 CHAIRMAN CORRADINI: Let's proceed.

5 MR. WACHOWIAK: I just want to make  
6 sure one thing because we've got an interface and  
7 synchronization here between different organizations  
8 within the NRC. As Amy said, this topic was  
9 discussed at length with the Chapter 7 reviewers. So  
10 when we're getting into this we need to make sure  
11 that the startup test reviewers are in sync with the  
12 Chapter 7 I&C reviewers on this. Because this  
13 ground has been plowed about 50 times so far.

14 MS. CUBBAGE: Not with you. Not with  
15 the Committee.

16 MR. WACHOWIAK: But not with this  
17 Committee.

18 MS. CUBBAGE: Not with the Committee.

19 MR. WACHOWIAK: But within those  
20 organizations. And we've had synchronization issues  
21 with the I&C and the HFE reviewers. So we're going  
22 to bring more parties, we need to make sure  
23 everybody stays in the --

24 CHAIRMAN CORRADINI: Both hands. Let's  
25 move on.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MR. TALBOT: Yes. Thank you. Move on.

2 CHAIRMAN CORRADINI: I get it, though.

3 MR. TALBOT: Okay. On slide 14 we have  
4 the LD&IS functional logics of being tested in a  
5 series of overlapping preop tests and GEH did not  
6 believe that additional detail was required in the  
7 RAI. They had stated that the fifth and sixth  
8 bullet of 14.2.8.1.8 had the applicable tests, but  
9 at a very high level. And then they mentioned the  
10 ITAAC that had additional information in the tables  
11 of the ITAAC.

12 Next slide, please.

13 And on the basis of this we still have  
14 the inspector item for COL holder item 14.2.2-H so  
15 we'll get another shot to look at this when they  
16 build the plant. But we felt, the staff, that the DC  
17 applicant still needs to describe those major  
18 functions in the preop test and there was too high a  
19 level discussion in the initial test program for  
20 that preop test. And we want them to include LD&IS  
21 controls, interlocks and bypasses and the major  
22 functions that describe those components. And  
23 they're actually in for this particular test  
24 abstract if you go to -- there's a more  
25 comprehensive description of the major functions,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

1 but it's not actually in the preop test for this.

2 Next slide, please.

3 Slide 16, this one is again on vibration  
4 testing during startup for reactor internals. We  
5 felt that the description in 14.2.8.2.11 was too  
6 broad in general. And GEH, the staff is currently  
7 reviewing a number of licensing topical reports.  
8 And these topical reports have the information that  
9 we requested with respect to the vibration testing.  
10 And two items are mentioned there. And so the staff  
11 requested that these licensing topical reports be  
12 placed into the test abstract.

13 Next slide, please.

14 And NEDCO-33408P, that discusses the  
15 steam dryer plant-based load evaluation methodology.  
16 We've asked them to stick that NEDCO in the test  
17 abstract. And that gets into compliance with RG  
18 1.20. And the flow induced vibration loads in  
19 combination with other design loads are also  
20 discussed in another topical report, NEDE-33313P  
21 "ESBWR Steam Dryer Structural Evaluation." And so  
22 the staff just requested that this additional  
23 information be placed in the test abstract to meet  
24 RG 1.20.

25 The next one has to do with switchyard

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 testing. So AC power distribution system preop  
2 tests.

3 This originally came out as a COL holder  
4 issue or COL applicant issue for North Anna. We had  
5 asked for testing of the switch -- North Anna has  
6 testing of the switchyard in their application.  
7 However, North Anna has now decided to take that  
8 test abstract out of their application and have the  
9 DC applicant address it under 14.2.8.1.3.6. And  
10 that test abstract actually had the same test  
11 methods as the switchyard test abstract that North  
12 Anna had in their application.

13 Go to the next slide, please.

14 The first five on page 18 and the next  
15 three on page 19 involve testing the switchyard. It  
16 was exactly the same functions.

17 We agreed that they could put it in the  
18 DC application. However, the staff identified that  
19 there were two other issues in 14.2.8.1.3.6 that  
20 needed to be addressed. And that was to verify  
21 analytical dry voltage values and voltage analyses  
22 for the onsite distribution system to meet a branch  
23 technical position, BTSB 1, and proper operation of  
24 automatic transfer capability of normal preferred  
25 power to alternate preferred power.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1                   And that basically is the status of five  
2 RAIs that are still open. And any other questions  
3 you have?

4                   MEMBER STETKAR: Yes. On the switchyard  
5 when I was trying to look through my notes, as I  
6 read the open item the concern was primarily with  
7 respect to capacity of the offsite power supplies,  
8 at least the summary that I read. You have more  
9 information here on your bullets.

10                  MR. TALBOT: Yes.

11                  MEMBER STETKAR: My question was related  
12 to -- and I want to make sure I understand really  
13 what your concerns are here. In the Tier 1 DCD  
14 documentation GEH has drawn a dotted line that  
15 defines the boundary between what they call onsite  
16 and offsite power. That dotted line is on the high  
17 sides of the disconnects on the supply -- the plant  
18 transformers. Essentially onsite excludes the  
19 switchyard.

20                  In recent license renewal applications  
21 the staff has maintained that the scope of the  
22 onsite power supply systems should extend out to  
23 include the first active circuit breaker in the  
24 switchyard that can be used to reconnect offsite  
25 power. This is for offsite power recovery.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 Does your open item cover both the power  
2 supply capacity and where you draw that dotted line  
3 or not?

4 MR. TALBOT: I'm not sure I can answer  
5 that question. I might need to --

6 MEMBER STETKAR: Because I was curious  
7 about, you know, in terms of the testing program  
8 whether it's the 14.2 tests or the -- in the ITAAC  
9 the "transmission system" is specifically excluded  
10 from the ITAAC.

11 MS. CUBBAGE: Excuse me.

12 CHAIRMAN CORRADINI: I think you have an  
13 answer on it.

14 MEMBER STETKAR: Okay.

15 MR. RHOW: My name is Sang Rhow.

16 I didn't review the Chapter 14, but I  
17 reviewed the Chapter 8 for the ESBWR.

18 Their ESBWR is a unique system. They're  
19 using the islanding mode. Even if problem in the  
20 offsite power, their onsite -- I mean the main  
21 generator provide the power to the housing we call  
22 the hot air load onsite.

23 But your question -- I'm going to answer  
24 your question. Normally boundaries is between the  
25 high side of a generator -- high side of a circuit

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 breaker to the switchyard usually -- usually it has  
2 a break in half scheme. Do you understand the break  
3 in half scheme?

4 MEMBER STETKAR: Yes. Yes, I do.

5 MR. RHOW: Yes, You can isolate it to  
6 two breaker from the grid to the generator,  
7 therefore up to the high side of the circuit breaker  
8 is onsite -- onsite the system.

9 MEMBER STETKAR: Well, without going  
10 into detail on specific --

11 MR. RHOW: I give you the little bit  
12 description. Generator, stable transformer or to --  
13 before happening to the onsite there is a circuit  
14 breaker.

15 MEMBER STETKAR: It depends on the plant  
16 design whether you have a generator breaker or  
17 whether --

18 MR. RHOW: This is up to -- there's the  
19 high side of the circuit breaker -- and go to the  
20 switchyard.

21 MEMBER STETKAR: Right.

22 MR. RHOW: There is definitely on the  
23 utility. Some use break in half scheme, some  
24 theoretical --

25 MEMBER STETKAR: Could have anything?

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MR. RHOW: Yes. That happening point  
2 there is a disconnected switch. Any problem this  
3 gauge how operator disconnect and switch. Open up  
4 the disconnect and switch. It doesn't have a  
5 capability interrupting for the current, but once  
6 you close -- open the breaker, you can remote  
7 control to open up the breaker.

8 Up to the happening point is onsite in  
9 the --

10 MEMBER STETKAR: Okay. That  
11 interpretation seems to be different than the  
12 interpretation that the staff has used in their  
13 license renewal applications, which has said that  
14 the scope of the onsite shall include the active  
15 circuit breaker in the switchyard, whether it's  
16 breaker and a half or ring bus, or whatever the  
17 configuration is. They've required the utilities to  
18 perform testing and inspections of everything out to  
19 include that circuit breaker. And that's the  
20 basis.

21 MEMBER SIEBER: The structural  
22 components.

23 MEMBER STETKAR: Structural components,  
24 that's right. But in terms of drawing the dotted  
25 line about what belongs within the scope.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MR. OESTERIE: This is Eric Oesterie --

2 MEMBER STETKAR: So my question was I  
3 recognize your concern about the capacity, you know,  
4 the power supply capacity of the redundant power  
5 supplies, and that's certainly a vital concern. But  
6 I did have the question from a functional testing  
7 perspective specifically because the ITAAC exclude  
8 what I'm interpreting as anything on the offsite  
9 power side of that dashed line.

10 MEMBER SIEBER: Yes, above the dotted  
11 line.

12 MEMBER STETKAR: Above the dotted line  
13 is outside the scope of any testing requirements.

14 MR. OESTERIE: Eric Oesterie from the  
15 staff --

16 MEMBER STETKAR: And that by definition  
17 excludes those circuit breaker -- those switchyard  
18 circuit breakers.

19 MEMBER SIEBER: True.

20 MR. OESTERIE: Under the review of the  
21 ITAAC we do have an RAI outstanding with GEH talking  
22 about the need for site interface requirements to  
23 test the offsite power systems. And so we're still  
24 working with GEH on the specific language that would  
25 be acceptable to put in there. And I think we've

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 reached pretty much agreement on it.

2 It requires the COL applicant to come up  
3 with ITAAC to test those offsite power components  
4 that you're concerned about. And there'll be some  
5 discussion about that tomorrow morning.

6 MEMBER STETKAR: Okay. Put it off.

7 MS. CUBBAGE: Right. Because --

8 MEMBER STETKAR: Good enough.

9 MS. CUBBAGE: Yes. The scope of the  
10 certified design versus the scope of the site  
11 specific features. And then there's the dividing  
12 line between offsite/onsite --

13 MEMBER STETKAR: I'm a bit sensitive to  
14 this because we've had a lot of discussions about  
15 where you draw that dotted line in a --

16 MR. OESTERIE: We have, too.

17 MEMBER STETKAR: -- license renewal  
18 space. And it is a licensing issue.

19 MS. CUBBAGE: Right. But design cert  
20 space you also have the complication of the generic  
21 standard design versus the site specific features,  
22 and the switchyard is site specific.

23 MEMBER STETKAR: That's right. But I  
24 mean that still is a COL issue.

25 MR. OESTERIE: Right.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MS. CUBBAGE: Yes. The COL is the --

2 CHAIRMAN CORRADINI: Other questions?

3 Thank you very much.

4 Eric, you're going to come up and

5 educate us before we start 14.3?

6 MR. OESTERIE: That's my goal.

7 CHAIRMAN CORRADINI: Okay.

8 MR. OESTERIE: For some of you I'm sure  
9 it'll just a refresher. Not for me. Certainly not a  
10 refresher for me.

11 MEMBER SHACK: Yes, right.

12 MEMBER BLEY: You have to be educated  
13 about ITAAC before we do ITAAC.

14 CONSULTANT KRESS: What it stands for.

15 MEMBER STETKAR: I'm surprised. I  
16 thought I knew what Tier 1, Tier 2, ITAAC and DAC  
17 was and then I missed the Tier 2 star. And now I  
18 can't figure out whether Tier 2 star is like between  
19 Tier 2 and Tier 3 or between Tier 2 and Tier 1. I  
20 think it's between Tier 2 and Tier 3.

21 MR. OESTERIE: There's no Tier 3.

22 MEMBER SHACK: But will your explanation  
23 agree with their explanation.

24 CHAIRMAN CORRADINI: Eric, go ahead.

25 MR. OESTERIE: Okay. Thanks.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 Well thank you everyone. My name is  
2 Eric Oesterie. I'm the lead project manager for  
3 essentially 14.3 of the ESBWR in Tier 1.

4 In discussions with Dr. Corradini, we  
5 agreed that it would be a good idea to do an  
6 overview on the use of Tier 1, Tier 2, Tier 2 star,  
7 ITAAC and DAC as used in design certifications as  
8 either a primer for the presentations tomorrow or as  
9 an education, if you will, to some of the members  
10 that haven't been through this on other design  
11 certification applications.

12 You can go to the next slide.

13 So my purpose this afternoon is to  
14 provide an overview and historical perspective on  
15 the use of Tier 1, Tier 2, Tier 2 star, ITAAC and  
16 DAC for design certifications to support the  
17 presentations tomorrow.

18 And in this pre-election season where  
19 rewriting of history is in vogue, I brought Jerry  
20 Wilson with me, who is a senior staff member who was  
21 present during the creation of these concepts and  
22 deliberations on these concepts to ensure that any  
23 rewriting of history that I do is unintentional.

24 MEMBER STETKAR: Did he have to take an  
25 oath or something?

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MR. OESTERIE: It is. Context is  
2 everything.

3 Back in 1989 when we started going  
4 through development of Part 52 associated with  
5 implementation of Part 52 rule we had a number of  
6 policy issues to deal with. And they included ITAAC  
7 and DAC, Tier 1, Tier 2 and Tier 2 star.

8 This slide identifies a number of policy  
9 papers that went up to the Commission that discuss  
10 these concepts and got Commission approval on some  
11 of these concepts. And, hopefully, I'll go through  
12 them briefly with you.

13 What I do want to point out and make  
14 sure that everyone understands is that Part 52 is  
15 also known as a process rule, meaning that it  
16 doesn't impose for the most part any new technical  
17 requirements for licensing of certifications and  
18 power operation of plants. It does all the same  
19 things that Part 50 did. So when you compare the  
20 two we do all the same things under Part 52 that we  
21 did under Part 50, except they're grouped or  
22 segmented in different bundles, if you will, and the  
23 timing is a little bit different.

24 During the development of the Part 52  
25 rule some of the feedback that we got from industry

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 was that they wanted predictability or more  
2 predictability in the licensing process. And I'm  
3 sure you've heard stories of the "rogue inspectors."  
4 And so utilities wanted to know what would be  
5 inspected and what would the acceptance criteria be.  
6 And in response to those concerns, the concept of  
7 ITAAC was developed along with the concepts of  
8 design certification that's allowed under Part 52.  
9 That's under subpart G. We also had the early site  
10 permit, which is under subpart A, but we're not  
11 going to talk much about that today. And COL  
12 combined licenses under subpart C.

13           There are other licensing vehicles that  
14 Part 52 did provide flexibility for: Final design  
15 approvals, manufacturing licenses. But for the most  
16 part those won't be pertinent to the discussions  
17 this afternoon.

18           SECY 90-377 really identified the level  
19 of design detail necessary for a design  
20 certification. It introduced a two tiered approach,  
21 meaning Tier 1 and Tier 2. And that allowed for  
22 flexibility in change processes for the information  
23 that's provided in Tier 1 or Tier 2. And it also  
24 introduced the graded approach. And what that meant  
25 was that the level of design detail necessary for

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 the safety related or important to safety or risk  
2 systems was generally deemed to be higher than for  
3 those that were not safety related or not important  
4 to the risk.

5 Just as a comparison or to put into  
6 context, the Tier 1 document for ESBWR fits in one  
7 volume like this, whereas the Tier 2 information  
8 which is typically considered on the same level of  
9 detail as an FSAR and the time SECY 90-377 was  
10 written it was said that for the same level of  
11 design detail as plants that were licensed to  
12 operate at that time. Well, just for a context  
13 viewpoint, prior to that time we had plants that  
14 were licensed with four volumes of an FSAR. I'll  
15 give you an example. Turkey Point, that was a  
16 proposed GDC plant that was licensed, and it only  
17 had four volumes.

18 After I got done working there after a  
19 year and a half or two years, well there was five  
20 volumes and one volume was all fire protection  
21 stuff. And ten years later or 15 years later or  
22 more even prior to SECY 90-377 coming out we had  
23 plants like Palo Verde that were licensed in 1985  
24 through 1987 there were three units. And they had  
25 about 24 or 25 volumes of an FSAR. I think ESBWR has

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

(202) 234-4433

[www.nealrgross.com](http://www.nealrgross.com)

1 about 12 or so volumes of Tier 2 information.

2 We'll get to Tier 1 and Tier 2 and Tier  
3 2 star a little bit later.

4 The Commission approved the design  
5 certification concept and the two tiered approach  
6 and the graded approach for the information. In  
7 SECY 91-178 the concept of ITAAC was approved, and  
8 that was in response to the previous concerns that  
9 I've explained and described that we heard from the  
10 industry about predictability on inspections and  
11 what the acceptance criteria for those inspections  
12 would be.

13 That SECY paper also identified a two  
14 step approach for ITAAC as well, the first step  
15 being ITAAC that are generated for the certified  
16 design and ITAAC that the COL applicant that  
17 references a certified design needs to come up with  
18 and supplement the DCD ITAAC with, and that would be  
19 site-specific ITAAC for things like, say, plant  
20 service water. And we've seen ITAAC for things like  
21 engineered backfill. We also have ITAAC for  
22 emergency planning that the COL applicants have  
23 included in their applications. And that's not  
24 something that got put into DCDs.

25 SECY 92-053 -- well let me back up. SECY

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 91-210 really extended the use of ITAAC to the  
2 things like final design approvals, manufacturers'  
3 licenses.

4           SECY 92-053 introduced the concept and  
5 use of design acceptance criteria. During the  
6 staff's reviews of the initial applications for  
7 design certification that we had in the early to mid  
8 1990s, those were the ABWR and the System 80+ the  
9 feedback and experience from the staff's review of  
10 those applications determined that in certain areas  
11 there was not sufficient level of design detail for  
12 them to make their determinations. And there were  
13 some areas that was it deemed by the staff and the  
14 Commission that involved rapidly changing technology  
15 that we would not want to lock down in a design  
16 certification where the technology may be outdated  
17 already when a COL applicant chose to build a plant  
18 using that technology.

19           So the concept of design acceptance  
20 criteria was introduced and approved by the  
21 Commission. And I'm going to get into that a little  
22 bit more later in detail in the following slides. I  
23 just wanted to lay some more of the ground work and  
24 fundamentals for the policy first of all.

25           CHAIRMAN CORRADINI: So just for my own

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 edification, except for the one you just talked  
2 about for the DAC, the first three just kept on  
3 better defining the process of using ITAAC for  
4 design certifications and POL?

5 MR. OESTERIE: Yes, that's essentially  
6 correct.

7 CHAIRMAN CORRADINI: So nothing changed  
8 conceptually? There was more specificity as to what  
9 was acceptable?

10 MEMBER SIEBER: More applications.

11 MEMBER BLEY: Eric, I thought you said  
12 210 extended the ITAAC to final design approval,  
13 which is conceptually a little different.

14 MR. OESTERIE: Right.

15 CHAIRMAN CORRADINI: Well, I was going  
16 to go back and ask what that was. I don't appreciate  
17 that.

18 MR. WILSON: Yes. Let's not get bogged  
19 down in 91-210. It's become out of date since we  
20 issued a update to Part 52.

21 But back to Dr. Corradini's point, these  
22 papers 90-377 and the other ones were working out  
23 how to implement the rule. Remember the rule went  
24 into effect in 1989. And so they're in the mode of  
25 reviewing two design certification applications and

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 we're working out the details of what sufficient  
2 level of information and what are the ITAAC going to  
3 look like, how's this actually going to work. So  
4 that's what the purpose of these papers were for.

5 CHAIRMAN CORRADINI: And then the two  
6 are the ones that Eric will refer to, but it's down  
7 there in 214? Those were the ones that were in the  
8 hopper that were being worked on, right?

9 MR. WILSON: Yes.

10 CHAIRMAN CORRADINI: All right. Thank  
11 you.

12 MR. OESTERIE: Right. So again, 90-053  
13 introduced the concept of DAC and how we would use  
14 that in design certifications, and I'll get to that  
15 in more detail later.

16 92-214 provided a status of the staff's  
17 reviews of ITAAC for the ABWR and System 80+. And  
18 dabbled a little bit with the concepts of specific  
19 ITAACs and generic ITAACs. But that's kind of kind  
20 by the wayside with much more. We've ended up with  
21 much more specific ITAAC and some nonsystem-based  
22 ITAAC in design certification applications.

23 It also talked about the relationship  
24 between design descriptions that are provided in the  
25 Tier 1 document to the ITAAC and basically says that

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 the design descriptions will ensure the  
2 configurations for the life of the plant. Under  
3 Tier 1 that information gets certified so it goes  
4 through a higher level of approvals for any changes  
5 to be made than the Tier 2 document does.

6 If we could go the next slide.

7 The regulations specific to design  
8 certification applications and the use of ITAAC for  
9 design certs are provided in 10 CFR 52.47(b)(1).  
10 And that's just for the design certification only.  
11 There's another regulation that -- and that's just  
12 for the scope of the certified design. The other  
13 regulation that deals with ITAAC is 52.80(a), and  
14 that is for the COL applications. And that requires  
15 ITAAC for the entire facility.

16 So when a COL application references a  
17 DCD, all of the ITAAC from the DCD get incorporated  
18 by references to the COL. The COL applicant has to  
19 provide its own site-specific ITAAC, which would  
20 include emergency planning ITAAC for plant service  
21 water systems, engineered backfill, emergency  
22 planning, et cetera.

23 And also includes any ITAAC that are  
24 identified in the DCD under the site interface  
25 requirements. We talked about that a little bit

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 earlier on the offsite power systems. Currently the  
2 ESBWR talks about the need for COL applicants  
3 referencing the ESBWR DCD to provide ITAAC for the  
4 plant service water system and we're in discussions  
5 with the GEH about including similar type of  
6 requirements for offsite power systems.

7 MEMBER BLEY: Eric, could I sneak a  
8 question in?

9 MR. OESTERIE: Sure.

10 MEMBER BLEY: Don't answer it now. I  
11 just want to get it in so as you go through you  
12 answer it in kind of the right place.

13 I have a kind of a guess, and I've heard  
14 from some people, not Jerry, but others who are  
15 involved in this as it began that in the beginning  
16 people thought you might get a complete design that  
17 would get certified and you'd just replicate it and  
18 as it went on it became clear that some parts of it  
19 couldn't get there. And those documents you showed  
20 us showed some of that. My question, which I hope  
21 you'll get to, is for those parts of the design that  
22 aren't there at this stage that we're at with the  
23 ESBWR but are substantive, large pieces of the  
24 design, where in this process if anywhere do they  
25 get the kind of deep review and questioning like the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 RAI process to give them an equivalent basis as  
2 we've got for the rest of the design that you've  
3 already questioned?

4 So if you can get to that wherever it  
5 comes up, that's one thing I'm really interested in.

6 MR. OESTERIE: Yes, and I'm going to ask  
7 you a question back. Are you talking about DAC?

8 MEMBER BLEY: I don't know. I hope I  
9 am, but I don't know. From what I've seen, I  
10 haven't seen that that ever happens again, and  
11 that's what I'm curious about.

12 MR. OESTERIE: And the reason I asked is  
13 because there is some discussion in one of these  
14 SECY papers, and I don't remember exactly which one  
15 it is, but it does talk about what processes the  
16 staff has available to it to look at the information  
17 that they need to make their reasonable assurance  
18 findings. And if you're talking about DAC, in  
19 summary it's a process that we'd be looking at that  
20 results in a predictable outcome in terms of what  
21 the design should be and meets a certain set of  
22 criteria.

23 MEMBER BLEY: Yes.

24 MR. OESTERIE: That being part of ITAAC  
25 by regulation does not need to be completed by a COL

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 applicant in order to get its license. However, the  
2 flexibility is in the regulations to allow some of  
3 that to happen. In fact, the design certification  
4 vendors that we've been working with we've actually  
5 been pushing to try to get more of the DAC items  
6 closed during the COL application review process  
7 rather than waiting until after the license is  
8 issued.

9 MEMBER BLEY: Yes.

10 MR. OESTERIE: But after the license is  
11 issued, then we're into traditional inspection  
12 space. And so we do have the availability to review  
13 completion of those designs under DAC and ITAAC to  
14 ensure that they meet the acceptance criteria. In  
15 fact, the COL applicants have to demonstrate that to  
16 us. And we're working with the applicants to develop  
17 schedules so that we can assign resources and go  
18 look at their completed designs before they get  
19 implemented in the plant.

20 In some areas it's easier to do, like  
21 within piping where you've got ASME code  
22 requirements that they have to meet. And it's a lot  
23 more prescriptive in those areas than it is in, say,  
24 digital I&C. We're still kind of working that out.

25 There are other areas that the staff or

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 the processes that the staff has available to them  
2 in terms of audits during the design certification  
3 application review or the COL application review to  
4 ensure that sufficient information is available to  
5 support the staff's reasonable assurance findings.

6 MEMBER BLEY: None of that sounds like  
7 the kind of integrated look and questioning process  
8 we get with the RAIs like we've been seeing for the  
9 part of the design that's in place now. Am I right  
10 in that or am I off someplace?

11 MR. WILSON: This is Jerry Wilson. Let  
12 me jump in here very quickly.

13 When the licensee and their contractors  
14 implement the design acceptance criteria, they're  
15 going to create that design information. They're  
16 going to notify the staff that that design  
17 information is finished and available. And we're  
18 going to do a review.

19 Now unlike normal ITAAC that is part of  
20 our construction inspection program, we envision the  
21 headquarter staff will be assisting in that review  
22 and they will be doing a review very similar to what  
23 we would do if that information was provided in the  
24 design certification application.

25 MEMBER BLEY: I like hearing that. I

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 didn't get that when I read the documents about it.

2 MS. CUBBAGE: Right. And also I do  
3 envision, as I believe GE's proposing, that they may  
4 submit topical reports for staff review and approval  
5 such that the COL applicants could later point to  
6 those approved topical reports as the basis for their  
7 ITAAC closure for the DAC areas. So in reviewing  
8 and approving those topical reports, we would be in  
9 a review in an RAI mode. And then we would verify  
10 that the COL applicant is implement is implementing  
11 that approved method. That's one possible way that  
12 the ITAAC could be closed. It's not a requirement  
13 that it be done that way.

14 MEMBER BLEY: I guess where I'm hanging  
15 is if you do this at this point, then you could do a  
16 little more and a little more and maybe the whole  
17 design could come in this way. And are we really  
18 getting the kind of review for the latter parts of  
19 the design that we get for the early parts. And  
20 what Jerry said is yes. And I hope that's true.

21 MR. WILSON: Yes, but let me address  
22 your address your additional point. As Eric was  
23 pointing out, the industry asked that in certain  
24 areas they not provide detailed design information  
25 because of rapidly evolving technology. The

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 Commission agreed to that, but it's on a case-by-  
2 case basis. So each application in each area needs  
3 to be approved by the Commission. And the  
4 Commission is there looking at it to be sure it  
5 doesn't get out of hand. We have the same concern  
6 that you just raised. We don't want the whole  
7 application coming in like that. We want to keep  
8 this limited to those situations that are justified.

9 CHAIRMAN CORRADINI: So but can I just  
10 clarify? So that in the three areas that were  
11 listed in the Appendix under Chapter 14.3 those are  
12 the only three that are now generically allowed to  
13 take this approach or did you say something  
14 different that every new certification and  
15 associated plant design will have to get those three  
16 approved and it may not be?

17 MS. CUBBAGE: Well, it's approved  
18 through the rulemaking process for each certified  
19 design.

20 CHAIRMAN CORRADINI: There is no generic  
21 DAC approval?

22 MR. WILSON: Yes, that's the correct  
23 answer. Is there is no generic approval. It's a  
24 case-by-case approval.

25 Now let's deal with the facts here.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 Technology does not always rapidly evolve. At some  
2 point digital I&C is going to slow down and we're  
3 going to say no more DAC. I mean, it's not today  
4 but I can see it in the future.

5 MEMBER STETKAR: Why isn't it today?  
6 You know, I agree it was not 20 years ago when a lot  
7 of these things were written. But that was 20 years  
8 ago.

9 MR. WILSON: Well let me tell you how  
10 I've handled this on a case-by-case basis. As we  
11 come down to the final pool stage, I go to the  
12 senior staffer in each of these areas and ask them  
13 is it still rapidly approving at this point in time  
14 so we approve it on this particular application.  
15 And I've done that on a case-by-case basis.

16 One of these days the answer's going to  
17 be no, and then we're going to send something to the  
18 Commission and say we don't think this particular  
19 applicant should be able to use DAC in this  
20 particular area.

21 CHAIRMAN CORRADINI: But let me just  
22 push the point. So you said that you said in the  
23 previous slide -- you don't have to go back, it  
24 doesn't matter. But in the previous couple slides  
25 that ABWR and System 80+ were on the docket when all

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 this was evolving.

2 MR. WILSON: Yes.

3 CHAIRMAN CORRADINI: Okay. Then came  
4 through AP-1000 --

5 MR. WILSON: Well 600.

6 CHAIRMAN CORRADINI: Six hundred, I'm  
7 sorry. Excuse me. Then turned into 1000, but 600.  
8 And that was at this stage.

9 So the possibility exists that as we're  
10 going -- possibility now only. That as we're going  
11 down to EPR and APWR some of these three that have  
12 historically in the last couple of decades been on  
13 our DAC, could be pulled off because you have a warm  
14 feeling by staff that things are slowed up enough  
15 that they can and should have more detail design up  
16 front?

17 MR. WILSON: Yes.

18 CHAIRMAN CORRADINI: Okay.

19 MEMBER BROWN: You could argue, nobody's  
20 going to like this, but you could argue that  
21 microprocessors have been around now for 26 years. I  
22 mean, we designed the first systems in 1980 in the  
23 nuclear program. A microprocessor, they work the  
24 same, they've got step programs, memory is memory  
25 it's just more of it, buffers are buffers they're

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 just better at doing what they're buffering. D to A  
2 converters are D to A converters, the technology  
3 they're roughly the same. So technology is not  
4 really evolving. The parts change. Somebody designs  
5 a new part. But that's no different than when we did  
6 transistorized stuff and we went from one set of  
7 transistors to another one. And that wasn't viewed  
8 as rapidly evolving, it was just a different set of  
9 transistors.

10 So I mean I would make the argument that  
11 we're well past the point in distributed systems,  
12 networks, et cetera have been around for 25 years or  
13 more. And I really don't agree that this stuff is  
14 rapidly evolving and that we should be accepting  
15 lack of detail in these.

16 Now the parts are different inside the  
17 boxes, so what? It's still got digital IO, it's got  
18 buffers, filters to keep data from being corrupted;  
19 six of one, half dozen in another.

20 So if you asked me, I would have stopped  
21 this a long time ago.

22 MR. WILSON: If I may, depending how the  
23 Committee feels on this, I think it would be useful  
24 for the Committee to write a letter to the  
25 Commission on that subject. And I'm sure the staff

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 would be interested --

2 CHAIRMAN CORRADINI: On a generic basis,  
3 though. I don't want to hold up the applicant  
4 that's in front of us now.

5 MR. WILSON: Yes. Right. Thank you.

6 MEMBER BROWN: No, I wouldn't do that.  
7 But it's the rational thought process to walk  
8 ourselves through to see where we are today and why  
9 we're still working with this idea that it is  
10 rapidly evolving. It's different parts. But I'm  
11 talking about trying to --

12 CHAIRMAN CORRADINI: I understand.

13 MEMBER BROWN: I agree with you on that.

14 MEMBER STETKAR: And I'd add just one  
15 thing. I agree with you, Charlie. And the benefit  
16 of having more detailed design information is not on  
17 the brand of chip set that I'm going to use.

18 MEMBER BROWN: Absolutely not.

19 MEMBER STETKAR: It's the philosophy of  
20 how the system is really going to work. It's how all  
21 the pieces are tied together. So you look at that  
22 integrated design. You don't care about the  
23 individual piece parts. You care about what  
24 functions are going to be in there, what relative  
25 timing is among those functions, interlocks,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 bypasses, permissives; all that sort of stuff within  
2 the context of a particular plant design.

3 MEMBER BROWN: Exactly.

4 MEMBER STETKAR: And when I think of  
5 design, I don't think of who is going to manufacture  
6 the chip set. I think of how is that system going to  
7 work within the context of the rest of the nuclear  
8 power plant. And the sense is that there's an awful  
9 lot of reliance on the fact that chip sets are  
10 becoming smaller and faster as a surrogate for  
11 saying well we don't need to provide the more  
12 important information --

13 (Off the record from 4:12 p.m. to 4:13  
14 p.m. for technical interference.)

15 MEMBER BROWN: -- point of how do you  
16 operate in the system. It's the fundamental -- do  
17 you use a main operating loop, do you use an  
18 executive system with interrupts, et cetera, et  
19 cetera. And we've been doing those for a long time.

20 MR. OESTERIE: Stop there because it  
21 falls into that category of stuff as well.

22 CHAIRMAN CORRADINI: But that helps. So  
23 I'm sorry.

24 MR. OESTERIE: But just as an example,  
25 progress has been made. The ABWR I think included

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 radiation protection as a DAC item. And the recent  
2 design certification applications did not. So we are  
3 making progress.

4 To provide guidance to the staff and  
5 also to the applicants on use of DAC and ITAAC, SRP  
6 14.3 was initially drafted in '96 to provide  
7 guidance to the staff on review of ITAAC and DAC. It  
8 was largely based on staff's experiences reviewing  
9 ABWR and System 80+ and AP-600. It was updated in  
10 March of 2007.

11 We also developed RG 1.206. And I think  
12 some of you were here when we presented DG 1145,  
13 which was the draft RG 1.206 and had some of the  
14 discussions on the guidance that we included for COL  
15 applicant to include ITAAC that was provided in  
16 Section C.II.1. But we also included some  
17 discussion on DAC in Section C.III.5 and some  
18 additional guidance in Section C.III.7 for COL  
19 applicants referencing a certified design and/or an  
20 early site permit. Some early site permits did  
21 include some ITAAC, but I think on a very limited  
22 basis. So that talked about what COL applicants had  
23 to do in terms of site-specific ITAAC and when they  
24 reference a DCD and/or an ESP.

25 Next slide, please. Thanks.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1           So before we get to talking about the  
2 differences between Tier 1, Tier 2, Tier 2 star and  
3 what are they, I'm going to start out with Tier 2  
4 because that includes the basis for the design of  
5 the plant. It contains all of the FSAR information.

6           It is defined in every design  
7 certification rulemaking. If you look in the  
8 appendixes to Part 52 there are definition sections  
9 for each of the certified designs in there that  
10 include the definitions for Tier 1, 2 and 2 star.

11           Tier 2 if you look at item number one in  
12 there includes all of the technical information and  
13 basis for the design with the exception of generic  
14 tech specs and conceptual design information.  
15 Conceptual design information is something that is  
16 provided to assist the staff with their review, but  
17 does not end up getting certified as part of the  
18 design. And the COL applicants have to provide a no  
19 kidding design to replace that conceptual design.

20           Tier 2 may also include information on  
21 how certain tests that are specified in ITAAC need  
22 to be run and what certain analyses may need to  
23 include or what the contents of certain reports that  
24 are specified in the acceptance criteria for ITAAC  
25 need to include.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1           The Tier 2 information also includes all  
2 of the COL items that the COL applicants are  
3 required to address. And that also gets rolled into  
4 the rulemaking as a requirement by regulations of  
5 any COL applicant that references a DCD.

6           Typically those COL action items are  
7 largely related to site-specific design issues  
8 and/or operational matters that the COL applicant is  
9 responsible for.

10           One of the things that differentiates  
11 Tier 2 information since it is FSAR-like information  
12 is the change process for changing information in  
13 that part of the design certification. And that  
14 change process is specified in Section VIII B of the  
15 design certification rule and you have to go through  
16 a "50-59like process," a series of questions which  
17 you answer to determine whether or not you have to  
18 come to the NRC to get prior approval for making the  
19 change.

20           MEMBER BROWN: Point of clarification.

21           MR. OESTERIE: Sure.

22           MEMBER BROWN: You said that the COL  
23 normally only has to deal with the site-specific  
24 stuff. They've got the standard design, the  
25 specific design that the applicant is utilizing.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 And I'm trying to understand that. I may be ahead  
2 of you. But then when we looked at Chapter 14 there  
3 were three areas, piping design, the control  
4 acceptance criteria for digital I&C and human  
5 factors; three DAC things.

6 MR. OESTERIE: Yes.

7 MEMBER BROWN: Now those all had the COL  
8 had to provide. I mean, it says the COL license must  
9 would have sufficient information to provide  
10 whatever procedures, et cetera, et cetera.

11 MR. OESTERIE: Yes.

12 MEMBER BROWN: And that was not subject  
13 to the same oversight, at least I was gathering  
14 that, other than as an acceptance criteria that all  
15 the earlier design information was subjected to. In  
16 other words, we've gone through all this design  
17 certification, you've got all the Tier 2 stuff and  
18 people are looking at piping diagrams and squib  
19 valves and blah, blah, blah, all that other good  
20 stuff. And the DAC stuff is kind of this amorphous  
21 cloud of very generic, nonspecific information which  
22 some guy generates later. You like my words, huh?  
23 That nobody ever sees other than maybe somebody  
24 inspects something later. But no one ever reviews  
25 the design. Does that --

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MS. CUBBAGE: But in lieu of those  
2 design details --

3 MEMBER BROWN: That's what she just  
4 said.

5 MS. CUBBAGE: In lieu of those design  
6 details we do a thorough detailed review of the  
7 acceptance criteria and the design process. And the  
8 design process should be --

9 MEMBER BROWN: The design process in  
10 what way?

11 MS. CUBBAGE: Well, I'll give you an  
12 example. For the human factors area we've reviewed  
13 about a dozen topical reports and we make sure that  
14 there's enough detail such that if they implement  
15 the process in those topical reports, we come to a  
16 finding that they will achieve acceptable results.  
17 And then --

18 MEMBER BROWN: That's a passthrough from  
19 GEH to the COL?

20 MS. CUBBAGE: Absolutely. Those topical  
21 reports are incorporated by reference into the DCD,  
22 become Tier 2 star which Eric will get to shortly,  
23 and they have to follow that process or they have to  
24 get our approval for an alternate process.

25 MEMBER BROWN: But the design details,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 you just look at an output. Topical reports say  
2 we're going to design this in a certain way, but you  
3 don't ever get to look at designs. So on this --

4 MS. CUBBAGE: We do. We don't get to  
5 look at it in a traditional review and approve and  
6 license mode.

7 MEMBER BROWN: Yes.

8 MS. CUBBAGE: We get to look at it in  
9 detail through the inspection process. I think we  
10 need to --

11 MEMBER BROWN: What's inspection? I mean  
12 somebody submit the block diagram, the schematic  
13 diagrams, the software source code?

14 MS. CUBBAGE: All of its available to us  
15 to make our finding.

16 CHAIRMAN CORRADINI: So just for  
17 clarification--

18 MS. CUBBAGE: We're actually going to  
19 look at all of the DAC items, it's not a sampling.

20 MEMBER BROWN: You folks will?

21 MR. WILSON: Jerry Wilson.

22 As I said before, it's our expectation  
23 that that information will come and be reviewed by  
24 headquarters reviewers. It will not be reviewed by  
25 our inspectors.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 CHAIRMAN CORRADINI: Right. But it's  
2 within the inspection construct that you'll see it?

3 MR. WILSON: Right. Because it's part of  
4 ITAAC.

5 CHAIRMAN CORRADINI: So maybe it's a  
6 control issue. So I'll make a joke out of it. But  
7 maybe it's a control issue, but in essence we're out  
8 of the loop? That is once we see the it should do  
9 this, it will have these attributes to do this and  
10 we will feel good when it does this, and we say yes  
11 that looks good enough for these fast evolving areas  
12 of piping, human factors and digital I&C, ACRS is  
13 out of the loop?

14 MR. WILSON: That's correct.

15 CHAIRMAN CORRADINI: Okay.

16 MR. WILSON: Consistent with past --

17 CHAIRMAN CORRADINI: Okay. I just want  
18 to make you're clear about it. That's what I sense  
19 is an underlying worry here.

20 MEMBER BROWN: You said what I didn't  
21 say. Thank you.

22 MS. CUBBAGE: Okay. Well now I see the  
23 angle. But from an agency perspective --

24 CHAIRMAN CORRADINI: We got to think  
25 about job protection.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MS. CUBBAGE: From an agency  
2 perspective, though, our inspection processes is  
3 part of the regulatory process.

4 CHAIRMAN CORRADINI: Okay.

5 MEMBER STETKAR: And in particular for  
6 ESBWR though as I understand it, those inspections  
7 will only occur after the COL is issued, right. It's  
8 between COL and fuel load is the time window for  
9 that?

10 MS. CUBBAGE: Right. It's not out of the  
11 question that there may be some documents that could  
12 be submitted or made available before we issue a  
13 license. But the expectation is that we're not going  
14 to have any of these documents available until after  
15 licensing --

16 MEMBER STETKAR: But in practice that  
17 gives you very limited capability to really affect  
18 anything of the design once its built.

19 MS. CUBBAGE: Oh, no. I think that's a  
20 key point is that we are fully expecting that we're  
21 going to do the verifications on the design portion,  
22 the DAC, prior to them installing and constructing  
23 anything.

24 MEMBER BLEY: But there's, I guess, two  
25 quick things in Mike's casual comment a minute ago.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 It's not just the ACRS not looking, although I'm a  
2 little concerned about that. From what I read in  
3 the documents I don't see anything that requires the  
4 kind of review from staff that Jerry described,  
5 which I would like to see. And the third piece of  
6 it is from a standpoint of logic if it's good enough  
7 for this hunk of the design, couldn't you do it for  
8 the whole thing and could it evolve that way? I  
9 know that's not the intent.

10 CHAIRMAN CORRADINI: But he answered  
11 that part of your question.

12 MEMBER BLEY: Well, he answered it in  
13 terms of intent. But if it's good enough for part,  
14 why isn't -- it could evolve that way in the future.  
15 And I guess I'm not comfortable with that whole  
16 construct of things that are being done, probably  
17 going to happen the way they're described, but  
18 aren't required in the limit.

19 I think we've covered it already, John.

20 MEMBER STETKAR: Yes, it's a good  
21 example. It's a good example.

22 We were talking about this earlier is  
23 that when you speak about the staff's review of the  
24 DAC and the ITAAC, something I stumbled across.  
25 Apparently there's some design information,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 reasonably detailed design information about the  
2 digital feedwater control system for the ESBWR. And  
3 the staff has raised several concerns about possible  
4 response to failures, you know, it's a three element  
5 controller during normal power operation, single  
6 element when the plant is shutdown and so forth.  
7 Those are design details. And the staff has raised  
8 concerns about how will the preoperational testing  
9 program either in 14.2 or at a somewhat higher level  
10 in the ITAAC evaluate the effects of changes in  
11 values of each of those elements. You know, for  
12 example steam flow. They don't call them out as  
13 steam flow, but it's an example.

14 That's a very detailed concern about how  
15 detailed is the testing program to verify the  
16 function of this controller. Now that feedwater  
17 controller is a small relatively well behaved,  
18 relatively well known item. And yet the staff has  
19 raised detailed concerns through this review  
20 process, through the systematic review process.

21 On the more integrated ITAAC, DAC for  
22 the safeguards actuation, whatever it is, SS -- I've  
23 forgotten all of the acronyms. SSLC. The overall  
24 digital I&C platforms, there are no questions at  
25 that level of detail. There's no -- I don't see

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 where the process provides the staff the opportunity  
2 to ask those questions before the system is already  
3 built and installed in the plant.

4 MEMBER SIEBER: Or access vulnerability.

5 MEMBER STETKAR: At which point it's  
6 very hard to say oh, gee, we have a concern about  
7 the fact that -- I don't know. This combination of  
8 input signals if they fail high, may create a  
9 difficult situation to deal with.

10 MS. CUBBAGE: Well, if they've proceeded  
11 to their detailed design and they've come to us to  
12 say that we're ready to close that part of the DAC,  
13 then we can look at what they've done in the context  
14 of the acceptance criteria, which in the case of the  
15 I&C the requirements of IEEE 603, the prescriptive  
16 regulatory guides implementing that standard and we  
17 can raise issues of whether or not the design that  
18 they have completed fulfills and meets those  
19 criteria.

20 MR. WILSON: And recognize in this what  
21 we're talking about and how we got to where we are  
22 in design certification from the way we used to do  
23 construction permit reviews is that the goal was to  
24 get design issues resolved prior to construction. On  
25 this particular area industry has asked to, in

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 effect, defer those design reviews in these selected  
2 areas. So that meant industry is incurring a bit  
3 more risk than they would have if they were to have  
4 resolved it before they started construction. So  
5 these types of risk issues and us raising concerns  
6 late in the game that may effect what they're  
7 installing is all part of the deal.

8 MS. CUBBAGE: Right. There's no  
9 restriction against us raising issues. It's just  
10 that it's, as Jerry said, that the risk goes up to  
11 the applicant the further along they go.

12 MEMBER BROWN: But you don't have to  
13 give a response. I mean, they send it to you. If  
14 they don't hear from you --

15 MS. CUBBAGE: We have to make a finding  
16 that we agree that they've closed every ITAAC. It's  
17 not a negative consent.

18 CHAIRMAN CORRADINI: It's not hearing  
19 nothing, it's assent. I just want to make sure.  
20 This is where I think we want to be clear.

21 What I'm hearing you say is, is that  
22 that information which you can ask RAIs and get  
23 information on, you have to feel that that ITAAC and  
24 that issue is closed before they can proceed?

25 MR. WILSON: That's correct.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 CHAIRMAN CORRADINI: The additional  
2 detailed information that would be forthcoming?

3 MS. CUBBAGE: They have to provide  
4 adequate information to demonstrate that that ITAAC  
5 or in this case DAC has been closed and we have to  
6 agree before they'll be authorized to load fuel.

7 MR. WILSON: But understand, back to the  
8 previous line of questioning about the design work  
9 ongoing while the plant's under construction and in  
10 the design review and in later installation of  
11 digital I&C, the licensee is not constrained in a  
12 step-wise fashion. They can continue to proceed even  
13 though some of those ITAAC have been officially  
14 reviewed by the staff, that they're proceeding at  
15 their own risk. Well, they're trying to get the  
16 plant done so they're going to continue to march  
17 along and once they have that design done, they're  
18 going to start installing it. We're going to do our  
19 job and try and do our review of that design  
20 information, give our feedback as quickly as  
21 possible. But there could be problems. That's why I  
22 say the whole adoption of this design acceptance  
23 criteria in lieu of detailed design information  
24 incurs additional risk for licensees. And that's  
25 the trade-off. The licensees are buying these

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 designs with a portion of the plant not designed.  
2 And they do that with that knowledge in advance.

3 If they didn't like it, they'd go back  
4 to the vendors and tell the vendors to finish the  
5 design before they start construction.

6 CHAIRMAN CORRADINI: I'm sorry. Somebody  
7 wants to make a comment.

8 MR. ASHCRAF: My name is Joe Ashcraf.  
9 I'm from the I&C branch, too.

10 One of the things that's kind of not  
11 discussed here, but when we get into the detailed  
12 design review for digital I&C anyway, you have the  
13 life cycle process. So, you know, it's not really -  
14 - some of it could be DAC and some of it could be  
15 ITAAC. But as they complete each phase we will be  
16 able -- and he used the term "audit." We're not  
17 supposed to use that term. But we will be able to  
18 review to whatever degree we want to for that phase.  
19 And each phase progresses in a total design such  
20 that if they're following their plan, and whatever  
21 we choose to look at, you know, leads us to believe  
22 that they are, at the end of the day the final  
23 product should work as required.

24 And part of the design detail that  
25 you're talking about is really going to happen up in



1 the first couple of phases as far as the  
2 requirements and the functions and that sort of  
3 stuff. And a lot of the later phases it's just more  
4 the testing and some of the other aspects of it.

5 CHAIRMAN CORRADINI: So let me just ask  
6 since you're up and volunteered. Because I'm clear  
7 now how you guys are going to -- I think I'm clear  
8 on how you guys are going to do it. So let's just  
9 say in that process they're going to put in, I don't  
10 know, let's just use his feedwater controller or  
11 something similar. They're going to put in  
12 something that upon the design details you have a  
13 concern and you raise some RAIs, or you ask them  
14 questions, you get some response and then you still  
15 have a concern. But they're proceeding along at  
16 their own risk and they install it. And now you're  
17 still concerned. Therefore, they may have to  
18 uninstall it and put in a component that meets and  
19 satisfies your concern?

20 MS. CUBBAGE: That's exactly the risk  
21 that Jerry was alluding to, yes.

22 CHAIRMAN CORRADINI: Right. Okay.

23 MR. OESTERIE: It has to meet and  
24 satisfy the acceptance criteria.

25 CHAIRMAN CORRADINI: I'm sorry. But in

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 some sense the staff's discussion of it wants to get  
2 to feeling good about the acceptance criteria and  
3 something is hanging them up. Okay.

4 MR. WILSON: Right.

5 CHAIRMAN CORRADINI: Things can be --

6 MS. CUBBAGE: And in light of that, you  
7 know Jerry's right that there's no requirement that  
8 they go through this in a step-wise fashion and get  
9 interim staff feedback. But given that the inherent  
10 risk involved with the DAC process, GE and we will  
11 expect their customers are going to want to come in  
12 at the appropriate stages and get approvals before  
13 they proceed to installation.

14 MEMBER BLEY: I've got one question  
15 associated with that discussion that just went one,  
16 if I could get this out, any of you can address it.  
17 John Stetkar's example. The questioning of the  
18 steam generator level control system led to  
19 questions that identified acceptance criteria that  
20 need to be done. If the design's not there, those  
21 kind of questions and acceptance criteria won't come  
22 up which means when you get to the end point if all  
23 you can see is does it meet the previously  
24 determined acceptance criteria, these things can  
25 never fit in a processor. Or am I missing the boat?

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MEMBER SIEBER: You're right.

2 MR. WILSON: I agree with you, it's not  
3 a perfect situation. That's why as a general matter  
4 we set out to get a complete design at the design  
5 certification stage. This is an accommodation that  
6 the industry requested and the Commission agreed to,  
7 and we're doing it on a case-by-case basis. It's  
8 not an ideal situation. It's an accommodation to  
9 deal with these issues of rapidly evolving  
10 technology.

11 MEMBER BLEY: Can your questions lead to  
12 the need for new testing or modified acceptance  
13 criteria if it looks like it's --

14 MR. WILSON: If we were to do that, the  
15 burden would be on the staff to justify that. That,  
16 in effect, would be a backfit.

17 MEMBER BLEY: So now we're into a  
18 backfit situation.

19 MR. WILSON: Yes.

20 MEMBER BLEY: Which requires a little  
21 more justification.

22 MR. WILSON: Yes.

23 MS. CUBBAGE: Right.

24 MEMBER BLEY: That's what I thought.

25 Thanks.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MEMBER ARMIJO: Well, you know, it seems  
2 like our big problem is we've never built a  
3 certified design in the United States. We've  
4 certified plants, but we've never built them. But  
5 certified plants have been built in Japan.

6 MS. CUBBAGE: Yes.

7 MEMBER ARMIJO: And in --

8 MEMBER SIEBER: Later. Way later.

9 MEMBER ARMIJO: -- I guess Taiwan. It  
10 took a long time there. But maybe GEH or someone  
11 can -- you know, nobody wants to take an enormous  
12 and economic risk in building a plant that's not  
13 complete, you know fully designed. Maybe GEH or the  
14 staff knows where a certified plant has been  
15 designed, did they go through the same DAC and ITAAC  
16 process and did it lead to a lot of problems?  
17 Certainly the Japanese regulators aren't pushovers.

18 MR. WILSON: Let me takeover. I see your  
19 point.

20 MEMBER ARMIJO: This path has been  
21 followed by somebody.

22 MR. WILSON: No. What you're trying to  
23 do is draw an analogy to the Kashiwazaki-Kariwa  
24 plant, K6/K7. I can't pronounce it correctly in  
25 Japan. And that's a version of the ABWR design that

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 was licensed under a process that they used in Japan  
2 that's similar to our construction permit operating  
3 license. And they were building that plant and  
4 finishing the design as they were constructing it in  
5 a manner in which they've done it in the past.

6 Now the version that we certified as the  
7 U.S. ABWR design, which has some differences from  
8 that design. And as part of doing that  
9 certification, GE requested and the Commission  
10 approved use of DAC in certain areas.

11 So if you're saying is there any analogy  
12 to somebody else in the world building a plant with  
13 that sort of design approval? And the answer is no.  
14 The first time is going to be South Texas.

15 MR. ASHCRAF: I just wanted to add that  
16 when she talked about documentation and so forth,  
17 you know we have to get back to the life cycle  
18 process. And you know throughout that process  
19 there'll be thousands and thousands of documents.  
20 And they can't progress until they go through each  
21 phase.

22 Now they have the ability to loop back  
23 if they run into problems, et cetera. But that's one  
24 of the things that we're trying to tie into is their  
25 process as they're going through the life cycle

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 stage so that we can review and identify issues at  
2 that point. But, you know, what we have approved so  
3 far as the plan which specifies how they're going to  
4 do things and what requirements they're going to  
5 met, et cetera. And so at any point they not  
6 following the plan, then that's an issue.

7 MR. OESTERIE: One of the methods that  
8 GEH proposed in their Appendix 14.3A on DAC closure  
9 was a process or using the topical report process to  
10 provide the designs to close out DAC. And that is  
11 similar to the process that Westinghouse used on the  
12 AP-1000. They had a WCAP for the design process for  
13 digital control system. And os that process also  
14 allows the staff to ask RAIs to ensure that their  
15 concerns are resolved prior to approval of that  
16 topical report.

17 So it just follows a different review  
18 path than the DCD has a whole. But the DCD can  
19 reference those topical reports and more  
20 importantly, the COL applicant's referencing the DCD  
21 can reference those topical reports for approved  
22 designs if the staff reviews those and approves  
23 them.

24 MEMBER STETKAR: Eric, since you're  
25 educating us on this process here, is there anything

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 in the process in the regulations or the policy  
2 documents that specifies -- apparently there isn't,  
3 I guess this is a rhetorical question. But I would  
4 like to understand why.

5 When the DAC closeout needs to be  
6 completed? In other words, I was surprised a bit to  
7 learn that GEH proposed final closeout of the DAC  
8 after the COL and before fuel load, naturally. And  
9 that there seemed to have been some discussion about  
10 well there isn't very close guidance on this, but  
11 the staff agreed with that kind of timing.

12 Is there any way -- I mean are the  
13 regulations written such that that latitude is  
14 necessary or could you have taken a harder line and  
15 said no, in particular for things like digital I&C  
16 and piping systems and human factors, those DAC  
17 shall be closed out before the COL issuance? That  
18 would avoid this fact of having something built and  
19 installed and then raising possible backfit  
20 concerns.

21 MR. OESTERIE: Currently the regulations  
22 aren't that prescriptive. Since DAC our part of  
23 ITAAC and the regulations specifies that it has to  
24 be closed out prior to fuel load.

25 MEMBER STETKAR: Okay.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MR. OESTERIE: Now I'm sure Jerry can  
2 provide the background and the basis for why the  
3 staff didn't choose something else for DAC and why  
4 the Commission didn't approve that. But in terms of  
5 DAC closure for the ESBWR, we are working with GEH  
6 and the COL applicants referencing the ESBWR design  
7 to provide us -- well, let me back up.

8 GEH has put in a COL action item in  
9 their DCD for the COL applicant to provide the staff  
10 with their DAC closure schedule.

11 MEMBER STETKAR: That's the schedule?

12 MR. OESTERIE: The schedule, right. But  
13 it gives us a little bit more than what the  
14 regulation requires in terms of timing and making  
15 sure that we have the resources available to review  
16 their completed designed prior to the designs  
17 getting installed. And that is the intent that the  
18 staff came to the COL applicants and GEH with is  
19 that we want to make sure that the schedule that  
20 they provide us is such that we can review those  
21 completed designs before they get installed.

22 We understand the regulations, they  
23 don't have to do that. But like Jerry said, it's a  
24 trade-off. If they don't let us look at the designs  
25 and they just go ahead and put it in without our

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 approval, the risk rises.

2 MEMBER STETKAR: But on the other hand,  
3 I think I understood you to say that if you raise a  
4 concern about the design after the COL is issued  
5 and, indeed, the equipment is installed in the  
6 plant, then the bar is raised for the staff because  
7 you have to justify that concern as a backfit?

8 MS. CUBBAGE: No, no.

9 MEMBER STETKAR: Oh? Okay.

10 MR. WILSON: We're measuring it against  
11 the design acceptance criteria. So let's assume  
12 there are two options here.

13 Option one, they didn't meet the design  
14 acceptance criteria. We're going to tell them they  
15 didn't meet it, they're going to have to redo the  
16 design.

17 MEMBER STETKAR: Okay.

18 MR. WILSON: Option two, they met the  
19 design acceptance criteria but some other issue came  
20 up that we had not previously accounted for in the  
21 design acceptance criteria. Now we want to apply  
22 some new requirement to them or forcing it. Now  
23 we're talking backfit.

24 MEMBER STETKAR: Yes.

25 MEMBER SIEBER: This is all a matter

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 of--

2 MEMBER STETKAR: So how the design  
3 acceptance criteria are written --

4 MR. WILSON: Is very important.

5 MEMBER STETKAR: -- is very, very  
6 important.

7 MR. WILSON: Mr. Chairman --

8 MR. OESTERIE: And we have some examples  
9 later in the presentation.

10 CHAIRMAN CORRADINI: Go ahead  
11 expeditiously.

12 MR. OESTERIE: Expeditiously.

13 CHAIRMAN CORRADINI: This is useful.  
14 I'd like to hear it, but --

15 MR. OESTERIE: This is why we wanted to  
16 do this before we got into the presentation of 14.3

17 MEMBER SIEBER: We'll move ahead anyway.

18 MR. OESTERIE: So let's go to slide 7.

19 We went to Tier 1 after Tier 2 because  
20 Tier 1, again, just one volume of information is  
21 what the NRC will certify. And that means any  
22 changes to it have to be reviewed or approved by the  
23 NRC.

24 Tier 1 information is derived from the  
25 Tier 2 information. So it includes definitions and

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 general provisions. It includes the design  
2 descriptions. It includes the inspections, tests,  
3 analyses, and acceptance criteria of the ITAAC. It  
4 includes the significant site parameters that the  
5 COL applicant has to meet. And significant site  
6 interface requirements.

7 One of the rules of thumb that we go by  
8 is that there cannot be any new design information  
9 in Tier 1 that's not already in Tier 2. Because  
10 Tier 2 describes the design of the plant and Tier 1  
11 includes the ITAAC and these other things.

12 If Tier 2 gets approved, Tier 1 gets  
13 certified. And the Tier 1 portion of the document is  
14 what gets rolled into the design certification rule  
15 in the appendixes of Part 52.

16 CHAIRMAN CORRADINI: Can you repeat what  
17 you just said.

18 MR. OESTERIE: Tier 2 gets approved,  
19 Tier 1 gets certified. Certification means that --

20 CHAIRMAN CORRADINI: So it's at that  
21 high level that it's actually --

22 MR. OESTERIE: Yes. And that's one of  
23 the ways that the NRC --

24 MEMBER SHACK: But go back to that  
25 statement you said, which one couldn't introduce

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 anything new?

2 MEMBER STETKAR: Tier 1.

3 MEMBER SHACK: Tier 1.

4 MR. OESTERIE: Well, Tier 1 cannot have  
5 any design information in it that's not already in  
6 Tier 2. Because Tier 1 and the ITAAC, specifically  
7 the ITAAC, is really a verification program. The  
8 program to verify that the things that you described  
9 in Tier 2 will function as designed --

10 MEMBER SHACK: Because it was certified,  
11 I sort of picked Tier 1 as the higher level  
12 description. But I can really sort or see it's the  
13 [part that you've plucked out of Tier 2 and frozen,  
14 yes.

15 MR. OESTERIE: The important stuff.

16 MS. CUBBAGE: Yes.

17 MEMBER BROWN: Say that again. Tier 1  
18 is certified and Tier 2 is?

19 MR. OESTERIE: Tier 1 is certified, tier  
20 2 is approved.

21 MEMBER BROWN: I don't appreciate the  
22 difference. It's a change of rule.

23 MR. OESTERIE: One goes into 10 CFR 50--

24 MEMBER STETKAR: Tier 1 is part of the  
25 rule.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MR. OESTERIE: Part of the rule, yes.

2 CHAIRMAN CORRADINI: Everything else

3 is--

4 MR. WILSON: Well let's be careful.

5 It's all --

6 CONSULTANT WILLIS: Could you explain

7 this to a member of the public?

8 MR. OESTERIE: Yes, not successfully.

9 CHAIRMAN CORRADINI: Jerry, you had a  
10 comment?

11 MR. WILSON: Yes. It's all incorporated  
12 into the rule. The important distinction is the  
13 change process, which is quite complicated. But the  
14 easy way to understand it is it's much harder to  
15 change Tier 1 information than it is to change Tier  
16 2 information.

17 MEMBER SHACK: And Tier 2 on his slide  
18 it says 50.59-like process.

19 MR. WILSON: That's correct.

20 MEMBER SHACK: Is it really much in the  
21 licensee's hands as 50.59 is?

22 MR. WILSON: Yes. In fact, when we did  
23 the update to Part 52 we adopted the updated version  
24 of 50.59 and that's in the Tier 2 change process.

25 MS. CUBBAGE: But that's only a plant-

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 specific basis. You can't change the generic DCD  
2 under the 50.59 process.

3 MR. OESTERIE: Okay. So we mentioned  
4 that Tier 1 -- changes to and departures from Tier 1  
5 information require NRC approval and are governed by  
6 processes in Section VIII.A of the design  
7 certification rule. So when a COL applicant  
8 references a DCD and there are some changes that  
9 they want to make to Tier 1 information, they have  
10 to include in their application a request for  
11 departure.

12 MS. CUBBAGE: And it is an exemption.

13 MR. OESTERIE: Yes. And it is an  
14 exemption from the rule. Right.

15 MEMBER SIEBER: All right.

16 MR. OESTERIE: From a design  
17 certification rule.

18 So let's move on Tier 2 star. Tier 2  
19 star is also subject to a change process. And I  
20 believe it's the same change process as Tier 2.  
21 However, Tier 2 star information is a little bit  
22 different, and I gave you some examples of Tier 2  
23 star information from the ABWR design certification  
24 rule and the AP-1000 design certification rule. And  
25 that they are things that the design is based on,

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 important parameters are based on but we do expect  
2 to change through the life of the plant. Like the  
3 fuel designs may change, but we want that to be  
4 controlled.

5 MEMBER ARMIJO: But you get topical  
6 reports on a new fuel design and you'd review and  
7 approve that?

8 MR. OESTERIE: Yes. Right. And to  
9 complicate matters even further, if we go to the  
10 next slide there's another type of Tier 2  
11 information that we felt was necessary to control,  
12 but it has a Sunset clause on it. Because we  
13 understand that licensees may want to during the  
14 life of their operation adopt new code cases or  
15 there will be updates to ASME Code Section III. So  
16 this set of Tier 2 startup information which is also  
17 called specifically in the design certification rule  
18 has a Sunset clause on it and it reverts to regular  
19 Tier 2 information where you applied the 50.59  
20 process to after the plant first achieves full  
21 power.

22 MEMBER ARMIJO: And after that all of  
23 this is off the table then?

24 MR. OESTERIE: Yes. After that all of  
25 that information reverts to regular Tier 2

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 information.

2 Next slide, please.

3 Now let's get --

4 MS. CUBBAGE: You looked puzzled on  
5 that. And I think the reason for the Sunsetting is  
6 those are major things that are not expected to  
7 change after you've achieved first full power.

8 MR. OESTERIE: Correct.

9 MS. CUBBAGE: They were like, you know -  
10 - you're not going to decide you're going to have a  
11 different structural dimension. You've built the  
12 plant.

13 MR. OESTERIE: Yes.

14 MEMBER SHACK: Redesign your  
15 containment.

16 MS. CUBBAGE: Yes, exactly. Those are  
17 the type of things the Tier 2 star, the reason for  
18 it to be Tier 2 star goes away once you've finished  
19 construction.

20 MR. OESTERIE: Yes. Thanks for the  
21 clarification, Amy. I really focused on the one  
22 thing that were the very limited aspects of this  
23 that could change.

24 So ITAAC is a verification program. It  
25 doesn't include any new information.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1           There are very limited design completion  
2 aspects to ITAAC. And they include the design  
3 acceptance criteria. Very limited areas. There's  
4 also another special type of ITAAC associated with  
5 DRAP, the Design Reliability Assurance Program.

6           CHAIRMAN CORRADINI: So if I might just  
7 -- again, I'm doing this for educational purposes.

8           For if there weren't a DAC, the ITAAC  
9 program is a regularized program that you would  
10 necessarily go through even under 10 CFR 50 in terms  
11 of inspection, testing and analyses? I mean, you  
12 had two licenses at that time. You had legal  
13 proceedings that are different, but in terms of how  
14 you handed it off from the design to what you  
15 construct it to what you inspect it to say go ahead  
16 and load full, the ITAAC is a regularized version of  
17 that?

18           MR. OESTERIE: Based on my  
19 understanding, that sounds correct.

20           CHAIRMAN CORRADINI: Okay. All right.

21           MR. WILSON: You will always have ITAAC.

22           MR. OESTERIE: Or something like it.

23 Under the Part 50 process of what is called ITAAC,  
24 but we did the same thing --

25           MEMBER BROWN: It's the same thing, it's

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 a test program.

2 MR. OESTERIE: Exactly.

3 CHAIRMAN CORRADINI: That I want to make  
4 sure of.

5 MS. CUBBAGE: Then you had to be  
6 accomplished, but this provides the specificity and  
7 the up front agreement on what's going to be  
8 verified and what the acceptance criteria are.

9 CHAIRMAN CORRADINI: Taking the legal  
10 out of it from an engineering standpoint if I took  
11 the DAC out of it, it's the logical thing you'd have  
12 to do to make sure what you built is what you  
13 promised to built and that it works like you think  
14 it's going to work?

15 MEMBER STETKAR: And its specified up  
16 front so there are no surprises.

17 MEMBER BROWN: Yes. Right. And DAC just  
18 says you don't have to specify for these things up  
19 front. We'll decide ten years later and nobody gets  
20 to look at them.

21 MR. OESTERIE: And completing the ITAAC  
22 is designed to show that the plant has been  
23 constructed and will operate in accordance with its  
24 license.

25 CHAIRMAN CORRADINI: Okay.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MR. OESTERIE: So it's verification of  
2 the as-built as installed condition of the plant.  
3 Like I said before, no new design information can be  
4 in Tier 1, it must all be in Tier 2. Tier 2 can  
5 however provide supplemental information on how the  
6 inspection, test analyses are to be performed to  
7 satisfy the acceptance criteria.

8 What might be contained in the reports  
9 that are specified by the acceptance area.

10 The next three bullets really talk about  
11 the format of the ITAAC. The first column you have  
12 a design requirement and the second column you have  
13 either an inspection, test or analyses or a  
14 combination of those three that the licensee will  
15 use to demonstrate that the design requirement has  
16 been met. And there are objective and verifiable  
17 acceptance criteria for these inspection, tests and  
18 analyses.

19 Next slide, please.

20 Again, the goal for these three items,  
21 the design requirements inspection, tests, analyses  
22 and acceptance criteria that they be objective and  
23 variable.

24 The ITAAC primarily have been written  
25 based on a structure system and component basis.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 But that is not required. That has just been  
2 prudent and practical from a standpoint of trying to  
3 obtain design certification.

4 COL's have the responsibility. COL  
5 applicants have the responsibility to successfully  
6 complete the ITAAC. I'm sorry I misspoke. Not the  
7 applicants, it is the licensees. Okay. The  
8 combined licensees have the responsibility to  
9 successfully complete the ITAAC. Notify NRC of that  
10 completion. And provide adequate documentation for  
11 NRC verification.

12 The staff is currently in discussions  
13 with the NEI and utility representatives on the  
14 ITAAC verification process and what the requirements  
15 need to be and what the expectations are for  
16 providing us with sufficient documentation in these  
17 ITAAC closeout letters for us to review.

18 The regulations on that item are in  
19 52.99.

20 The NRC also has a requirement to either  
21 inspect or audit completion of ITAAC. In addition,  
22 the NRC has the responsibility to provide notice in  
23 the *Federal Register* of their verification of ITAAC  
24 completion.

25 Lastly, there is a requirement that the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 Commission confirm or approve startup of a plant  
2 only after all ITAAC have been successfully  
3 completed. And that regulation is 52.103(g)

4 CONSULTANT WILLIS: How much of this is  
5 available to the public? I mean you got this  
6 *Federal Register* notice, but do you have anything to  
7 back it up in the form of all these documents being  
8 available and some document rule or something?

9 MR. OESTERIE: I think the discussions  
10 on what's going to be available to back up the  
11 *Federal Register* notice, I haven't been part of  
12 those. So I'm not sure what the outcome of those  
13 discussions have been. I'm sure there will be  
14 something.

15 Jerry, do you have any statement?

16 MR. WILSON: I missed the first part of  
17 the question. What was?

18 CONSULTANT KRESS: It seems like the  
19 only reason for *Federal Register* notice is to let  
20 the public know what you're doing.

21 MR. WILSON: That's correct.

22 CONSULTANT WILLIS: Right.

23 CONSULTANT KRESS: And so we were  
24 wondering what information --

25 CONSULTANT WILLIS: To back it up.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 CONSULTANT KRESS: -- to back it up?  
2 Would there be references? Would there be tables?

3 CONSULTANT WILLIS: Will it actually be  
4 tables like this?

5 MR. WILSON: Well that information is  
6 already public, the tables you're looking at. Now,  
7 the licensees are going to send in letters giving  
8 their basis for claiming that each particular ITAAC  
9 is met. And as Eric said, we're working with  
10 industry on what's in those letters. But as you  
11 understand it, underneath that are their inspection  
12 reports and a lot of other more detailed  
13 information. And that really detailed information  
14 would not be available unless some particular party  
15 was involved in a hearing and could access it that  
16 way.

17 CONSULTANT WILLIS: Some particular body  
18 from the public had an issue with some particular  
19 ITAAC, could that person follow the paper trail and  
20 figure out what happened?

21 MR. WILSON: If they had inside  
22 information.

23 MR. OESTERIE: Under 52.103 there is a  
24 request for notification for request of hearing or  
25 an opportunity for hearing on whether or not the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 ITAAC had been successfully completed.

2 The hurdles that any interested party  
3 that files in accordance with that or to contest  
4 whether or not ITAAC had been successfully completed  
5 are higher than the other hearings. They have to  
6 have prima facie evidence of the ITAAC not being  
7 successfully completed. And that's why Jerry  
8 mentioned they really have to have some insider  
9 information.

10 CONSULTANT WILLIS: Right.

11 MR. OESTERIE: So there is an  
12 opportunity. It's the last opportunity that the  
13 public has to intervene in the process prior to the  
14 Commission making their finding of 52.103(g)

15 MEMBER SIEBER: So you have to have a  
16 basis that state that the ITAAC hasn't been met?

17 MR. OESTERIE: Correct.

18 MEMBER SIEBER: This is an SLB kind of  
19 matter, right?

20 MR. OESTERIE: Yes.

21 MEMBER SIEBER: And so you have to  
22 present the proof beforehand, right? You have to  
23 have standing?

24 MR. OESTERIE: Right.

25 So on the next slide, just some examples

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 of ITAAC from the ESBWR DCD.

2 The first one is a functional  
3 arrangement ITAAC where you inspect inspection of  
4 the as-built system will be performed and make sure  
5 it matches up with the general layout of the system  
6 as provided in the Tier 1 design description. And  
7 acceptance criteria reflects that.

8 The second item talks about pressure  
9 boundary welds and piping identified in the specific  
10 meeting ASME Code Section III requirements. And  
11 those are pretty specific.

12 The next one is on pressure boundary  
13 integrity and the testing of the hydrostatic  
14 testing.

15 The last one is a very specific example  
16 on throat diameter of each main steam line flow  
17 restrictor. And the acceptance criteria is very  
18 objective and verifiable.

19 So if we could go on to the next slide.

20 And here's our favorite discussion  
21 topic, DAC. And I think we've covered most of this  
22 already.

23 CHAIRMAN CORRADINI: Yes, we have.

24 MR. OESTERIE: Thank you. And so we're  
25 going to move on.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 CHAIRMAN CORRADINI: Yes, we can. Yes,  
2 we can.

3 MR. OESTERIE: To the next slide.

4 CONSULTANT WILLIS: So pipe stress  
5 analyses are rapidly changing technology?

6 MR. OESTERIE: Well, there are various  
7 opinions on that. However, that was approved by the  
8 Commission on several --

9 MS. CUBBAGE: The basis.

10 MR. OESTERIE: That was the basis on  
11 several design certifications. It was the as-built  
12 reconciliation with the design.

13 MS. CUBBAGE: Rapidly evolving wasn't  
14 the basis for that.

15 MR. OESTERIE: Right.

16 So design acceptance criteria. DAC are  
17 a set of prescribed limits and parameters,  
18 procedures and attributes upon which the NRC relies  
19 in a limited number of technical areas in making a  
20 final safety determination to support design  
21 certification. And as I mentioned before,  
22 Westinghouse had provided a W cap as part of their  
23 design certification application to document that  
24 process, which the staff reviewed and approved.

25 The goal for DAC are that they be

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 objective; measurable, testable, or subject to  
2 analysis using pre-approved methods.

3 DAC must be verified as part of the  
4 ITAAC performed to demonstrate that the as-built  
5 facility conforms to the certified design.

6 So just to make clear to everyone, DAC  
7 is part of ITAAC, part of the ITAAC program. I know  
8 there's been some confusion about for specific  
9 systems where does the DAC stop and where does the  
10 ITAAC start. Well, it's really where do you  
11 complete the design and where do you start the  
12 verification of that design is a better description  
13 of that differentiation.

14 The DAC are incorporated by reference by  
15 COL referencing a design --

16 MEMBER SHACK: But you treat them  
17 differently in the review process.

18 MEMBER SIEBER: But every DAC has an  
19 ITAAC?

20 MR. OESTERIE: Yes. Every DAC has an  
21 ITAAC.

22 MEMBER SIEBER: So it doesn't make any  
23 difference.

24 MR. OESTERIE: Yes.

25 MEMBER SHACK: But every ITAAC does not

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 have a DAC?

2 MR. OESTERIE: That's correct.

3 MEMBER SHACK: I mean, you said you were  
4 going to be reviewing the DAC whereas you're more or  
5 less going to be auditing the ITAAC, at least that  
6 was the impression I got.

7 MR. OESTERIE: Well, the ITAAC are  
8 already provided in the design certification  
9 application. And that's --

10 MEMBER SHACK: No, but I mean the  
11 completion. I'm sorry.

12 MR. OESTERIE: The completion. Yes.  
13 There is what we call we do a sample inspection of  
14 those ITAAC.

15 MEMBER SHACK: Right. But you won't be  
16 sampling the DAC? You will be reviewing all the  
17 DAC?

18 MR. OESTERIE: Correct. Correct.

19 MEMBER STETKAR: Ask a specific example.  
20 Because I've got it highlighted here.

21 There's something in the DAC. I assume  
22 it's DAC, it says design acceptance criteria. It  
23 says there needs to be a list of minimum inventory  
24 of alarms, displays and controls.

25 MR. OESTERIE: Yes.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 MS. CUBBAGE: You picked a good one.

2 MEMBER STETKAR: Well, you know. It  
3 took me a while to find one, but this is objective.

4 CHAIRMAN CORRADINI: We can always count  
5 on you to find a good one.

6 MEMBER STETKAR: I want to understand  
7 the process.

8 MEMBER SHACK: What's the minimum?

9 MEMBER STETKAR: Because the requirement  
10 is that there shall be a list of the minimum  
11 inventory of alarms, displays and controls. And the  
12 acceptance criteria is that there is a list of  
13 minimum inventory of alarms, displays and controls.  
14 What are those and where does the review -- this  
15 gets back to the review versus audit. Where does  
16 the review process say okay, I need level that goes  
17 between X and Y and I need temperature that goes  
18 between A and B, and I need pressure that goes  
19 between W and R.

20 MS. CUBBAGE: I'll take this one.

21 MEMBER STETKAR: And I understand the  
22 ITAAC would then say ah, indeed, in the control room  
23 there's those levels and pressures and temperatures  
24 and they go between those various limits.

25 MS. CUBBAGE: The development of the

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 minimum inventory list, GEH has provided us with a  
2 process for that involving looking at the EPGs, look  
3 at risk-significant operator actions.

4 CHAIRMAN CORRADINI: The what? Looking  
5 at what?

6 MS. CUBBAGE: EPS, emergency procedure  
7 guidelines, the generic EOPs. And also looking at RG  
8 1.97, et cetera, et cetera. But we have new  
9 regulatory guidance that's come out which will  
10 likely lead to GE providing us the minimum  
11 inventory list as part of the certification rather  
12 than as they've proposed.

13 This has been an open item for some time  
14 with the staff.

15 CHAIRMAN CORRADINI: What changed,  
16 though? You said something in the middle that due  
17 to new regulations.

18 MS. CUBBAGE: Regulatory guidance is  
19 affirming previous Commission policy that we need  
20 the minimum inventory list as part of the  
21 certification. And so --

22 MEMBER STETKAR: An actual list, not a  
23 process?

24 MS. CUBBAGE: The actual list, not just  
25 the process. And that has been an open item for a

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 long time.

2 CHAIRMAN CORRADINI: Where is it? Is it  
3 in Chapter --

4 MS. CUBBAGE: The open item is in  
5 Chapter 7. And this is an evolving issue.

6 MEMBER STETKAR: I thought it would be  
7 under the ITAAC or DAC because that's --

8 MR. DAHLGREN: It's in Chapter 18.

9 MS. CUBBAGE: It's in 18.

10 MR. DAHLGREN: It's in 18.

11 MS. CUBBAGE: It's in 18, okay. The  
12 actual -- yes, the actual -- well, it crosses over  
13 both of these areas.

14 MEMBER STETKAR: Never mind. It was an  
15 example.

16 MS. CUBBAGE: You want to find another  
17 one? But we've been unhappy with that for some  
18 time. So I just wanted to assure you of that.

19 MR. OESTERIE: The last bullet just  
20 points out the flexibility and from the process that  
21 DAC may be closed out prior to or following COL  
22 issuance, but it shall be closed out prior to fuel  
23 load as part of ITAAC.

24 The next three slides really just  
25 provide examples of DAC that I pulled from the ESBWR

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 DCD that are related to human factors engineering.

2 And that was probably the best example.

3 MEMBER STETKAR: As I saw it,  
4 essentially all of the digital I&C stuff in terms of  
5 DAC seem to have been folded into the human factors.  
6 If I read through things, they all tend to fold down  
7 and say see Section 3.2, see Section 3.3.

8 MR. OESTERIE: Through INC and HFE are  
9 very closely related.

10 And that's the end of my presentation.  
11 I even included a slide at the end for discussion  
12 and questions. But I think we've been overtaken--

13 CHAIRMAN CORRADINI: Well we think we  
14 did our best as a class to ask that.

15 CONSULTANT WILLIS: I just wanted to --  
16 I'm just looking at this. Some of these acceptance  
17 criteria may be rather wishy-washy. The design  
18 commitment is that something exists and then  
19 acceptance criteria, well it exists and has some  
20 sort of general properties. But, you know, are these  
21 tough acceptance of criteria?

22 MR. OESTERIE: I don't know that they're  
23 really tough. This area is --

24 CHAIRMAN CORRADINI: You can't answer  
25 that.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 CONSULTANT WILLIS: Well, I'm used to  
2 acceptance criteria like 2200 degrees.

3 MR. OESTERIE: The INC and the HFE is  
4 really on the edges of my knowledge.

5 CHAIRMAN CORRADINI: That's why we were  
6 hoping originally to have seven with this so you  
7 guys could have more fun with the Chapter 7 people.  
8 But alas we failed you.

9 MEMBER BROWN: The results of the  
10 confirmation of the as-built procedures and  
11 entraining design implementation concluding that  
12 human engineering discrepancies resulting from adopt  
13 sections, if any, are resolved. That's an acceptance  
14 criteria.

15 CONSULTANT WILLIS: Is that really good  
16 enough?

17 MR. WACHOWIAK: And that acceptance  
18 criteria comes right out of NUREG 04 --

19 MEMBER BROWN: I don't care where it  
20 comes from --

21 MR. WACHOWIAK: --0711 that told us how  
22 we're supposed to do the HFE process.

23 MEMBER SHACK: This is HFE now. I mean,  
24 you know it's going to be tough to write --

25 MEMBER STETKAR: Except for the fact

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701



1 that a lot of the digital I&C stuff, you don't see  
2 acceptance criteria for the digital I&C as a system  
3 by itself. You know, it's folded into the HFE. In  
4 the software exactly.

5 MEMBER SIEBER: If it works --

6 MEMBER SHACK: It's either for the -- or  
7 the ASME code and --

8 MEMBER STETKAR: Well, or where you say  
9 acceptances that one example you had there where  
10 you're supposed to have whatever it was. So many  
11 millimeters diameter or something.

12 CHAIRMAN CORRADINI: Other questions  
13 from the members?

14 All right. Thank you very much. Thank  
15 you very much.

16 To remind us all for tomorrow we're now  
17 going to enter into the world of, after learning  
18 about ITAACs, we're going to enter into the ITAAC  
19 world tomorrow.

20 MEMBER STETKAR: Unfortunately, we will  
21 forget what we heard today.

22 MR. OESTERIE: Yes. Tomorrow GEH will  
23 present their Tier 2 Section 14.3, their selection  
24 criteria methodology for taking Tier 2 information  
25 and putting it in Tier 1.

**NEAL R. GROSS**

COURT REPORTERS AND TRANSCRIBERS  
1323 RHODE ISLAND AVE., N.W.  
WASHINGTON, D.C. 20005-3701

1 CHAIRMAN CORRADINI: Okay.

2 MR. OESTERIE: And following that the  
3 staff will present their review of -- their Tier 1.  
4 And following that the staff will present the review  
5 of --

6 CHAIRMAN CORRADINI: The organization of  
7 it.

8 All right.

9 (Whereupon, at 5:09 p.m. the hearing was  
10 adjourned until tomorrow at 8:30 a.m.)

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

CERTIFICATE


This is to certify that the attached proceedings before the United States Nuclear Regulatory Commission in the matter of:

Name of Proceeding: Advisory Committee on  
Reactor Safeguards

Docket Number: n/a

Location: Rockville, MD

were held as herein appears, and that this is the original transcript thereof for the file of the United States Nuclear Regulatory Commission taken by me and, thereafter reduced to typewriting by me or under the direction of the court reporting company, and that the transcript is a true and accurate record of the foregoing proceedings.

  
Eric Hendrixson  
Official Reporter  
Neal R. Gross & Co., Inc.



## **Presentation to the ACRS Subcommittee**

**Overview of the use of Tier 1, Tier 2, Tier 2\*,  
ITAAC and DAC in Design Certifications**

**Presented By: Eric Oesterle  
Lead Project Manager (NRO/DNRL/NGE1)**

**October 21, 2008**

# **Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications**

## Purpose

- Provide an overview and historical perspective on the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC for design certifications to support the follow-on presentations:
  - ESBWR DCD Tier 2, Section 14.3, ITAAC from GEH
  - ESBWR DCD Tier 1 from GEH
  - NRC staff review of ESBWR DCD Tier 2, Section 14.3
  - NRC staff review of ESBWR DCD Tier 1
- Answer Subcommittee's questions

# Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications

## Commission guidance:

- **SECY 90-377:** requirements for design certification under 10 CFR Part 52 (level of design detail)
- **SECY 91-178:** inspections, tests, analyses, and acceptance criteria (ITAAC) for design certifications and combined licenses
- **SECY 91-210:** inspections, tests, analyses, and acceptance criteria (ITAAC) requirements for design review and issuance of a final design approval (FDA)
- **SECY 92-053:** use of design acceptance criteria during 10 CFR Part 52 design certification reviews
- **SECY 92-214:** development of inspections, test, analyses, and acceptance criteria (ITAAC) for design certifications (ABWR and System 80+)

# Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications

## Regulations:

### Design certification applications - 10 CFR 52.47(b)(1): for DC only

“The application must also contain the proposed inspections, tests, analyses, and acceptance criteria that are necessary and sufficient to provide reasonable assurance that, if the inspections, tests, and analyses are performed and the acceptance criteria met, a facility that incorporates the design certification has been constructed and will be operated in conformity with the design certification, the provisions of the Act, and the Commission’s rules and regulations...”

### Combined License applications - 10 CFR 52.80(a): for entire facility

“The application must contain the proposed inspections, tests, analyses, including those applicable to emergency planning, that the licensee shall perform, and the acceptance criteria that are necessary and sufficient to provide reasonable assurance that, if the inspections, tests, and analyses are performed and the acceptance criteria met, the facility has been constructed and will be operated in conformity with the combined license, the provisions of the Act, and the Commission’s rules and regulations.”

# Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications

## Regulatory guidance:

- Standard Review Plan 14.3, Inspections, Tests, Analyses and Acceptance Criteria (ITAAC) - Draft Rev. 0, April 1996  
- March 2007
- Regulatory Guide 1.206, Combined License Applications for Nuclear Power Plants
  - Section C.II.1, Inspections, Tests, Analyses, and Acceptance Criteria
  - Section C.III.5, Design Acceptance Criteria
  - Section C.III.7, Inspections, Tests, Analyses, and Acceptance Criteria for Combined License Applications referencing a Certified Design and/or Early Site Permit



# Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications

## Tier 2 - defined in Section II of design certification rule(s)

“means the portion of the design-related information contained in the generic DCD that is approved but not certified by this appendix (Tier 2 information). Compliance with Tier 2 is required, but generic changes to and plant-specific departures from Tier 2 are governed by Section VIII of this appendix. Compliance with Tier 2 provides a sufficient , but not the only acceptable, method for complying with Tier 1. Compliance methods differing from Tier 2 must satisfy the change process in Section VIII of this appendix...Tier 2 information includes:

1. Information required by §§52.47(a) and §§52.47(c), with the exception of generic technical specifications and conceptual design information;
2. Supporting information on the inspections, tests, and analyses that will be performed to demonstrate that the acceptance criteria in the ITAAC have been met, and;
3. Combined license (COL) action items (COL license information), which identify certain matters that must be addressed in the site-specific portion of the final safety analysis report (FSAR) by an applicant who references this appendix. These constitute information requirements but are not the only acceptable set of information in the FSAR. An applicant may depart from or omit these items, provided that the departure or omission is identified and justified in the FSAR. After issuance of a construction permit or COL, these items are not requirements for the licensee unless such items are restated in the FSAR.

\*Changes to or departures from Tier 2 information are governed by the processes in Section VIII.B of the DCR and may require prior NRC approval (“50.59-like process”)

# Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications

## Tier 1 - defined in Section II of design certification rule(s)

“means the portion of the design-related information contained in the generic DCD that is approved and certified by this appendix (hereinafter Tier 1 information). The design descriptions, interface requirements, and site parameters are *derived from Tier 2 information*. Tier 1 information includes:

1. Definitions and general provisions;
2. Design descriptions;
3. Inspections, tests, analyses, and acceptance criteria (ITAAC);
4. Significant site parameters; and
5. Significant site interface requirements”

\*Changes to and Departures from Tier 1 information require NRC approval and are governed by the processes in Section VIII.A of the DCR

# Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications

## Tier 2\*- defined in Section II of design certification rule(s)

“means the portion of the Tier 2 information, designated as such in the generic DCD, which is subject to the change process in Section VIII.B.6 of this appendix. This designation expires for some Tier 2\* information under Section VIII.B.6”

Examples of Tier 2\* information (from ABWR DCR) that require NRC approval to change (50.90):

1. Fuel burn-up limit
2. Fuel design evaluation
3. Fuel licensing acceptance criteria

Examples of Tier 2\* information (from AP1000 DCR) that require NRC approval to change (50.90):

1. Maximum fuel rod average burn-up
2. Fuel principal design requirements
3. Fuel criteria evaluation process
4. Fire areas
5. Human factors engineering
6. Small-break LOCA analysis methodology

# Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications

Examples of Tier 2\* information that may only be changed after plant first achieves full power following the finding required by 10 CFR 52.103(g). After the plant first achieves full power, the following Tier 2\* matters revert to Tier 2 status and are thereafter subject to the departure provisions in paragraph B.5 of this section:

1. Nuclear Island structural dimensions
2. ASME Boiler & Pressure Vessel Code, Section III, and Code Case-284
3. Design summary of Critical Sections
4. ACI 318, ACI 349, ANSI/AISC-690, and AISI "Specification for the Design of Cold Formed Steel Structural Members, Part 1 and 2," 1996 Edition and 2000 Supplement
5. Definition of critical locations and thicknesses
6. Seismic qualification methods and standards
7. Nuclear design of fuel and reactivity control system, except burnup limit
8. Motor-operated and power-operated valves
9. Instrumentation and control system design processes, methods, and standards
10. Passive residual heat removal (PRHR) natural circulation test (first plant only)
11. Automatic depressurization system (ADS) and core makeup tank (CMT) verification tests (first three plants only)
12. Polar crane parked orientation
13. Piping design acceptance criteria
14. Containment vessel design parameters

# Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications

## ITAAC is a Verification Program

- (with very limited design completion aspects - DAC)
- Verification of as-built/as-installed condition
- No new design information can be in Tier 1, it must all be in Tier 2
- Tier 2 can provide supplementation information on how ITA are to be performed to satisfy AC
  - Design requirement
  - ITA
  - Acceptance criteria - objective and verifiable

# Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications

## Inspections, Tests, Analyses, and Acceptance Criteria

- Design requirement, ITA, Acceptance criteria - objective and verifiable
- Primarily written on structure, system, component basis but this basis is not required
- COLs have the responsibility to successfully complete the ITAAC, notify NRC of completion, and provide adequate documentation for NRC verification
- NRC inspection and/or audit
- NRC has the responsibility to provide notice in the Federal Register of their verification of ITAAC completion

# Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications

Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria
<p>The functional arrangement of the NBS is as described in the Design Description of this Subsection 2.1.2, Tables 2.1.2-1 and 2.1.2-2, and Figures 2.1.2-1, 2.1.2-2, and 2.1.2-3.</p>	<p>Inspection of the as-built system will be performed.</p>	<p>Report(s) document that the as-built NBS conforms to the functional arrangement described in the Design Description of this Subsection 2.1.2, Tables 2.1.2-1 and 2.1.2-2, and Figures 2.1.2-1, 2.1.2-2, and 2.1.2-3. For components and piping identified in Table 2.1.2-1 as ASME Code Section III, this report is an ASME Code report.</p>
<p>Pressure boundary welds in piping identified in Table 2.1.2-1 as ASME Code Section III meet ASME Code Section III requirements.</p>	<p>Inspection of the as-built pressure boundary weld will be performed in accordance with the ASME Code Section III.</p>	<p>An ASME Code Report exists and concludes that the ASME Code Section III requirements are met for non-destructive examination of pressure boundary welds in the NBS.</p>
<p>The piping identified in Table 2.1.2-1 as ASME Code Section III retains its pressure boundary integrity at its design pressure.</p>	<p>A hydrostatic test will be conducted on the code piping of the NBS required to be hydrostatically tested by the ASME Code.</p>	<p>An ASME Code Report exists and concludes that the results of the hydrostatic test of the ASME Code piping of the NBS comply with the requirements of the ASME Code Section III.</p>
<p>The throat diameter of each MSL flow restrictor is sized for design choke flow requirements.</p>	<p>Inspections of each as-built MSL flow restrictor throat diameter will be performed.</p>	<p>Report(s) document that the throat diameter of each MSL flow restrictor is less than or equal to 355 mm (14 in.)<sup>1,2</sup></p>

# Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications

## Design Acceptance Criteria (DAC):

- Concept developed during staff reviews of ABWR and System 80+ design certification applications in early 1990's
- staff identified areas where applicants were not providing design and engineering information at a level of detail customarily reviewed by the staff in reaching a safety decision
- Pipe stress analyses, radiation shielding, instrumentation and control systems, control room design details
  - rapidly changing technologies
  - no as-built information
  - no as-procured information



# Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications

## Design Acceptance Criteria (DAC):

- DAC are a set of prescribed limits, parameters, procedures, and attributes upon which the NRC relies, in a limited number of technical areas, in making a final safety determination to support design certification
- DAC are to be objective (measurable, testable, or subject to analysis using pre-approved methods)
- DAC must be verified as part of the ITAAC performed to demonstrate that the as-built facility conforms to the certified design
- DAC incorporated by reference by COL referencing a design certification
- DAC may be closed out prior to or following COL issuance and shall be closed out prior to fuel load as part of ITAAC

## Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications

Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria
<p>Operating Experience Review (OER) is performed in accordance with the ESBWR HFE Operating Experience Review Implementation Plan.</p>	<p>An inspection is performed on the OER results summary report(s).  <b>{{Design Acceptance Criteria}}</b></p>	<p>A results summary report(s) exists that concludes that the OER activity was conducted in accordance with the implementation plan and contains:</p> <ul style="list-style-type: none"> <li>• The scope of the OER.</li> <li>• The list of sources of operating experience reviewed and summary of documented results.</li> <li>• List of risk-important Human Actions and their resolutions from predecessor plants.</li> <li>• A description of the process for issue analysis, tracking, and review.</li> </ul> <p><b>{{Design Acceptance Criteria}}</b></p> <p>The inspections, tests, analyses, and acceptance criteria for the Human Factors Engineering process address the ESBWR safety-related systems as defined in Table 2.2.10-1 and their associated safety-related functions.</p>

# Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications

Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria
<p>Functional Requirements Analysis (FRA) is performed in accordance with the ESBWR HFE Functional Requirements Analysis Implementation Plan and Allocation of Functions (AOF) is performed in accordance with the ESBWR HFE Allocation of Functions Implementation Plan.</p>	<p>An inspection is performed on the FRA and AOF results summary report(s).</p> <p><b>{{Design Acceptance Criteria}}</b></p>	<p>A results summary report(s) exists that concludes that the FRA and AOF activities were conducted in accordance with the implementation plan and contains:</p> <ul style="list-style-type: none"> <li>• The scope of the FRA.</li> <li>• Functional hierarchy for plant safety functions including the identification of Critical Safety Functions.</li> <li>• Plant systems and configurations that support safety functions.</li> <li>• Definitions of high-level plant functions, their support needs, and monitoring parameters.</li> <li>• Scope of AOF.</li> <li>• Safety functions allocations.</li> </ul> <p><b>{{Design Acceptance Criteria}}</b></p> <p>The inspections, tests, analyses, and acceptance criteria for the Human Factors Engineering process address the ESBWR safety-related systems as defined in Table 2.2.10-1 and their associated safety-related functions.***</p>

# Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications

Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria
<p>Design Implementation is performed in accordance with the ESBWR HFE Design Implementation Plan.</p>	<p>An inspection is performed on the Design Implementation results summary report(s).</p>	<p>A results summary report(s) exists that concludes that the Design Implementation activity was conducted in accordance with the implementation plan and contains:</p> <ul style="list-style-type: none"> <li>• The results of the final (as-built) HIS Verification concluding that the “As-Built” HSIs and their design characteristics correspond to the HIS Requirements and that Human Engineering Discrepancies (if any) resulting from non-conformance are resolved.</li> <li>• The results of the confirmation of the “As-Built” procedures and training design implementation concluding that Human Engineering Discrepancies resulting from adapted sections (if any) are resolved.</li> <li>• The results of verification of HFE design not performed in the HF V&amp;V concluding that the items in the verification list meet verification criteria and Human Engineering Discrepancies (if any) resulting from non-conformances are resolved.</li> <li>• A description of the resolution to Human Engineering Discrepancies and Open issues in the issue tracking system (HFEITS).</li> <li>• A summary of turnover of remaining Human Engineering Discrepancies / HFEITS issues.</li> </ul> <p style="text-align: right;">17</p> <p style="text-align: right;">***</p>

# **Overview of the use of Tier 1, Tier 2, Tier 2\*, ITAAC and DAC in Design Certifications**

## **Discussion/Committee Questions**

# **Presentation to the ACRS Subcommittee**

ESBWR Design Certification (DC) Review  
DCD Section 14.2, Initial Test Program (ITP)

**Presented by Office of New Reactors**

October 21, 2008

## **Purpose**

- Brief the ACRS Subcommittee on the staff's review of the ESBWR DCD Application, Section 14.2, Initial Test Program.
- Describe ESBWR DCD Compliance with Regulations, Regulatory Guides (RG) and the Standard Review Plan (SRP).
- Summarize the Status of the DC Applicant's Resolution of RAIs, Supplemental RAIs and Combined License (COL) Items on ESBWR DCD Section 14.2, Initial Test Program.

## **Review Team for ESBWR DCD Section 14.2:**

- Lead PM
  - Leslie Perkins, Project Manager
- Lead Technical Reviewer
  - Francis X. Talbot, Reactor Operations Engineer
- Supporting NRO Technical Reviewers
  - Sixteen NRO Technical Reviewers provided Requests for Additional Information (RAIs) and Supplemental RAIs on the ESBWR ITP



## **Initial Test Program Requirements and NRC Regulatory Guidance**

- 10 CFR 50.34(b)(6)(iii) and 10 CFR 52.79(a)(28)
- Regulatory Guide 1.68, "Initial Test Programs for Light Water Cooled Nuclear Power Plants," Revision 1, March 2007
- Regulatory Guide 1.20, "Comprehensive Vibration Assessment Program for Reactor Internals During Pre-Operational and Initial Startup Testing," Revision 3, March 2007
- Regulatory Guide 1.70, "Standard Format and Content of Safety Analysis Reports for Nuclear Power Plants," Revision 3, November 1978
- Regulatory Guide 1.206, C.I.XIV, "Verification Programs," Revision 0, June 2007
- NUREG-0800, Standard Review Plan 14.2, "Initial Plant Test Program Design Certification and New License Applicants" Revision 3, March 2007

## RAI Status Summary

- The NRO staff issued 98 RAIs on ESBWR DCD Section 14.2
- The DC applicant [General Electric Hitachi (GEH)] successfully resolved 93 of 98 RAIs noted above.
- The staff identified the following RAIs that the DC applicant still needs to resolve:
  - 14.2-24 S01
  - 14.2-70 S01
  - 14.2-73 S01
  - 14.2-97
  - 14.2-98

Response to RAIs 14.2-16 through 14.2-21 and Supplemental RAI 14.2-81, S01, included COL applicant and holder items in Subsection 14.2.10, “COL Information,” to DCD Revision 5

## **COL Applicant Items**

- 14.2-1-A, Description – Initial Test Program Administration  
A description of the initial test program administration is developed and made available to the NRC by the COL Applicant (Subsection 14.2.2.1).
- 14.2-5-A, Site Specific Tests  
The COL Applicant will define any required site specific pre-operational and startup testing (Subsection 14.2-9)

## COL Holder Items

- 14.2-2-H, Startup Administration Manual

A Startup Administration Manual is developed and made available by the COL Holder to the NRC 60 days prior to the scheduled start of the preoperational test program (Subsection 14.2.2.1).

- 14.2-3-H Test Procedures

Approved test procedures for satisfying the commitments of this chapter is available to the NRC by the COL Holder approximately 60 days prior to their intended use for preoperational tests and not less than 60 days prior to scheduled fuel loading for power ascension tests (Subsection 14.2.2.2).

## **COL Holder Items**

- 14.2.4-H Test Program Schedule and Sequence

The detailed testing schedule is generated by GEH and the COL Holder and is made available to the NRC prior to actual implementation (Subsection 14.2.7).

- 14.2-6-H Site Specific Test Procedures

Approved test procedures satisfying the commitments of this chapter are available to the NRC approximately 60 days prior to their intended use for preoperational tests and not less than 60 days prior to scheduled fuel loading for power ascension tests (Subsection 14.2.9).

The staff found that the RAI responses were acceptable in that the COL applicant and holder items associated with the ITP are consistent with RG 1.68, RG 1.206, C.I.XIV and SRP 14.2.

- **RAI 14.2-24 (DCD Subsection 14.2.8.2.10, System Vibration Test)**
  - Requested information on expansion, vibration, and dynamic effects test programs to meet RG 1.20 and RG 1.68.
  
- **GEH's Response to RAI 14.2-24:**
  - Development of the test criteria will require consideration of the potential adverse flow effects on piping systems recommended in RG 1.20 and in SRP Sections 3.9.2 and 3.9.5.
  - No exceptions requested from regulatory positions recommended in the applicable RGs.

- **Supplemental RAI 14.2-24 S01**

- Operating experience has revealed the potential for adverse flow effects from vibration caused by hydrodynamic loads and acoustic resonance. This is true for the reactor coolant, steam, and feedwater systems, including reactor internal components such as steam dryers.
- System vibration test for the piping systems discussed in DCD Tier 2, Revision 5, Section 14.2.8.2.10 does not address these potential adverse flow effects.
- The staff requested the applicant to describe the implementation of the dynamic effects test program to address potential adverse flow effects on safety-related piping and components in these systems.

ACRS Subcommittee Presentation  
ESBWR DC Review of DCD Subsection  
14.2, Initial Test Program (ITP)



- **RAI 14.2-70 (DCD Subsection 14.2.8.1.6, Safety System Logic and Control Preoperational Test)**

- The staff requested information on testing of digital instrumentation and control system functions.

- **GEH's Response to RAI 14.2-70:**

- Terms such as digital trip logic modules (i.e., signal comparator modules, voting logic units and output logic units, etc, are not called out specifically because their use and designation may vary depending on the logic platform.

- This level of detail is addressed in the detailed test procedure. The NRC will have access to the detailed preoperational tests as part of the design implementation process.

- Therefore, whether the applicant uses modules or controllers, the associated function is tested.

- On the basis of the above response and COL Holder Item 14.2.2-H, NRC inspectors will review the COL holder's preoperational test procedures 60 days prior to their intended use.



- Supplemental RAI 14.2-70 S01
  - The DC applicant should describe the Safety System Logic & Control (SSLC) major functions that will be tested in DCD Preoperational Test Subsection 14.2.8.1.6.
  - Regardless of logic platform, the DC applicant should describe SSLC sensor calibration and testing.
  - To meet RG 1.68 and SRP 14.2, the staff asked GEH to include testing of channel response time, sensor calibration and testing for the SSLC system channels and sensors.

- **RAI 14.2-73 (DCD Subsection 14.2.8.1.8, Leak Detection & Isolation System Preoperational Test)**
- The staff asked the applicant to describe Lead Detection & Isolation System (LD&IS) preoperational test interfacing functions and systems that must be available. Examples include:
  - Reactor Protection System (RPS) drywell pressure signal, or simulated
  - RPS mode switch signals
  - RPS interlocks bypassing the MSIV isolation when not in “RUN” mode
- The staff also asked GEH to describe, under the LD&IS preoperational test methods and acceptance criteria, the LD&IS component functions. These functions must be tested during the Preoperational test phase to demonstrate that the LD&IS meets its design basis.
- The staff also noted that ESBWR DCD Subsection 14.2.8.1.8 should be revised to test LD&IS to meet RG 1.68, Appendix A, Item J, Instrumentation & Control Systems, Items (1) through (25).

- **GEH's Response to RAI 14.2-73:**
  - The operation of the LD&IS functional logic is demonstrated during a series of overlapping Preoperational tests.
  - GEH did not believe any additional detail is required in response to this RAI because additional detail is provided in DCD Tier 1 and Tier 2, Revision 4.
  - As indicated in GEH's response to RAI 14.2-73, ESBWR DCD Subsection 14.2.8.1.8 (5th and 6th bullets) performs the applicable preoperational tests requested.
  - LD&IS controls, interlocks and bypasses are also verified through LD&IS ITAAC #4, DCD Tier 1 Table 2.2.12-5.
  - The LD&IS and RPS controls, Interlocks and bypasses are described in DCD Tier 1 Table 2.2.12-4 and 2.2.7-3.

- **Supplemental RAI 14.2-73 S01**

- On the bases of the above response and COL Holder Item 14.2.2-H, NRC inspectors will review the COL holder's LD&IS and RPS detailed preoperational test procedures 60 days prior to their intended use.
- The staff requested that the DC applicant describe the major functions in DCD Preoperational Test Subsection 14.2.8.1.8, including LD&IS controls, interlocks and bypasses.

- **RAI 14.2-97 (DCD Subsection 14.2.8.2.11, Reactor Internals Vibration Test (Initial Startup-Flow-Induced Vibration Testing))**
  - The test description and acceptance criteria for the reactor internals vibration test program (Initial Startup Flow Induced Vibration Testing) in ESBWR Revision 5, Section 14.2.8.2.11, are too broad and general.
  - There was no reference to the GEH Licensing Topical Report NEDE-33259P, Revision 1, “Reactor Internals Flow Induced Vibration Program,” that contains:
    - An item-by-item discussion of the components requiring testing during the first ESBWR startup test program, and
    - The types and locations of the sensors for monitoring flow-induced vibration (FIV) behavior.
  - The staff requested revision to the test description in ESBWR Section 14.2.8.2.11 to address these concerns with initial startup flow induced vibration testing.

- **RAI 14.2-97 (DCD Subsection 14.2.8.2.11, Reactor Internals Vibration Test (Initial Startup-Flow-Induced Vibration Testing))**
  - The approach to steam dryer load definition is identified as the plant-based load evaluation method, which is discussed in Licensing Topical Report NEDC-33408P, “ESBWR Steam Dryer-Plant Based Load Evaluation Methodology.”
  - The development of the FIV loads, as described in this report, meets RG 1.20, Revision 3.
  - The FIV loads will be used in combination with other design loads in qualifying the steam dryer as described in Licensing Topical Report NEDE-33313P, “ESBWR Steam Dryer Structural Evaluation.”
  - In DCD Section 14.2.8.2.11, the staff requested that the DC applicant reference information in these licensing topical reports that meet RG 1.20.

- **RAI 14.2-98 (DCD Subsection 14.2.8.1.36, AC Power Distribution System Preoperational Test)**
- DCD, Tier 2, Rev. 5, Section 14.2.8.1.36 states that "Performance shall be observed and recorded during a series of individual component and integrated system tests to demonstrate the following:
  - Proper operation of initiating, transfer, and trip devices;
  - Proper operation of relaying and logic;
  - Proper operation of equipment protective devices, including permissive and prohibit Interlocks;
  - Proper operation of instrumentation and alarms used to monitor system and equipment status;
  - Proper operation and load carrying capability of breakers, switchgear, transformers, and cables;

- **RAI 14.2-98 (DCD Subsection 14.2.8.1.36, AC Power Distribution System Preoperational Test)**
  - The capability of transfer between onsite and offsite power sources as per design;
  - The ability of emergency and vital loads to start in the proper sequence and to operate properly under simulated accident conditions; and
  - The adequacy of the plant emergency lighting system.”
- The NRC staff requested that the DC applicant include the following additional items in Section 14.2.8.1.36 or provide justification for exclusion:
  - Verification of analytically derived voltage values from voltage analyses of the onsite distribution system against actual measurements (Branch Technical Position PSB 1), and
  - Proper operation of the automatic transfer capability of normal preferred power source to the alternate preferred power source is verified.



**ACRS Subcommittee Presentation  
ESBWR DC Review of DCD Subsection  
14.2, Initial Test Program (ITP)**




# **Discussion/Subcommittee Questions ?**

# ESBWR DCD Section 14.2 Initial Plant Test Program For ESBWR

**Advisory Committee  
on Reactor Safeguards  
Subcommittee on ESBWR**

Christer N. Dahlgren  
Oct. 21, 2008

GE Hitachi Nuclear Energy



# Presentation Content

- Section 14.2 – Initial Plant Test Program For Final Safety Analysis Reports
  - > ESBWR ITP is based on the ABWR ITP
  - > RG 1.68 rev. 3
  - > Preop and Startup Testing
  - > First of a kind (FOAK) testing for ESBWR
- COLA Information
- Summary

## Section 14.2 - Overview


- (Section 14.1 deleted from the SRP)
- Section 14.2 includes a description of the initial test program (ITP) for the ESBWR
- Section 14.2 includes
  - > Individual TEST descriptions
    - Preop and Startup
  - > Initial test PROGRAM requirements
    - Organization and Staffing
    - Procedures

## Section 14.2 - Overview

- The content and level of detail in DCD Section 14.2 conform with the guidance in
  - > NUREG-0800, Standard Review Plan, Section 14.2.
  - > RG 1.68 Rev. 3 Initial Test Program for Water-Cooled Nuclear Power Plants

# Section 14.2 - Definitions

- Construction Testing
  - > NOT covered in DCD section 14.2 (per RG 1.68 Rev.3)
- Preop Testing - Before Fuel Load
- Startup Testing
  - > Starts with Fuel Load
  - > Ends with completion of Warranty Run



## Section 14.2 - Preop Testing

- Preop Testing Objectives (RG 1.68 Rev. 3)
  - > Demonstrate SSC operability prior to Fuel Load
  - > Exercise and evaluate surveillance procedures
  - > Give permanent plant operating staff practical experience and OJT.
  - > Individual tests described in subsection 14.2.8.1 (64 tests)

## Section 14.2 - Startup Testing

- Startup Testing Objectives:
  - > Achieve an orderly and safe initial fuel load
  - > Achieve orderly and safe initial criticality
  - > Low power physics testing
  - > Initial heatup and orderly safe power ascension
  - > Individual tests described in subsection 14.2.8.2 (34 tests)



## Section 14.2 - Startup Testing

- Five Test Plateaus:
  - > Initial Fuel Loading and Open Vessel Testing
  - > Testing during nuclear heatup to rated temperature and pressure (<5% power)
  - > Power Operation Testing (5% - 100%) –
    - LP: 25% RTP,
    - MP: 50-75% RTP
    - Full Power: ~ 100% RTP
  - > See Table 14.2-1 of the DCD Tier 2.

# Section 14.2 - Startup Testing

- **Preferred Test Plateau Sequence**
  - > Core Performance Analysis
  - > Steady State Tests (incl. vibration, thermal expansion, stability measurements)
  - > Control System Tuning
  - > System Transient Tests
  - > Major Plant Transients (including trips)
- COL 14.2-4-H requires COL holder to make startup schedule available to the NRC 60 days prior to implementation.

## Section 14.2 - ESBWR Startup

- ESBWR STARTUP PROCEDURE:
  - > Key design feature of the ESBWR design:
    - No reactor coolant pumps
    - No significant heat source other than Nuclear Heat.
    - ESBWR will go critical at 80-90°C
  - > First startup – no decay heat in core.

## Section 14.2 - FOAK

- FOAK = First Of A Kind tests: (RG 1.68 section 6 of Appendix A)  
**Special tests designed to prove features unique to ESBWR:**
  - > 14.2.8.2.7 Core Performance (FOAK *portion*)
  - > 14.2.8.2.11 Reactor Internals Vibration (RG 1.20)
  - > 14.2.8.2.35.1 Reactor Pre-Critical Heatup with RWCU/SDC in service (preop)
  - > 14.2.8.2.35.2 Isolation Condenser System Heatup and Steady State Operation
  - > 14.2.8.2.35.3 Power Maneuvering in the FWTOD
  - > 14.2.8.2.35.4 Automatic Load Maneuvering Capability
  - > 14.2.8.2.35.5 Defense-In-Depth Stability Solution Evaluation Test (OPRM monitoring and qualification)

## Section 14.2 - Non Nuclear Heatup

The ESBWR non-nuclear heatup is accomplished by operating the RWCU system in a manner to remove water from the lower region of the vessel and reject to the main condenser while the vessel is fed from a heated feedwater source.

Data collection is conducted during the nonnuclear heatup of the reactor coolant and metal temperatures.

This data will be used to verify achievement of the desired temperature to begin control rod withdrawal.

Data collection to continue during rod withdrawal and after criticality as reactor heat up is continued to the point of boiling and establishment of natural core circulation due to boiling and convection.

## Section 14.2 - Core Performance FOAK

A First Of A Kind (FOAK) test will be conducted for observation of reactor stability.

The objective of this test is to characterize the stability performance during power ascension.

The test will begin at 20% thermal power and the first time the reactor achieves a new 5% power increment above that point.

The test will collect pertinent LPRM data to identify stability performance characteristics and determine a decay ratio during the ascension to rated thermal power.

This data will be collected at sufficient instances to capture the development of instability pattern (if any) that may occur during in the ascent to rated thermal power.

## Section 14.2 - OPRM monitoring

The OPRM function will initially be installed and function to provide alarm functions only.

This test will be conducted during the entire first cycle of plant operation.

Algorithm is the DSSCD algorithm used in operating plants – setpoint adapted for ESBWR.

## Section 14.2 - FWTOD

The testing maneuvers the plant through the acceptable regions of the Power-Feedwater Temperature Operating Domain.

Data is taken at a number of specifically identified points on this map to ensure complete coverage of the operational area.

The data is sufficient to determine:

- > The axial and radial core power distributions;
- > Compliance with core thermal limits;
- > Consistency with predicted core reactivity; and
- > Stability and core flow versus core power.
- > Operation of the reactor within the envelope of the Power-Feedwater Temperature Operating Domain is shown to be acceptable for core thermal limits and stability.



## Section 14.2 - ICS TEST

- FOAK test 14.2.8.2.35.2 ICS and Steady State Operation:
- Comprehensive ICS performance test:
  - > Vibration measurement,
  - > Steam inlet and condensate return (flow),
  - > Change in pool bulk temperature,
  - > Pool level change.

## Section 14.2 -

- **OTHER UNIQUE FEATURES TESTED**

GDCS

PCCS

HOWEVER, NOT “FOAK” –

These tests will be performed for each unit built

## Section 14.2 - OTHER UNIQUE FEATURES

- **GDCS Preop Test**

- > Verification that the flow passages from GDCS and Suppression Pool to reactor vessel are unobstructed
- > Verification of unobstructed flow passages to upper drywell
- > Flow Test – Both GDCS injection and equalizing lines (also ITAAC)
- > Test valves installed to enable testing Squib firing logic and flow rate, without firing Squib valve propellant

## Section 14.2 - PCCS TEST

Using prototype test data and as-built PCC unit information, an analysis will be performed to establish the heat removal capability of the PCC unit (also ITAAC).

PCCS steam supply, drain and vent piping is unobstructed;

PCCS condenser air flow versus differential pressure is within acceptable test limits;

Proper operation of IC/PCCS pool level control;

Verification of the system interface with Fuel and Auxiliary Pools Cooling System (FAPCS) for IC/PCCS pool cooling;

PCCS Vent fans operate as required from the Main Control Room from normal power and from alternative power;

# Section 14.2 - Major Transient Tests

- Loss of Load/Turbine Trip testing
  - > Verify proper electrical equipment response and reactor system transient performance (including Control Rods, and Turbine Bypass Valves)
- Shutdown from outside the control room
  - > Prove ability to perform controlled S/D and C/D
- Loss of Turbine Generator and Offsite Power Test
  - > Verify proper electrical equipment response and reactor system transient performance
- Reactor Full Isolation Test – simultaneous closure of MSIVS.
  - > Proper response of the core, and equipment such as the MSIVs, ICS, the RPS, and the Feedwater System is demonstrated
- Feedwater Pump Test
  - > Prove ability to respond and continue power operation

# Section 14.2 - Procedures

- Test Procedures:
  - > Specify testing prerequisites
  - > Describe desired initial conditions
  - > Include the sequence of testing (with signature blocks and hold points)
  - > Specify acceptance criteria
  - > Specify data used for observations (i.e. test data required).
  - > Normal plant procedures to be used where practical.

## Section 14.2 - Lessons Learned

ESBWR is an evolutionary design

- GEH experience from 30 previous BWR/ABWR startup programs.
- NRC LER's, INPO correspondence and other OE applied where practical.
- ITP to be used for plant permanent personnel training, and improved system knowledge.
- ESBWR ITP built on ABWR ITP.

## Section 14.2 - COLA Information

- The COLA applicant/holder referencing the ESBWR DCD will provide:
  - > A Description of ITP Administration (COL 14.2-1-**A**)
  - > Startup Administrative Manual (COL 14.2-2-**H**)
  - > Test Procedures (COL 14.2-3-**H**)
  - > Test Program Schedule and Sequence (COL 14.2-4-**H**)
  - > Site Specific Tests (COL 14.2-5-**A**)
  - > Site Specific Test Procedures (COL 14.2-6-**H**)



# Summary

- Section 14.2 Provides Description of ESBWR Initial Test Program (ITP).
- Adheres to SRP for 14.2, and RG 1.68 Rev.3.
- Comprehensive Test Program Based on ABWR ITP.
- FOAK and Major Transient Testing described.
- Includes organizational and administrative requirements for ITP.