

# SIMULATION FACILITY CERTIFICATION

**INSTRUCTIONS.** This form is to be filed for initial certification, recertification (if required), and for any change to a simulation facility performance testing plan made after initial submittal of such a plan. Provide the following information, and check the appropriate box to indicate reason for submittal.

|                                      |  |                         |
|--------------------------------------|--|-------------------------|
| FACILITY<br>INDIAN POINT UNIT 3      |  | DOCKET NUMBER<br>50-286 |
| LICENSEE<br>NEW YORK POWER AUTHORITY |  | DATE<br>1/28/91         |

This is to certify that: 1. the above named facility licensee is using a simulation facility consisting solely of a plant-referenced simulator that meets the requirements of 10 CFR § 55.46; 2. this simulation facility meets the guidance contained in ANSI/ANS 3.5, 1985, as endorsed by NRC Regulatory Guide 1.149; and 3. documentation is available for NRC review in accordance with 10 CFR § 55.45(b). If there are any exceptions to the certification of item 2 above, check here  and describe fully on additional pages as necessary. **see attached Section 8.**

|  |  |  |
|--|--|--|
| NAME (or other identification) AND LOCATION OF SIMULATION FACILITY<br>IP3 TRAINING SIMULATOR INDIAN POINT 3 BUCHANAN, NEW YORK |  |  |
|--|--|--|

|                                     |   |
|-------------------------------------|---|
| <input checked="" type="checkbox"/> | SIMULATION FACILITY PERFORMANCE TEST ABSTRACTS ATTACHED. (For performance tests conducted in the period ending with the date of this certification) |
|-------------------------------------|---|

|  |
|--|
| DESCRIPTION OF PERFORMANCE TESTING COMPLETED (Attach additional page(s) as necessary, and identify the item description being continued) |
| See attached IP3 Initial Certification Submittal Section 5.B.  |

|                                     |  |
|-------------------------------------|--|
| <input checked="" type="checkbox"/> | SIMULATION FACILITY PERFORMANCE TESTING SCHEDULE ATTACHED. (For the conduct of approximately 25% of performance tests per year for the four year period commencing with the date of this certification.) |
|-------------------------------------|--|

|  |
|--|
| DESCRIPTION OF PERFORMANCE TESTING TO BE CONDUCTED (Attach additional page(s) as necessary, and identify the item description being continued) |
| See attached IP3 Initial Certification Submittal Section 5.B.  |


|                          |   |
|--------------------------|---|
| <input type="checkbox"/> | PERFORMANCE TESTING PLAN CHANGE. (For any modification to a performance testing plan submitted on a previous certification) |
|--------------------------|---|

|  |
|--|
| DESCRIPTION OF PERFORMANCE TESTING PLAN CHANGE (Attach additional page(s) as necessary, and identify the item description being continued) |
| N/A  |

|                          |   |
|--------------------------|---|
| <input type="checkbox"/> | RECERTIFICATION (Describe corrective actions taken, attach results of completed performance testing in accordance with 10 CFR § 55.45(b)(5)(v). Attach additional page(s) as necessary, and identify the item description being continued.) |
|--------------------------|---|

|  |
|--|
| N/A  |
| 9103140407 910305<br>PDR ADOCK 05000286<br>P PDR |

Any false statement or omission in this document, including attachments, may be subject to civil and criminal sanctions. I certify under penalty of perjury that the information in this document and attachments is true and correct.


|  |   |                 |
|--|---|-----------------|
| SIGNATURE - AUTHORIZED REPRESENTATIVE<br> | TITLE<br>Resident Manager, Indian Point 3 | DATE<br>2/21/91 |
|--|---|-----------------|

In accordance with 10 CFR § 55.5, Communications, this form shall be submitted to the NRC as follows:

BY MAIL ADDRESSED TO: Director, Office of Nuclear Reactor Regulation  
U.S. Nuclear Regulatory Commission  
Washington, DC 20555

BY DELIVERY IN PERSON TO THE NRC OFFICE AT: 7920 Norfolk Avenue  
Bethesda, MD


Docket # 50-286  
Accession # 9103140404  
Date 3/5/91 of Ltr  
Regulatory Docket File



# New York Power Authority

INITIAL SIMULATOR

CERTIFICATION SUBMITTAL



**NEW YORK POWER AUTHORITY  
INDIAN POINT UNIT 3  
PLANT REFERENCED SIMULATOR**

**INITIAL CERTIFICATION SUBMITTAL**

**February, 1991**

TABLE OF CONTENTS

| <u>TAB</u> | <u>TOPIC</u>                     |
|------------|----------------------------------|
| 1.         | General Information              |
| 2.         | Control Room Comparisons         |
| 3.         | Instructor Interface             |
| 4.         | Plant Operating Procedures       |
| 5.         | Simulator Test program           |
| 6.         | Simulator Discrepancy Resolution |
| 7.         | Simulator Upgrade Program        |
| 8.         | ANSI/ANS 3.5 Exceptions          |

## 1. General Information

The New York Power Authority is the owner and operator of the Indian Point Unit 3 plant referenced simulator. The reference plant is a Westinghouse four loop PWR rated at 1013 MWE.

The IP3 simulator was constructed by Westinghouse Electric Co. and declared "Ready For Training" in February of 1989. Since that time The simulator has been successfully used for NRC administered Initial, Upgrade, and Requalification operational examinations.

The contents of this report are supplied as supporting documentation to the New York Power Authority's initial submittal of NRC Form - 474 for certification of the IP3 simulation facility in accordance with 10CFR Part 55.45, Regulatory Guide 1.149 rev. 1, and ANSI/ANS-3.5-1985.

2. CONTROL ROOM COMPARISONS

CONTENTS

2.A. Control Room Physical Arrangement

2.B. Panels and Equipment

2.C. Control Room Systems

2.D. Control Room Environment

## 2.A. Control Room Physical Arrangement

The initial design of the IP3 simulation facility was based on the objective to replicate the actual plant control room to the greatest extent practicable. As such, the simulator control room was constructed using dimensional relationships, materials, and appointments to match the reference plant.

Some exceptions to this objective were taken to consider the need to conduct and observe training, support simulator maintenance, and the decision to exclude adjoining plant facilities which do not directly impact plant operations. These items are described below including justifications. A simulator facility floor plan drawing is included at the back of this section for reference purposes.

### Differences -

- 1) A door and two (2) observation windows are installed within the operating area of the simulator. These features are considered necessary to support training activities and conduct operational examinations.
- 2) The inside of the simulator Supervisory Panels do not have a solid back as they do in the plant. Instead these panels are open to an Access Hallway to support maintenance of the extensive computer I/O equipment located within these panels. Since few operator activities take place within the panels this arrangement has minimal impact on training activities.
- 3) The separate kitchen and toilet rooms located at the rear of the plant control room have not been provided as part of the simulation facility. The exclusion of these areas does not detract from the ability to conduct training or operational examinations.

## 2.B. Panels and Equipment

Provision of panels and equipment in the IP3 simulator is based on the requirements to adequately support conduct of training and operational examinations. Additional consideration is given to this area from a human factors perspective. That is, to include and replicate those items found in the plant control room such as tables, storage cabinets, stepstools, etc. that may not be called out procedurally but enhance the realism of the simulator environment.

Fidelity between the plant and simulator is monitored and maintained by the simulator test program under the category of Control Room Tests (see section 5). These tests call for taking detailed photographs of the plant control room panels and making an item by item comparison to the simulator. This process not only identifies subtle differences but also serves as a backup to the Simulator Configuration Management System regarding incorporation of plant modifications.

Presently there are several significant differences between the plant control room and the simulator. These items are described below including action plans for resolution.

### Differences -

- 1) The Reactor Vessel Level Indicating System (RVLIS) is not fully installed.

Status - Open, RVLIS data parameters are available via the Qualified Safety Parameter Display System (QSPDS) console but RVLIS associated cabinetry is not presently installed.

Resolution - Remaining work to be completed under Simulator Work Request Number (SWRN) 8900023 by year end 1991.

- 2) The new Radiation Monitoring System panels have not been installed.

Status - Open, most of the necessary radiation monitoring parameters are available to the operators on the old equipment which is installed and operational in the simulator. Work is in progress to provide the new equipment.



Resolution - New system to be installed and fully functional under SWRN's 8800046, 8800226, 8800408, and 8800456 by year end 1991.

3) The Digital Metal Impact Monitoring System (DMIMS) has not been installed.

Status - Open, the simulator Gross Failed Fuel panel remains in the space allocated for DMIMS.

Resolution - The DMIMS panel will be installed and functional under SWRN 8800081 by year end 1991.

4) The Anticipated Transient Without Scram system (ATWAS) has not been installed.

Status - Open, work in progress, partially completed.

Resolution - The ATWAS system will be installed and functional under SWRN 8800457 by year end 1991.

## 2.C. Control Room Systems

All of the plant systems required to support control room operator training and examinations are provided as part of the simulation. This includes system components or functions that are outside the confines of the control room but integral to plant operations. The following is a comparative listing of the IP3 plant systems and those included within the simulation.

### PLANT VERSUS SIMULATOR SYSTEMS COMPARISONS

| <u>PLANT SYSTEM</u>                        | <u>INCLUDED IN SIMULATION</u> | <u>MODEL NAME</u> |
|--|-------------------------------|-------------------|
| REACTOR COOLANT                            | YES                           | RCS               |
| STEAM GENERATOR                            | YES                           | SGN               |
| REACTOR COOLANT PUMP                       | YES                           | RCP               |
| PZR & PRESSURE RELIEF TANK                 | YES                           | PRZ<br>PRT        |
| REACTOR VESSEL & INTERNALS                 | YES                           | RTC               |
| CHEMICAL & VOLUME CONTROL                  | YES                           | CVC               |
| COMPONENT COOLING WATER                    | YES                           | CCW               |
| RESIDUAL HEAT REMOVAL                      | YES                           | RHR               |
| SPENT FUEL COOLING                         | YES                           | SFP               |
| LIQUID WASTE DISPOSAL                      | YES                           | WDS               |
| SOLID WASTE DISPOSAL                       | NO                            |                   |
| PRIMARY MAKEUP WATER                       | YES                           | RMW               |
| STEAM GENERATOR BLOWDOWN                   | YES                           | SGB               |
| PLANT CHEMISTRY                            | NO                            |                   |
| PRIMARY SAMPLING                           | YES                           | NSS               |
| ENGINEERED SAFEGUARDS                      | YES                           | PPL<br>DSQ        |
| SAFETY INJECTION                           | YES                           | SIS               |
| CONTAINMENT SPRAY                          | YES                           | CNS               |
| CONTAINMENT COOLING & FILTRATION           | YES                           | CNM               |
| ISOLATION VALVE SEAL WATER                 | NO                            |                   |
| WELD CHANNEL & CONTAINMENT PRESSURIZATION  | YES                           | CAS               |
| VAPOR CONTAINMENT                          | YES                           | CNM               |
| CONTAINMENT ISOLATION                      | YES                           | PPL               |
| HOT PENETRATION COOLING                    | NO                            |                   |
| POST ACCIDENT HYDROGEN CONTROL VENTILATION | NO                            |                   |
| VENTILATION                                | YES                           | HVA               |
| RADIATION MONITORING AND PROTECTION        | YES                           | RMS               |
| NUCLEAR INSTRUMENTATION                    | YES                           | NIS               |

|  |         |     |
|--|---------|-----|
| INCORE INSTRUMENTATION                 | YES     | CFM |
| CORE DESIGN AND CONTROL                | NO      |     |
| ROD CLUSTER CONTROL                    | YES     | CRF |
| ROD POSITION INDICATION                | YES     | CRF |
| FUEL & CORE COMPONENT HANDLING         | NO      |     |
| MAIN & REHEAT STEAM                    | YES     | MSS |
| STEAM DUMP & LOW PRESSURE BYPASS DUMPS | YES     | MSS |
| EXTRACTION STEAM, REHEATER CONDENSATE  | YES     | MSS |
| CONDENSATE                             | YES     | CFW |
| FEEDWATER                              | YES     | CFW |
| STEAM GENERATOR WATER LEVEL CONTROL    | YES     | PCS |
| INTAKE STRUCTURE                       | NO      |     |
| CIRCULATING WATER                      | YES     | CWS |
| SERVICE WATER                          | YES     | SWS |
| SECONDARY SAMPLING                     | NO      |     |
| TURBINE GENERATOR                      | YES     | GEN |
|  |         | MGA |
| TURBINE SUPPORT SYSTEMS                | YES     | TCA |
|  |         | TSI |
| ELECTRICAL SYSTEMS                     | YES     | EPS |
|  |         | SWD |
|  |         | SYN |
| EXCITER                                | YES     | GEN |
| EMERGENCY DIESEL                       | YES     | EDG |
| OVERALL UNIT PROTECTION                | YES     | PPL |
| AUXILIARY STEAM                        | PARTIAL | ASB |
| INSTRUMENT AIR                         | YES     | CAS |
| STATION AIR                            | YES     | CAS |
| CHEMICAL FEED                          | NO      |     |
| FIRE PROTECTION & CITY WATER SYSTEM    | PARTIAL | n/a |
| NITROGEN, HYDROGEN, CO2, & OXYGEN      | YES     | SGS |
| CRANES & MONORAILS                     | NO      |     |
| WATER TREATMENT                        | NO      |     |
| ADMIN SERVICES BUILDING                | NO      |     |
| HOUSE SERVICES BOILER                  | NO      |     |
| ELECTRICAL HEAT TRACE                  | NO      |     |
| SEISMOGRAPH                            | PARTIAL | n/a |
| COMPUTER COMPLEX                       | YES     | IPC |
| CONDENSATE POLISHER                    | YES     | CFW |

## 2.D. Control Room Environment

The IP3 simulator control room environment is nearly identical to the reference plant. Room dimensions, wall color, ceiling configuration and materials, lighting fixtures style and locations, HVAC grills, etc. all replicate the plant control room.

### Differences -

- 1) The simulator room floor is a raised computer floor type with 2' X 2' carpeted tiles. The carpet tiles are a solid burgundy color. The plant control room has a burgundy tweed color carpet installed on a concrete slab floor.
- 2) The simulator room has several Halon discharge nozzles and sound system microphones that protrude below the finish ceiling. The plant control room does not have either of these items.
- 3) The simulator room has a sound mimicking system that poorly replicates the sounds heard in the plant control room and frequently fails. This system is presently being replaced with equipment that has augmented features and improved reliability.
- 4) The simulator does not have a photocopy machine installed near the fire protection panels.

Resolution - Items 1,2, and 4 do not adversely impact the training or examination process and are considered closed items. Item 3 is being corrected under SWRN 8900020 and scheduled for completion by year end 1991.

**OVERSIZE  
DOCUMENT  
PAGE PULLED**

---

**SEE APERTURE CARDS**

---

**NUMBER OF OVERSIZE PAGES FILMED ON APERTURE CARDS**


---

1

**APERTURE CARD/HARD COPY AVAILABLE FROM**

**RECORDS AND REPORTS MANAGEMENT BRANCH**

# INDIAN POINT 3 SIMULATOR TRAINING FACILITY



**PANEL IDENTIFICATION KEY**

| PLANT PANELS | TITLE   | SIMULATOR PANELS |
|--------------|---|------------------|
| SAF-SBF2     | RCS AND SAFEGUARDS CONTROLBOARD               | A0               |
| SF2-SF3      | CONDENSATE, RPV, AND TURBINE PANELS           | B0               |
| SF4-SF5      | CVCS, AUX. COOLING, AND ELECTRICAL PANELS     | C0               |
| SF6-SF7      | BRG. INSTR. PROT. SL. CTM. USL. AND FAN CONT. | D0               |
| FAF-SF8      | REACTOR CONTROL. RECHARGE/IDENTITY            | E0               |
| EZ           | LOVEJOY REMOTE PANEL                          | F0               |
| FAF-FBR      | RECHARGE/IDENTITY                             | G0               |
| CH LIT       | CONTAINMENT PARAMETERS CABINET                | H0               |
| VI           | REWARD METERING PANEL                         | I0               |
| RAMEN        | VALVE ISOLATION CONTROL PANEL                 | J0               |
| AC           | RADIATION MONITORING LOCKOUT PANEL            | K0               |
| EV           | CONTROL ROOM AIR CONDITIONING PANEL           | L0               |
| AN           | F39 EMERGENCY VENTILATION PANEL               | M0               |
| IC-31-34     | CONTROL ROOM AREA MONITOR                     | N0               |
| AI-A5        | DC DISTRIBUTION PANELS 31-34                  | O0               |
| AI-A5        | REACTOR PROTECTION CHANNEL I                  | P0               |
| AI-A5        | REACTOR PROTECTION CHANNEL II                 | Q0               |
| AI-A5        | RP, CH III AND FEEDWATER BACKS                | R0               |
| AI-A5        | PROV. ROD AND RP CDS III AND IV               | S0               |
| AI-A5        | ROD POSITION CABINETS                         | T0               |
| AI-A5        | NUCLEAR INSTRUMENTATION CONSOLE               | U0               |
| AI-A5        | CVCS AND VIBRATION MONITORING PANEL           | V0               |
| AI-A5        | RADIATION MONITORING SYSTEM                   | W0               |
| AI-A5        | INDIC. INSTRUMENTATION CONSOLE                | X0               |
| AI-A5        | STN. DMS. DATA LOGGER AND MONITOR             | Y0               |
| AI-A5        | DIAGN. MONITORING PANEL                       | Z0               |
| AI-A5        | SECTOR REACTOR OPERATOR CONSOLE               | AA               |
| AI-A5        | FIRE PROTECTION PANEL                         | AB               |
| AI-A5        | PROTECTION LOGIC BACKS A                      | AC               |
| AI-A5        | PROTECTION LOGIC BACKS B                      | AD               |
| AI-A5        | GROSS-PAID FUEL CABINET                       | AE               |
| AI-A5        | SSS ACTUATION LOGIC BACKS A                   | AF               |
| AI-A5        | SSS ACTUATION LOGIC BACKS B                   | AG               |
| AI-A5        | AC 31-34A                                     | AH               |
| AI-A5        | AC 31-34B                                     | AI               |
| AI-A5        | PEAK SMOKE ANNUNCIATOR                        | AJ               |

9103140407-01

SI  
APERTURE  
CARD

**IP3 SIMULATOR  
FLOOR PLAN**