

BEFORE THE UNITED STATES
ATOMIC ENERGY COMMISSION

12-11-70

In the Matter of)

Consolidated Edison Company)
of New York, Inc.)
(Indian Point Unit No. 2))

Docket No. 50-247

TESTIMONY OF JOHN T. STIEFEL



Leaving

8110310438 701211
PDR ADDCK 05000247
PDR

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28

TESTIMONY OF JOHN T. STIEFEL

PRESIDENT, WEDCO

Q. Mr. Stiefel, what is the nature and design of the Indian Point Unit No. 2 Pressurized Water Reactor plant?

A. The principal elements of the plant, which are described in the FSAR, are the reactor and reactor coolant system, the reactor containment system; engineered safeguards including an emergency core cooling system, a containment spray system, a containment air recirculation cooling and filtration system and hydrogen recombiners; an instrumentation and control system including a reactor protective system, and radiation monitoring equipment; an electrical supply system including emergency diesel generating units and their fuel supplies; a waste disposal system; auxiliary and emergency systems including a chemical and volume control system, closed loop auxiliary coolant system, and service water system; a primary and auxiliary building ventilation system; a control room; a heating and ventilating system; a steam and power conversion system including the turbine-generator and condenser; and various necessary buildings and structures.

These systems provide a plant capable of producing power, but also important, allow a flexible construction and test program capability that permits various construction sequences and considerable latitude in the sequence of testing the various systems of the plant.

Q. How has Westinghouse managed the design and construction of this plant?

1 A. Westinghouse has used many techniques during the past 20 years.
2 Attention to key areas throughout the development, design,
3 procurement and manufacture, construction, test and operations
4 has developed management techniques for communications and
5 control and an extensive understanding of the many aspects
6 required for complete nuclear power plants. Westinghouse has
7 accumulated many years of nuclear experience in its management
8 team and maintains organizational flexibility to cope with
9 changing situations as projects proceed from design to
10 commercial operation. The most important aspects of nuclear
11 power are safety and quality assurance. Many years of
12 experience in management understanding is required to balance
13 the many aspects of a plant, but Westinghouse has always been
14 concerned regarding quality and safety. We believe our
15 experience based on over 75 designed and operating naval and
16 commercial plants, shows that we can design and build with
17 our tools, techniques and experience quality plants with
18 excellent nuclear operating records.

19 In the design and construction of this plant we have used
20 this experience, including the management techniques and
21 technical expertise that has been developed over the years.

22 Q. Mr. Stiefel, what is the status of the construction and
23 test program?

24 A. The construction of Consolidated Edison Company Indian Point
25 station, Unit No. 2, is substantially complete.

26 Q. What do you mean by substantially complete?

27 A. Based on Westinghouse and my personal experience at other
28 plants we are capable of meeting the following key milestone

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28

dates:

Commence Hot Functional Testing or	
Air Testing of the Reactor Containment	12/29/70
Commence Core Loading	2/10/71
Achieve Criticality	3/15/71
Commence Power Test Program	
(Greater than 1% power)	3/25/71

We fully expect (barring unforeseen circumstances) to meet the aforementioned dates.

All major Indian Point Unit No. 2 plant components are in place and, with certain exceptions, all systems have been completed to the extent that pre-operational testing is in progress.

Significant component and system testing will have progressed, by December 29, 1970, to the point such that either heatup of the Reactor Coolant System or air testing of the reactor containment may begin depending on our schedule progress. This heatup, and the concurrent system "Hot Functional" testing, unique to the pressurized water plant, will provide final assurance prior to core loading and operational testing, that completed systems have been constructed and operate in accordance with plans and commitments. Certain construction work and system tests are planned for completion during and after Hot Functional Testing and are generally listed in the following tables:

Table AConstruction Status -- Unit No. 2

1. All systems will be completed prior to December 17, 1970, except the following:

- Reactor control
- H₂ and carbon dioxide systems for turbine-generator
- Waste disposal (gas)
- Radiation monitoring
- Nuclear instrumentation
- Rod control drive
- Incore instrumentation
- Reactor protection and safeguards systems
- Water treatment and makeup
- Misc. lighting and heat
- Cranes (includes fuel handling manipulator crane)
- Heat tracing
- Cathodic protection
- Computer
- City Water

In addition, the following modifications are planned for later completion:

- a. "Backup vent system" on the hydrogen recombiners (to be completed during the first two years of operation at power)
- b. Filtered exhaust system for fuel storage building (to be completed by the end of the first year of full power operation)
- c. Redundant turbine overspeed trip (to be completed prior to power).
- d. Missile protection beam or column external to reactor containment (to be completed prior to April 1, 1971).
- e. Structural reinforcements in turbine hall and Unit No. 1 superheater building (to be completed prior to power).

Installation of piping seismic restraints, pipe whip restraints and piping insulation will be in progress.

2. On December 25, 1970 (Hot Functional) construction status will be essentially the same as above, except that the non-nuclear portion of the computer is expected to be complete.

- 1 3. By February 10, 1971 (Core Loading) the following
2 construction items will be incomplete:
3 - Certain seismic and pipe whip restraints in areas other
4 than the vapor containment building, and some insula-
5 tion
6 - Nuclear portion of the computer software package
7 - Modifications planned for later completion (as stated
8 in 1. a - e above).
- 9 4. By March 15, 1971 (Initial Criticality) some restraints
10 external to vapor containment, grading, leveling and the
11 five modifications mentioned earlier will remain to be
12 completed.
- 13 5. By March 25, 1971 (Start of Power Testing above 1% power)
14 final grading, leveling and modifications a and b above
15 will remain for future completion.

16 Table B

17 Test Status - Unit No. 2

- 18 1. The Reactor Coolant System cold hydrostatic test was com-
19 pleted on June 29, 1970. This test required checkout and
20 operation of the Reactor Coolant Pumps, charging pumps
21 component Cooling System, Electrical Power Distribution
22 Systems and other significant systems associated with
23 normal operation of the Reactor Plant.
- 24 The following tests are planned for conduct after
25 December 17, 1970 as part of the hot functional test
26 program: Demineralizer, Reactor Coolant System, Auxiliary
27 and Component Cooling System, Pressurizer System, Residual
28 Heat Removal System, Sampling System and Safety Injection
System.

- 1 2. The following tests are planned for conduct after comple-
2 tion of hot functional testing and include core loading
3 procedures which are planned to be implemented on
4 February 10, 1971: Boron Recycle System, Waste Disposal
5 System, Radiation Monitoring System, Nuclear Instrumenta-
6 tion System, Chemical and Volume Control System, Fuel
7 Handling Facility, Fire Protection Systems, Safety
8 Injection System, Reactor Protection and Safeguards check-
9 out, and Initial Core Loading.
- 10 3. The following tests are planned for conduct after core
11 loading and prior to initial criticality: Boron Recycle
12 System, Nuclear Instrumentation System, Reactor Coolant
13 System, Pressurizer System, Rod Control System, Steam
14 Generator Level Control System and Reactor Protection
15 System.
- 16 4. The following tests, including initial criticality pro-
17 grammed for March 15, 1971, are planned for conduct prior
18 to significant power operation: Initial Criticality,
19 Boron Dilution/Addition Nuclear Instrument Checks.
- 20 5. The following tests, which include initial approach to
21 significant power on March 25, 1971, are planned through
22 the full power acceptance run: Startup Sequence, Nuclear
23 Instrumentation System, Steam Generator Level Control
24 System, Feedwater System, Steam Dump System, Reactor
25 Control System, Natural Circulation, Load Reduction,
26 Plant Trip.

1 Construction and testing effort during the post Hot
2 Functional Test period will be focused on completing the
3 prerequisites for core fuel loading. These prerequisites
4 are expected to be complete such that fuel loading may
5 commence February 10, 1971.

6 Certain planned construction and test work not pre-
7 requisite to core loading will remain to be completed
8 following commencement of core loading, as indicated in
9 Tables A and B.

10 Initial core criticality is expected to be achieved
11 March 15, 1971, following completion of all prerequisite
12 testing. Power testing at low levels and up to approxi-
13 mately 35% of full power will follow initial criticality
14 and should commence about March 25, 1971. Construction
15 effort to be conducted during this period, if not previ-
16 ously completed, is listed in Tables A and B.

17 The completion of all requisite testing and ascent to
18 full power is expected to be complete in May 1971. Start
19 of commercial operation (100 hour acceptance run) is
20 expected at that time.

21 Q. Have you formed an opinion whether Indian Point Unit No. 2
22 has been constructed in accordance with the technical
23 portions of the application as amended?

24 A. Yes, I have. As constructed, the nuclear powered genera-
25 ting unit, Indian Point No. 2, satisfies the safety
26 requirements of the design set forth in the final
27 Facility Description and Safety Analysis Report (FSAR)
28 as amended, included in the application as amended.

1 This has been and is being verified by a comprehensive
2 quality assurance program combining the talents of the
3 principal organizations involved in the Indian Point
4 project (Westinghouse, WEDCO, and United Engineers and
5 Constructors) and their subcontractors.

6 Q. What steps is Westinghouse taking in its quality assurance
7 program to provide a plant meeting the AEC's requirements?

8 A. The Westinghouse portion of the quality assurance program
9 for Indian Point Unit No. 2 was planned to provide
10 assurance that all phases of construction important to
11 safety, both off-site and on-site, were conducted
12 according to engineering and quality control standards
13 and requirements established to meet the design set forth
14 in the FSAR as amended included in the application as
15 amended. The program has been carried out in accordance
16 with the description set forth in the application as amended.

17 This was accomplished through the organization
18 described in the FSAR as amended included in the application
19 in which authority and responsibilities were assigned to
20 provide internal checks and balances. Independent audits
21 were carried out by Westinghouse, WEDCO, and UE&C at
22 various times which confirmed that the quality assurance
23 program was adequate and was being properly implemented.

24 Westinghouse, WEDCO and UE&C each have a quality
25 assurance organization, whose task is to implement the
26 quality assurance program for their respective companies.
27
28

1 They are independent of purchasing and construction functions
2 and have the authority to assure that their independency of
3 action and judgment is not impaired.

4 The quality assurance organizations share with the
5 design engineers the responsibility for assuring that all
6 equipment and structures meet the design and quality standards
7 set forth in the FSAR as amended. The quality assurance
8 organizations have the authority to stop work if necessary to
9 assure adequate quality. Solutions to fabrication, instal-
10 lation or construction problems affecting quality require
11 concurrence of the cognizant design engineering organization.

12 The design and quality engineers for each of the prin-
13 cipal organizations participating in Indian Point Unit No. 2
14 evaluated suppliers and reviewed specifications, requests for
15 quotations, and purchase orders as required to assure that the
16 intent of regulatory requirements, industry codes and stan-
17 dards, and other technical requirements were complied with.
18 In each case, to the extent contemplated by the quality
19 assurance program, these organizations utilized quality control
20 residents at the manufacturer's plants, or by means of
21 scheduled vendor surveillance visits reviewed the vendor's
22 manufacturing, welding, and quality control records, and
23 witnessed product tests in order to provide assurance that
24 the components did in fact meet the requirements specified
25 by the design. Documentation required by the quality
26 assurance program was maintained. Both design and quality
27 assurance personnel reviewed all pressure vessels to assure
28 that these vessels were manufactured in compliance with

1 applicable ASME codes, were properly documented,
2 and had nameplates affixed with stamps applied by independent
3 insurance company inspectors under the auspices of the
4 National Board of Underwriters.

5 Preparation for shipping and shipping of equipment
6 important to safety was done in conformance with procedures
7 established to provide adequate protection from environmental
8 or mechanical damage and approved by the appropriate design
9 and quality engineers.

10 As a further check to assure that no damage had occurred
11 in transit, equipment was inspected upon arrival at the
12 site. On site storage, installation, and quality control
13 were done in compliance with specifications and procedures
14 required by the quality assurance program described in the
15 FSAR as amended.

16 Components were installed under the surveillance of
17 engineering and inspection agencies to assure compliance with
18 specifications.

19 For example, the reactor vessel had to be set to very
20 close tolerances on elevation, plumb, level and rotation in
21 respect to the building. All other major reactor coolant
22 system components had to be set to very close tolerances
23 relative to the reactor vessel. To assure compliance, after
24 the surveyors and associated inspection agencies were
25 satisfied that all components were positioned in accordance
26 with the detailed procedures and specifications, the
27 components were then grouted in place and re-checked.

28 All welding was performed using qualified welders and

1 qualified welding procedures. The qualification of personnel
2 and procedures was that required by applicable codes and
3 specifications. Records were maintained for all welds in
4 systems important to safety to assure that this was the case.

5 Quality control testing was performed in accordance with
6 applicable codes and specifications. Examples of tests
7 performed are nondestructive procedures, such as dye
8 penetrant, magnetic particle and radiography tests, and, on a
9 sampling basis, destructive tests of structural materials such
10 as concrete and reinforcing bar splices. This testing was
11 performed in accordance with code requirements and engineering
12 specifications, and records were maintained by the testing
13 laboratories. We audited those records as an independent check
14 on the validity of the test results.

15 During plant construction, teams of inspectors and
16 engineers conducted "walk-through" inspections of installed
17 systems to provide assurance that components had been
18 installed as required and that all installation welding was
19 properly identified and documented.

20 Upon completion of installation, the reactor coolant
21 system and those engineered safeguards systems requiring
22 insulation were and are being inspected immediately prior to
23 insulation to assure that the surface condition of pipes,
24 fittings, and components meet required standards and that
25 these surfaces were properly cleaned to assure that no dele-
26 terious amounts of materials or chemicals remained on the
27 surface. On non-insulated engineered safeguards systems,
28 final cleanup is performed after installation and testing is

1 completed and prior to removal of scaffolding.

2 Throughout the Indian Point project various audits of
3 quality activities were conducted. Westinghouse nuclear power
4 non-resident specialists, together with resident engineers,
5 monitored installation of critical systems to assure con-
6 formance to specifications. The Westinghouse Headquarters
7 Quality Assurance group has audited Indian Point project
8 quality activity. Also within the WEDCO Reliability section
9 there is a Systems Reliability group, reporting to the
10 Reliability Manager, which has conducted audits of construction
11 activity, site quality control and vendor surveillance
12 activities.

13 In those instances where quality control determined that
14 design specifications had not been met that fact was docu-
15 mented. In some cases, such as defective weldments, these
16 were repaired on site using standard repair procedures
17 having prior engineering approval. Other cases were processed
18 to design engineering for decisions. This separation of
19 functions permitted the individual responsible for deter-
20 mining the action to be taken to be independent of the
21 individual responsible for the construction schedule.

22 The WEDCO startup engineering organization is responsible
23 for Westinghouse activities in the conduct of plant startup,
24 including technical guidance of core loading and testing from
25 the point of construction completion through commercial
26 operation. This responsibility includes issue and approval
27 of test procedures for control of these activities. Over
28 and above the thorough check-out of systems performed by

1 construction, engineering and quality assurance agencies, this
2 group has performed, and will continue to perform, an inde-
3 pendent check of systems for completion, internal cleanliness,
4 proper installation, calibration and operation during and
5 after the final stages of construction.

6 The quality assurance activities heretofore described
7 will continue to be enforced for those items of construction
8 remaining to be completed to assure that the completed
9 facility will be in accordance with the design set forth in
10 the FSAR as amended.

11 Prior to full power operation of Indian Point Unit
12 No. 2, the plant will undergo a thorough, systematic testing
13 program which successively demonstrates the capability of the
14 plant to proceed safely to each following stage of testing
15 until full power is achieved and maintained. Each requisite
16 stage of the initial startup tests will be successfully com-
17 pleted before the next stage is undertaken. We will, of course,
18 continue to follow the program set forth in the FSAR as amended.

19 The first stage of the initial tests is a program which
20 ensures that required equipment and systems perform in accord-
21 ance with design criteria prior to fuel loading. In general,
22 the types of tests include hydrostatic, hot functional and
23 preoperational tests and they are performed by Con Ed. They
24 verify that equipment and systems are capable of performing
25 the functions for which they were designated.

26 Fuel loading by Con Ed does not begin until the pre-
27 requisite system tests and operations are satisfactorily
28 completed and the AEC has granted permission to load fuel.

1 Upon completion of core loading, precritical tests will
2 be performed by Con Ed to assure that all equipment and
3 systems whose installation was completed during core loading
4 are functioning properly. After satisfactory completion of
5 these tests nuclear operation of the reactor will be initiated
6 by Con Ed. This final stage of startup and testing includes
7 initial criticality, low power testing and power level esca-
8 lation to establish operating characteristics of the unit and
9 core, to verify design predictions, to demonstrate that license
10 requirements are being met and to verify that commercial power
11 operation can be safely undertaken. The WEDCO startup organi-
12 zation supplemented by appropriate Westinghouse technical
13 experts provides technical advice, recommendations and assist-
14 ance in planning and executing the respective stages of unit
15 startup.

16 A great deal of care has been taken in the construction
17 of Indian Point Unit No. 2 and will continue to be taken in
18 completing the construction and placing the unit into operation,
19 as described above and in much greater detail in the application
20 as amended. In view of this, it is my professional opinion
21 that as built and tested, Indian Point Unit No. 2 will meet
22 the requirements set forth in the FSAR as amended included in
23 the application as amended.
24
25
26
27
28