

BEFORE THE UNITED STATES  
ATOMIC ENERGY COMMISSION

12-11-70

In the Matter of )  
)  
)  
)  
Consolidated Edison Company )  
of New York, Inc. )  
(Indian Point Unit No. 2) )

Docket No. 50-247



TESTIMONY OF ALEX C. HUSBAND

*Henry*

8110310447 701211  
PDR ADOCK 05000247  
PDR  
T

TESTIMONY OF ALEX C. HUSBAND

1 Q. Mr. Husband, what was Con Edison's participation in the  
2 construction and testing of Indian Point Unit No. 2?

3 A. During the construction and testing of Indian Point Unit No.  
4 2 by Westinghouse Electric Corporation, Consolidated Edison  
5 Company has participated and will continue to participate  
6 by surveillance and monitoring of the construction; by  
7 performance, under Westinghouse direction, of the testing;  
8 and by review of the test results.

9 Q. What was the objective of these activities?

10 A. These activities were conducted in order to assure that the  
11 plant has been constructed in accordance with the design re-  
12 quirements set forth in the Final Facility Description and  
13 Safety Analysis Report, as amended, and with the contract  
14 between Con Edison and Westinghouse.

15 Q. Mr. Husband, did the administrative organization of Con  
16 Edison provide a system of checks and balances for the  
17 surveillance and monitoring of the construction of Indian  
18 Point Unit No. 2?

19 A. Yes. Division of responsibility within Con Edison during  
20 plant construction, test and startup provides a system of  
21 internal audit and multiple, independent inspections. This  
22 is so because the Engineering Departments follow plant  
23 design and carry out off-site inspection of fabricated items,  
24 the Construction Department conducts on-site inspection and  
25 initial testing, and the Nuclear Power Generation Department  
26 conducts the final phase of testing prior to utilization.  
27 These departments are under the direction of three different  
28

1 corporate officers, each of whom reports to the Executive  
2 Vice-President - Central Operations. This is the first  
3 level at which these activities coalesce.

4 Q. Which of these departments is responsible for on-site sur-  
5 veillance of the construction at Indian Point, and how was  
6 that responsibility discharged?

7 A. The Construction Department has that responsibility. Its  
8 on-site representative is the Resident Construction Manager.  
9 He is assisted by a Project Superintendent; a staff of  
10 graduate engineers experienced in the fields of mechanical,  
11 civil, electrical, chemical and nuclear engineering; plus  
12 technicians individually expert in construction operations,  
13 including excavation, concrete placement, welding, piping  
14 and the installation of mechanical and electrical systems.

15 Q. What is the primary purpose of the on-site surveillance and  
16 what guidelines were used for the inspection activities  
17 which it entailed?

18 A. The primary purpose of the on-site surveillance is to follow  
19 day to day construction activities to assure adherence to  
20 the plans, specifications and other technical requirements.  
21 The basic guidelines for inspection are the engineering  
22 drawings, purchase specifications, Final Facility Descrip-  
23 tion and Safety Analysis Report, vendors' technical data,  
24 and applicable national codes and standards.

25 Q. As a result of these activities, are you familiar with the  
26 status of construction of the Unit?

27 A. Yes, I am.

28 Q. What is the status?

1 A. All of the plant components may be classified as being within  
2 one of four major areas. These are (1) structures, (2) the  
3 nuclear steam supply systems, including the auxiliary systems,  
4 (3) the conventional steam power and electrical generating  
5 and distribution systems, and (4) the engineered safeguards  
6 systems. The plant auxiliaries and the instrumentation and  
7 control systems are included in these broad categories.

8 The plant structures are essentially complete, with the  
9 exception of the placement of a limited amount of concrete  
10 in the containment building. This remaining concrete work  
11 is in progress.

12 All major equipment comprising the nuclear steam supply  
13 systems, the engineered safeguards systems and the convention-  
14 al plant, is installed and ready for testing in preparation  
15 for core loading. The major piping systems have been flushed  
16 and have passed the pressure and leak tests. Work is in  
17 progress to complete the final connection of instrument and  
18 control components in preparation for their functional test-  
19 ing together with the associated plant systems.

20 Q. Is this testing conducted according to detailed written pro-  
21 cedures which have been prepared by Con Edison and  
22 Westinghouse?

23 A. Yes, test procedures are prepared by Westinghouse; reviewed  
24 by Con Edison's Construction, Engineering, and Nuclear  
25 Power Generation Departments; and approved jointly by Con  
26 Edison and Westinghouse.

27 Q. Would you briefly describe the test program?

28 A. The test program and its objectives are described in detail

1 in the FSAR. The program evaluates operation of individual  
2 components and operation of systems. As an example, the  
3 reactor coolant pumps have already been test operated. Prior  
4 to core loading, the reactor coolant system, including these  
5 pumps, will be tested at operating temperature and pressure,  
6 during hot functional testing.

7 After core loading and the initial low power tests of the  
8 reactor, the entire plant is operated through an extensive  
9 sequence of tests during which plant power is increased  
10 while the plant is monitored for proper performance. The  
11 final acceptance test is a 100 hour, full power run.

12 Q. Mr. Husband, you stated earlier that the Nuclear Power  
13 Generation Department conducts the final phase of testing.  
14 How do its activities relate to the responsibilities of the  
15 Construction Department and what participation does Westing-  
16 house have in the testing program?

17 A. Prior to core loading, Westinghouse is responsible for  
18 component and system testing. Con Edison's participation in  
19 these activities, under Westinghouse direction, is the  
20 responsibility of the Construction Department, which is in  
21 turn supported by personnel of the Nuclear Power Generation  
22 Department.

23 The latter Department has the responsibility for opera-  
24 tion of the completed plant and therefore supplies the  
25 licensed reactor operators who, with technical guidance from  
26 Westinghouse, control the core loading and the operational  
27 testing which follows core loading.  
28