

Indian Point 3
Nuclear Power Plant
P.O. Box 215
Buchanan, New York 10511
914 736,8001



Robert J. Barrett
Site Executive Officer

April 14, 1997
IPN-97-049

U.S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D.C. 20555


SUBJECT: Indian Point 3 Nuclear Power Plant
Docket No. 50-286
License No. DPR-64
Licensee Event Report # 97-003-00
**Discovery of a Design Deficiency in the DC Power
System That Causes Inadequate Emergency Power Due to a
Postulated Single Failure During Use of a Backup Battery Charger
Resulting in the Plant Being Outside Design Basis**

Dear Sir:

The attached Licensee Event Report (LER) 97-003-00 is hereby submitted as required by 10 CFR 50.73. This event is of the type defined in 10 CFR 50.73 (a)(2)(ii)(B).

Also attached is the commitments made by the Authority in this LER.

Very truly yours,


to R. Robert J. Barrett
Site Executive Officer
Indian Point 3 Nuclear Power Plant

Attachment

cc: See next page

9704210232 970414
PDR ADOCK 05000286
S PDR

<10046

JE22/1



cc: Hubert J. Miller
Regional Administrator
Region I
U. S. Nuclear Regulatory Commission
475 Allendale Road
King of Prussia, Pennsylvania 19406-1415

INPO Record Center
700 Galleria Parkway
Atlanta, Georgia 30339-5957

U.S. Nuclear Regulatory Commission
Resident Inspectors' Office
Indian Point 3 Nuclear Power Plant

Commitment List

Number	Commitment	Due
IPN-97-049-01	Operations will revise the appropriate procedures to provide a note to alert operators that the batteries have a two hour design limit and that EDG output could be lost due to an externally powered DC shunt circuit in the EDG exciter regulator controlling field excitation.	July 31, 1997.
IPN-97-049-02	Update the Plant Equipment Data Base (PEDB) to reflect the BC classification upgrade.	Scheduled completion is July 31, 1997.
IPN-97-049-03	LER 97-003 will be supplemented to identify the cause of the non-safety classification BC-31, 32, and 33 and to assess the safety significance and extent of condition, including an assessment of the modification which installed BC-34, battery 34, and associated circuits to determine if an upgrade is necessary.	Scheduled completion is August 15, 1997.