

# Testing and Analysis to Reduce Debris Generation Zones of Influence for GSI-191

Project Update March 3, 2011

Tim Andreychek Westinghouse

#### **ZOI Project Update**

### Summary of Test Facility Modifications

- Increase in nozzle centerline elevation from 24" to 72"
- Nozzle design
  - 4" diameter (actual dimension)
  - Smoothed transition at entrance
    - Eliminates potential for choking flow
  - Instrumented and non-instrumented versions
- Burst disks and holders
  - Disks: 6" diameter, 1800 psi upstream / 1200 psi downstream
  - Holders decreased in ID to eliminate expansions / contractions
  - Larger evacuation port in spool piece
- Loop configuration
  - Modified to assure no choke points upstream of nozzle

#### **ZOI Project Update**

#### **Facility Inspections**

- Upstream of loop modifications:
  - Video inspection of existing piping
- For loop modifications:
  - Procedure(s) for inspection at each step during fabrication process (dimensional, physical obstructions, etc.)
- For each test:
  - Pre-test procedure(s) to incorporate
    - Verification of proper burst disk assembly
    - Instruments
    - Examination for physical obstructions, etc.
  - Post-test procedures for
    - Measurement and cataloging of spent burst disks
    - Inspection of equipment

# **ZOI Project Update - Key Schedule Interface Dates**

Milestone	Planned Completion	Actual Completion
Order long lead materials for testing; place order for tests.	12/20/10	12/22/2010
Complete design review – facility modifications	2/16/11	Intermediate review completed 2/8/11
Completion of test facility modifications	3/31/11	
Discuss preliminary test data and predictions	4/29/11	
Completion of instrumented tests	5/13/11	
Discussion of all instrumented tests	5/31/11	
Discuss preliminary Phase 1 Target Test results	6/30/11	
Completion of Target Tests	7/26/11	
Discuss preliminary Phase 2 Target Test results	8/5/11	
Complete supplemental instrumented tests (if necessary)	8/16/11	
Discuss draft report results	10/31/11	
Issue topical report	12/15/11	