

2012 PRAIRIE ISLAND NUCLEAR GENERATING PLANT

INITIAL LICENSE EXAMINATION

ADMINISTRATIVE FILES



JUL 19 2012

L-PI-12-064
NUREG-1021

Regional Administrator, Region III
U S Nuclear Regulatory Commission
2443 Warrenville Road, Suite 210
Lisle, Illinois 60532-4352

Prairie Island Nuclear Generating Plant Units 1 and 2
Dockets 50-282 and 50-306
Renewed License Nos. DPR-42 and DPR-60

2012 Initial Operator Licensing Examination Security Agreement Forms

Pursuant to NUREG-1021, Revision 9, Supplement 1, Operator Licensing Examination Standards for Power Reactors, section ES-201, Initial Operator Licensing Examination Process, the facility licensee must submit the original examination security agreement forms to the NRC's regional office for retention after the examinations are complete.

Northern States Power Company, a Minnesota corporation, doing business as Xcel Energy (hereafter "NSPM"), submits the original signed examination security agreements as Enclosure 1.

Summary of Commitments

This letter contains no new commitments and no revisions to existing commitments.

A handwritten signature in cursive script that reads 'James E. Molden'.

James E. Molden
Site Vice President, Prairie Island Nuclear Generating Plant
Northern States Power Company - Minnesota

Enclosures (1)

cc: Dell McNeil, US NRC Region III, with enclosure
Hironori Peterson, US NRC Region III, without enclosure

JUL 23 2012

ENCLOSURE 1

Original Signed Security Agreements (Form ES-201-3)

From the 2012 Prairie Island Nuclear Generating Plant (PINGP)

Initial Licensing Training (ILT) Examinations

1. Pre-Examination

I acknowledge that I have acquired specialized knowledge about the NRC licensing examinations scheduled for the week(s) of 5/14 + 5/21/12 as of the date of my signature. I agree that I will not knowingly divulge any information about these examinations to any persons who have not been authorized by the NRC chief examiner. I understand that I am not to instruct, evaluate, or provide performance feedback to those applicants scheduled to be administered these licensing examinations from this date until completion of examination administration, except as specifically noted below and authorized by the NRC (e.g., acting as a simulator booth operator or communicator is acceptable if the individual does not select the training content or provide direct or indirect feedback). Furthermore, I am aware of the physical security measures and requirements (as documented in the facility licensee's procedures) and understand that violation of the conditions of this agreement may result in cancellation of the examinations and/or an enforcement action against me or the facility licensee. I will immediately report to facility management or the NRC chief examiner any indications or suggestions that examination security may have been compromised.

2. Post-Examination

To the best of my knowledge, I did not divulge to any unauthorized persons any information concerning the NRC licensing examinations administered during the week(s) of 5/14 - 5/21/12. From the date that I entered into this security agreement until the completion of examination administration, I did not instruct, evaluate, or provide performance feedback to those applicants who were administered these licensing examinations, except as specifically noted below and authorized by the NRC.

PRINTED NAME	JOB TITLE / RESPONSIBILITY	SIGNATURE (1)	DATE	SIGNATURE (2)	DATE	NOTE
1. <u>Travis Ouret</u>	<u>GEN SUP OPS TRAINING</u>	<u>[Signature]</u>	<u>9/9/11</u>	<u>[Signature]</u>	<u>5/24/12</u>	
2. <u>John DuBose</u>	<u>OPS INSTRUCTOR</u>	<u>[Signature]</u>	<u>9/9/11</u>	<u>[Signature]</u>	<u>5/24/12</u>	
3. <u>Michael Petersen</u>	<u>GEN SUP NRC EXAMS</u>	<u>[Signature]</u>	<u>9/9/11</u>	<u>[Signature]</u>	<u>5/24/12</u>	<u>NO RANGE REQ.</u>
4. <u>Gerald Gage</u>	<u>OPS INSTRUCTOR</u>	<u>[Signature]</u>	<u>9/9/11</u>	<u>[Signature]</u>	<u>7/2/12</u>	
5. <u>Shawn Sarrasin</u>	<u>OPS INSTRUCTOR</u>	<u>[Signature]</u>	<u>9/9/11</u>	<u>[Signature]</u>	<u>5/24/12</u>	
6. <u>Allison D Boyer</u>	<u>BPA - Maint 3 Tech</u>	<u>[Signature]</u>	<u>9/9/11</u>	<u>[Signature]</u>	<u>5/24/12</u>	
7. <u>Karen Coulson</u>	<u>BPA - CPSTNG</u>	<u>[Signature]</u>	<u>9/9/11</u>	<u>[Signature]</u>	<u>5/24/12</u>	
8. <u>Bryan Wooster</u>	<u>Ops Inst.</u>	<u>[Signature]</u>	<u>10/13/11</u>	<u>[Signature]</u>	<u>5/25/12</u>	
9. <u>Theresa Priem</u>	<u>BPA-TC</u>	<u>[Signature]</u>	<u>12/16/11</u>	<u>[Signature]</u>	<u>5/24/12</u>	
10. <u>Steve Schmidt</u>	<u>SM</u>	<u>[Signature]</u>	<u>1-17-12</u>	<u>[Signature]</u>	<u>5/24/12</u>	
11. <u>Todd Strain</u>	<u>STA</u>	<u>[Signature]</u>	<u>1-17-12</u>	<u>[Signature]</u>	<u>7/2/12</u>	
12. <u>JAMES CAMBER</u>	<u>LRO</u>	<u>[Signature]</u>	<u>1-17-12</u>	<u>[Signature]</u>	<u>7-2-12</u>	
13. <u>Dave Webb</u>	<u>LRO</u>	<u>[Signature]</u>	<u>1-17-12</u>	<u>[Signature]</u>	<u>7-2-12</u>	<u>NO LONGER EMPLOYED AT XCEL</u>
14. <u>Brian Johnson</u>	<u>SM</u>	<u>[Signature]</u>	<u>1/17/12</u>	<u>[Signature]</u>	<u>5/25/12</u>	
15. <u>Jeff Zadra</u>	<u>RO</u>	<u>[Signature]</u>	<u>1/17/12</u>	<u>[Signature]</u>	<u>5/24/12</u>	

NOTES:

1. Pre-Examination

I acknowledge that I have acquired specialized knowledge about the NRC licensing examinations scheduled for the week(s) of 5/14/12 & 5/21/12 as of the date of my signature. I agree that I will not knowingly divulge any information about these examinations to any persons who have not been authorized by the NRC chief examiner. I understand that I am not to instruct, evaluate, or provide performance feedback to those applicants scheduled to be administered these licensing examinations from this date until completion of examination administration, except as specifically noted below and authorized by the NRC (e.g., acting as a simulator booth operator or communicator is acceptable if the individual does not select the training content or provide direct or indirect feedback). Furthermore, I am aware of the physical security measures and requirements (as documented in the facility licensee's procedures) and understand that violation of the conditions of this agreement may result in cancellation of the examinations and/or an enforcement action against me or the facility licensee. I will immediately report to facility management or the NRC chief examiner any indications or suggestions that examination security may have been compromised.

2. Post-Examination

To the best of my knowledge, I did not divulge to any unauthorized persons any information concerning the NRC licensing examinations administered during the week(s) of 5/14 & 5/21/12. From the date that I entered into this security agreement until the completion of examination administration, I did not instruct, evaluate, or provide performance feedback to those applicants who were administered these licensing examinations, except as specifically noted below and authorized by the NRC.

	PRINTED NAME	JOB TITLE / RESPONSIBILITY	SIGNATURE (1)	DATE	SIGNATURE (2)	DATE NOTE
1.	Brad Churchill	Shift Supervisor	<i>Brad Churchill</i>	1-17-12	<i>Brad Churchill</i>	7-2-12
2.	Dean Simonson	Lead RO	<i>Dean Simonson</i>	1-17-12	<i>Dean Simonson</i>	7-2-12
3.	RANDALL S FORTER	Shift Supervisor	<i>Randall Forter</i>	1/24/12	<i>Randall Forter</i>	5/30/12
4.	GENE DAMMANN	SM	<i>Gene Dammann</i>	1/24/12	<i>Gene Dammann</i>	5/20/12
5.	Jason FOX	RO	<i>Jason Fox</i>	1/24/12	<i>Jason Fox</i>	5/30/12
6.	Jason Strickland	Control Room Supervisor	<i>J Strickland</i>	1/24/12	<i>J Strickland</i>	5/30/12
7.	Paul Finkelm	Shift Supervisor (CSR)	<i>P Finkelm</i>	1-24-12	<i>P Finkelm</i>	5-30-12
8.	Brian Berkman	LRO	<i>Brian Berkman</i>	1/24/12	<i>Brian Berkman</i>	7/30/12
9.	Jim Carver	Shift Supv./wcc supv	<i>Jim Carver</i>	1-24-12	<i>Jim Carver</i>	6-21-12
10.	Jeff Humann	Shift Supervisor	<i>Jeff Humann</i>	1-28-12	<i>Jeff Humann</i>	6-19-12
11.	CHRIS GREGSON	Shift Supervisor	<i>Chris Gregson</i>	1-28-12	<i>Chris Gregson</i>	6/19/12
12.	Kay York	RO	<i>Kay York</i>	1/28/12	<i>Kay York</i>	6/19/12
13.	Kevin Spahr	RO	<i>Kevin Spahr</i>	1-28-12	<i>Kevin Spahr</i>	6-19-12
14.	Dale E Johnson	Control Room Supervisor	<i>Dale E Johnson</i>	1-31-12	<i>Dale E Johnson</i>	6/4/12
15.	MARK DAVIS	CONTROL RM SUP/STA	<i>Mark Davis</i>	1-31-12	<i>Mark Davis</i>	6/4/12

NOTES:

1. Pre-Examination

I acknowledge that I have acquired specialized knowledge about the NRC licensing examinations scheduled for the week(s) of 3/14/12 + 5/21/12 as of the date of my signature. I agree that I will not knowingly divulge any information about these examinations to any persons who have not been authorized by the NRC chief examiner. I understand that I am not to instruct, evaluate, or provide performance feedback to those applicants scheduled to be administered these licensing examinations from this date until completion of examination administration, except as specifically noted below and authorized by the NRC (e.g., acting as a simulator booth operator or communicator is acceptable if the individual does not select the training content or provide direct or indirect feedback). Furthermore, I am aware of the physical security measures and requirements (as documented in the facility licensee's procedures) and understand that violation of the conditions of this agreement may result in cancellation of the examinations and/or an enforcement action against me or the facility licensee. I will immediately report to facility management or the NRC chief examiner any indications or suggestions that examination security may have been compromised.

2. Post-Examination

To the best of my knowledge, I did not divulge to any unauthorized persons any information concerning the NRC licensing examinations administered during the week(s) of 5/14 + 5/21/12. From the date that I entered into this security agreement until the completion of examination administration, I did not instruct, evaluate, or provide performance feedback to those applicants who were administered these licensing examinations, except as specifically noted below and authorized by the NRC.

	PRINTED NAME	JOB TITLE / RESPONSIBILITY	SIGNATURE (1)	DATE	SIGNATURE (2)	DATE NOTE
1.	Joe Julian	RO	<i>Joe Julian</i>	1-31-12	<i>Joe Julian</i>	6/25/12
2.	Mark Jenkin	SS	<i>Mark Jenkin</i>	1-31-12	<i>Mark Jenkin</i>	6/4/12
3.	Steve Jones	LRO	<i>Steve Jones</i>	1-31-12	<i>Steve Jones</i>	6/4/12
4.	Richard Meyer	LRO	<i>Richard Meyer</i>	1-31-12	<i>Richard Meyer</i>	6-4-12
5.	JONATHAN JOHNSON	STA/SS	<i>Jonathan Johnson</i>	2-7-12	<i>Jonathan Johnson</i>	6-12-12
6.	William Bodin	SM	<i>William Bodin</i>	2/7/12	<i>William Bodin</i>	6/12/12
7.	Earl Heineman	SRO	<i>Earl Heineman</i>	2-7-12	<i>Earl Heineman</i>	6/12/12
8.	Nathan Bibus	SS	<i>Nathan Bibus</i>	2/7/12	<i>Nathan Bibus</i>	6/12/12
9.	GREG BEEK	RO	<i>Greg Beek</i>	2-7-12	<i>Greg Beek</i>	5/25/12 7-10-12
10.	JEFF HANSON	RO	<i>Jeff Hanson</i>	2/7/12	<i>Jeff Hanson</i>	5/25/12
11.	JACK EDWARDS	LRO	<i>Jack Edwards</i>	2-7-12	<i>Jack Edwards</i>	6-12-12
12.	Steve Incalls	SIM	<i>Steve Incalls</i>	2-7-12	<i>Steve Incalls</i>	6-12-12
13.	Scott Whitson	Sim Eng.	<i>Scott Whitson</i>	8-Feb-2012	<i>Scott Whitson</i>	5/24/12
14.	Jeff Gehlhar	Sim Engr	<i>Jeff Gehlhar</i>	2/8/2012	<i>Jeff Gehlhar</i>	5/24/2012
15.	Tim Hendel	SS	<i>Tim Hendel</i>	2-14-12	<i>Tim Hendel</i>	6-20-12

NOTES:

1. Pre-Examination

I acknowledge that I have acquired specialized knowledge about the NRC licensing examinations scheduled for the week(s) of ^{5/14/12} ~~5/21/12~~ as of the date of my signature. I agree that I will not knowingly divulge any information about these examinations to any persons who have not been authorized by the NRC chief examiner. I understand that I am not to instruct, evaluate, or provide performance feedback to those applicants scheduled to be administered these licensing examinations from this date until completion of examination administration, except as specifically noted below and authorized by the NRC (e.g., acting as a simulator booth operator or communicator is acceptable if the individual does not select the training content or provide direct or indirect feedback). Furthermore, I am aware of the physical security measures and requirements (as documented in the facility licensee's procedures) and understand that violation of the conditions of this agreement may result in cancellation of the examinations and/or an enforcement action against me or the facility licensee. I will immediately report to facility management or the NRC chief examiner any indications or suggestions that examination security may have been compromised.

2. Post-Examination

To the best of my knowledge, I did not divulge to any unauthorized persons any information concerning the NRC licensing examinations administered during the week(s) of ~~5/14/12~~ ^{5/14-15/12}. From the date that I entered into this security agreement until the completion of examination administration, I did not instruct, evaluate, or provide performance feedback to those applicants who were administered these licensing examinations, except as specifically noted below and authorized by the NRC.

	PRINTED NAME	JOB TITLE / RESPONSIBILITY	SIGNATURE (1)	DATE	SIGNATURE (2)	DATE NOTE
1.	Mark Haren	NLPE+RO	<i>Mark Haren</i>	2-14-12	<i>Mark Haren</i>	6-19-12
2.	LARRY HORTON	NLPEO+RO	<i>Larry Horton</i>	2/14/12	<i>Larry Horton</i>	6/19/12
3.	Bob Carlson	SS/STA	<i>Bob Carlson</i>	2-14-12	<i>Bob Carlson</i>	7-19-12
4.	Mark Hoosbrock	SM/SS/STA	<i>Mark Hoosbrock</i>	2/29/12	<i>Mark Hoosbrock</i>	6/5/12
5.	Wayne Eppen	SM/SS	<i>Wayne Eppen</i>	3/19/12	<i>Wayne Eppen</i>	7/2/12
6.	J. W. Kopsh	RO	<i>J. W. Kopsh</i>	3/19/12	<i>J. W. Kopsh</i>	6/12/12
7.	Richard M. Martin	NLPEO+RO	<i>Richard M. Martin</i>	4-18-12	<i>Richard M. Martin</i>	5-31-12
8.	Stephen Seilmyer	SM	<i>Stephen Seilmyer</i>	4-19-12	<i>Stephen Seilmyer</i>	6/20/12
9.	MAELIA SCHIMMEL	SITE V.P.	<i>Maelia Schimmel</i>	4/26/12	see next page	
10.	CHAD M BOEGEMAN	OPS INST.	<i>Chad M Boegeman</i>	5-14-12	<i>Chad M Boegeman</i>	5/29/12
11.	MICHAEL FISH	OPS TRG SUPERVISOR	<i>Michael Fish</i>	5/14/12	<i>Michael Fish</i>	5/29/12
12.	Joe Gorman	OPS Instructor	<i>Joe Gorman</i>	5/17/12	<i>Joe Gorman</i>	5/24/12
13.	ROSS E. CADWELL	MAINT. A/C REPAIR	<i>Ross E. Cadwell</i>	5/17/12	<i>Ross E. Cadwell</i>	6-4-12
14.	Aaron Larson	MAINT A/C Repair	<i>Aaron Larson</i>	5/17/12	<i>Aaron Larson</i>	6/4/12
15.	Joe					

NOTES:

1. Pre-Examination

I acknowledge that I have acquired specialized knowledge about the NRC licensing examinations scheduled for the week(s) of ^{5/14/12} 5/14/12 as of the date of my signature. I agree that I will not knowingly divulge any information about these examinations to any persons who have not been authorized by the NRC chief examiner. I understand that I am not to instruct, evaluate, or provide performance feedback to those applicants scheduled to be administered these licensing examinations from this date until completion of examination administration, except as specifically noted below and authorized by the NRC (e.g., acting as a simulator booth operator or communicator is acceptable if the individual does not select the training content or provide direct or indirect feedback). Furthermore, I am aware of the physical security measures and requirements (as documented in the facility licensee's procedures) and understand that violation of the conditions of this agreement may result in cancellation of the examinations and/or an enforcement action against me or the facility licensee. I will immediately report to facility management or the NRC chief examiner any indications or suggestions that examination security may have been compromised.

2. Post-Examination

To the best of my knowledge, I did not divulge to any unauthorized persons any information concerning the NRC licensing examinations administered during the week(s) of 5/14/12. From the date that I entered into this security agreement until the completion of examination administration, I did not instruct, evaluate, or provide performance feedback to those applicants who were administered these licensing examinations, except as specifically noted below and authorized by the NRC.

PRINTED NAME	JOB TITLE / RESPONSIBILITY	SIGNATURE (1)	DATE	SIGNATURE (2)	DATE NOTE
1. Mark Haven	NLPE & RO	<i>[Signature]</i>	2-14-12	<i>[Signature]</i>	6-19-12
2. LARRY HORTON	NLPE & RO	<i>[Signature]</i>	2/14/12	<i>[Signature]</i>	6/19/12
3. Bob [unclear]	SS/STA	<i>[Signature]</i>	2-14-12	<i>[Signature]</i>	7-17-12
4. Mack Woodcock	SM/SS/STA	<i>[Signature]</i>	2/12/12	<i>[Signature]</i>	6/5/12
5. Wayne Eppen	SM/SS	<i>[Signature]</i>	2/19/12	<i>[Signature]</i>	7/2/12
6. Jim Kopch	RO	<i>[Signature]</i>	3/15/12	<i>[Signature]</i>	6/21/12
7. Richard m. Martin	NLPE & RO	<i>[Signature]</i>	4-18-12	<i>[Signature]</i>	5-31-12
8. Stephen Seithymec	SM	<i>[Signature]</i>	4-19-12	<i>[Signature]</i>	6/20/12
9. MARLA SCHIMMEL	SITE V.P.	<i>[Signature]</i>	4/20/12	<i>[Signature]</i>	7/19/12
10. CHAD M BOGEMAN	OPS INST.	<i>[Signature]</i>	5-14-12	<i>[Signature]</i>	5/20/12
11. MICHAEL FISH	OPS TRG SUPERVISOR	<i>[Signature]</i>	5/14/12	<i>[Signature]</i>	5/23/12
12. JOE GORMAN	OPS INSTRUCTOR	<i>[Signature]</i>	5/17/12	<i>[Signature]</i>	5/24/12
13. ROSS E. CRAWFELL	MAINT. A/C REPAIR	<i>[Signature]</i>	5/17/12	<i>[Signature]</i>	6-4-12
14. Aaron Larson	MAINT. A/C Repair	<i>[Signature]</i>	5/17/12	<i>[Signature]</i>	6/14/12
15. W. Mack	SITE V.P.	<i>[Signature]</i>	6/19/12		

NOTES: Schimmel

[Handwritten notes]
MCA
7/2/12

Facility: Prairie Island U1/U2 Date of Exam: May 22, 2012 Exam Level: RO <input checked="" type="checkbox"/> SRO <input checked="" type="checkbox"/>			
Item Description	Initials		
	a	b	c
1. Clean answer sheets copied before grading	MGB	n/a	DM
2. Answer key changes and question deletions justified and documented	MGB	n/a	DM
3. Applicants' scores checked for addition errors (reviewers spot check > 25% of examinations)	MGB	n/a	DM
4. Grading for all borderline cases (80 ±2% overall and 70 or 80, as applicable, ±4% on the SRO-only) reviewed in detail	MGB	n/a	DM
5. All other failing examinations checked to ensure that grades are justified	MGB	n/a	DM
6. Performance on missed questions checked for training deficiencies and wording problems; evaluate validity of questions missed by half or more of the applicants	MGB	n/a	DM
	Printed Name/Signature		Date
a. Grader	M. Bielby / <u>Michael Bielby</u>		<u>6/8/12</u>
b. Facility Reviewer(*)	n/a		<u>n/a</u>
c. NRC Chief Examiner (*)	D. McNeil / <u>D. McNeil</u>		<u>06/08/2012</u>
d. NRC Supervisor (*)	T. Bloomer / <u>T. Bloomer</u>		<u>6/12/12</u>
(*) The facility reviewer's signature is not applicable for examinations graded by the NRC; two independent NRC reviews are required.			

The following pages were hand delivered to the chief examiner and comprise the Prairie Island Nuclear Generating Plant post-examination comments. No cover letter was provided with the submission.

2012 Prairie Island NRC ILT Exam Feedback

Question #54

Student Comment:


MV-32314 & MV-32315 close at 80# in their respective air receivers (121 & 123), 121 and 122 Air Compressors are normally running, with 123 in standby. Without knowing receiver pressures, it is reasonable to assume that 123 Receiver lowered blow 80# before 121 receiver, closing MV-32315, isolating the leak and allowing 121 Receiver pressure to recover before dropping below 80#. If this is the case, answer C is also correct.

Prairie Island Response:

Disagree with student comment. Stem of the question clearly indicates a header pressure on both Instrument Air headers that would result in their associated isolation valves closing.

Attached:

Question 54
QF-1040-13, Exam Feedback Form

	EXAM FEEDBACK FORM
---	---------------------------

Initiator's Name: JOSHUA TALBOT ID: N157109 Date: 23MAY12

Evaluation ID: _____ Question No. 54

Comments & Recommendations MV-32314 & MV-32315 CLOSE at 80# IN THEIR RESPECTIVE AIR RECEIVERS (121&123). 121&122 AIR COMPRESSORS ARE NORMALLY RUNNING, WITH 123 IN STANDBY. WITHOUT KNOWING RECEIVER PRESSURES, IT IS REASONABLE TO ASSUME THAT 123 RECEIVER LOWERED BELOW 80# BEFORE 121 RECEIVER, CLOSING MV-32315, ISOLATING THE LEAK AND ALLOWING 121 RECEIVER PRESSURE TO RECOVER BEFORE DROPPING BELOW 80#. IF THIS IS THE CASE, ANSWER C IS ALSO CORRECT.

**DO NOT WRITE BELOW THIS LINE
(for Training Department Use Only)**

Resolution & Comments: _____ Question ID: _____

- No Action Required
 Evaluation Change
 Question Change

References: _____

Resolved By _____

Instructor	Date
------------	------

Reviewed By: _____

SME	Date
-----	------

Approved By: _____


Training Supervisor	Date
---------------------	------

(Provide copy to initiator and file with exam key.)

Question# 054

Given the following conditions:

- There is a leak on Unit 2 Instrument Air to Containment.
- ~~A Instrument Air Header Pressure dropped to 73 psig.~~
- ~~B Instrument Air Header Pressure dropped to 74 psig.~~
- Unit 2 Instrument Air pressure continues to lower.
- Unit 1 Instrument Air pressure is rising.



Which of the following could jeopardize the UNIT 1 instrument air supply?

- a. Opening MV-32321, 11/21 INSTR AIR HDR ISOL VLV.
- b. Opening MV-32314, INSTR AIR HDR ISOL VLV A.
- c. Opening MV-32315, INSTR AIR HDR ISOL VLV B.
- d. Closing CP-40-7, STATION AIR RECEIVE X-CONN TO INSTRUMENT AIR.

2012 Prairie Island NRC ILT Exam Feedback

Question #54

Student Comment:

MV-32314 is and has been a valve open breaker motor [open] valve for some time. Therefore, per the question, by MV-32315 opening would also be a correct answer. Recommend accepting 2 correct answers.

Prairie Island Response:

Agree with student comment. Recommend accepting 'A' and 'C' as correct answers.

Multiple unique circumstances led to this recommendation.

- 1) MV-32314 has been Valve Open Breaker Open since August of 2010 (almost 2 years).
- 2) During the performance of the exam, the candidate submitting the feedback asked if their response to a question should be based on theory or "how the plant would actually react." The response given was to refer the candidate to the rules read at the beginning of the exam. Specifically the following passage:

"Finally, answer all questions based on actual plant operation, procedures, and references. If you believe that the answer would be different based on simulator operation or training references, you should answer the question based on the *actual plant.*"

- 3) Interview with candidate indicates choice of Distractor 'C' was based on these considerations.

With these extenuating circumstances, Prairie Island believes it is appropriate to accept 'A' and 'C' as correct answers in this instance.


Attached:

Question 54

QF-1040-13, Exam Feedback Form

Copy of the Candidates question with Exam Administrators response

Work Order/Clearance Order associated with MV-32314

	EXAM FEEDBACK FORM
---	---------------------------

Initiator's Name: C. Olson ID: OLSC21 Date: 5-23-12

Evaluation ID: 2012 NRC RO test Question No. 54

Comments & Recommendations

mv - 32314 is and has been a valve open Breaker Motor Valve ~~some~~ for some time. Therefore, per the question, by mv-32315 opening would also be a correct answer. Recommend accepting 2 correct answers

**DO NOT WRITE BELOW THIS LINE
(for Training Department Use Only)**

Resolution & Comments:

Question ID: _____

- No Action Required
 Evaluation Change
 Question Change

References:

Resolved By: _____

Instructor
Date

Reviewed By: _____

SME
Date

Approved By: _____

Training Supervisor
Date


(Provide copy to initiator and file with exam key.)

Question# 054

Given the following conditions:

- There is a leak on Unit 2 Instrument Air to Containment.
- A Instrument Air Header Pressure dropped to 73 psig.
- B Instrument Air Header Pressure dropped to 74 psig.

- Unit 2 Instrument Air pressure continues to lower.
- Unit 1 Instrument Air pressure is rising.



Which of the following could jeopardize the UNIT 1 instrument air supply?

- a. Opening MV-32321, INSTR AIR HDR ISOL VLV.
- b. Opening MV-32314, INSTR AIR HDR ISOL VLV A.
- c. Opening MV-32315, INSTR AIR HDR ISOL VLV B.
- d. Closing CP-40-7, STATION AIR RECEIVE X-CONN TO INSTRUMENT AIR.

61

0855

Chris

Is this question Theory or how ~~to~~ the
plant would actually react.

ANSWER:

- REFER TO POLICIES AND GUIDELINES STEP 7 OF
PART B (LAST 2 sentences)

Facility : PI Unit: 0 WORK REQUEST

Request Date : 08/11/10 Time: 12:02 00059659

Requestor : BYSTROM E

WR Status : ACTIONED Priority : 3 PRINTED: 05/23/2012

Job Type : CC PAGE : 1

Defect/Request: REPLACE MV-32314, STA AIR HDR ISOL MV A

Work Against Information:

Unit:0 Equip ID: MV-32314 Equip Type: MV System:SA
Name:STA AIR HDR ISOL MV A
Mfr : Model:
Serial : UTC #: TS/SLC Rel: N
Location : IN 3" LINE E.3/8.5
Eq Tag: Eq Alt Tag:
Deficiency Tag/Locn:33299 ON MV-32314

Work Planning Details:

Planner : Need Date : 02/14/2011
A Mode : Train : Ops Review : Y
Discipline: MECH Unit Cond Rq: ANY LCO : N

Work Authorization:

SRO Authorization: _____ Date: _____
(PassPort ID/Signature)

Table with 5 columns: Reqs/Regs, Value, Comments, UOM, Type, Notes. Contains work request attributes like A.4 MANAGEMENT PRIORITY, ARDEC, and AR ITEM NO.

Additional Description/Work to be Performed:

valve yolk broke while actuating
see also CAP 1245144 and attached photos
valve is in the open position with no air leakage noted
The component that broke was determined to be a coupling between the actuator shaft and the valve stem. The coupling was observed to fail at the start of

trying to close the valve as PMT for a breaker PM. Coupling did not move, so valve should be open. Actuator shaft was observed to rotate in the clockwise direction (when looking at the valve from the top) while trying to close the valve.

*** ~~Disconnected actuator from valve and had operations operate the actuator, at which time it worked correctly. We then tried to manually operate the valve and discovered it to be froze in the open position.~~ Progress to work order to replace the valve. Niebeling and Prigge.

=====

Work Plan Approval:

Approved By : N129672

Date : 08/20/10 Time : 13:30

Facility : PI Unit: 0 WORK REQUEST

Request Date : 08/11/10 Time: 12:02 00059659

Requestor : BYSTROM E

WR Status : ACTIONED Priority : 3 PRINTED: 05/23/2012

Job Type : CC PAGE : 2

=====
Additional Description/Work to be Performed:
=====

Work Completion Comments:

Completed By: _____

Date: _____

Supervisor Approval: _____

Manhours: _____

(PassPort ID/Signature)

CLEARANCE ORDER BOUNDARY

Facility : PI Unit : 0 Op System: SA System: SA
 Division : Area : Class :

Equipment Type : MV Component Type :
 Equipment Number: MV-32314 Component Number:
 Equipment : MV-32314 STA AIR HDR ISOL MV A
 0 TURB 705 IN 3" LINE E.3/8.5

Work Against: E EQUIPMENT

Facility : PI Unit:0 Op System : System:
 Work Item : Equip. List: UTC:
 Mfg./Mod. :
 Name :
 Client :
 Location : IN 3" LINE E.3/8.5

C/O Title : MV-31314 COUPLING FAILED

Prepared By : DVSM09 DAVIS M A
 Assigned To :

Tag Type	Number	Tag Type	Number	Tag Type	Number
CTS	1				
Total Tags:	1				

Topic : DESCRIPTION **Last Updated By** : BJR01
Last Updated Date: 01/27/2011

WO-00411786

Topic : PLACEMENT INSTR **Last Updated By** : BJR01
Last Updated Date: 01/27/2011
Topic : PLANT IMPACT **Last Updated By** : BJR01
Last Updated Date: 01/27/2011

CHECKLIST ACTIONS

Chk	Chk	Action	Tag Type No.	Required Position
001	001	HANG	CTS 0001	OPEN
Equip:	CS-46129		STA AIR HDR ISOL A	MV-32314 OP/AUTO/CL CS
	0		CONTROL PANEL A	
		ACTUATOR TO VALVE STEM COUPLING FAILED.		

CLEARANCE ORDER PRINCIPAL EQUIPMENT

Facility : PI Unit : 0 Op System: SA System: SA
Division : Area : Class :

Equipment Type : MV Component Type :
Equipment Number: MV-32314 Component Number:
Equipment : STA AIR HDR ISOL MV A

2012 Prairie Island NRC ILT Exam Feedback

Question #18

Student Comment:

Both answers “a” and “b” of question 18 could be correct, since they are both allowed line ups in C20.3 AOP4 and 2C20.5. Both C20.3 AOP4 and 2C20.5 require action be taken in accordance with Attachment 1 of each procedure to prevent overloading 1R transformer when it is supplying bus 21 and 22. Attachment 1 of both procedures allows disabling the M to R transfer. Attachment 1 of 2C20.5 (which is directed by C20.3 AOP4) gives specific instructions about how to disable the M to R transfer. Not only is disabling the M to R transfer allowed, but this is how Prairie Island implements the attachment. On 7/1/2011, bus 11 was deenergized following a Unit 1 reactor trip since the M to R transfer had been disabled due to 1R transformer being lined up to supply Unit 2 buses. There is nothing in Prairie Island procedures that would allow distinguishing between answer “a” or “b” being correct, since both are allowed line ups.

Prairie Island Response:

Agree with student comment. Recommend accepting ‘A’ and ‘B’ as correct answers. Review of procedures (attached) determined that procedurally there is no preference in the line up of the 1RX transformer during the performance of this procedure. Stem of the question does not imply a line up or preference as to buses to remain powered.

Attached:

Question 18

QF-1040-13, Exam Feedback Form

C20.3 AOP4, Electric Power System Operating Restrictions and Limitations Loss of 2RX Transformer

2C20.5, Unit 2 – 4.16KV System,

Section 5.9, Transfer of 4.16KV Buses 21 and 22 to 1R Transformer from 2RX Transformer

Attachment 1, Guidance to Limit Loading on 1R

MAY 30 2012

Question # 018


Given the following conditions:

- Both Units were operating at 100% power.
- 2RX transformer was taken out of service due to an oil leak.
- C20.3 AOP4, Electrical Power System Operating Restrictions and Limitations Loss of 2RX Transformer, actions for removing 2RX from service are complete.

- Unit 1 trips.

Which of the following correctly shows the power supplies to the listed buses?

	<u>Bus 11</u>	<u>Bus 12</u>	<u>Bus 21</u>	<u>Bus 22</u>
a.	1RX	1RX	2M	2M
b.	de-energized	de-energized	2M	2M
c.	1RY	1RY	2RY	2RY
d.	de-energized	de-energized	1RX	1RX

	EXAM FEEDBACK FORM
---	---------------------------

Initiator's Name: NICHOLAS MOODY ID: 0155116 Date: 5/23/2012

Evaluation ID: 2012 NRC Exam Question No. 18

Comments & Recommendations

Both answers "a" and "b" of question 18 could be correct, since they are both allowed line ups in C20.3 AOP4 and 2C20.5. Both C20.3 AOP4 and 2C20.5 require action be taken in accordance with Attachment 1 of each procedure to prevent overloading 1R transformer when it is supplying bus 21 and 22. Attachment 1 of both procedures allows disabling the M to R transfer. Attachment 1 of 2C20.5 (which is directed by C20.3 AOP4) gives specific instructions about how to disable the M to R transfer. Not only is disabling the M to R transfer allowed, but this is how Prairie Island implements the attachment. On 7/1/2011, bus 11 was deenergized following a Unit 1 reactor trip since the M to R transfer had been disabled due to 1R transformer being lined up to supply Unit 2 buses. There is nothing in Prairie Island procedures that would allow distinguishing between answer "a" or "b" being correct, since both are allowed line ups.

**DO NOT WRITE BELOW THIS LINE
(for Training Department Use Only)**

Resolution & Comments: _____ Question ID: _____

No Action Required
 Evaluation Change
 Question Change

References: _____

Resolved By: _____

Instructor
Date

Reviewed By: _____

SME
Date

Approved By: _____

Training Supervisor
Date

(Provide copy to initiator and file with exam key.)

C	ELECTRIC POWER SYSTEM OPERATING RESTRICTIONS AND LIMITATIONS LOSS OF 2RX TRANSFORMER	NUMBER: C20.3 AOP4
		REV: 6
		Page 1 of 6

CONTINUOUS USE
<ul style="list-style-type: none"> • <i>Continuous use of procedure required.</i> • <i>Read each step prior to performing.</i> • <i>Mark off steps as they are completed.</i> • <i>Procedure SHALL be at the work location.</i>

PORC REVIEW DATE: 5/6/09	OWNER: D. Smith	EFFECTIVE DATE: 5/12/09
------------------------------------	---------------------------	-----------------------------------

C	ELECTRIC POWER SYSTEM OPERATING RESTRICTIONS AND LIMITATIONS LOSS OF 2RX TRANSFORMER	NUMBER: C20.3 AOP4
		REV: 6
		Page 2 of 6

TABLE OF CONTENTS

Section	Title	Page
1.0	PURPOSE	3
2.0	PROCEDURES	3
2.1	Symptoms	3
2.2	Automatic Actions	3
2.3	Immediate Manual Actions	3
2.4	Subsequent Manual Actions	3
2.5	Recovery Actions	4
3.0	ATTACHMENTS	5
4.0	REFERENCES	5
4.1	Developmental References	5
4.2	Implementing References	5

LIST OF ATTACHMENTS

Attachment 1	Loading Limitations On Loss Of 2RX Transformer	6
--------------	--	---

C	ELECTRIC POWER SYSTEM OPERATING RESTRICTIONS AND LIMITATIONS LOSS OF 2RX TRANSFORMER	NUMBER:
		C20.3 AOP4
		REV: 6
		Page 3 of 6

1.0 PURPOSE

Restore plant 4.16kV buses to an analyzed configuration upon loss of 2RX Transformer or upon imminent loss of 2RX Transformer. This procedure assumes the plant was in the normal electrical configuration with both units at power immediately prior to the loss or potential loss of 2RX Transformer.

2.0 PROCEDURES

2.1 Symptoms

Any or a combination of the following:

- Loss of voltage to 2RX Transformer.
- Annunciator **47506-0201**, 2RX RESERVE AUX XFMR LOCKED OUT
- Annunciator **47506-0101**, 2R RESERVE AUX XFMR SUDDEN PRESSURE TRIP

2.2 Automatic Actions

Trips and locks out the following upon sensing a protective relay operation:

- **BKR 2RSX**, 2RS XFMR 34.5 FEED to 2RX XFMR
- **BKR 21-4**, BUS 21 SOURCE FROM 2RX XFMR
- **BKR 22-4**, BUS 22 SOURCE FROM 2RX XFMR
- **BKR 12RXBT** BUSTIE BUS 1RX/BUS 2RX

2.3 Immediate Manual Actions

NONE

2.4 Subsequent Manual Actions

NONE

C	ELECTRIC POWER SYSTEM OPERATING RESTRICTIONS AND LIMITATIONS LOSS OF 2RX TRANSFORMER	NUMBER: C20.3 AOP4
		REV: 6
		Page 4 of 6

2.5 Recovery Actions

NOTE:	No change is required to the Security Analysis voltage setpoint.
--------------	--

2.5.1 **Notify** Technical Engineering of the loss of 2RX Transformer and **request** their support in recovery. _____

2.5.2 **Record** the following information for later evaluation:

- Control Room alarms and relay targets _____
- Local alarms and relay targets _____

In the Plant

2.5.3 **Verify** BKR 21-4 is OPEN. _____

2.5.4 **Verify** BKR 22-4 is OPEN. _____

2.5.5 **Verify** BKR 12RXBT is OPEN. _____

In the Substation

2.5.6 **Verify/OPEN** 2RSX, 34.5KV GCB, by observing the green indicating light illuminated on Panel 23E. _____

2.5.7 **Verify** locally that 2RSX is OPEN. _____

2.5.8 **OPEN** 2RSX-B/DISC SW, 2RSX RES AUX XFMR 34.5KV B DISC. _____

In the Plant

CAUTION:	WITH THE COMPLETION OF THE FOLLOWING STEPS, BUSES 21 AND 22 MAY POTENTIALLY BE SUPPLIED BY THE 1RX TRANSFORMER. WITH BUSES 21 AND 22 CROSS TIED TO UNIT 1, THE 1RX WINDING MAY BECOME OVERLOADED IN THE EVENT OF A PLANT TRIP AND THE SUBSEQUENT AUTOMATIC TRANSFER OF THESE BUSES FROM 2M. REFER TO ATTACHMENT 1 FOR GUIDANCE TO LIMIT OVERLOADING.
-----------------	---

2.5.9 **Perform** 2C20.5, Section 5.9, Transfer of 4.16KV Busses 21 and 22 to 1R Transformer from 2RX Transformer up to the step which closes 12RXBT. _____

C	ELECTRIC POWER SYSTEM OPERATING RESTRICTIONS AND LIMITATIONS LOSS OF 2RX TRANSFORMER	NUMBER: C20.3 AOP4
		REV: 6
		Page 5 of 6

2.5.10 Reset the 2RX lockout. _____

2.5.11 Complete the transfer of Busses 21 and 22 to
1R Transformer from 2R Transformer per 2C20.5,
Section 5.9. _____

3.0 ATTACHMENTS

Attachment 1 – Loading Limitations On Loss Of 2RX Transformer

4.0 REFERENCES

4.1 Developmental References

- 4.1.1 NSP System Control Center Policies and Procedure Number 2.16.3,
Rev. 0
- 4.1.2 Voltage Support Agreement Letter
- 4.1.3 Plant/Substation Metering & Relaying Diagrams:
 - NF-40002-1, 2, 3, 4, 5
 - NF-40003
 - NF-40831
 - NF-43702
 - NF-43766
 - NF-92199
 - NF-92200
 - NF-94841

4.2 Implementing References

2C20.5, Unit 2 - 4.16kV System

C	ELECTRIC POWER SYSTEM OPERATING RESTRICTIONS AND LIMITATIONS LOSS OF 2RX TRANSFORMER	NUMBER: C20.3 AOP4
		REV: 6
		Page 6 of 6

Attachment 1 Loading Limitations On Loss Of 2RX Transformer

PURPOSE

This instruction will provide direction and guidance in mitigating the potential for overloading the 1RX transformer winding and the associated bus duct when the 12RXBT bus tie is required to be used due to loss of the 2RX transformer.

The bus duct that connects the 1RX transformer winding to the plant electrical system and the associated transformer winding is rated at 3000 amps maximum current. In the case when the 2RX transformer is out of service, we must cross tie from Unit 1 via the 12RXBT bus tie which can potentially cause the 1RX bus duct to exceed the maximum current rating.

GUIDANCE FOR OPERATION

The 12RXBT ties the large motor buses (11, 12, 21 and 22) together. The only loads supplied by these buses are the Reactor Coolant Pumps (RCPs) and the Feed Water Pumps (FWPs). The bus duct and the associated 1RX winding is designed for 2 RCPs and 2 FWPs as a maximum load, therefore whenever the 2RX transformer winding is not available and the 12RXBT is CLOSED, limit loading as per Table 1.

**Table 1
Total Large Motors Running (Unit 1 + Unit 2)**

3 RCPs – 0 FWPs	1 RCP – 1 FWP
2 RCPs – 2 FWPs	1 RCP – 0 FWPs
2 RCPs – 1 FWP	0 RCPs – 4 FWPs
2 RCPs – 0 FWPs	0 RCPs – 3 FWPs
1 RCP – 3 FWPs	0 RCPs – 2 FWPs
1 RCP – 2 FWPs	0 RCPs – 1 FWP

Table 1 lists all possible combinations of RCPs and FWPs (not necessarily allowed combinations by procedure) that will maintain an acceptable current loading of less than 3000 amps on the 1RX winding and bus duct. RCPs and FWPs that cannot be allowed to operate should be secured by placing control switches in OFF and/or PULLOUT with Safety Tags attached to prevent motors from starting and causing an overloaded condition on the 2RX transformer and bus duct.

C	UNIT 2 - 4.16KV SYSTEM	NUMBER:
		2C20.5
		REV: 24
		Page 5 of 59

4.2 Operating Limitations

4.16KV safeguards buses should be maintained between 4000 VAC and 4400 VAC for normal operations (this corresponds to 96.2% to 105.8% of 4160 VAC). Note that the safeguards bus restoration scheme degraded voltage allowable value (T.S.3.3.4.3.b SR) is ≥ 3944 V and ≤ 4002 V with a degraded voltage time delay of 8 ± 0.5 seconds.

4.3 Non-safeguards buses 21, 22, 23 and 24 should be between 3900 and 4400 VAC for normal operations. If the non-safeguard bus voltage is not within range, then contact the system engineer.

4.4 Both the bus ducts that connect the 1RX, 1RY, 2RX and 2RY transformer windings to the plant electrical system and the associated windings are rated at 3000 amps maximum current. In the case where any of these sources are out of service, we must cross tie from the opposite unit via the 4kV bus ties using the 12RXBT and 12RYBT tie breakers. The use of these cross ties can potentially cause the bus duct to exceed the maximum current rating. Follow guidance in Attachment 1 to this procedure to minimize any overloading.

s 4.5 Three AVAILABLE safeguards CL pumps must be maintained to satisfy equipment requirements in USAR Appendix I for HELB. Steps 5.19 and 5.20 ensure this availability by maintaining electrical independence for the pumps. The power sources considered for 12 CL Pump are Bus 15 (PNL 17) or Bus 25 (PNL 21); for 121 CL Pump Bus 25 or Bus 26; and for 22 CL Pump Bus 16 (PNL 12) or Bus 26 (PNL 22). Electrical independence would be compromised by either of the following:

- Bus 27 is aligned to Bus 25 and PNL 17 is aligned to alternate source PNL 21 at the same time (121 CL and 12 CL Pumps both from Bus 25)

OR

- Bus 27 is aligned to Bus 26 and PNL 18 is aligned to alternate source PNL 22 at the same time (121 CL and 22 CL Pumps both from Bus 26)

4.6 Special Considerations

Visual determination of breaker operability in the past has proven unreliable. Consider cycling breaker to determine operability.

C	UNIT 2 - 4.16KV SYSTEM	NUMBER:
		2C20.5
		REV: 24
		Page 16 of 59

5.9 Transfer of 4.16KV Buses 21 and 22 to 1R Transformer from 2RX Transformer

NOTE:	This section assumes busses 21 and 22 remain energized from 2M transformer. <u>IF</u> the busses are in any other configuration, <u>THEN</u> contact the System Engineer for a separate procedure, which should consider RCP and FWP status, <u>AND</u> AFWP auto-starts.
--------------	---

CAUTION:	WHILE PERFORMING THIS PROCEDURE, THE 2RX BUS DUCT TO BUSES 21 AND 22 WILL BE DEENERGIZED. THEREFORE, <u>IF</u> A UNIT TRIP OCCURS DURING THE PERFORMANCE OF THIS PROCEDURE, <u>THEN</u> THE REACTOR COOLANT PUMPS AND FEEDWATER PUMPS WILL BE DEENERGIZED.
-----------------	---

5.9.1 Place CS-46829, 4.16KV BUS 21 2RX XFMR, in "PULLOUT."

5.9.2 Place CS-46830, 4.16KV BUS 22 2RX XFMR, in "PULLOUT."

5.9.3 Rack BKR 21-4, 4.16KV BUS 21 2RX XFMR, to "DISCONNECT".

5.9.4 Independently verify that BKR 21-4, 4.16KV BUS 21 2RX XFMR, is in "DISCONNECT".

IV

5.9.5 Rack BKR 22-4, 4.16KV BUS 22 2RX XFMR, to "DISCONNECT".

5.9.6 Independently verify that BKR 22-4, 4.16KV BUS 22 2RX XFMR, is in "DISCONNECT".

IV

In the Bus 23/24 Room at the Bus Tie Relay and Control Panel:

5.9.7 Verify BKR 12RXBT is in "DISCONNECT".

5.9.8 Verify BKR 12RXBT Control Switch 72000-42 is in "PULLOUT."

C	UNIT 2 - 4.16KV SYSTEM	NUMBER:
		2C20.5
		REV: 24
		Page 17 of 59

5.9.9 In the Substation, deenergize 2RX 34.5KV/4.16KV Transformer, as follows:

- A. **Notify** system dispatch of required transfer. _____
- B. Using the control switch for 34.5KV GCB 2RSX, **OPEN 2RSX**. _____
- C. **Verify BKR 2RSX OPENS**. _____
- D. **OPEN 2RSX 34.5KV A DISCONNECT**. _____
- E. **OPEN 2RSX 34.5KV B DISCONNECT**. _____

5.9.10 **OPEN 2RX, 4.16KV DISCONNECT** (located behind 4.16KV Bus 22). _____

5.9.11 **Check** zero volts on **7200056**, 2RX RES AUX XFMR VOLTMETER, (located in the Bus 23/24 Room at the Bus Tie Relay and Control Panel). _____

5.9.12 **Check** **7200039**, BUS 2RX IL WHI, is NOT LIT on 2RX leg. _____

5.9.13 **Rack BKR 12RXBT** to "CONNECT". _____

5.9.14 **Check** approximately 4.16KV on **7200060**, 1RX RES AUX XFMR VOLTMETER. _____

5.9.15 **Place BKR 12RXBT Control Switch 72000-42** to "CLOSE":

- A. **Check BKR 12RXBT** indicates CLOSED on the control switch AND at cubicle. _____
- B. **Check** approximately 4.16KV on **7200056**, 2RX RES AUX XFMR VOLTMETER. _____
- C. **Check** **7200039**, BUS 2RX IL WHI, is LIT on 2RX leg. _____

C	UNIT 2 - 4.16KV SYSTEM	NUMBER:
		2C20.5
		REV: 24
		Page 18 of 59

CAUTION:	<p>WITH THE COMPLETION OF THE FOLLOWING STEPS, BUSES 21 AND 22 MAY POTENTIALLY BE SUPPLIED BY THE 1RX TRANSFORMER. WITH BUSES 21 AND 22 CROSS TIED TO UNIT 1, THE 1RX WINDING MAY BECOME OVERLOADED IN THE EVENT OF A PLANT TRIP AND THE SUBSEQUENT AUTOMATIC TRANSFER OF THESE BUSES FROM 2M. REFER TO ATTACHMENT 1 FOR GUIDANCE TO LIMIT OVERLOADING.</p>
-----------------	---

- 5.9.16 Rack BKR 21-4, 4.16KV BUS 21 2RX XFMR, to "CONNECT".
- 5.9.17 Rack BKR 22-4, 4.16KV BUS 22 2RX XFMR, to "CONNECT".
- 5.9.18 Place CS-46829, 4.16KV BUS 21 2RX XFMR, in "NORMAL".
- 5.9.19 Place CS-46830, 4.16KV BUS 22 2RX XFMR, in "NORMAL".

C	UNIT 2 - 4.16KV SYSTEM	NUMBER:
		2C20.5
		REV: 24
		Page 57 of 59

Attachment 1 Guidance To Limit Loading On 1R

PURPOSE

This Instruction will provide direction and guidance in mitigating the potential for overloading the 1RX and 1RY transformer windings and the associated bus ducts when either the 12RXBT or the 12RYBT bus ties are required to be used due to loss of either the 2RX or 2RY transformers.

The bus ducts that connect the 1RX and 1RY transformer windings to the plant electrical system and the associated transformer windings are rated at 3000 amps maximum current. In the case when either the 2RX transformer or the 2RY transformer is out of service, we must cross tie from Unit 1 via the 12RXBT and/or the 12RYBT bus ties which can potentially cause the associated 1R bus ducts to exceed the maximum current rating.

GUIDANCE FOR OPERATION (2RX OUT OF SERVICE)

The 12RXBT ties the large motor buses (11, 12, 21 and 22) together. The only loads supplied by these buses are the Reactor Coolant Pumps (RCPs) and the Feed Water Pumps (FWPs). The bus duct and the associated 1RX winding is designed for 2 RCPs and 2 FWPs as a maximum load, therefore whenever the 2RX transformer winding is not available and the 12RXBT is closed, limit loading as per Table 1.

**Table 1
Total Large Motors Running (Unit 1 + Unit 2)**

3 RCPs – 0 FWPs	1 RCP – 1 FWP
2 RCPs – 2 FWPs	1 RCP – 0 FWPs
2 RCPs – 1 FWP	0 RCPs – 4 FWPs
2 RCPs – 0 FWPs	0 RCPs – 3 FWPs
1 RCP – 3 FWPs	0 RCPs – 2 FWPs
1 RCP – 2 FWPs	0 RCPs – 1 FWP

Table 1 lists all possible combinations of RCPs and FWPs (not necessarily allowed combinations) that will maintain an acceptable current loading of less than 3000 amps on the 1RX winding and bus duct. RCPs and FWPs that cannot be allowed to operate should be secured by placing control switches in OFF and/or PULLOUT with Secure tags attached to prevent motors from starting and creating an overloaded condition on the 2RX transformer and bus duct. ~~It may be desirable to prevent the automatic CLOSURE of the R source breaker (in PULLOUT the breaker will CLOSE and immediately OPEN) during the M-to-R transfer. This may be accomplished by any one of the following:~~

- ~~• Rack the R source breaker to disconnect, or~~
- ~~• OPEN the R source breaker DC power knife switch, or~~
- ~~• OPEN the two knife switches associated with the R source breaker CLOSING during an M-to-R transfer (at relay panels 1G and 1M [2G and 2M]).~~

C	UNIT 2 - 4.16KV SYSTEM	NUMBER:
		2C20.5
		REV: 24
		Page 58 of 59

GUIDANCE FOR OPERATION (2RY OUT OF SERVICE)

The 12RYBT bus tie provides the ability to feed the Unit 2 Safeguard buses (25 and 26) and the normal buses (23 and 24, via the 2RYBT tie breaker) from the 1RY transformer. Typically, bus 26 will normally be aligned to the CT-12 transformer and will not enter into a loading concern for the 1RY winding and bus duct. Buses 23 and 24 (normal at power line-up from the 2M transformer) will automatically transfer to the 1RY source on a plant trip if the 2RY transformer is out of service and the 12RYBT is closed. Therefore loading on the 1RY winding must be limited to less than 3000 amps as soon as possible after the transfer.

Loading on the 1RY transformer and bus duct, for the condition of 2RY out of service, must be calculated indirectly using the meter reading from the 1R Transformer Phase Ammeter [41192-02, -03 or -04] located on E Panel by subtracting the current on the 1RX winding. This correction is necessary because the ammeter reading for the 1R transformer is estimated based on the motor configuration existing on the large motor buses. The total current is given in Table 1a or Table 1b.

**Table 1a
Transformer 2RX In Service**

Total Motors Running (Bus 11 + Bus 12)	Est. Total Current
2 RCPs – 2 FWP	2859 Amps
2 RCPs – 1 FWP	2252 Amps
2 RCPs – 0 FWP	1645 Amps
1 RCP – 2 FWP	2099 Amps
1 RCP – 1 FWP	1492 Amps
1 RCP – 0 FWP	885 Amps
0 RCPs – 2 FWP	1214 Amps
0 RCPs – 1 FWP	607 Amps

**Table 1b
Transformer 2RX Out of Service**

Total Motors Running (Buses 11 + 12 + 21 + 22)	Est. Total Current
3 RCPs – 0 FWP	2405 Amps
2 RCPs – 2 FWP	2859 Amps
2 RCPs – 1 FWP	2252 Amps
2 RCPs – 0 FWP	1645 Amps
1 RCP – 3 FWP	2706 Amps
1 RCP – 2 FWP	2099 Amps
1 RCP – 1 FWP	1492 Amps
1 RCP – 0 FWP	885 Amps
0 RCPs – 4 FWP	2428 Amps
0 RCPs – 3 FWP	1821 Amps
0 RCPs – 2 FWP	1214 Amps
0 RCPs – 1 FWP	607 Amps