

**Revised Example D52 – Human Factors Engineering Verification and Validation ITAAC
Closure Notification**

XX/YY/ZZZZ (Date)

To: NRC

From: {Name of Licensee}
{Site Name and Unit #}
{Docket #}

Subject: Completion of ITAAC 3.2.00.01c.i

The purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) in accordance with 10 CFR 52.99(c)(1) of the completion of {Site Name and Unit #} Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 3.2.00.01c.i to verify that ~~a report exists and concludes that~~ integrated system validation (ISV) was conducted in conformance with the implementation plan and includes an evaluation using performance-based tests to determine whether ~~an~~ the integrated **Human Factors Engineering (HFE)** system design (i.e., hardware, software, and personnel elements) meets performance requirements and acceptably supports safe operation of the plant. The closure process for this ITAAC is based on the guidance described in NEI 08-01 (Reference 1).

ITAAC Statement

Design Commitment:

1. *The HFE verification and validation program is performed in accordance with the HFE verification and validation implementation plan and includes the following activities:*
 - c) *Integrated system validation.*

Inspections, Tests, Analyses:

- (i) *An evaluation of the implementation of the integrated system validation will be performed.*

Acceptance Criteria:

- (i) *A report exists and concludes that: The test scenarios listed in the implementation plan for integrated system validation were executed in conformance with the plan and noted human deficiencies were addressed.*

ITAAC Determination Basis

Multiple ITAAC are performed to confirm that the HFE verification and validation program, as described in Chapter 18 of the AP1000 DCD, is performed in accordance with the HFE

November 1, 2012

verification and validation implementation plan. The subject ITAAC performs an evaluation of ISV implementation. Following the execution of the ISV, an evaluation of the ISV activity (including operating procedures, operator performance, and Control Room design) was performed and documented. This evaluation concluded that the ISV was conducted in conformance with the NRC approved ~~Human Factors Engineering (HFE)~~ ISV Plan (Reference 5) and concluded that ISV participants received appropriate training, simulator scenarios contained appropriate detail and were executed in conformance with the plan, the near-full scope simulator provided an appropriate ISV test bed, test data was collected and analyzed in accordance with the plan, and deficiencies were appropriately documented and prioritized.

Following the execution of the ISV, the test data was analyzed. The analysis results and supporting data are documented in the AP1000 ~~Human Factors Engineering~~HFE Integrated System Validation Report (Reference 3) and the AP1000 ~~Human Factors Engineering~~HFE Integrated System Validation Results Data Report, (Reference 4). The ISV results demonstrate, via the successful management of complex operational and accident scenarios, that the Main Control Room (MCR) design, ~~Human-System Interface HSI~~ resources, procedures, MCR staffing, and operator training are adequate to support safe operation. In addition significant Human Engineering Deficiencies (HEDs) were resolved, and limitations of the ISV implementation and execution were recorded and addressed in accordance with the implementation plan. . The overall results are discussed in terms of the safety and operability of the AP1000 Main Control Room.

ITAAC Finding Review

In accordance with XXX-XXX-XXX (project specific procedure for ITAAC completion), {Licensee} performed a review of all ITAAC findings pertaining to the subject ITAAC and associated corrective actions. This review found that there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the ITAAC Completion Package for ITAAC 3.2.00.01c.i (Reference 2) and available for NRC inspection.

ITAAC Completion Statement

Based on the above information, [Licensee] hereby notifies the NRC that ITAAC 3.2.00.01c.i was performed for Plant/Unit XYZ, and that the prescribed acceptance criteria are met.

Systems, structures and components verified as part this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

We request NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

|

| **November 1, 2012**

|
If there are any questions, please contact XXX at xxx-xxx-xxxx.

Sincerely,

{Signature of Licensee Representative}
{Typed Name of Licensee Representative}
{Title of Licensee Representative}

References (available for NRC inspection)

1. NEI 08-01, Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52.
2. ITAAC 3.2.00.01c.i Completion Package
3. APP-OCS-GER-320, "AP1000 Human Factors Engineering Integrated System Validation Report"
4. APP-OCS-GER-321, "AP1000 Human Factors Engineering Integrated System Validation Results Data Report"
5. APP-OCS-GEH-320, "AP1000 Human Factors Engineering Integrated System Validation Plan"

| November 1, 2012