CATEGORY 1

17

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

FACIL:5 5 5 5 5 5 5	0-270 Oconee Nucle 0-287 Oconee Nucle 0-369 William B. M 0-370 William B. M 0-413 Catawba Nucl 0-414 Catawba Nucl AME AUTHOR ,M.S. Duke Pow NAME RECIPIE	ar Sta ar Sta cGuire cGuire ear St ear St AFFILI er Co. NT AFF	tion, tion, Nucles Nucles ation, ation, ATION		Co. Co. Duke Powe Duke Powe Co.	DOCKET # 05000269 05000287 05000369 05000370 05000413 05000414 C A T
SUBJECT: Provides update on util plan for addressing fire barrier						
documentation.Overall completion of project is scheduled for						
each plant, as listed. κ						
TITLE: General (50 Dkt)-Insp Rept/Notice of Violation Response						
NOTES:						
						Y
	RECIPIENT	COPI		RECIPIENT	COPIES	
	ID CODE/NAME		ENCL	ID CODE/NAME	LTTR ENCL	1
	PD2-2 PD	1	ł	LABARGE, D		
	RINALDI,F	1	1	TAM, P.	1 1	•
INTERNAL:	ACRS	2	2	AEOD/SPD/RAB	1 1	
	AEOD/TTC	1	1	DEDRO	1 1	D
	FILE CENTER	1	1	NRR/DRCH/HOHB	1 1	•
	NRR/DRPM/PECB	1	1	NRR/DRPM/PERB	1 1	0
	NUDOCS-ABSTRACT	1	1	OE DIR	1 1	C
	OGC/HDS2	<u>,</u> 1	1	RGN2 FILE 01	1 1	
EXTEDNAL .	LITCO BRYCE, J H	1	1	NOAC	1 1	.U
EATENNAL.	NRC PDR	1	1	NUDOCS FULLTEXT	1 1	
					- ٦	M
					X	E
						N
						-1

NOTE TO ALL "RIDS" RECIPIENTS: PLEASE HELP US TO REDUCE WASTE. TO HAVE YOUR NAME OR ORGANIZATION REMOVED FROM DISTRIBUTION LISTS OR REDUCE THE NUMBER OF COPIES RECEIVED BY YOU OR YOUR ORGANIZATION; CONTACT THE DOCUMENT CONTROL DESK (DCD) ON EXTENSION 415-2083

TOTAL NUMBER OF COPIES REQUIRED: LTTR 21 ENCL

Ŷ

Т



M. S. Tuckman Executive Vice President Nuclear Generation

August 4, 1998

U.S. Nuclear Regulatory Commission ATTN: Mr. L. A. Reyes Regional Administrator Atlanta Federal Center 61 Forsyth Street, SW, Suite 23T85 Atlanta, Georgia 30303

Subject: Duke Energy Corporation Oconee Nuclear Station - Units 1,2, & 3 Docket Nos. 50-269, 50-270, and 50-287 McGuire Nuclear Station - Units 1 & 2 Docket Nos. 50-369 and 50-370 Catawba Nuclear station - Units 1 & 2 Docket Nos. 50-413 and 50-414 Fire Barrier Penetration Seals

Dear Mr. Reyes:

During recent Duke Triennial Fire Protection Audits at Catawba and Oconee, deficiencies were noted with some fire barrier penetration seals in that there were some through-wall gaps in the silicone foam filler material. These deficiencies were discussed with Mr. G. Wiseman of your staff and various personnel at Duke during his recent inspections at all three sites. The issue of design-basis documentation for penetrations was also discussed.

This letter is voluntarily submitted to update the Region on Duke's plan for addressing the fire barrier penetration seal deficiencies and enhancing design-basis documentation.

Identified fire barrier deficiencies are being corrected in a timely manner and further inspections are being conducted at all three stations to determine if other discrepancies exist. At Catawba and McGuire inspections are in progress and to date no further deficiencies have been identified at these sites.

9808260187 980804 PDR ADOCK 05000269 G PDR

Duke Energy Corporation

526 South Church Street P.O. Box 1006 (EC07H) Charlotte, NC 28201-1006 (704) 382-2200 OFFICE (704) 382-4360 FAX U. S. Nuclear Regulatory Commission August 4, 1998 Page 2

The Oconee inspections were started immediately during the audit. Additional installation problems were identified during the initial sample inspection. Repairs are initiated as deficient installations are identified. As of July 29, 1998, about 450 penetration seals have been inspected at Oconee. Additional inspections are in progress and will continue until there is confidence that penetration seals are properly installed.

At each station, the results of the sample inspections will be evaluated to determine if additional sample inspections are warranted. Additionally, foam dispensing specifications, and maintenance and inspection procedures are being enhanced.

Duke is in the process of developing a three-site plan to update penetration seal design-basis documentation and configuration information. The plan will include inspections to document asbuilt penetration seal configuration and development of a comprehensive design-basis document that will include this information and describe the qualification criteria for the penetration (analysis/testing). This plan will include milestone schedules for each station (this project is currently under way at Oconee). Overall completion of this project is scheduled as follows:

Oconee	6/1/99
Catawba	12/31/00
McGuire	12/31/00.

If this schedule changes Duke will notify you in writing.

Please note that our inspections/evaluations to date have determined that none of the discrepancies identified would have resulted in the inability to achieve safe shutdown in the event of a fire.

Very truly yours,

M.S. Tuck

M.S. Tuckman

U. S. Nuclear Regulatory Commission August 4, 1998 Page 3

cc: U. S. Nuclear Regulatory Commission Document Control Desk Washington, DC 20555-0001

Mr. F. Rinaldi
U. S. Nuclear Regulatory Commission
Senior Project Manager
Office of Nuclear Reactor Regulation
Washington, DC 20555

Mr. P. S. Tam U. S. Nuclear Regulatory Commission Senior Project Manager Mail Stop O-14 H25 Washington, DC 20555

Mr. D. E. Labarge U. S. Nuclear Regulatory Commission Senior Project Manager Mail Stop 0-14 H25 Washington, DC 20555

Mr. S. M. Shaeffer U. S. Nuclear Regulatory Commission Senior Resident Inspector McGuire Nuclear Station

Mr. D. J. Roberts U. S. Nuclear Regulatory Commission Senior Resident Inspector Catawba Nuclear Station

Mr. M. A. Scott U. S. Nuclear Regulatory Commission Senior Resident Inspector Oconee Nuclear Station