

DUKE POWER COMPANY
OCONEE 1 CYCLE 16
CORE OPERATING LIMITS REPORT
REVISION 5
QA CONDITION 1

REFERENCE OSC-5581

Prepared by: Joy D. Forster

Date: 21 SEP 95

Checked by: James C. Mowbray

Date: 21 SEP 95

Approved by: R. R. St. Clair

Date: 21 SEP 95

Oconee Nuclear Station

Unit 1 Cycle 16.

Core Operating Limits Report

Insertion Sheet for Revision 5

Remove these Revision 4 pages

1-3, 11

Insert these Revision 5 pages

1-3, 11

Oconee Nuclear Station
Unit 1 Cycle 16
Core Operating Limits Report
Revision Log

Revision	Effective Date	Pages Revised	Pages Added	Pages Deleted	Total Effective Pages
0	18-Apr-94	-	1-33	-	33
1	17-May-94	1-4, 15	4a	-	34
2	28-Jun-94	1-3, 10, 17	-	-	34
3	30-Jan-95	1-3, 12, 19, 22-25	-	-	34
4	09-Mar-95	1-3, 12, 19, 22-25	-	-	34
5	September 1995	1-3, 11	-	-	34

Oconee 1 Cycle 16

STEADY STATE OPERATING BAND

	Rod Index		APSR % withdrawn	
	Min	Max	Min	Max
0 to 450 EFPD	292 ± 5	300	30	40
450 to 470 EFPD	292 ± 5	300	100	100