

**NRC DISTRIBUTION FOR PART 50 DOCUMENT MATERIAL**  
(TEMPORARY FORM)

CONTROL NO: 4441

FILE: \_\_\_\_\_

FROM: Duke Power Company Charlotte, N.C. 28201 A.C. Thies			DATE OF DOC 4-16-75	DATE REC'D 4-23-75	LTR XX	TWX	RPT	OTHER
TO: Mr. R. A. Purple			ORIG	CC 37	OTHER	SENT AEC PDR _____ XX		SENT LOCAL PDR _____ XX
CLASS	UNCLASS XXX	PROP INFO	INPUT	NO CYS REC'D 37	DOCKET NO: <del>70-269</del> /270/287			

DESCRIPTION: Ltr re our 4-3-75 ltr....furn info re refueling period for Oconee Tech Specs & trans the following: Notarized 4-16-75....

ENCLOSURES: Surveillance Items Required During Refueling Outage....  
  
(37 cys encl rec'd)

**Do Not Remove  
ACKNOWLEDGED**

PLANT NAME: Oconee 1-2-3

**FOR ACTION/INFORMATION**

DHL 4-25-75

BUTLER (L) W/ Copies	SCHWENCER (L) W/ Copies	ZIEMANN (L) W/ Copies	REGAN (E) W/ Copies
CLARK (L) W/ Copies	STOLZ (L) W/ Copies	DICKER (E) W/ Copies	LEAR (L) W/ Copies
FARR (L) W/ Copies	VASSALLO (L) W/ Copies	KNIGHTON (E) W/ Copies	<del>SPEIS</del> W/ Copies
KNIEL (L) W/ Copies	<b>PURPLE (L)</b> W/ Copies	YOUNGBLOOD (E) W/ Copies	LPM W/ Copies

**INTERNAL DISTRIBUTION**

<b>REG FILE (3)</b>	TECH REVIEW	DENTON	LIC ASST	A/T IND.
<b>NRC PDR (3)</b>	SCHROEDER	GRIMES	R. DIGGS (L)	BRAITMAN
<b>OGC, ROOM P-506A</b>	MACCARY	GAMMILL	H. GEARIN (L)	SALTZMAN
<b>GOSSICK/STAFF</b>	KNIGHT	KASTNER	E. GOULBOURNE (L)	MELTZ
CASE	PAWLICKI	BALLARD	P. KREUTZER (E)	PLANS
GIAMBUSSO	SHAO	SPANGLER	J. LEE (L)	MCDONALD
BOYD	STELLO	ENVIRO	M. MAIGRET (L)	CHAPMAN
MOORE (L)	HOUSTON	MULLER	S. REED (E)	<b>DUBE (Ltr)</b>
DEYOUNG (L)	NOVAK	DICKER	<b>S. SHEPPARD (L)</b>	<b>E. COUPE</b>
SKOVHOLT (L)	ROSS	KNIGHTON	M. SLATER (E)	PETERSON
GOLLER (L) (Ltr)	IPPOLITO	YOUNGBLOOD	H. SMITH (L)	HARTFIELD (2)
P. COLLINS	TEDESCO	REGAN	S. TEETS (L)	KLECKER
DENISE	J. COLLINS	<b>PROJECT LDR</b>	G. WILLIAMS (E)	EISENHUT
<b>REG OPR</b>	LAINAS	<b>M.AU</b>	V. WILSON (L)	WIGGINTON
<b>FILE &amp; REGION (2)</b>	BENAROYA	HARLESS	R. INGRAM (L)	
MIPC/PE	VOLLMER			
STEELE				

**EXTERNAL DISTRIBUTION**

- |  |                                |   |
|--|--------------------------------|---|
| 1 - LOCAL PDR <u>Walhalla, S.C.</u>                              | 1 - NATIONAL LABS _____        | 1 - PDR-SAN/LA/NY                       |
| 1 - TIC (ABERNATHY) (1)(2)(10)                                   | 1 - W. PENNINGTON, Rm E-201 GT | 1 - BROOKHAVEN NAT LAB                  |
| 1 - NSIC (BUCHANAN)  | 1 - CONSULTANTS                | 1 - G. ULRIKSON, ORNL                   |
| 1 - ASLB   | NEWMARK/BLUME/AGBABIAN         | 1 - AGMED (RUTH GUSSMAN)<br>Rm B-127 GT |
| 1 - Newton Anderson  |                                | 1 - J. D. RUNKLES, Rm E-201<br>GT       |
| 1 - ACRS <del>XXXXXXXX</del> SENT TO LIC. ASST. SHEPPARD 4-25-75 |                                |   |

DUKE POWER COMPANY

POWER BUILDING

422 SOUTH CHURCH STREET, CHARLOTTE, N. C. 28201

Regulatory Docket File

A. C. THIES  
SENIOR VICE PRESIDENT  
PRODUCTION AND TRANSMISSION

P. O. Box 2178

April 16, 1975

Mr. R. A. Purple, Chief  
Operating Reactors Branch 1  
Division of Reactor Licensing  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555

Re: Oconee Nuclear Station  
Docket Nos. ~~40-269~~ -270, -287

Dear Mr. Purple:

Your letter of April 3, 1975 requested additional information necessary to complete your review of my March 12, 1975 request to delete the definition of refueling period (Section 1.2.8) for Oconee Nuclear Station Technical Specifications. Attached is the listing of all Oconee Nuclear Station surveillance requirements which are specified for performance prior to, during, or after a refueling shutdown with an explanation of why they can only be/or should be performed at this time.



The one-hour discharge test of the 125 volt DC batteries required by Technical Specification 4.6.6.c, currently required during a refueling outage, does not require a refueling outage for its completion. A change to Oconee Nuclear Station Technical Specifications is hereby requested which will make this an annual surveillance item.

Very truly yours,

s/A. C. Thies  
A. C. Thies

ACT:vr

Attachment



4441

Mr. R. A. Purple  
Page 2  
April 16, 1975

A. C. THIES, being duly sworn, states that he is Senior Vice President of Duke Power Company; that he is authorized on the part of said Company to sign and file with the Atomic Energy Commission this request for amendment of the Oconee Nuclear Station Technical Specifications, Appendix A to Facility Operating Licenses DPR-38, DPR-47, and DPR-55; and that all statements and matters set forth therein are true and correct to the best of his knowledge.

s/A. C. Thies  
A. C. Thies, Senior Vice President

ATTEST

s/John C. Goodman, Jr.  
John C. Goodman, Jr.  
Assistant Secretary

Subscribed and sworn to before me this 16th day of April, 1975

s/Edna B. Farmer  
Notary Public

My Commission Expires:

October 24, 1977

SURVEILLANCE ITEMS REQUIRED DURING REFUELING OUTAGE

Technical Specification 4.1.2

1. Functional Tests and Refueling System Interlocks
2. Functional Test of Spent Fuel Cooling System

~~Approved by [unclear]~~ 4-16-75

RESPONSE

These two items are scheduled prior to refueling. The intention is to test these systems immediately prior to their use.

Technical Specification 4.6.3

During each refueling outage for the affected unit, a simulated emergency transfer from the 4160 volt main feeder buses to the startup transformer (i.e., CT1, CT2, or CT3) to the 4160 volt standby buses shall be made to verify proper operation.

RESPONSE

The performance of this test requires a complete unit blackout for approximately four hours. Therefore, in order to ensure adequate decay heat removal, the test must be performed at the end of a refueling interval when decay heat generation is a minimum. During the test, the reactor vessel head is removed and the fuel transfer canal is filled to provide heat transfer. It is concluded that this test is not feasible at times other than a refueling outage.

Technical Specification 4.7.1

The control rod trip insertion time shall be measured for each control rod at either full flow or no flow conditions following each refueling outage prior to return to power.

RESPONSE

This test is performed following refueling to assure the proper installation of control rods after the installation of the reactor vessel head.