



UNITED STATES
NUCLEAR REGULATORY COMMISSION
REGION IV
1600 E. LAMAR BLVD
ARLINGTON TX 76011-4511

April 22, 2016

Mr. Dennis L. Koehl
President and CEO
STP Nuclear Operating Company
P.O. Box 289
Wadsworth, TX 77483

SUBJECT: SOUTH TEXAS PROJECT, UNITS 1 AND 2 – DESIGN BASES INSPECTION
(PROGRAMS) REPORT 05000498/2016008 and 05000499/2016008

Dear Mr. Koehl:

On March 24, 2016, the U.S. Nuclear Regulatory Commission (NRC) completed an inspection at the South Texas Project, Units 1 and 2. The NRC inspectors discussed the results of this inspection with Mr. G.T. Powell and other members of your staff. Inspectors documented the results of this inspection in the enclosed inspection report.

The NRC inspectors did not identify any findings or violations of more than minor significance.

In accordance with Title 10 of the *Code of Federal Regulations* 2.390, "Public Inspections, Exemptions, Requests for Withholding," of the NRC's "Rules of Practice and Procedure," a copy of this letter, its enclosure, and your response (if any) will be available electronically for public inspection in the NRC's Public Document Room or from the Publicly Available Records (PARS) component of the NRC's Agencywide Documents Access and Management System (ADAMS). ADAMS is accessible from the NRC Web site at <http://www.nrc.gov/reading-rm/adams.html> (the Public Electronic Reading Room).

Sincerely,

/RA/

Thomas R. Farnholtz, Chief
Engineering Branch 1
Division of Reactor Safety

Docket Nos. 05000498, 05000499
License Nos. NPF-76, NPF-80

Enclosure: NRC Inspection Report
05000498/2016008 and 05000499/2016008
w/Attachment: Supplemental Information

Electronic Distribution for South Texas Project

April 22, 2016

Mr. Dennis L. Koehl
President and CEO
STP Nuclear Operating Company
P.O. Box 289
Wadsworth, TX 77483

SUBJECT: SOUTH TEXAS PROJECT, UNITS 1 AND 2 – DESIGN BASES INSPECTION
(PROGRAMS) REPORT 05000498/2016008 and 05000499/2016008

Dear Mr. Koehl:

On March 24, 2016, the U.S. Nuclear Regulatory Commission (NRC) completed an inspection at the South Texas Project, Units 1 and 2. The NRC inspectors discussed the results of this inspection with Mr. G.T. Powell and other members of your staff. Inspectors documented the results of this inspection in the enclosed inspection report.

The NRC inspectors did not identify any findings or violations of more than minor significance.

In accordance with Title 10 of the *Code of Federal Regulations* 2.390, "Public Inspections, Exemptions, Requests for Withholding," of the NRC's "Rules of Practice and Procedure," a copy of this letter, its enclosure, and your response (if any) will be available electronically for public inspection in the NRC's Public Document Room or from the Publicly Available Records (PARS) component of the NRC's Agencywide Documents Access and Management System (ADAMS). ADAMS is accessible from the NRC Web site at <http://www.nrc.gov/reading-rm/adams.html> (the Public Electronic Reading Room).

Sincerely,

/RA/

Thomas R. Farnholtz, Chief
Engineering Branch 1
Division of Reactor Safety

Docket Nos. 05000498, 05000499
License Nos. NPF-76, NPF-80

Enclosure: NRC Inspection Report
05000498/2016008 and 05000499/2016008
w/Attachment: Supplemental Information

Electronic Distribution for South Texas Project

Distribution:

See next page

ADAMS ACCESSION NUMBER: ML16113A269

| | | | | | | | | |
|---|---------|--|------------|---|------------|---|--|---------------------|
| <input checked="" type="checkbox"/> SUNSI Review By: GAG | | ADAMS <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No | | <input checked="" type="checkbox"/> Publicly Available <input type="checkbox"/> Non-Publicly Available | | <input checked="" type="checkbox"/> Non-Sensitive <input type="checkbox"/> Sensitive | | Keyword: NRC-002 |
| OFFICE | C:DRP-B | RI:EB1:RII | RI:EB1 | SRI:EB1 | C:EB1 | | | |
| NAME | NTaylor | MRiley | MWilliams | GGeorge | TFarnholtz | | | |
| SIGNATURE | /RA/ | /RA/E-mail | /RA/E-mail | /RA/ | /RA/ | | | |
| DATE | 4/8/16 | 4/6/16 | 4/6/16 | 4/8/16 | 4/22/16 | | | |

OFFICIAL RECORD COPY

Letter to Dennis L. Koehl from Thomas R. Farnholtz dated April 22, 2016

SUBJECT: SOUTH TEXAS PROJECT, UNITS 1 AND 2 – DESIGN BASES INSPECTION
(PROGRAMS) REPORT 05000498/2016008 and 05000499/2016008

Distribution w/enclosure:

Regional Administrator (Marc.Dapas@nrc.gov)
Deputy Regional Administrator (Kriss.Kennedy@nrc.gov)
DRP Director (Troy.Pruett@nrc.gov)
DRP Deputy Director (Ryan.Lantz@nrc.gov)
DRS Director (Anton.Vegel@nrc.gov)
DRS Deputy Director (Jeff.Clark@nrc.gov)
Senior Resident Inspector (Alfred.Sanchez@nrc.gov)
Resident Inspector (Nicholas.Hernandez@nrc.gov)
Branch Chief, DRP/B (Nick.Taylor@nrc.gov)
Senior Project Engineer, DRP/B (David.Proulx@nrc.gov)
Project Engineer, DRP/B (Shawn.Money@nrc.gov)
STP Administrative Assistant (Lynn.Wright@nrc.gov)
Public Affairs Officer (Victor.Dricks@nrc.gov)
Project Manager (Lisa.Regner@nrc.gov)
Team Leader, DRS/IPAT (Thomas.Hipschman@nrc.gov)
RITS Coordinator (Marisa.Herrera@nrc.gov)
ACES (R4Enforcement.Resource@nrc.gov)
Regional Counsel (Karla.Fuller@nrc.gov)
Technical Support Assistant (Loretta.Williams@nrc.gov)
Senior Congressional Affairs Officer (Jenny.Weil@nrc.gov)
RIV Congressional Affairs Officer (Angel.Moreno@nrc.gov)
RIV/ETA: OEDO (Jeremy.Bowen@nrc.gov)

U.S. NUCLEAR REGULATORY COMMISSION

REGION IV

Docket: 05000498, 05000499

License: NPF-76, NPF-80

Report Nos.: 05000498/2016008, 05000499/2016008

Licensee: STP Nuclear Operating Company

Facility: South Texas Project

Location: FM 521 - 8 miles west of Wadsworth

Dates: March 21 through March 24, 2016

Team Leader: G. George, Senior Reactor Inspector, Division of Reactor Safety,
Engineering Branch 1, Region IV

Inspectors: M. Riley, Reactor Inspector, Division of Reactor Safety, Engineering
Branch 1, Region II
M. Williams, Reactor Inspector, Division of Reactor Safety, Engineering
Branch 1, Region IV

Accompanying
Personnel: J. Isom, Senior Reactor Operations Engineer, Division of Inspection and
Regional Support, Reactor Inspection Branch, Office of Nuclear
Reactor Regulation

Approved By: Thomas R. Farnholtz, Branch Chief, Division of Reactor Safety,
Engineering Branch 1, Region IV

SUMMARY

IR 05000498/2016008, 0500499/2016008; 03/21/2016 – 03/24/2016; South Texas Project, Units 1 and 2; baseline inspection, NRC Inspection Procedure 71111.21N, "Design Bases Inspection (Programs)."

The inspection activities described in this report were performed between March 21, 2016, and March 24, 2016, by three inspectors from the NRC's Region II and Region IV offices. The NRC's program for overseeing the safe operation of commercial nuclear power reactors is described in NUREG-1649, "Reactor Oversight Process."

No findings were identified.

REPORT DETAILS

1. REACTOR SAFETY

Cornerstones: Initiating Events, Mitigating Systems, and Barrier Integrity

1R21 Component Design Basis Inspection (71111.21)

a. Inspection Scope

The inspection team performed a pilot inspection conducted as outlined in NRC Inspection Procedure (IP) 71111.21N, Attachment 1, "Environmental Qualification under 10 CFR 50.49 Programs, Processes, and Procedures." The team assessed South Texas Project's implementation of the environmental qualification program as required by 10 CFR 50.49, "Environmental qualification of electric equipment important to safety for nuclear power plants." The team evaluated whether South Texas Project staff properly maintained the environmental qualification of electrical equipment important to safety throughout plant life, established and maintained required environmental qualification documentation records, and implemented an effective corrective action program to identify and correct environmental qualification related deficiencies.

The inspection included review of environmental qualification program procedures, component environmental qualification files, environmental qualification test records, equipment maintenance and operating history, maintenance and operating procedures, vendor documents, design documents, and calculations. The team interviewed program owners, engineers, maintenance staff, and warehouse staff. The team performed in-plant walkdowns (where accessible) to verify equipment was installed as described in South Texas Project's environmental qualification component documentation files; and that the components were installed in their tested configuration. Additionally, the team performed in-plant walkdowns to determine whether equipment surrounding the components could fail in a manner that could prevent the safety functions of the components, and to verify that components located in areas susceptible to a high energy line break were properly evaluated for operation in a harsh environment. The team reviewed and inspected the storage of replacement parts and associated procurement records to verify environmental qualification parts approved for installation in the plant were properly identified and controlled, and that storage and environmental conditions did not adversely affect the components' qualified lives. Documents reviewed for this inspection are listed in the Attachment.

The inspection procedure requires the team to select 6 to 10 components to assess the adequacy of the environmental qualification program. The team selected 7 components for this inspection. Component samples selected for this inspection are listed below:

- A1SIMOV0016A, containment emergency sump 1A to safety injection train A pump suction isolation motor operated valve operator
- 3V141VFN003, isolation valve cubicle train C auxiliary feedwater pump cubicle ventilation supply fan 11C

- B1SILT0932, refueling water storage tank level transmitter
- A1RHMOV0061C, residual heat removal pump 1C suction motor operated valve operator
- D1AFSY7537, Terry© turbine trip solenoid valve
- C2HCPT9760, reactor containment building pressure transmitter
- 2N121NPA101A, high head safety injection pump 1A

b. Findings

No findings were identified.

4. **OTHER ACTIVITIES**

Cornerstones: Initiating Events, Mitigating Systems, Barrier Integrity

4OA2 Problem Identification and Resolution

a. Inspection Scope

The team reviewed a sample of issues which were previously identified and entered into the corrective action program. The team reviewed these issues to verify an appropriate threshold for identifying issues and to evaluate the effectiveness of corrective actions. In addition, condition reports written on issues identified during the inspection were reviewed to verify adequate problem identification and incorporation of the problem into the corrective action program. The specific condition reports that were sampled and reviewed by the team are listed in the Attachment.

b. Findings

No findings were identified.

4OA6 Meetings, Including Exit

Exit Meeting Summary

On March 24, 2016, the inspectors presented the final inspection results to G.T. Powell, Site Vice President, and other members of the licensee staff. The licensee acknowledged the issues presented. The licensee confirmed that any proprietary information reviewed by the inspectors had been returned or destroyed.

SUPPLEMENTAL INFORMATION

KEY POINTS OF CONTACT

Licensee Personnel

J. Atkins, Manager, Systems Engineering
M. Berg, Manager, Design Engineering/Test Programs
D. Chamberlain, Supervisor, Design Engineering
F. Comeaux, Engineer, Design Engineering
J. Connolly, General Manager, Engineering
J.B. Cook, Design Coordinator
S. Flaherty, Manager, Staff Support & Owner Liason
C. Georgeson, Supervisor, Design Engineering
M. Foster, Supervisor, Operations Support – Procedures
K. Frazier, Supervisor, System Engineering
R. Kersey, Engineer, Design Engineering
J. Konchak, Engineer, Design Engineering
G. Jonro Jr., Engineer, Design Engineering
B. Lane, Manager, Operations, Integrated Work Management & Outage
H. Leon, Engineer, Design Engineering
G. Lewis, Manager, Administration and Technical Support
T. Maxey, Engineer, Design Engineering
M. Murray, Manager, Regulatory Affairs/Licensing
G.T. Powell, Site Vice President
P. Reis, Supervisor, Material Handling
J. Rocha, Supervisor, Design Engineering
S. Rodgers, Risk Management
D. Rohan, Operations Support – Procedures
T. Russell, Engineer, Design Engineering
R.D. Savage, Engineer Specialist/Licensing Consultant, Licensing
G.E. Schinzel, Supervisor, Design Engineering
W. Schulz, Engineer, Design Engineering
L. Sterling, Supervisor, Licensing
D. Tran, Engineer, Design Engineering

NRC Personnel

A. Sanchez, Senior Resident Inspector
N. Hernandez, Resident Inspector

LIST OF ITEMS OPENED, CLOSED, AND DISCUSSED

Open and Closed

None

LIST OF DOCUMENTS REVIEWED

Calculations

| <u>Number</u> | <u>Title</u> | <u>Revision/Date</u> |
|---------------|--|----------------------|
| NC9004-1 | Post LOCA RAD ZONES | August 5, 1991 |
| ZC-7024 | LOOP Uncertainty Calculation for RWST Level Monitoring Instrumentation | 4 |
| E43321 | Qualified Life of Selected Rosemount Transmitters | 5 |
| DCN EQ 159 | Incorporate Results of Calc E-4332-1 | 3 |
| EQ-AE2-1 | Qualified Life of Westinghouse (NSSS) Large Pump Motors [4000/8000 (AE-2)] | April 27, 1987 |

Design Change Packages

| <u>Number</u> | <u>Title</u> | <u>Revision/Date</u> |
|---------------|--|----------------------|
| 15-5857-7 | Remove the vibration monitoring equipment from LHSI pump 1A and HHSI pump 1A | February 3, 2016 |
| 11-8385-1 | Determine which Abnormal Temperature is applicable to room 008 and room 104 | 28 |
| 05-3606-2 | Room 104 and Room 008 are being Grouped Together for Equipment Qualification | 28 |

Procedures

| <u>Number</u> | <u>Title</u> | <u>Revision</u> |
|----------------|---|-----------------|
| 0PDP01-ZE-0002 | Environmental Equipment Qualification Program | 4 |
| 0PGP03-ZM-0002 | Preventive Maintenance Program | 39 |
| 0PGP04-ZA-0002 | Condition Report Engineering Evaluation | 23 |
| 0PNP01-ZP-0010 | Shelf Life | 5 |

Procedures

| <u>Number</u> | <u>Title</u> | <u>Revision</u> |
|----------------|---|-----------------|
| 0PNP01-ZP-0033 | Marking, Handling, Storing, Maintenance of Materials and Access Control | 9 |
| 4E019NQ1009 | Environmental Qualification Program | 13 |

Drawings

| <u>Number</u> | <u>Title</u> | <u>Revision</u> |
|----------------|---|-----------------|
| 5S149Z40139 #1 | AFWP Turbine Trip Solenoid Logic Diagram System | 7 |
| 9E0AF02 #1 | Elementary Diagram Aux Feedwater Pump 14 Turbine Trip Solenoid SY-7537 | 7 |
| 9E0AF09 #1 | Elementary Diagram Aux Feedwater Pump 14 Turbine Trip & Throttle Valve MOV-0514 | 16 |
| 9E0RH02 #1 | Elementary Diagram RHR Inlet Isolation MOV's 0061A, 0061B, & 0061C | 21 |

Vendor Technical Document

| <u>Number</u> | <u>Title</u> | <u>Revision</u> |
|---------------|---|-----------------|
| VTD-G153-0001 | Operating Instructions for Easy Flow Body Combined Gimpel Trip & Throttle Valve | 1 |
| VTD-I204-0031 | Installation and Operational Manual Model 752 Differential Pressure Electronic Transmitter | 0 |
| VTD-J127-0002 | Installation and Maintenance Manual Series 800/1000/2000/3000 Axivane Fans Adjustable Pitch Direct Connected Single and 2 Stage Axial Flow Fans | 2 |
| VTD-P025-0004 | Pacific (Flowserve) 17-Stage 6x10 WYRF Pumps Vendor Manual for High Head Safety Injection Pumps | 2 |
| VTD-W120-0108 | Large AC Motors - Life Line D Vertical Induction Motors, Frames 5000, 5800, 6800, Weather Protected Type I, Type II | 5 |

Condition Reports

| | | | | |
|-----------|------------|----------|----------|----------|
| 96-1875-2 | 10-18686-5 | 11-10925 | 10-18686 | 12-28613 |
| 15-20775 | 15-20776 | | | |

Condition Reports Generated During the Inspection

| | | | | |
|---------|---------|---------|---------|---------|
| 16-3983 | 16-4080 | 16-4084 | 16-4136 | 16-4145 |
| 16-4147 | 16-4225 | 16-4226 | 16-4275 | 16-4301 |
| 16-4303 | 16-4306 | 16-4343 | 16-4365 | 16-4419 |
| 16-4424 | 16-3983 | 16-4226 | 16-4225 | |

Work Orders

| | | | | |
|--------|--------|--------|--------|-------|
| 478019 | 547454 | 507211 | 547279 | 66846 |
| 66848 | | | | |

Miscellaneous

| <u>Number</u> | <u>Title</u> | <u>Revision/Date</u> |
|----------------------|--|----------------------|
| 3S149MS0043 | Equipment Specification/Auxiliary Feedwater Pumps | 6 |
| 4E019NQ1009 | Design Criteria for Equipment Qualification Program | December 31, 2015 |
| Evaluation 501-47082 | Lubricant, Oil, Circulating, ISO VG 68, Mobil DTE Heavy Medium | April 3, 1996 |
| RIR 110999 | PQ Receipt Inspection Report Purchase Order 142863 | September 19, 2011 |

Environmental Qualification Test Reports

| <u>Number</u> | <u>Title</u> | <u>Revision/Date</u> |
|------------------------|--|----------------------|
| 022001-00274-AWN | Nuc. Pwr. Sta. Qual. Type Test Report. Limitorque Valve Actuators with type LR motor | July 10, 1991 |
| 14926-4053-00036-CBT | Equipment Qualification Equipment Qualification Report for Auxiliary Feed Water Pump Drive Turbine Control Panel & Accessories | 3 |
| 14926-4053-0041-ABT | Equipment Qualification Report for Auxiliary Feed Water Pump Drive Turbine Control Panel & Accessories | 3 |
| 14926-8053-00036-ABT | Equipment Qualification Report for GS-2N RCIC Turbine Electrical Accessories and Electronic Control System | January 20, 1987 |
| 14926-9999(1)00046-DWN | EQTR-A02A, Westinghouse LMD Motor Insulation | December 4, 1985 |
| 4129-00018MN | Type Test Report for Pressure Transmitter Model 1153 Series B & D | A |
| 4332-00003RX | Pressure Transmitters Rosemount Model 1153 Series D | D |
| 9999-0100011WN | Barton Differential Pressure Transmitters – Qualification Group B | December 12, 1985 |
| WCAP-8687, SUPP 2-HOLA | Equipment Qualification Test Report for Limitorque Motor Operator | 1 |

Environmental Qualification Data Packages

| <u>Number</u> | <u>Title</u> | <u>Revision/Date</u> |
|--------------------------------|---|----------------------|
| EQDP-HE-1 | Safety Related Limitorque Motor Operators | 3 |
| 14926- 9999(1)00045- DWN | EQDP-AE-2 Large Pump Motors | December 4, 1985 |
| 9999-0100010WN | Differential Pressure Transmitters: Qualification Group B | December 12, 1985 |

Environmental Qualification Checklist Packages

| <u>Number</u> | <u>Title</u> | <u>Revision</u> |
|----------------|-----------------------------------|-----------------|
| EQCPBARTONU2 | Barton | 2 |
| EQCPLIMITORQUE | Limitorque Motor Operators | 2 |
| EQCPOKONITE | 600 Volts Control and Power Cable | 0 |
| EQCPRAYCHEM | Cable Termination Material | 4 |
| EQCPRELIANCE | Electric Motors | 0 |
| EQCPROSEMOUNT | Rosemount Nuclear Transmitters | 4 |
| EQCPWECMOTOR | Westinghouse Motor | 1 |
| STI #113097 | Trombetta trip solenoid | 0 |