

1 UNITED STATES OF AMERICA
2 ATOMIC ENERGY COMMISSION


3 DOCKET 50-323

4 TESTIMONY OF ROSS W. WOODWARD
5 ON BEHALF OF
6 PACIFIC GAS AND ELECTRIC COMPANY
7 SEPTEMBER __, 1973

8 My name is Ross W. Woodward. My business address is
9 77 Beale Street, San Francisco, California 94106. I am Field
10 Representative of the Line Construction Department for Pacific
11 Gas and Electric Company. My duties as Field Representative of
12 the Line Construction Department include the location and deter-
13 mination of the steps to be taken in tower line access road con-
14 struction. In this regard I coordinate my activities with the
15 Land Acquisition section of the Land Department and coordinate
16 the activities of the Line Construction Department with property
17 owners. I also coordinate the vegetation restoration program.
18 Prior to my joining the Line Construction Department of Pacific
19 Gas and Electric Company ten years ago, I spent four years with
20 private contractors engaged in building hydro-electric dams and
21 transmission lines, and prior to that, two years with the
22 California State Division of Highways.

23 The transmission system for the Diablo Canyon Plant
24 consists of the following lines:

25 Diablo-Gates Line: This is a 500 kv transmission line
about 79 miles long from the site to the existing Gates Substation




1 in Fresno County, approximately 42 miles southwest of the town of
2 Fresno.

3 Diablo-Midway Lines: These lines consist of two single
4 circuit 500 kv transmission lines about 84 miles long from the
5 site to the existing Midway Substation in Kern County, approxi-
6 mately 25 miles west of Bakersfield. Within the Company they
7 are known as the Diablo-Midway Lines Nos. 2 and 3.

8 Tap Line: This is a double circuit 230 kv transmission
9 line from the site to a connection with the existing Morro Bay-
10 Mesa 230 kv transmission line at a point about 10 miles north-
11 east of the site.

12 Construction of the Tap Line has been completed and the
13 circuits energized. Construction of the No. 2 Diablo-Midway Line
14 is approximately 98.6% complete. 100% of the right-of-way for
15 this line has been acquired, and we expect to complete construc-
16 tion of it by the end of October.


17 Construction of the Diablo-Midway No. 3 line is only
18 about 1.70% complete. Construction of this line was suspended
19 by the AEC in an order dated February 4, 1972. The suspension
20 was ordered pursuant to the revised regulations issued by the AEC
21 implementing the National Environmental Policy Act of 1969 (NEPA),
22 10 CFR 50, Appendix D. The suspension was not protested by
23 PGandE because it was to last only pending completion of the
24 NEPA review of the impact of continued construction, which was
25 estimated by the AEC staff in November 1971 to be eight months.



1 Our available crews were scheduled to take longer than that to
2 complete the Diablo-Gates and Diablo-Midway No. 2 lines, which
3 were not suspended.

4 The suspension unfortunately remains in effect today,
5 although on April 19, 1973 PGandE filed a request that it be
6 lifted following release of the Final Environmental Statement by
7 the AEC staff. Thus, with the exception of a few towers near the
8 town of Avila Beach which were set by helicopter in 1971 at the
9 same time the corresponding towers of the No. 2 line were set
10 and 12 foundations completed and one tower erected at Soda Lake,
11 little work has been done on the No. 3 line, although all of the
12 right-of-way has been acquired.

13 Because of the delay in commencing construction of the
14 No. 3 line, we have had to lay-off 80 - 90 employees. Rather
15 than complete the Diablo-Gates line on schedule and lay-off all
16 our crews, we have extended the construction schedule for that
17 line and kept a skeleton crew working in order to have a nucleus
18 crew available when the suspension of construction of the Diablo-
19 Midway No. 3 line is lifted. As of August 31, construction of
20 the Diablo-Gates line was 94% complete. The entire right-of-way
21 has been acquired, all access and spur roads have been con-
22 structed, and all stringing trails have been cleared. The area
23 remaining to be crossed by the line is the area of least environ-
24 mental significance, consisting of agricultural and oil field
25 land. Thus, the remainder of my testimony will be devoted to a




1 discussion of the construction of the Diablo-Midway No. 3 line
2 and the measures the Company has taken to lessen the environmental
3 impact of construction of all three transmission lines.

4 Construction of the Diablo-Midway No. 3 transmission
5 line will have a minimal effect on the environment. As previously
6 stated construction of the Diablo-Midway No. 2 line is approxi-
7 mately 98.6% complete. The second Diablo-Midway line will
8 parallel the first line over approximately 76.9% of its length
9 at a center line distance of only 200 feet, and it will parallel
10 the existing Morro Bay-Midway 230 kv line over approximately
11 15.4% of its length at a center line distance of 130 feet, a
12 total parallel of approximately 92.3%. The lines to Midway split
13 about 19 miles west of Midway and proceed on rights-of-way
14 separated $3/4$ to $3-3/4$ miles to Midway Substation. The lines
15 were split because to include them both on one right-of-way would
16 have interfered with oil wells operating in the vicinity.

17 Where vegetation exists clearing for the No. 3 line
18 will be minimal and will be conducted in accordance with appli-
19 cable regulations. Aside from the tower sites the only clearing
20 required will be for stringing trails to lay the conductor pulling
21 lead lines and a portion of the spur roads. These will disappear
22 when the vegetation is re-established following completion of
23 construction.

24 Most of the necessary access roads have been constructed
25 in connection with the No. 2 line, and only 14 miles of main-line



1 roads together with the necessary spur roads will be required to
2 build the No. 3 line.

3 The question of the selection of the route for the
4 Diablo-Midway transmission lines was considered at length by the
5 California Public Utilities Commission after 26 days of adversary
6 public hearings. The decision of the CPUC in that proceeding is
7 included as Appendix O in Supplement No. 2 to the Diablo Canyon
8 Environmental Report. Recently, the CPUC issued an order deleting
9 the condition contained in paragraph 2 of its original order. A
10 copy of this latest order is set forth in Exhibit ____ attached.
11 Thus PGandE's choice of its transmission line routes was sus-
12 tained in its entirety by the CPUC. Furthermore, since the
13 Diablo-Gates and Diablo-Midway No. 2 lines are largely complete,
14 the only possible line which could be rerouted would be the
15 Diablo-Midway No. 3 line. However, relocation of the Diablo-
16 Midway No. 3 line would result in a greater overall impact on
17 the environment than maintaining the existing routes because of
18 the need to construct additional access roads, laydown areas,
19 construction yards, and camps for a new route.

20 Similarly, undergrounding any of the lines is not a
21 viable alternative. Wholly aside from the tremendous additional
22 expense involved as well as technological problems, constructing
23 an underground transmission line would have a much greater impact
24 on the environment than an overhead line. This evolves from the
25 need to clear the right-of-way to bare soil to provide working




1 space to excavate trenches, bury pipes, and lay cables. In ad-
2 dition, a completely different alignment would be required and
3 the area would have to be kept cleared to permit the lines to be
4 maintained.

5 The most up-to-date construction techniques, based in
6 part on experience already gained on this project, will be
7 utilized in constructing the No. 3 line. In addition to con-
8 ventional methods smaller, narrower equipment is being used on
9 smaller, steeper roads; all-wheel drive and specialized off-high-
10 way vehicles are available to minimize road construction; minimal
11 clearing of tower sites and conductor stringing trails is planned;
12 helicopters will be used for much of the conductor pulling; a
13 maximum effort by all concerned will be made to minimize the
14 environmental impact.

15 Once construction of the lines has been completed the
16 lines have little impact on the environment because they do not
17 interfere with use of the land or natural resources beneath them.

18 The impact of construction of the transmission lines is
19 being reduced by restorative measures now underway. These will
20 be applied following construction of the No. 3 line as well.
21 Major efforts have been made on erosion control which have been
22 quite successful. These include revegetating disturbed areas by
23 hydro, or hand, seeding, frequently using straw "rolled in" with
24 sheeps-foot rollers, and sometimes covered with netting. Dis-
25 turbed slopes around tower sites have been re-contoured to



1 conform as closely as possible with the original ground slope.
 2 In addition to the seeding and contouring work many drainage
 3 areas have been redesigned improving the drainage considerably.
 4 Hundreds of Monterey and Bishop Pine trees have been planted
 5 along road cuts and fills. Structures have been dulled and
 6 "non specular" conductor purchased. A continuing monitoring
 7 program for trouble spots is in effect and will continue through-
 8 out the construction program, with remedial action, if necessary,
 9 taking place immediately.

10 In paragraph 5 of its decision the CPUC directed PGandE
 11 to survey existing access roads and report in writing

12 ". . . what action is now required to
 13 reasonably control erosion and to
 14 reasonably restore the areas affected
 by construction to their natural state."

15 This has been done. Copies of the text of the first three reports
 16 rendered to the CPUC in accordance with this paragraph are at-
 17 tached hereto as Exhibit _____. The reports show that considerable
 18 progress toward ultimate recovery already has been accomplished.

23 * * * *

