

MEETING SUMMARY DISTRIBUTION

↙ Docket File


NRC PDR  
Local PDR  
TIC  
ACRS (16)  
IE (3)  
OELD  
NRR Reading  
LWR-3 File  
B. Rusche  
E. Case  
R. Boyd  
R. DeYoung  
V. Stello  
D. Skovholt  
J. Stolz  
K. Kniel  
O. Parr  
D. Vassallo  
R. Clark  
T. Speis  
P. Collins  
C. Heltemes  
R. Houston  
S. Varga  
J. Miller  
F. Williams  
R. Heineman  
H. Denton  
D. Muller  
W. Butler

D. Ross  
R. Tedesco  
J. Knight  
S. Pawlicki  
I. Sihweil  
P. Check  
T. Novak  
Z. Rosztoczy  
V. Benaroya  
G. Lainas  
T. Ippolito  
V. Moore  
R. Vollmer  
M. Ernst  
W. Gammill  
G. Knighton  
B. Youngblood  
W. Regan  
D. Bunch  
J. Collins  
W. Kreger  
R. Ballard  
M. Spangler  
J. Stepp  
L. Hulman  
H. Smith  
M. Rushbrook (3)  
Project Manager - Miner  
NRC Participants  
F. Schauer  
P. Kuo  
C. Anderson  
J. Kudrick

9



2  
3  
4





UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
WASHINGTON, D. C. 20555

DEC 07 1976

Docket Nos: 50-322, 50-352 & 50-353, 50-358, 50-367,  
50-373 & 50-374, 50-387 & 50-388, 50-397, 50-410

FACILITIES: Shoreham Nuclear Power Station Unit No. 1, Limerick Generating Station Units No. 1 and No. 2, William H. Zimmer Nuclear Power Station, Unit 1, Bailly Generating Station Nuclear No. 1, LaSalle County Station Units No. 1 and No. 2, Susquehanna Steam Electric Station Units No. 1 and No. 2, WPPSS Nuclear Project No. 2, Nine Mile Point Nuclear Station Unit No. 2.

APPLICANTS: Long Island Lighting Co., Philadelphia Electric, Cincinnati Gas and Electric Co., Northern Indiana Public Service Co., Commonwealth Edison, Pennsylvania Power and Light Co., Washington Public Power Supply System and Niagara Mohawk Power Corporation


SUMMARY OF MEETING HELD ON OCTOBER 27-28, 1976 TO DISCUSS THE MARK II CONTAINMENT POOL DYNAMIC LOAD PROGRAM

A meeting was held on October 27 and 28, 1976 between representatives of the Mark II owners, the General Electric Co., (GE) and the NRC Staff and our consultants, Brookhaven National Lab. The purpose of the meeting was to discuss, with the Mark II owners and GE, the areas of concern developed during our review of topical reports submitted by General Electric for the Mark II owner group on the Pool Dynamic Loads Analytical Model and Test Program. Draft questions developed from our review of the reports were used as the bases for the discussion. In addition the EPRI LOCA blowdown tests were described and results obtained to date were discussed. Movies of the EPRI tests were viewed. The lists of attendees and copies of some of the slides given to the attendees at the meetings are enclosed. The remainder of the slides are available in my office. The following is a summary of the major topics discussed during the meeting.

A. Pool Swell Model

The staff identified a number of deficiencies in the pool swell model. GE provided a summary of the model assumptions (Table 1) along with a comparison of 4T test results with pool swell model predictions using both realistic and conservative DFFR assumptions (Fig. 1 & 2). The model predictions bracketed the test data. On this basis

*A. M. G. M. G.*



DEC 07 1976

General Electric concluded that the DFFR model using conservative assumptions is adequately conservative. The staff was unable to conclude on the adequacy of the DFFR model due to the limited nature of the model/test comparison. General Electric stated that the complete evaluation of the DFFR pool swell velocity/breakthrough model originally due in November will now be submitted in January 1977.

General Electric presented their reason for not including air test in the Mark II supporting program (See Table 2). The staff stated a requirement for air tests to confirm the DFFR pool swell velocity and breakthrough model in addition to the 4T steam tests. Air tests form the basis for pool swell velocity and breakthrough prediction in the Mark I and III load evaluation program. Tests conducted as a part of the Mark III containment study showed that there were significant differences in pool swell related phenomena between steam tests and air tests. The staff therefore requested that Mark II pool swell air tests be conducted.

B. Impact Loads for Mark II

To define Mark II impact loads, GE is utilizing the time history information from the Large Scale Mark III Air (PSTF) tests and peak pressure from the 1/3 scale impact. GE indicated that no additional work is contemplated. The staff specified potential deficiencies in the DFFR method used to apply PSTF impact data to structures in Mark II containments. In addition, the staff requested that the applicability of the PSTF impact test data in the Mark II containments be discussed in the DFFR. GE indicated that our concerns would be addressed in their response to our questions.

C. Steam Loads

The staff requested that multi-vent steam tests be conducted to verify steam loads (chugging loads) on the containment boundary and the downcomers. The owners group indicated that they were developing a steam loads program including multi-vent tests which will be defined by the end of the year. The test program to be conducted as part of the program is expected to be defined by the first of the year. Conduct of the testing will take 4 to 6 months. No definitive test program or schedule was presented.



...

-

.

.

.

.

.

.

.

.

.

.

.

DEC 07 1976

D. SRI/EPRI Tests

Air blowdown tests were conducted by Stanford Research Institute (SRI) and Electric Power Research Institute (EPRI) on a 1/13.3 scale model of a 90° sector of the Susquehanna Mark II containment, wetwell and downcomers. The objectives of the test are outlined on Table 3. The model was fabricated from Lucite to permit visual recording.

A preliminary evaluation of the data from these tests with the 4T tests data showed approximate agreement. However, the test comparison did not involve an in depth comparison of the test results under the same initial and boundary conditions. In addition, neither the 4T or the EPRI tests included an error analysis. Documentation of the EPRI tests, including a second phase of tests where the drywell volume scaling and vent flow resistance were corrected, will not be supplied until February 1977. Plans were discussed by EPRI to conduct 1/13 scale single downcomer tests to aid in the comparison of the 1/13 scale 3D Mark II tests and the single vent 4T tests. Still not clarified to the staff is what roll the SRI/EPRI tests will play in the Mark II evaluation.

The staff has required air tests, 3D tests, tests to decouple submergence/backpressure effects, and tests to investigate assymmetric vent flow. We have also stated that data from these tests be used to confirm the DFFR pool swell model. The Mark II owners have not indicated how these requirements will be met.

In summary we noted the following deficiencies in the Mark II pool dynamic load program.

1. The support program for Mark II pool dynamic loads is unacceptable since it does not include a number of test and analysis programs considered necessary by the staff. In addition, the Mark II owners group have not specified how our requirements will be met.
2. The schedule for a number of items identified in the load support program has slipped.
3. A program to define steam loads for Mark II containments is under development by the Mark II owners group. The plans for this program will not be presented to the staff until January 1977.






DEC 07 1976

4. The role of the EPRI 3D 1/13 scale Mark II tests in the Mark II pool dynamic load evaluation program has not been identified.

We stated that we would not be able to find the DFFR pool dynamic loads acceptable without model confirmation with an adequate test data base. The lack of program definition in several areas and the delays in supplying us with documentation originally identified in the program support plan will impact on our generic review of Mark II pool dynamic loads and our plant unique review of specific Mark II plants.



Sydney Miner, Project Manager  
Light Water Reactors Branch No. 3  
Division of Project Management

Enclosures:  
As Stated

cc: Commonwealth Edison Company  
ATTN: Mr. Byron Lee, Jr.  
Vice President  
P. O. Box 767  
Chicago, Illinois 60690

Richard E. Powell, Esq.  
Isham, Lincoln & Beale  
One First National Plaza, Suite 2400  
Chicago, Illinois 60670

Pennsylvania Power & Light Company  
ATTN: Mr. Norman W. Curtis  
Vice President - Engineering  
and Construction  
2 North Ninth Street  
Allentown, Pennsylvania 18101

Mr. Earle M. Mead  
Project Manager  
Pennsylvania Power & Light Company  
2 North Ninth Street  
Allentown, Pennsylvania 18101

Gerald Charnoff, Esq.  
Shaw, Pittman, Potts,  
Trowbridge & Madden  
Barr Building  
910 17th Street, N. W.  
Washington, D.C. 20006

Mr. William E. Barberich  
Licensing Engineer  
Pennsylvania Power & Light Company  
2 North Ninth Street  
Allentown, Pennsylvania 18101

Mr. Robert J. Shovlin, Project  
Manager Susquehanna  
Pennsylvania Power & Light Company  
2 North Ninth Street  
Allentown, Pennsylvania 18101



ENCLOSURE NO. 1

TABLE 1

MODEL ASSUMPTIONS FOR DATA/MODEL COMPARISON

1. AIR BEHAVES AS AN IDEAL GAS
2. VENT FLOWRATE BASED ON ADIABATIC FLOW WITH FRICTION
3. VENT FLOW IS AIR THEN MIX AND PURGE
4. DRYWELL AIR IS ISENTROPICALLY COMPRESSED
5. NEGLIGIBLE VELOCITY IN THE DRYWELL
6. POOL WATER ACCELERATES AS A SLUG OF CONSTANT THICKNESS
7. VISCOUS FORCES ARE NEGLIGIBLE
8. CONTAINMENT AIR IS ISENTROPICALLY COMPRESSED
9. BUBBLE TEMPERATURE IS CONSTANT

R.J.E.  
10/26/76




FIG. 1

MEASURED VERSUS PREDICTED  
POOL SURFACE VELOCITY

REALISTIC ASSUMPTIONS







FIG. 2  
MEASURED VERSUS PREDICTED POOL  
SURFACE VELOCITY





• •

Q

7

•

• 5

T

Q

Q

Q

Q

Q

Q

Q

Q

Q

Q

Q

Q

Q

Q

Q

Q

Q



27 Oct. 76

ENCLOSURE NO. 4

TABLE 2

MARK II PRESSURE SUPPRESSION CONTAINMENT SYSTEM

4T AIR TESTS:

- MARK I AND MARK III PROGRAMS RELY ON EMPIRICAL DEFINITION OF POOL SWELL CHARACTERISTICS, THUS AIR TESTS HIGHLY DESIRABLE
- MARK II PROGRAM USING ANALYTICAL DEFINITION OF SWELL VELOCITY (USING 100% AIR VENT FLOW)
- 4T SWELL DATA IS BEING USED FOR MODEL VERIFICATION PURPOSES, NOT FOR SWELL VELOCITY DEFINITION
- 4T VENT LINE CONTAINS ~ 70% OF FLOW REQUIRED DURING THE ACCELERATION PHASE OF SWELL
- MARK III DATA SHOWS LITTLE DIFFERENCE BETWEEN AIR AND STEAM TESTS
- MARK II INVESTIGATIONS SHOW LESS THAN 5% INCREASE IN PEAK VELOCITY IF CONTINUOUS AIR FLOW ASSUMED

CONCLUSION:

4T AIR TESTS NOT REQUIRED.

A.J.J.

10/27/76



ENCLOSURE NO. 5

TABLE 3

I OBJECTIVES

Acquisition of the following information:

- (1) Pressure history in the wetwell free space
- (2) Height and velocity of pool swell
- (3) Nature of fluid impact on wetwell ceiling (qualitative)
- (4) Dynamic behavior of bubbles (qualitative).



.....

.....

ENCLOSURE NO. 6

ATTENDANCE LIST

(MARK II OWNERS GROUP/NRC/GE)

OCTOBER 27, 1976

NRC

F. Schauer  
P. Kuo  
S. Miner  
C. Anderson  
G. Lainas  
J. Kudrick

GE

L. Frauenholz  
A. James  
F. Rally  
L. Sobon  
T. Trocki  
J. R. Martin  
R. Ernst  
W. Davis

Sargent & Lundy

R. Crawford

CECO

B. Shelton

LILCO

J. Novarro

Nuclear Services Corp.

F. Schraub

Phila. Electric

J. Gibbons

MIT

A. Sonin

BNL

G. Maise  
R. Economos

WPPSS

G. Gelhaus

Burns & Roe

D. Baker

BECHTEL

J. Mulay  
B. Harper  
R. Elias

Penn. Pwr. & Lgt.

E. Mead

NUTECH

R. Reedy

NIPSCO

J. Dunn

Stone & Webster

S. Schow  
W. P. Hennessy

H. Brinkmann



11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

101  
102  
103  
104  
105  
106  
107  
108  
109  
110  
111  
112  
113  
114  
115  
116  
117  
118  
119  
120  
121  
122  
123  
124  
125  
126  
127  
128  
129  
130  
131  
132  
133  
134  
135  
136  
137  
138  
139  
140  
141  
142  
143  
144  
145  
146  
147  
148  
149  
150  
151  
152  
153  
154  
155  
156  
157  
158  
159  
160  
161  
162  
163  
164  
165  
166  
167  
168  
169  
170  
171  
172  
173  
174  
175  
176  
177  
178  
179  
180  
181  
182  
183  
184  
185  
186  
187  
188  
189  
190  
191  
192  
193  
194  
195  
196  
197  
198  
199  
200

ENCLOSURE NO. 7

ATTENDANCE LIST

OCTOBER 28, 1976

EPRI

NRC

F. Schauer  
P. Kuo  
S. Miner  
C. Anderson

CECO

B. Shelton

CG&E

H. Brinkman

EPRI

C. Sullivan  
J. Sursock  
T. Fernandez  
W. Loewenstein

Sargent & Lundy

R. Crawford

Burns & Roe

D. Baker

G.E.

L. Frauenholz  
A. James  
L. Sobon  
J. Martin  
P. Marriott

WPPSS

G. Gelhaus

BNL

C. Economos  
G. Maise

S&W

W. Hennessy  
S. Chou

SRI

B. Kiang  
P. Newgard

PP&L

E. Mead

NSC

F. Schraub



1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100



ENCLOSURE NO. 8

ATTENDANCE LIST

OCTOBER 28, 1976

GE

NRC

F. Schauer  
P. Kuo  
S. Miner  
C. Anderson

EPRI

C. Sullivan  
J. Sursock  
T. Fernandez  
W. Loewenstein

GE

L. Frauenholz  
A. James  
L. Sobon  
J. Martin  
P. Marriott

BNL

C. Economos  
G. Maisie

SRI

B. Kiang  
P. Newgard

NSC

F. Schraub

CECO

B. Shelton

CG&E

H. Brinkmann

Sargent & Lundy

R. Crawford

Burns & Roe

D. Baker

WPPSS

G. Gelhaus

S&W

W. Hennessy  
S. Chou

PP&L

E. Mead

