

APR 13 1979


Distribution:

Docket Files ✓  
NRR Reading  
CSB Reading  
H. Denton  
R. Mattson  
S. Hanauer  
R. Fraley, ACRS (16)  
R. Boyd  
R. DeYoung  
D. Vassallo  
D. Skovholt  
R. Tedesco  
D. Ross  
I&E (3)  
NRC PDR  
W. Butler  
F. Schauer  
R. Bosnak  
T. Su  
R. Trevino  
J. Kudrick  
L. Ruth  
F. Eltawila  
A. Hafiz  
C. Grimes  
G. Lainas  
R. Cudlin  
C. Anderson

50-410

7905040316

ma 4  
76





UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
WASHINGTON, D. C. 20555

APR 13 1979

Docket Nos.: 50-358, 50-352/353, 50-367, 50-373/374,  
50-387/388, 50-410, 50-322, 50-397

APPLICANT: Members of Mark II Owners Group

SUBJECT: MEETING WITH MARK II OWNERS GROUP TO DISCUSS INTERMEDIATE  
PLANT PROGRAM TASKS (MARCH 21, 1979)

Background

The purpose of this meeting was to discuss the status of several of the Mark II Owners' Intermediate Program Tasks. This included: an indepth preview of several new tasks (i.e., the condensation oscillation test task and the Bechtel improved chug load definition task); preliminary observations from the ongoing CREARE multivalent subscale steam tests; and preliminary observations from the completed in-plant CAORSO SRV quencher tests.

An attendance list and a copy of the meeting handouts are enclosed.

Summary

Several new tasks were recently identified as a part of the Mark II owners' supporting program. In addition significant progress was made in several existing tasks in the supporting program. A summary of the status report provided to the staff by the Mark II owners relative to these programs is provided below.

1. Task A.17, Condensation Oscillation Test Program

The Mark II owners proposed additional full scale steam tests in the 4T facility at the February 13-14, 1979 Mark II owners meeting with the staff. These new tests are directed towards obtaining a better understanding of LOCA related condensation oscillations in the downcomers. Modifications in the full scale test facility vent length will allow a more conclusive assessment of vent length effects than is possible in subscale tests. The purpose of this presentation

was to provide the staff with a description of the proposed test including: objectives, instrumentation, test matrix, and parameter control. In addition a description of the preliminary facility design was provided. The original 4T facility included a non-prototypical vent. In the new tests, the facility will be modified so that vent length would be prototypical of the Mark II plants. In addition, provisions will be made to incorporate a removable vent riser and jet deflector in the drywell.

The original 4T instrumentation system has been expanded to allow an indepth study of the steam condensation phenomena in the vent and at the pool boundary. New measurement techniques will be employed in these tests to enable accurate determination of vent air content.

These tests, which are still in the planning stages, are scheduled for completion in the second quarter of 1980 with reports to be issued in the fourth quarter of 1980. The tests are considered to be confirmatory by the Mark II owners. They will provide information to establish the conservative nature of the current lead plant steam loads. The Mark II owners stated that the thrust of these tests was to study condensation oscillation loads at the pool boundary. No attention is to be given, in these tests, to the further study of lateral loads on the vents.

## 2. Task A.11 Multivent Subscale Testing

Representatives of the Mark II Owners Group and Creare, Inc. reported on the preliminary results of Phase I of the 1/10 scale multivent tests. These tests consist of steam tests conducted with 1, 3 and 7 vents. These tests were directed at multivent phasing investigations. A presentation was made of the types of phasing data and studies of the 3 vent tests that are being conducted.

Preliminary results from these tests confirm that the use of a lead plant multivent multiplier of one is conservative. In addition, results of the tests show a reduction in the multivent multiplier with increasing number of vents.

Single vents tests conducted by Creare since November 1978 were also discussed. These tests were conducted to address questions relative to the repeatability of earlier single vent tests under conditions of varying vent air content. Improved repeatability was observed in these most recent tests.

To complete the first phase of the Creare test program, additional multivalent tests at 1/6 scale are to be conducted with 1 and 3 vents. In addition, single and multivalent tests are to be conducted to investigate the effect of pool size, vent location and drywell vent phasing.

### 3. Task A.16 Improved Chug Load Definition

Several different fluid structure studies of the 4T steam tests were discussed with the staff during the past year in an attempt to better define a more realistic chug source that can be applied to Mark II facilities. The current lead plant chugging load specification involves the direct application of the measured 4T wall pressures to Mark II containment walls. The Mark II owners have selected this most recent chugging load improvement program developed by Bechtel, as the generic methodology for the Intermediate Program.

The discussion included: studies of the 4T data to establish categories of condensation events encountered; numerical studies of the 4T tests using the K-FIX computer program; and acoustic model studies of the 4T tests.

This presentation was the staff's first exposure to this program. The program is still in its early stages of development. Preliminary results of the program indicate that with selected source functions it is possible to reproduce typical experimental pressure time histories and power spectral densities observed in the 4T tests. Additional work remains to establish a conservative chug specification, based on the existing data, for application to individual Mark II plants. The Mark II owners indicated that this chugging methodology would be discussed further at the next Mark II Owners Group meeting with the staff in about two months.

### 4. Task B.5, Caorso Tests

The results of the Caorso in-plant GE cross quencher SRV tests were discussed. These tests including single and multi-valve tests were completed in February 1979.

A total of 104 tests were conducted. The specific areas of interest addressed by this test program are:

- A. Suppression pool boundary pressures;
- B. Containment dynamic response;


APR 13 1979

- C. SRV discharge line clearing and reflood transients;
- D. Quencher structural response;
- E. Suppression pool thermal mixing;
- F. Submerged structure loads; and
- G. Containment liner and downcomer vent structural response.

A preliminary assessment of the available Caorso test data indicates that, in general, observations either compare well or are conservatively bounded by test predictions based on existing design load methodology.

In certain areas (i.e., suppression pool boundary pressures) the test results indicate that the DFFR Rev. 2 cross quencher load specifications are very conservative.

The current plans are for issuance of a final report on the first phase of testing in May 1979, followed by a final report on the second phase of testing in December 1979.



Clifford J. Anderson, A-8 Task Manager  
Containment Systems Branch  
Division of Systems Safety

Enclosure:  
As Stated

Distribution:  
See attached pages

Mark II Meeting  
March 21, 1979  
San Jose, California

<u>Name</u>	<u>Organization</u>
Clifford Anderson	NRC/CSB
Herb Brinkmann	CG&E
Bob O'Mara	S&W
H. Chau	Lilco
C. Lin	S&W
E. M. Mead	PP&L
P. D. Hedgecock	WPPSS
T. Jozkowski	Burns & Roe
R. Guizar	WPPSS
E. R. Klein	NMPC
W. P. Hennessy	S&W
F. E. Ogden	S&W
Ivan Catton	NRC/ACRS Consultant
K. C. Hazifotis	General Electric
J. A. Weyandt	Bechtel
T. R. McIntyre	GE
W. C. Saxena	GE
John C. Lane	NRC/SEB
J. R. Martin	GE
A. E. Rogers	GE
W. J. Bilanin	GE
P. W. Marriott	GE
R. J. Elwood	GE
M. R. Walenciak	GE
J. A. Block	Creare
B. R. Patel	Creare

<u>Name</u>	<u>Organization</u>
A. R. Smith	GE
W. M. Davis	GE
G. W. Fitzsimmons	GE
R. U. Muzzy	GE
L. J. Sobon	GE
R. L. Tedesco	NRC/DSS
T. M. Su	NRC/DSS
John Lehner	BNL
C. Tung	BNL
C. Economos	BNL
J. R. Fitch	GE
H. W. Vollmer	P.E. Co.
D. M. O'Connor	Bechtel
Sydney Miner	NRC
K. J. Green	S&L
J. Abel	CECO



Mr. Earl A. Borgmann  
Vice President - Engineering  
The Cincinnati Gas and Electric Company  
P. O. Box 960  
Cincinnati, Ohio 45201

cc: Troy B. Conner, Jr., Esq.  
Conner, Moore & Corber  
1747 Pennsylvania Avenue, N. W.  
Washington, D. C. 20006

Mr. William J. Moran  
General Counsel  
The Cincinnati Gas and Electric  
Company  
P. O. Box 960  
Cincinnati, Ohio 45201

Mr. William G. Porter, Jr.  
Porter, Stanley, Arthur  
and Platt  
37 West Broad Street  
Columbus, Ohio 43215

Mr. Peter H. Forster, Vice  
President  
Energy Resources  
The Dayton Power and Light  
Company  
P. O. Box 1247  
Dayton, Ohio 45401

J. Robert Newlin, Counsel  
The Dayton Power and Light  
Company  
P. O. Box 1034  
Dayton, Ohio 45401

Mr. James D. Flynn  
Manager, Licensing  
Environmental Affairs  
The Cincinnati Gas and  
Electric Company  
P. O. Box 960  
Cincinnati, Ohio 45201

Mr. J. P. Fenstermaker  
Senior Vice President - Operations  
Columbus and Southern Ohio  
Electric Company  
215 North Front Street  
Columbus, Ohio 43215

David B. Fankhauser, PhD  
3569 Nine Mile Road  
Cincinnati, Ohio 45230

Thomas A. Luebbers, Esq.  
Cincinnati City Solicitor  
Room 214, City Hall  
Cincinnati, Ohio 45202

Mr. Stephen Schumacher  
Miami Valley Power Project  
P. O. Box 252  
Dayton, Ohio 45401

Ms. Augusta Prince, Chairperson  
601 Stanley Avenue  
Cincinnati, Ohio 45226



11  
12

Mr. Norman W. Curtis  
Vice President - Engineering  
and Construction  
Pennsylvania Power and Light Company  
2 North Ninth Street  
Allentown, Pennsylvania 18101

cc: Mr. Earle M. Mead  
Project Manager  
Pennsylvania Power & Light Company  
2 North Ninth Street  
Allentown, Pennsylvania 18101

Jay Silberg, Esq.  
Shaw, Pittman, Potts &  
Trowbridge  
1800 M Street, N. W.  
Washington, D. C. 20036

Mr. William E. Barberich,  
Nuclear Licensing Group Supervisor  
Pennsylvania Power & Light Company  
2 North Ninth Street  
Allentown, Pennsylvania 18101

Edward M. Nagel, Esquire  
General Counsel and Secretary  
Pennsylvania Power & Light Company  
2 North Ninth Street  
Allentown, Pennsylvania 18101

Bryan Snapp, Esq.  
Pennsylvania Power & Light Company  
901 Hamilton Street  
Allentown, Pennsylvania 18101

Mr. Byron Lee, Jr.  
Vice President  
Commonwealth Edison Company  
P. O. Box 767  
Chicago, Illinois 60690

cc: Richard E. Powell, Esq.  
Isham, Lincoln & Beale  
One First National Plaza  
2400  
Chicago, Illinois 60670

Niagara Mohawk Power Corporation

ccs:

Arvin E. Upton, Esq.  
LeBoeuf, Lamb, Leiby & MacRae  
1757 N Street, N. W.  
Washington, D. C. 20036

Anthony Z. Roisman, Esq.  
Natural Resources Defense Council  
917 15th Street, N. W.  
Washington, D. C. 20005

Mr. Richard Goldsmith  
Syracuse University  
College of Law  
E. I. White Hall Campus  
Syracuse, New York 13210

T. K. DeBoer, Director  
Technological Development Programs  
New York State Energy Office  
Swan Street Building  
Core 1 - 2nd Floor  
Empire State Plaza  
Albany, New York 12223

Niagara Mohawk Power Corporation  
ATTN: Mr. Gerald K. Rhode, Vice President  
System Project Management  
300 Erie Boulevard West  
Syracuse, New York 13202

Northern Indiana Public Service Company

CCS:

Meredith Hemphill, Jr. Esq.  
Assistant General Counsel  
Bethlehem Steel Corporation  
701 East Third Street  
Bethlehem, Pennsylvania 18016

Northern Indiana Public Service Company  
ATTN: Mr. H. P. Lyle, Vice President  
Electric Production & Engineering  
5265 Hohman Avenue  
Hammond, Indiana 46325

William H. Eichhorn, Esq.  
Eichhorn, Morrow & Eichhorn  
5243 Hohman Avenue  
Hammond, Indiana 46320

Edward W. Osann, Jr., Esq.  
Wolfe, Hubbard, Leydid, Voit & Osann, Ltd.  
Suite 4600  
One IBM Plaza  
Chicago, Illinois 60611

Robert J. Vollen, Esq.  
109 North Dearborn Street  
Chicago, Illinois 60602

Porter County, Izaak Walton  
League of America, Inc.  
Box 438  
Chesterton, Illinois 46304

Michael I. Swygert, Esq.  
25 East Jackson Boulevard  
Chicago, Illinois 60604

Richard L. Robbins, Esq.  
Lake Michigan Federation  
53 West Jackson Boulevard  
Chicago, Illinois 60604

Maurice Axelrad, Esq.  
Lowenstein, Newman, Reis & Axelrad  
1025 Connecticut Avenue, N. W.  
Washington, D. C. 20036

James N. Cahan, Esq.  
Russell Eggert, Esq.  
Office of the Attorney General  
188 Randolph Street  
Chicago, Illinois 60602

Long Island Lighting Company

CCS:

Edward M. Barrett, Esq.  
General Counsel  
Long Island Lighting Company  
250 Old Country Road  
Mineola, New York 11501

Long Island Lighting Company  
ATTN: Mr. Andrew W. Wofford  
Vice President  
175 East Old Country Road  
Hicksville, New York 11801

Edward J. Walsh, Esq.  
General Attorney  
Long Island Lighting Company  
250 Old Country Road  
Mineola, New York 11501

J. P. Novarro  
Project Manager  
Shoreham Nuclear Power Station  
P. O. Box 618  
Wading River, New York 11792

Jeffrey Cohen, Esq.  
Deputy Commissioner and Counsel  
New York State Energy Office  
Agency Building 2  
Empire State Plaza  
Albany, New York 12223

Howard L. Blau  
Blau and Cohn, P. C.  
380 North Broadway  
Jericho, New York 11753

Irving Like, Esq.  
Reilly, Like and Schnieder  
200 West Main Street  
Babylong, New York 11702

MB Technical Associates  
366 California Avenue  
Suite 6  
Palo Alto, California 94306

Mr. Edward G. Bauer, Jr.  
Vice President & General Counsel  
Philadelphia Electric Company  
2301 Market Street  
Philadelphia, Pennsylvania 19101

cc: Troy B. Conner, Jr., Esq.  
Conner, Moore & Corber  
1747 Pennsylvania Avenue, N. W.  
Washington, D. C. 20006

W. William Anderson, Esq.  
Deputy Attorney General  
Room 512, Main Capitol Building  
Harrisburg, Pennsylvania 17120

Frank R. Clokey, Esq.  
Special Assistant Attorney General  
Room 218, Towne House Apartments  
P. O. Box 2063  
Harrisburg, Pennsylvania 17105

Honorable Lawrence Coughlin  
House of Representatives  
Congress of the United States  
Washington, D. C. 20515

Roger B. Reynolds, Jr., Esq.  
324 Swede Street  
Norristown, Pennsylvania 19401

Willard C. Hetzel, Esq.  
312 Main Street  
East Greenville, Pennsylvania 18041

Lawrence Sager, Esq.  
Sager & Sager Associates  
45 High Street  
Pottstown, Pennsylvania 19464

Joseph A. Smyth  
Assistant County Solicitor  
County of Montgomery  
Courthouse  
Norristown, Pennsylvania 19404



Mr. Edward G. Bauer, Jr.

cc: Eugene J. Bradley  
Philadelphia Electric Company  
Associate General Counsel  
2301 Market Street  
Philadelphia, Pennsylvania 19101

Washington Public Power Supply System  
ATTN: Mr. Kneil O. Strand  
Managing Director  
3000 George Washington Way  
Richland Washington 99352

Joseph B. Knotts, Jr., Esq.  
Debevoise & Liberman  
700 Shoreham Building  
806 Fifteenth Street, N. W.  
Washington, D. C. 20005

Richard Q. Quigley, Esq.  
Washington Public Power Supply System  
P. O. Box 968  
Richland, Washington 99352

3/21


MARK II CONDENSATION OSCILLATION TEST

21 MARCH 1979

- OVERVIEW
- TEST DESCRIPTION
  - SPECIFIC OBJECTIVES
  - TEST EQUIPMENT (FACILITY/INSTRUMENTATION)
  - TEST PARAMETERS AND MATRIX
  - PARAMETER CONTROL
- PRELIMINARY FACILITY DESIGN
  - APPROACH BASED ON REQUIREMENTS
  - STATUS OF CURRENT WORK
  - PLANNED MODIFICATIONS IN 4T

2000-104  
100-10

CONDENSATION OSCILLATION



## CONDENSATION OSCILLATION

- o NRC QUESTION STATED IN LOADS EVALUATION REPORT
  - POTENTIAL VENT LENGTH EFFECT ON C.O. LOAD
  - BELIEVED NOT TO BE CONTROLLING
  
- o TESTING
  - SCALED APPROACH
    - o RESULTS INCONCLUSIVE
    - o CLOSURE WITH NRC APPEARED LENGTHY
  - FULL SCALE APPROACH
    - o FASTER AND MORE DIRECT CLOSURE
  
- o FULL SCALE SELECTED
  - MINIMIZES MODELING REQUIREMENTS
  - DIRECT MEASUREMENT MORE CONVINCING TO NRC
  - TEST FACILITY RESOURCES AVAILABLE
  - MORE DIRECT COMPARISON POSSIBLE
  - NO IMPACT ON MULTIVENT TEST PROGRAM
  
- o FULL SCALE TEST
  - GENERIC TEST (4T)
    - o APPLIES TO ALL PLANTS
    - o CONSERVATIVE OUTPUT
    - o FOCUSES ON C.O.





MARK II FULL SCALE 4T

CONDENSATION OSCILLATION (C/O) TEST

TEST DESCRIPTION

- ① CONDENSATION OSCILLATION PHENOMENA
- ① NEED FOR FULL SCALE TEST
- ① TEST OBJECTIVE
- ① TEST REQUIREMENTS
- ① MEASUREMENT OBJECTIVES

3/21/79

PWM



MARK II FULL SCALE 4T C/O TEST

CONDENSATION OSCILLATION PHENOMENA

- o OBSERVED PRIOR TO ONSET OF CHUGGING IN FULL SCALE BLOWDOWNS. (MEDIUM MASS FLUX WITH STEAM AND AIR BOTH PRESENT)
- o CHARACTERIZED BY
  - CONTINUOUS CONDENSATION.
  - OSCILLATING WALL LOAD.
  - STEAM/WATER INTERFACE REMAINS ATTACHED TO END OF VENT.

3/21/79

PWM

MARK II FULL SCALE 4T C/O TEST

NEED FOR FULL SCALE TEST

- ① NEED FULL SCALE MARK II PROTOTYPICAL DATA.
  - C/O FREQUENCY CONTENT MAY DEPEND ON VENT LENGTH.
  - NONPROTOTYPICAL VENT LENGTH IN PREVIOUS 4T TESTS (ABOUT TWICE THE TYPICAL MARK II VENT LENGTH).
  - SCALED TESTS INCONCLUSIVE ON VENT LENGTH EFFECT.
- ② FACILITY MODIFICATION FOR NEW 4T C/O TEST UNDERWAY. (MOST APPROPRIATE WAY OF ADDRESSING THIS SPECIFIC ISSUE).

3/21/79

PWM

MARK II FULL SCALE 4T C/O TEST

TEST OBJECTIVE

- o CONFIRM THE CURRENT MARK II C/O SPECIFICATION  
(DFFR, REV. 3)
  
- SPECIFICALLY, ADDRESS VENT LENGTH EFFECT
  
- PROVIDE DATA TO REFINE C/O SPECIFICATION,  
IF NECESSARY

3/21/79

PWM

## MARK II FULL SCALE 4T C/O TEST

### TEST REQUIREMENTS

- MARK II PROTOTYPICAL SIMULATION
  - VENT LENGTH (WITH DEFLECTOR PLATE)
  - GEOMETRY
  - BREAK TYPES AND SIZES
  - SYSTEM TRANSIENT RESPONSE
  
- 4T TIE BACK
  - DUPLICATE SELECTED PREVIOUS 4T TESTS FOR DIRECT COMPARISON FOR VENT LENGTH EFFECT.
  
- ESTABLISH KEY PARAMETER EFFECTS
  - VENT SUBMERGENCE
  - INITIAL POOL TEMPERATURE
  - AIR CONTENT
  - MASS FLUX

3/21/79

PWM

MARK II FULL SCALE 4T C/O TEST

MEASUREMENT OBJECTIVES


- o POOL WALL PRESSURES
- o PRESSURES INSIDE VENT
- o TEMPERATURES IN VICINITY OF VENT EXIT
- o SYSTEM THERMODYNAMIC/HYDRODYNAMIC CONDITIONS
- o VENT AIR CONTENT
- o SELECTIVE INSTRUMENTS FOR TIE BACK TO PREVIOUS 4T DATA.

3/21/79


PWM

TEST CONFIGURATION FOR PREVIOUS MARK II TESTS

3)



# TEST CONFIGURATION FOR MARK II CONDENSATION OSCILLATION TESTS



## COMPARISON OF FACILITY FEATURES

	<u>PREVIOUS TESTS</u>	<u>NEW TESTS</u>
0 STEAM VESSEL		
o VOLUME	160 FT <sup>3</sup>	SAME
o BREAK TYPE	LIQUID & STEAM	SAME
0 BLOWDOWN LINE		
o TEST INITIATION	RUPTURE DISK PAIR	SAME
o LENGTH	~ 15 FT	~ 90 FT
o FLOW RESTRICTOR	VENTURI	SAME
0 DRYWELL		
o VOLUME	1900 FT <sup>3</sup>	SAME
o POSITION	GROUND LEVEL	ABOVE WETWELL
o PREHEAT CAPABILITY	YES	YES
0 VENT		
o DIAMETER	20 AND 24 INCH	24-INCH
o LENGTH	~ 90 FT	45 FT
o BRACING	8 AND 24 FT	SAME
o JET DEFLECTOR	NONE	PROTOTYPICAL
o RISER	NONE	OPTIONAL
0 WETWELL		
o POOL AREA/VENT AREA	11.6	SAME
o VENT DISCHARGE ABOVE BOTTOM	12 FT	SAME
o NOMINAL SUBMERGENCE	11 FT	SAME
o FREESPACE VOLUME (NOMINAL)	1010 FT <sup>3</sup>	SAME



## SPECIAL REQUIREMENTS AND CONSIDERATIONS

### 0 BLOWDOWN LINE

- o CAPABILITY TO PREHEAT
- o LARGE ENOUGH TO MAINTAIN CHOKED NOZZLE
- o SMALL ENOUGH TO AVOID PLUG OR SLUG FLOW

### 0 DRYWELL

- o MINIMIZE HOLDUP VOLUME WITH NO RISER
- o PROVIDE FOR REDUCED INITIAL AIR MASS
- o REMOVABLE RISER

GWF  
3/16/79

MARK II FULL SCALE 4T C/O TEST

MEASUREMENT OBJECTIVES

- o POOL WALL PRESSURES
- o PRESSURES INSIDE VENT
- o TEMPERATURES IN VICINITY OF VENT EXIT
- o SYSTEM THERMODYNAMIC/HYDRODYNAMIC  
CONDITIONS
- o VENT AIR CONTENT
- o SELECTIVE INSTRUMENTS FOR TIE BACK TO  
PREVIOUS 4T DATA.

3/21/79  
UCS

INSTRUMENTATION

<u>Location</u>	<u>Instrument Type</u>	<u>Measurement</u>	<u>Real Time (100 Hz/sec)</u>	<u>Replay (1000 Hz/sec)</u>	<u>Filt Freq. (Hz)</u>		
Wetwell & Suppression Pool	Flush Mount Press. xdcr	Pool Boundary Press.	10	10	10K		
			1		30		
	Accelerometers	Wetwell airspace press.	1		30		
		Facility Response	3		30		
		Local Wall Response	4		10K		
	Strain gages	Local Wall Response	4		4	10K	
		Thermocouples	Pool temperature		4	4	10
			Freespace temperature		12	10	
		1					
Downcomer	Flush Mount Press. xdcr	Vent acoustics	5	5	10K		
		Cavity ΔP xdcr	1		30		
	Cavity press. xdcr	Vent flow	1		30		
	Level probe	CO duration	1		-		
	Accelerometers	CO duration	1		10K		
	Thermocouples	Vent flow & temp.	1		1	10	
Drywell	Flush Mount Press. xdcr	Dynamic pressure	2	2	10K		
		Cavity press. xdcr	Static press.		1	30	
	Cavity ΔP xdcr	Liquid retention	1		30		
	Level Probe	Liquid retention	1		-		
	Thermocouples	Drywell temperature	1		1	10	
Blowdown Line	Cavity press. xdcr	Blowdown flow	1	1	30		
		Thermocouples	Nozzle temp. & blowdown line exit temp.		1	10	
Steam Vessel	Cavity ΔP xdcr	Liquid blowdown flow	8		30		
	Cavity press. xdcr	Vessel pressure	1		30		
Vacuum Breaker	Micro Switch	Valve opening	1				
Note: Instrumentation plan also includes a downcomer grab sampler to measure vent flow air content							
			Totals	64	27		

"PRELIMINARY" TEST MATRIX

TEST	BREAK SIZE (%DBA)	BREAK TYPE	INITIAL POOL TEMP. (°F)	SUBMERG. (FT.)	DRYWELL INITIAL AIR MASS (%)	EFFECT UNDER INVESTIGATION
1	100	Steam	70	11	100	Temperature
2	↓	↓	120	↓	↓	
3	↓	↓	70	9	↓	Submergence
4	↓	↓	↓	13.5	↓	
5	70	↓	↓	11	↓	Vent Flow Rate
6	30	↓	↓	↓	↓	
7	100	↓	↓	↓	50	Air Content
8	70	↓	↓	↓	↓	
9	30	↓	↓	↓	↓	
10	100	↓	↓	↓	100	Repeat
11	70	↓	120	↓	100	Temperature
12	100	Liquid	70	11	100	Temp LIQUID
13	↓	↓	120	↓	↓	
14	↓	↓	70	↓	50	Air Content
15	↓	↓	120	↓	↓	
16	70	Liquid	120	11	100	Vent Flow Rate
17	30	Liquid	70	11	100	Vent Flow Rate
18	Repeat test -- Parameters to be established later					
19	Repeat test -- Parameters to be established later					
20	Repeat test -- Parameters to be established later					

(CONT'D)


"PRELIMINARY" TEST MATRIX

TEST	BREAK SIZE (%DBA)	BREAK TYPE	INITIAL POOL TEMP.(°F)	SUBMERG. (FT.)	DRYWELL INITIAL AIR MASS (%)	EFFECT UNDER INVESTIGATION
------	----------------------	---------------	---------------------------	-------------------	---------------------------------	-------------------------------

ADDITIONAL TESTS WITH VENT RISER

1	100	Steam	70	11	100	Vent Riser (Loss Coeff.)
2	100	Liquid	70	11	100	Vent Riser
3	30	Liquid	70	11	100	Vent Riser

EVALUATION OF TEST DATA



## KEY TEST ELEMENTS

TEST OBJECTIVES  
TEST REQUIREMENTS  
FACILITY FUNCTIONAL SPECIFICATION  
FACILITY DESIGN  
FACILITY CONSTRUCTION  
TEST PLAN  
TEST PROCEDURES  
DATA ACQUISITION SOFTWARE QUALIFICATION  
DATA REDUCTION SOFTWARE QUALIFICATION  
INSTRUMENT CALIBRATIONS  
AS-BUILT DRAWINGS  
FACILITY ACCEPTANCE TESTS  
FACILITY OPERATIONAL LIMITS  
OPERATIONAL READINESS REVIEW  
OPERATOR TRAINING & CERTIFICATION  
TEST CONDUCT  
QUICK LOOK DATA EVALUATION  
FINAL DATA REDUCTION  
DATA REPORT  
DATA UTILIZATION

BFM  
3/19/79

FACILITY DESIGN  
MARK II 4TCO TEST

USE WITHOUT MODIFICATIONS FROM 4T


- STEAM GENERATOR
- 4T WETWELL
- DOWNCOMER
- RUPTURE DISC SYSTEM
- DATA ACQUISITION SYSTEM HARDWARE
- DATA ACQUISITION SOFTWARE
- CONTROL SYSTEM
- WATER TRANSFER & TREATMENT SYSTEM
- FOUNDATIONS

MODIFICATIONS REQUIRED

- DRYWELL & SPOOL PIECE
- BLOWDOWN LINE
  - EXTEND
  - HEAT TRACE
- VENT RISER
- INSTRUMENTATION & CABLE

BFMc  
3/L9/79





FOR DETAIL OF  
 ANTENNA SEE  
 DRAWING NO. 10-150

EXIST'G PLANT  
 61.11.11.0

(ANT)

(ANT)

EXIST'G PLANT

EXIST'G PLANT

EXIST'G PLANT

EXIST'G COLUMN TO BE EXTENDED  
 WITH PILING NUMBER TO 200710  
 2" DIAMETER LATER

EXIST'G PLANT  
 10" DIA

EXIST'G PLATFORM  
 61.11.11.0

10" TO 10-4-42

RELOCATED EXIST'G  
 HEATER

10" DIA EL. 174'-9 1/2"

NEW STAIRS  
 10" DIA  
 NEW STAIR STEEL  
 NEW TOWER

EXIST'G PLATFORM  
 ESTABLISHED TO ACCOMMODATE  
 NEW SPINELL CLOSER LADDER RACK

EXIST'G PLANT  
 10" DIA  
 10" DIA  
 10" DIA  
 10" DIA  
 10" DIA

EXIST'G PLANT  
 10" DIA  
 10" DIA  
 10" DIA

APPROX. ELEV. TO  
 BE 1 SECT. FIRST  
 LEVEL OF EXIST'G  
 SMALL PLATFORM  
 10" DIA  
 10" DIA  
 10" DIA  
 10" DIA  
 10" DIA


STAIRS FOR  
 10" DIA

EXIST'G PLANT  
 10" DIA


EXIST'G PLANT  
 10" DIA

EXIST'G PLANT  
 10" DIA


EXIST'G PLANT



CEB  
3/7/79



DETAIL (a)



## MARK II 4TCO FACILITY DESIGN

### PRELIMINARY DESIGN ACTIVITIES

- TEST REQUIREMENTS SPECIFICATION
- FACILITY FUNCTIONAL SPECIFICATION
- PRELIMINARY DESIGN PACKAGE
  - P&ID
  - EQUIPMENT AGGT DRAWING
  - PIPING DRAWING
  - INSTRUMENT/EQUIPMENT LIST
  - FACILITY SPECIFICATION
  - LONG LEAD ITEM DESIGN (DRYWELL)
- PLACE DRYWELL ORDER
- OTHER ITEMS
  - DAS REVIEW (DATA ACQUISITION SYSTEM)
  - SITE CLEARANCE PERMIT
  - INSTRUMENTATION ORDERS

BFM:c  
3/L9/79

MULTIVENT TEST PROGRAM

PRELIMINARY 1/10 SCALE MULTIVENT DATA  
FROM 1, 3, 7 VENT TESTS

Creare Inc.  
3/14/79

TABLE 1  
PHASE I — MULTIVENT SCOPING TESTS,  
GEOMETRIC CONFIGURATIONS

Geometry Number	Number of Vents	Vent Diameter (in.)	Wetwell Diameter (in.)	Drywell Volume (ft <sup>3</sup> )	Vent Offset (in.)	Test Matrix Type (c)
1	1	2.5	10	2.5	0	I
2	1	2.5	18	2.5	0	II
3	1	2.5	18	7.3	0	II
4	1	2.5	18	32	0	II
5(a)	1	2.5	18	2.5	4	II
6	1	2.5	30	2.5	0	II
7(b)	1	2.5	30	2.5	6	II
8(a)	1	2.5	30	2.5	10	II
9	1	4	18	11	0	I
10	3	2.5	18	7.3	—	I
11	3	2.5	18	32	—	II
12	3	4	30	33	—	I
13	3	4	30	93	—	II
14	7	2.5	28	17.3	—	I

NOTES:

- (a) Same vent to wall spacing as geometry 1
- (b) Same vent to wall spacing as geometry 2
- (c) See Table 3 for definition of Test Matrix

# TEST MATRIX

<u>TABLE 3(a)</u>					
<u>1/10 &amp; 1/6 - SCALED MULTIVENT SCOPING TESTS</u>					
<u>TYPE I TEST MATRIX FOR GEOMS. 1,9,10,12,14**</u>					
Pressure (psia)	4.5 or 7.5		14.7	45	
Steam Mass Flux (lbm/ft <sup>2</sup> sec)	0.1,0.2 0.5,1,2	0.1,0.5, 2	0.2,1, 4	0.5,1,2, 4,8,16	1,4, 16
Air Content (%)	0	0.1,0.2, 0.5	0	0	0.1,0.2, 0.5
Temperature (°F)	*90,130	90	90,130	90,130 160,200	130
Number of Tests	10	9	6	24	9
Total Number of Type I Tests: 58x5 = 290					

<u>TABLE 3(b)</u>		
<u>1/10 &amp; 1/6 - SCALED MULTIVENT SCOPING TESTS</u>		
<u>TYPE II TEST MATRIX FOR GEOMS.</u>		
<u>2,3,4,5,6,7,8,11,13**</u>		
Pressure (psia)	4.5 or 7.5	45
Steam Mass Flux (lbm/ft <sup>2</sup> sec)	0.2,0.5,1	0.5,1,2,4,8,16
Air Content (%)	0	0
Temperature (°F)	90,130	130,160
Number of Tests	6	12
Total Number of Type II Tests: 18x9 = 162		

\*Lower temperature desirable for low mass flux and will be run as conditions/facility allow it.

\*\*See Table 1 for test geometry description.

Create Inc.  
3/14/79


SUMMARY OF RESULTS TO DATE

- 1/10 SCALE SINGLE VENT DATA CONSISTENT WITH PREVIOUS SINGLE VENT TESTS.
- THE MULTIVENT MULTIPLIER IS LESS THAN ONE
- THE MULTIVENT MULTIPLIER DECREASES WITH INCREASING NUMBER OF VENTS.

CREARE INC.

3/14/79





Signal Traces During a Chug

Creare Inc.  
3/14/79

## PHASING

- PHASING DATA TO BE OBTAINED FOR THREE VENT GEOMETRIES ONLY.
- CRITERIA FOR A CHUG TO HAVE OCCURRED AT A VENT IN THE MULTIVENT GEOMETRY
  - NO WATER IN THE VENT (DETERMINED FROM COUPLED CONDUCTIVITY PROBES)
  - RAPID CONDENSATION AT VENT EXIT (DETERMINED FROM STATIC PRESSURE IN THE VENT)
  - PRESSURE SPIKE OCCURRING AT THE POOL WALL (DETERMINED FROM POOL WALL PRESSURE TRANSDUCER)

## TYPICAL PHASING DATA

- PERCENTAGE OF VENT CHUGGING DURING A POOL CHUG (% OF TIME 1, 2, OR 3 VENTS CHUGGED)
- TIME WINDOW STATISTICS (MEAN TIME WINDOW AND STANDARD DEVIATION)

Creare Inc.  
3/14/79

## REMAINING PHASE 1 TESTS

- MULTIVENT TESTS AT 1/6 SCALE (1, 3 VENTS). THESE TESTS WILL PROVIDE ADDITIONAL MULTIVENT DATA FOR COMPARISON WITH 1/10 SCALE DATA.
  
- SINGLE VENT AND MULTIVENT TESTS TO DETERMINE
  - EFFECT OF POOL SIZE ON WALL PRESSURES
  - EFFECT OF VENT LOCATION IN THE POOL ON WALL PRESSURE
  - EFFECT OF DRYWELL ON VENT PHASING

THESE TESTS WILL PROVIDE THE PHYSICAL INSIGHTS NEEDED TO EXPLAIN THE REDUCTION IN POOL WALL PRESSURES OBSERVED IN MULTIVENT CHUGGING.


CREARE INC.

3/14/79

CHUGGING METHODOLOGY.

3/21/79

1. INTRODUCTION G. K. ASHLEY II
  2. 4T DATA INVESTIGATIONS N. M. HOWARD
  3. NUMERICAL SOLUTION OF THE 4T CHUGGING PROBLEM G. K. ASHLEY II
  4. ACOUSTIC MODEL E. RABIN
  5. VERIFICATION OF THE ACOUSTIC MODEL E. RABIN
  6. APPLICATION TO MKII G. K. ASHLEY II
- ANNULAR GEOMETRY ACOUSTIC MODEL E. RABIN
- APPLICATION G. K. ASHLEY II
- SUMMARY G. K. ASHLEY II



$$L^N(w) + \rho_s \ddot{w} = p_1 + p_2;$$

$$w = 0;$$

$$L^N(w) + \rho_s \ddot{w} = p_1 + p_2;$$

$$\nabla^2(\phi_1 + \phi_2) = \frac{1}{c^2}(\ddot{\phi}_1 + \ddot{\phi}_2);$$

$$\nabla^2 \phi_1 = \frac{1}{c^2} \ddot{\phi}_1;$$

$$\nabla^2 \phi_2 = \frac{1}{c^2} \ddot{\phi}_2;$$

$$(p_1 + p_2) = \rho(\dot{\phi}_1 + \dot{\phi}_2);$$

$$p_1 = \rho \dot{\phi}_1;$$

$$p_2 = \rho \dot{\phi}_2;$$

$$\frac{\partial}{\partial n}(\phi_1 + \phi_2) \Big|_S = \dot{w};$$

$$\frac{\partial \phi_1}{\partial n} \Big|_S = 0;$$

$$\frac{\partial \phi_2}{\partial n} \Big|_S = \dot{w};$$

$$(p_1 + p_2) \Big|_{\sigma_F} = p;$$

$$p_1 \Big|_{\sigma_F} = p;$$

$$p_2 \Big|_{\sigma_F} = 0;$$

$$(p_1 + p_2) \Big|_{\Sigma} = 0;$$

$$p_1 \Big|_{\Sigma} = 0;$$

$$p_2 \Big|_{\Sigma} = 0;$$

Category I      Classical Snugs

Shape: damped sinusoidal

Predominant Frequencies: 20 to 30 Hz

Peak Pressure Amplitude: 34 to 138 kPa positive (5 to 20 psi)  
28 to 96 kPa negative (-4 to -14 psi)

Category II      C.O. Events

Shape: sinusoidal

Predominant Frequencies: 5, 13, 21 Hz

Peak Pressure Amplitude: 34 kPa positive and <sup>34</sup>~~24~~ kPa negative ( $\pm 5$  psi)

Category III      Mixed C.O. and Chugging

Shape: damped and undamped sinusoidal

Predominant Frequencies: 5, 13, 21 and 20 to 30 Hz

Peak Pressure Amplitude: 103 kPa positive and 103 kPa negative ( $\pm 15$  psi)

Category IV      Other Events

Shape: irregular

Predominant Frequencies: mixture of 5, 13, 21, 30, 35 to 40, 45 to 50 Hz

Peak Pressure Amplitude: 34 kPa (<5 psi) or very low amplitude







Figure 2-1 Examples of Category I Chugs









Figure 2-2 Examples of Category II Chugs







Figure 2.3 Examples of Category III Chugs







Figure 2-4 Examples of Category IV Chugs

<u>CATEGORY</u>	<u>NO. OF EVENTS</u>	<u>FRAC. TOTAL EVENTS</u>	<u>PRINCIPLE FREQ.</u>	<u>NORM. CONST.</u>	<u>FRAC. TOTAL POWER</u>	<u>POWER/EVENT</u>
I. CLASSICAL	14	.102	5, 13, 21, 22 to 31	124.15	0.20	8.87
II. C.O.	71	.518	5, 13, 21, 29	314.46	0.50	4.43
III. MIXED	25	.182	5, 13, 21, 22 to 30	173.28	0.27	6.93
IV. OTHER	27	.197	5, 13, 21, 30, 35-40, 44-48	22.08	0.03	0.82
	<u>137</u>	<u>1.000</u>		<u>633.97</u>	<u>1.00</u>	

2-17




Figure 2-10 Composite PSD for Category I, II, III and IV Chugs

VENT PIPE FREQUENCIES  
IN 4T

$$F_N = (2N - 1) c / 4L, \quad N = 1, 2, 3, \dots$$

$$c = 478.5 \text{ m/s (1570 FPS)}, \quad L = 28.65 \text{ m (94 FT)}$$

N	$F_N$	$F^*$ OBSERVED
1	4.18 HZ	5 HZ
2	12.53	13
3	20.88	21
4	29.23	29
5	37.58	39
6	45.93	48
7	54.28	56

---

\* CATEGORY II AND CATEGORY IV CHUGS

# POOL RINGOUT FREQUENCIES

IN 4T

$$F_N = (2N - 1) C / 4L, N = 1, 2, 3, \dots$$

$$C = C_0 / \sqrt{1 + B D / Y E}$$

$$C_0 = \text{SONIC VELOCITY} = 1524 \text{ M/S}$$

$$B = \text{BULK MODULUS} = 2.18 \times 10^9 \text{ PA}$$

$$Y = \text{YOUNG'S MODULUS} = 19.5 \times 10^{10} \text{ PA}$$

$$D = 4T \text{ DIAMETER} = 2.13 \text{ M}$$

$$E = 4T \text{ WALL THICKNESS} = 1.59 \text{ CM}$$

$$C = C_0 / 1.58 = 965 \text{ M/S (3164 FPS)}$$

$$L = 7.01 \text{ M (23 FT)}$$

N	$F_N$	$F_{\text{OBSERVED}}$
1	34.4 HZ	36.1 , 32.2 HZ
2	103.2	110
3	172.0	-

EFFECT OF ENTRAINED AIR  
ON POOL SONIC VELOCITY

CASE	SONIC VELOCITY	$F_1$	% REDUCTION
PURE WATER	1524 M/S (5000 FPS)	54.4 HZ	-
4 T FLEXIBILITY	965 M/S (3164 FPS)	34.4 HZ	37 %
ENTRAINED AIR	659 M/S (2162 FPS)	23.5 HZ*	32 %

\* PEAK OF CATEGORY I CHUGS AVERAGED PSD



CONCLUSIONS  
OF  
4T DATA EVALUATION

CHUGGING INCLUDES A VARIETY OF RELATED, BUT DIFFERENT  
PHENOMENA (4 CATEGORIES).

CATEGORY I CHUGS DEPEND UPON POOL RINGOUT FREQUENCY  
( $c/4L$ ) AND HAVE TWICE THE POWER PER EVENT AS CATEGORY II  
CHUGS.

CATEGORY II CHUGS DEPEND UPON VENT ACOUSTICAL FREQUENCIES  
( $c/4L$ ).

THE SONIC VELOCITY IN THE POOL IS MODIFIED BY TANK FLEXIBILITY  
AND ENTRAINED AIR.

# NUMERICAL SOLUTION OF 4T CHUGGING PROBLEM

## ● PURPOSE

UNDERSTAND PHYSICS OF 4T CHUGGING  
RESPONSE APPROPRIATE ASSUMPTIONS  
TO DEVELOP SIMPLE MODEL (ACOUSTIC)

## ● ASSUMPTIONS

RIGID TANK (LATER RELAXED)  
NEWTONIAN FLUIDS (STEAM AND WATER)

## ● FLUID FIELD EQUATIONS

CONSERVATION OF MASS:  $\partial \rho / \partial t + \vec{\nabla} \cdot (\rho \vec{v}) = 0$

CONSERVATION OF MOMENTUM

$$\rho [\partial \vec{v} / \partial t + (\vec{v} \cdot \vec{\nabla}) \vec{v}] = \vec{\nabla} p - [\vec{\nabla} \vec{t}] + \rho \vec{g}$$

CONSERVATION OF ENERGY

$$\rho [\partial e / \partial t + \vec{v} \cdot \vec{\nabla} e] = -\vec{\nabla} \cdot \vec{q} - p \vec{\nabla} \cdot \vec{v} - [\vec{t} : \nabla \vec{v}]$$

## ● EQUATIONS OF STATE

STEAM  $p_s = \rho_s R_s T$

WATER  $p_w = B (1 - \rho_o / \rho_w)$




Figure 3-1 4T Test Facility Schematic




Figure 3-3 4T Bell Jar Test




Figure 3-2 K-FIX Model of 4T Facility




Figure 3-4 Estimated 4T Chug Source

3-10




Figure 3-5 K-FIX Chug Simulation





Figure 3-6 K-FIX Power Spectral Densities



# NUMERICAL SOLUTION CONCLUSIONS

- AT CHUG SOURCE CAN BE "MODELED" AS BUBBLE COLLAPSE
- POOL IS ACOUSTICALLY DECOUPLED FROM VENT
- VENT SERVES AS LONG TERM SOURCE FOLLOWING IMPULSE
- FLUID RESPONSE LINEAR ( $v \sim 1\text{m/s} \ll c$ )
- PROBLEM CAN BE SOLVED ACOUSTICALLY ( $\square_p^2 = -4\pi f$ )
- POOL RING-OUT FREQUENCY REDUCED  $\sim 37\%$  (FLEXIBLE WALL)
- PRESSURE AMPLITUDE REDUCED  $\sim 10\%$  (FLEXIBLE WALL)

# ACOUSTIC MODEL JUSTIFICATION

- ANALYTICAL SOLUTION
  - BETTER UNDERSTANDING OF PHYSICS
  - LOW COMPUTER COST
- STRAIGHT-FORWARD EXTENSION TO MARK II
- USEFUL TOOL FOR SOURCE DEFINITION

## ACOUSTIC MODEL ASSUMPTIONS

- CHUGGING RESPONSE IS HARMONIC
- VENT DECOUPLED FROM POOL
- SIMPLE POINT SOURCE
- NEGLECT SOURCE/WAVE INTERACTIONS




Figure 4-1 Acoustic Model Geometry






Figure 5-2 IWEGS Results for a 36 ms Impulse in the Vent

S-5






Figure 5-3 Category I Chug Source

IWEGS SIMULATION OF CATEGORY I CHUG




(a) Predicted Pressure Time-History

IWEGS SIMULATION OF CATEGORY I CHUG - C=701 M/S




(b) Predicted PSD

CHUG NR. 30



(c) Experimental Pressure Time-History

GE CHUG NR. 30 - T = 0.341-0.768 SEC




(d) Experimental PSD

8-5


Figure 5-5 Comparison of IWEGS Results with Chug #30

IWEGS SIMULATION OF CATEGORY I CHUG




(a) Predicted Pressure Time-History

IWEGS SIMULATION OF CATEGORY I CHUG - C=701 M/S




(b) Predicted PSD

GE CHUG NR. 71



(c) Experimental Pressure Time-History

GE CHUG NR. 71 - T = 0.341 - 0.768 SEC.




(d) Experimental PSD

Figure 5-6 Comparison of IWEGS Results with Chug #71



# MARK II APPROACH



CAORSO SAFETY/RELIEF VALVE LOADS TEST  
PHASE 2 QUICK-LOOK TEST RESULTS REVIEW

- REFERENCE :
1. CAORSO SRV TEST PLAN, REV. 2 ADDENDUM 2,  
APRIL 1978
  2. TEST SPEC NO. 22A4381 AX, REV. 2, TABLE 6.1  
TEST MATRIX (COPY ATTACHED)

TESTS PERFORMED :

- o MULTIPLE VALVE ACTUATIONS
  - 2, 3, 4 ASYMMETRIC, 4 SYMMETRIC, 8 SYMMETRIC
- o SINGLE VALVE ACTUATIONS - NORMAL REACTOR PRESSURE
  - SUBSEQUENT ACTUATIONS WITH 2 10-IN VACUUM BREAKERS
  - REPEAT PHASE 1 SUBSEQUENT ACTUATION TESTS
  - LEAKY VALVE
  - TEST OF REMOTE VALVE V
  - REPEAT SINGLE VALVE ACTUATION
- o SINGLE VALVE ACTUATIONS - REDUCED REACTOR PRESSURE
- o EXTENDED BLOWDOWN
- o ALL TESTS COMPLETED. NO ADDITIONAL TESTS ARE PLANNED.

Test #	Test Type			Initial Pipe Conditions (3)	Discharge Time, Sec.	Valve Closed Time	
	(1)	(2)	(10) (13) Valve			CVA, Sec	Pipe Cooling Hrs.
1401	SVA	A	CP, NWL, 10" VB	5	2(15)	--	
1402	CVA	A	WP, TWL, 10" VB	5	2(15)	--	
1403	CVA	A	WP, TWL, 10" VB	5	2(15)	--	
1404	CVA	A	HP, TWL, 10" VB	5	2(15)	--	
1405	CVA	A	HP, TWL, 10" VB	5	--	>2	
15	SVA	F	CP, NWL, 10" VB	5	--	>2	
16	SVA	F	CP, NWL, 10" VB	5	--	>2	
17	SVA	E	CP, NWL, 10" VB	5	--	>2	
18	SVA	E	CP, NWL, 10" VB	5	--	>2	
19	SVA	U	CP, NWL, 10" VB	5	--	>2	
20	SVA	U	CP, NWL, 10" VB	5	--	>2	
21	SVA	A	CP, NWL, 10" VB	20	--	>2	
2201	SVA	A	CP, NWL, 10" VB	20(8)	10(4)	--	
2202	CVA	A	HP, TWL, 10" VB	5	10(4)	--	
2203	CVA	A	HP, TWL, 10" VB	5	10(4)	--	
2204	CVA	A	HP, TWL, 10" VB	5	10(4)	--	
2205	CVA	A	HP, TWL, 10" VB	5	--	>2	
23	Retest of Tests 1 Through 22 as Required						
24	MVA P/C	A, F	CP, NWL, 10" VB	5, 10(9)	--	>2	
25	MVA	A, F	CP, NWL, 10" VB	5, 10(9)	--	>2	
26	MVA B/C/A	A, F, E	CP, NWL, 10" VB	5, 10, 15(9)	--	>2	
27	MVA B/C/A	A, F, E, U	CP, NWL, 10" VB	5, 10, 15, 20(9)	--	>2	
28	MVA	A, F, E, U	CP, NWL, 10" VB	5, 10, 15, 20(9)	--	>2	
29	MVA	A, F, E, U	CP, NWL, 10" VB	5, 10, 15, 20(9)	--	>2	
30	MVA	A, F, E, U	CP, NWL, 10" VB	5, 10, 15, 20(9)	--	>2	
31 (16)	MVA B/C/U/C	B, C, D, L	CP, NWL, 10" VB	5, 10, 15, 20(9)	--	>2	
32	MVA B/C/U/P	A, B, D, H A/C/U/D K, L, R, V	CP, NWL, 10" VB	5, 10, 15, 20, 25, 30, 35, 40(9)	--	>2	

571 DM  
1018

6-3

MEP  
2/70

20988  
REVISION 2  
ADDENDUM 2

Test #	Test Type				Valve	Initial Pipe Conditions (3)	Discharge Time, Sec.	Valve Closed Time	
	(1)	(2)	(10)	(13)				CVA, Sec	Pipe Cooling, Hrs.
33	50 psia	Reactor	A	CP, NWL, 10" VB		20	--	> 2	
	Pres (10)	SVA							
34	100 psia	Reactor	A	CP, NWL, 10" VB		20	--	> 2	
	Pres (10)	SVA							
35	200 psia	Reactor	A	CP, NWL, 10" VB		20	--	> 2	
	Pres (10)	SVA							
36	400 psia	Reactor	A	CP, NWL, 10" VB		20	--	> 2	
	Pres (10)	SVA							
37	600 psia	Reactor	A	CP, NWL, 10" VB		20	--	> 2	
	Pres (10)	SVA							
38	800 psia	Reactor	A	CP, NWL, 10" VB		20	--	> 2	
	Pres (10)	SVA							
39	SVA		A	CP, NWL, 10" VB		20	--	> 2	
40	Extended Blowdown		A	CP, NWL, 10" VB		(11) (12)	--	> 2	
41	SVA (13)		A	LV, NWL, 10" VB		5	--	> 2	Optional
42	SVA		A	LV, NWL, 10" VB		5	--	> 2	Optional
43	SVA		A	LV, NWL, 10" VB		5	--	> 2	Optional
4401	SVA (13)		A	LV, NWL, 10" VB		5	10(4)	--	Optional
4402	CVA		A	LV, TWL, 10" VB		5	10(4)	--	Optional
4403	CVA		A	LV, TWL, 10" VB		5	10(4)	--	Optional
4404	CVA		A	LV, TWL, 10" VB		5	10(4)	--	Optional
4405	CVA		A	LV, TWL, 10" VB		5	10(4)	> 2	Optional
45	Retests of Tests 24 Through 41 as Required								

6-3A

MEP  
3/79

NEDM 20988  
REVISION 2  
ADDENDUM 2

TABLE 6.1

Test Matrix  
Additions and Retest Description

	TEST NO.	TEST TYPE	VALVE	INIT. PIPE CONDITION	DISCH TIME, SEC.	VALVE CLOSED TIME CVA, SEC PIPE COOL, HR	
	22A01	SVA	U	CP, NWL, 2 10" VB	20	15	-
	22A02	CVA	U	WP, TWL, 2 10" VB	5	15	-
	22A03	CVA	U	WP, TWL, 2 10" VB	5	15	-
	22A04	CVA	U	HP, TWL, 2 10" VB	5	15	-
	22A05	CVA	U	HP, TWL, 2 10" VB	5	-	> 2
Repeat 601- 605	2301	SVA	A	CP, NWL, 10 IN. VB	5	15	-
	2302	CVA	A	WP, TWL, 10 IN. VB	5	15	-
	2303	CVA	A	WP, TWL, 10 IN. VB	5	15	-
	2304	CVA	A	HP, TWL, 10 IN. VB	5	15	-
	2305	CVA	A	HP, TWL, 10 IN. VB	5	-	> 2
Repeat 1401- 1405	2311	SVA	A	CP, NWL, 10 IN. VB	5	2	-
	2312	CVA	A	HP, TWL, 10 IN. VB	5	2	-
	2313	CVA	A	HP, TWL, 10 IN. VB	5	2	-
	2314	CVA	A	HP, TWL, 10 IN. VB	5	2	-
	2315	CVA	A	HP, TWL, 10 IN. VB	5	-	> 2
Repeat 2201- 2202	2321	SVA	A	CP, NWL, 10 IN. VB	20	15	-
	2322	CVA	A	HP, TWL, 10 IN. VB	5	15	-
	2323	CVA	A	HP, TWL, 10 IN. VB	5	15	-
	2324	CVA	A	HP, TWL, 10 IN. VB	5	15	-
	2325	CVA	A	HP, TWL, 10 IN. VB	5	-	> 2

Additional Tests

44F01 - 44F05 - Same as 4401 - 4405 Except No PCM Data For 44F01

Repeat 27-30	4501	MVA	A, F, E, U	CP, NWL, 10 IN. VB	5, 10, 15, 20	-	> 2
	4502	MVA	A, F, E, U	CP, NWL, 10 IN. VB	5, 10, 15, 20	-	> 2
	*26-V	SVA	V	CP, NWL, 2 10 IN. VB	120	-	> 2
	*26-A	SVA	A	CP, NWL, 10 IN. VB	60	-	> 2

\* Tests performed 2-16-78 in conjunction with STI-26, SRV Flow Capacity Test

C. MULTIPLE VALVE TIMING

<u>TEST/SEQUENCE</u>	<u>TIMING* - MSEC</u>							
	1	2	3	4	5	6	7	8
24	O A	26 F						
25	O F	21 A						
26	O A	62 E	101 F					
27	O F	67 A	178 E	217 U				
28	O F	100 A	144 E	165 U				
29	O F	31 E	40 A	62 U				
30	O U	52 E	79 F	92 A				
45-1	O U	5 E	6 F	21 A				
45-2	O A	9 F	70 U	72 E				
31	O C	52 D	87 B	116 L				
32	O H	6 R	61 B	68 D	69 K	111 V	194 L	222 A

\* VALVE ACTUATION SWITCH

D. CONTAINMENT DYNAMIC RESPONSE

- RANGE OF ACCELERATION 0.04g TO 0.20g (RPV HEAD FLG.)
- PEAK ACCELERATION FOR 8-VALVE MVA TEST = 0.15g (RPV HD. FLG.)
- NO TRENDS EASILY IDENTIFIABLE FROM REAL-TIME DATA
- PROPER CONCLUSIONS TO BE DEVELOPED FROM DETAILED COMPUTER ANALYSES

E. EXTENDED BLOWDOWN

- SRV DISCHARGED FOR 13 MIN. 6 SEC.
  - BLOWDOWN TERMINATED WHEN PLANT TEMPERATURE SENSOR (#302) AT PEDESTAL NEAR QUENCHER A REACHED CAORSO TECH. SPEC. LIMIT (39°C = 102.2°F)
- LOCAL-TO-BULK TEMPERATURE DIFFERENCE PROBABLY WITHIN RANGE OF 10 TO 20F
- THE AVERAGE PLANT TEMPERATURE SENSORS DATA GAVE REASONABLE INDICATION OF BULK POOL TEMPERATURE

## OVERALL CONCLUSIONS

- OBJECTIVES OF CAORSO SRV TEST PROGRAM HAVE BEEN SATISFIED
- TEST RESULTS CONFIRM THE CONSERVATISM IN SRV QUENCHER DISCHARGE SUPPRESSION POOL DESIGN LOADS