

10 CFR 21.21

May 15, 2017

U.S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, DC 20555-0001


SUBJECT: INTERIM 10 CFR PART 21 REPORT REGARDING ONE PASSIVE CORE COOLING SYSTEM PIPE SPOOL FOR V. C. SUMMER UNIT 3 AND ONE REACTOR COOLANT SYSTEM PIPE SPOOL FOR V. C. SUMMER UNIT 2 AP1000® PROJECT

This letter provides an interim report in accordance with 10 CFR 21.21 pertaining to one passive core cooling system pipe spool that is being supplied for V. C. Summer Unit 3 and one reactor coolant system pipe spool that is being supplied for V. C. Summer Unit 2 AP1000® project. Based on information contained in two nonconformance & disposition (N&D) reports, some of the counterbore taper angles and a bevel angle for weld preparations were found to be outside the specified tolerance on these pipe spools.

Evaluation for reportability in accordance with 10 CFR Part 21 is not able to be completed within the 60-day evaluation period. It is currently expected that the evaluation of these conditions will be completed by July 14, 2017.

If you have any questions pertaining to this information, please contact Curtis Castell, Licensing Manager, at 980-859-6373.

Sincerely,



Deborah A. Gustafson
Vice President Project Services
WECTEC LLC

cc: Regional Administrator, USNRC, Region II

[Faint, illegible text]

[Faint, illegible text]

[Faint, illegible text]

[Faint, illegible text]

IE19
NRO