

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 9411250144      DOC. DATE: 94/11/17      NOTARIZED: NO      DOCKET #  
FACIL: 50-388 Susquehanna Steam Electric Station, Unit 2, Pennsylvania      05000388  
AUTH. NAME      AUTHOR AFFILIATION  
BYRAM, R.G.      Pennsylvania Power & Light Co.      *see Reports*  
RECIP. NAME      RECIPIENT AFFILIATION  
                                 Document Control Branch (Document Control Desk)

SUBJECT: Forwards "SSES Unit 2 Power Uprate Test Program Startup Rept," per Tech Specs 6.9.1.1, 6.9.1.2 & 6.9.1.3. Power uprate test program successfully & safely completed on 940818.

DISTRIBUTION CODE: IE26D      COPIES RECEIVED: LTR 1 ENCL 1      SIZE: 2+57  
TITLE: Startup Report/Refueling Report (per Tech Specs)

NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTR ENCL
	PD1-2 PD	1 1	POSLUSNY, C	2 2
INTERNAL:	ACRS	5 5	<u>FILE CENTER</u> 02	1 1
	NRR/SRXB	1 1	NUDOCS-ABSTRACT	1 1
	RGN1 FILE 01	1 1		
EXTERNAL:	NOAC	1 1	NRC PDR	1 1

NOTE TO ALL "RIDS" RECIPIENTS:

PLEASE HELP US TO REDUCE WASTE! CONTACT THE DOCUMENT CONTROL  
DESK, ROOM P1-37 (EXT. 504-2083) TO ELIMINATE YOUR NAME FROM  
DISTRIBUTION LISTS FOR DOCUMENTS YOU DON'T NEED!

TOTAL NUMBER OF COPIES REQUIRED: LTR 14 ENCL 14



**Pennsylvania Power & Light Company**

Two North Ninth Street • Allentown, PA 18101-1179 • 610/774-5151

Robert G. Byram  
Senior Vice President—Nuclear  
610/774-7502  
Fax: 610/774-5019

NOV 17 1994

U.S. Nuclear Regulatory Commission  
Attn.: Document Control Desk  
Mail Station P1-137  
Washington, D.C. 20555

**SUSQUEHANNA STEAM ELECTRIC STATION  
UNIT 2 POWER UPRATE TEST PROGRAM  
PLA-4203**

**FILES A17-2/R41-2**

**Docket No. 50-388**

Dear Sir:

This letter transmits the Susquehanna Steam Electric Station, Unit 2, "Power Uprate Test Program Startup Report" pursuant to Technical Specifications 6.9.1.1, 6.9.1.2, and 6.9.1.3.

Overall, the Power Uprate Test Program was successfully and safely completed on August 18, 1994, ahead of schedule with an overall increase in net electrical output slightly greater than anticipated. All Level 1 Acceptance Criteria (those which test design values) were satisfied. Only five Level 2 Acceptance Criteria exceptions were written (Level 2 Criteria are those which test system expectations): three concerning a single pre-power uprate existing condition, and two due to one set of anomalous GETARS data. Nine other exceptions were written, most of which were administrative in nature, none of which affected any Acceptance Criteria.

The SSES Unit 2 Power Uprate Test Program encompassed the scope of events commencing with the verification of the newly loaded reactor core and terminating with the completion of the final test program review. The program was conducted using the same considerations for tests and administrative controls used during the initial test program's startup test program. Formal tests, denoted as power uprate tests were conducted during this program. Testing and power escalation was sequenced in four distinct test plateaus:

320039

9411250144 941117  
PDR ADOCK 05000388  
P PDR

JEDH

Test Plateau	Test Condition
A/B	< 90% uprated power level
C	95-96% uprated power level
D	97-98% uprated power level
E	99-100% uprated power level

The Startup Test Program demonstrated the unit can operate safely at uprated power conditions and that the unit's systems respond as expected. Increases in vibration of various components and systems associated with primary containment and a general increase in noise level near primary containment, however, were observed during testing. These phenomena occurred at higher core flows and were determined to be associated with the vane passing frequency of the reactor recirculation pumps. An administratively controlled limit on recirculation pump speed has been implemented while engineering work to resolve this issue continues. Our action plan was discussed with the NRC staff in a meeting held on October 6, 1994.

Should you have any questions regarding this submittal, they should be directed to Mr. W. W. Williams at (610) 774-5610.

Very truly yours,



R.G. Byram

Attachment

cc: NRC Region I  
Ms. M. Banerjee, NRC Sr. Resident Inspector - SSES  
Mr. C. Poslusny, Jr., NRC Sr. Project Manager - OWFN