



February 14, 1997

United States Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D.C. 20555-0001

Subject: Braidwood Station Units 1 and 2
Byron Station Units 1 and 2
Dresden Station Units 2 and 3
LaSalle County Station Units 1 and 2
Quad Cities Station Units 1 and 2
Zion Station Units 1 and 2

Review Status for Top Ten Risk Significant Systems

NRC Docket Nos. 50-456 and 50-457
NRC Docket Nos. 50-454 and 50-455
NRC Docket Nos. 50-237 and 50-249
NRC Docket Nos. 50-373 and 50-374
NRC Docket Nos. 50-254 and 50-265
NRC Docket Nos. 50-295 and 50-304

References: November 12, 1996, letter from T. J. Maiman to A. B. Beach

The referenced letter outlined a number of programs to improve the quality, maintenance, and accessibility of the design bases at ComEd nuclear stations. Included among those programs was a description of a series of reviews of the top risk significant systems at each of ComEd's nuclear plants. These reviews were intended to verify that current plant conditions are safe and support continued operation. The purpose of this letter is to update the status of these reviews and to provide notification of a change in this commitment for LaSalle nuclear station.

1/0

Ad 74

These reviews have been completed as described at all of our six sites, with the exception of LaSalle. In general, these reviews have demonstrated that current plant conditions are safe and support continued operation.

At LaSalle nuclear station it was determined that more detailed functional performance reviews were required prior to startup of LaSalle Units 1 and 2. LaSalle management determined that these reviews were required based on:

200020

9702200280 970214
PDR ADDOCK 05000237
P PDR

- Control Room/Auxiliary Electric Equipment Room Ventilation System, and the Core Standby Cooling System (essential service water) issues.
- Issues resulting from the Service Water Tunnel associated with the sealant injection event.
- Issues associated with the replacement of SBM switches.

Some of the functional performance review attributes are:


- Detailed functional capability
- Adequacy of the functional capability compared to the design basis
- Important functional problems and material condition discrepancies based on:
 - Material Condition Improvement Initiatives
 - Walkdowns
 - Problem Identification Forms, Deviation Reports, Action Requests, Engineering Requests
 - Licensee Event Reports
- Operator Work Arounds
- Results of Pre-Operational Testing and disposition of deficiencies
- Disposition of reported industry experience
- Surveillance and periodic testing
- Corrective maintenance backlogs

The review of systems is ongoing at LaSalle nuclear station. The commitment to complete system reviews by February 14, 1997, is being altered at this time as a result of the expansion of the LaSalle system functional performance review. The LaSalle program initially reviewed five systems. The review of these systems was completed February 11, 1997. The remaining top risk significant systems are being reviewed and will be completed prior to restart. We will notify you upon completion of these additional reviews.

February 14, 1997

Please address any comments or questions regarding this matter to this office.

Sincerely,



Thomas J. Maiman
Executive Vice President

cc: A. B. Beach, Regional Administrator - RIII
R. A. Capra, Director, Project Directorate III-2 - NRR
G. F. Dick Jr., Braidwood/Byron Project Manager - NRR
J. F. Stang Jr., Dresden Project Manager - NRR
D. M. Skay, LaSalle County Project Manager - NRR
R. M. Pulsifer, Quad Cities Project Manager - NRR
C. Y. Skiraki, Zion Project Manager - NRR
C. J. Phillips, Senior Resident Inspector - Braidwood
S. D. Burgess, Senior Resident Inspector - Byron
J. A. Hopkins, Acting Senior Resident Inspector - Dresden
M. P. Huber, Senior Resident Inspector - LaSalle County
C. G. Miller, Senior Resident Inspector - Quad Cities
A. Vogel, Senior Resident Inspector - Zion
Office of Nuclear Facility Safety - IDNS