


ONRO RE  
ANTA,

NOV 2 9:40



October 29, 1979  
L-79-306

*Central File*  
50-335

Mr. James P. O'Reilly, Director, Region II  
Office of Inspection and Enforcement  
U. S. Nuclear Regulatory Commission  
101 Marietta Street, Suite 3100  
Atlanta, Georgia 30303

Dear Mr. O'Reilly:


Re: RII:JPO  
50-335  
IE Bulletin 79-23

The actions required by the subject Bulletin have been satisfactorily completed at St. Lucie Unit 1. Documentation is available at the plant site.

The excitation transformers for the diesel-generators were inspected during the 1979 refueling outage. No ground or common connection between these transformers and the generators was found.

A full load 24 hour test was completed for each diesel generator during the week ended October 19, 1979. The required load, voltage, and frequency were maintained throughout the test and the cooling system functioned within design limits.

Very truly yours,

  
Robert E. Uhrig  
Vice President  
Advanced Systems & Technology

REU/MAS:pg

cc: Harold Reis, Esquire

*ROT 2* *GD*  
7911210 012  
PEOPLE...SERVING PEOPLE