

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8210130289 DOC. DATE: 82/10/05 NOTARIZED: NO DOCKET #  
 FACIL: 50-389 St, Lucie Plant, Unit 2, Florida Power & Light Co. 05000389  
 AUTH. NAME AUTHOR AFFILIATION  
 UHRIG, R.E. Florida Power & Light Co.  
 RECIP. NAME RECIPIENT AFFILIATION  
 EISENHUT, D.G. Division of Licensing

SUBJECT: Forwards util responses to NRC concerns re inadequate core cooling instrumentation, per 820914 telcon w/NRC. Qualification testing of heated junction thermocouple sys scheduled for completion by 821015.

DISTRIBUTION CODE: B001S COPIES RECEIVED: LTR    ENCL    SIZE:   <sup>4</sup>  
 TITLE: Licensing Submittal: PSAR/FSAR Amdts & Related Correspondence

NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
	A/D LICENSNG	1 0	LIC BR #3 BC	1 0
	LIC BR #3 LA	1 0	NERSES, V. 01	1 1
INTERNAL:	ELD/HDS2	1 0	IE FILE	1 1
	IE/DEP EPDS 35	1 1	IE/DEP/EPLB 36	3 3
	NRR/DE/AEAB	1 0	NRR/DE/CEB 11	1 1
	NRR/DE/EQB 13	3 3	NRR/DE/GB 28	2 2
	NRR/DE/HGEB 30	2 2	NRR/DE/MEB 18	1 1
	NRR/DE/MTEB 17	1 1	NRR/DE/QAB 21	1 1
	NRR/DE/SAB 24	1 1	NRR/DE/SEB 25	1 1
	NRR/DHFS/HFEB40	1 1	NRR/DHFS/LQB 32	1 1
	NRR/DHFS/OLB 34	1 1	NRR/DHFS/PTRB20	1 1
	NRR/DSI/AEB 26	1 1	NRR/DSI/ASB 27	1 1
	NRR/DSI/CPB 10	1 1	NRR/DSI/CSB 09	1 1
	NRR/DSI/ETSB 12	1 1	NRR/DSI/ICSB 16	1 1
	NRR/DSI/PSB 19	1 1	NRR/DSI/RAB 22	1 1
	NRR/DSI/RSB 23	1 1	NRR/DST/LGB 33	1 1
	REG FILE 04	1 1	RGN2	2 2
	RM/DDAMI/MIB	1 0		
EXTERNAL:	ACRS 41	6 6	BNL (AMDTS ONLY)	1 1
	DMB/DSS (AMDTS)	1 1	FEMA-REP DIV 39	1 1
	LPDR 03	1 1	NRC PDR 02	1 1
	NSIC 05	1 1	NTIS	1 1


APPROVED BY THE BOARD OF TRUSTEES OF THE UNIVERSITY OF CHICAGO  
OFFICE OF THE DEAN OF STUDENTS  
UNIVERSITY OF CHICAGO

THE UNIVERSITY OF CHICAGO  
OFFICE OF THE DEAN OF STUDENTS  
UNIVERSITY OF CHICAGO

THE UNIVERSITY OF CHICAGO  
OFFICE OF THE DEAN OF STUDENTS  
UNIVERSITY OF CHICAGO

UNIVERSITY OF CHICAGO

NAME	RESIDENCE	STUDENT ID	ADMISSION DATE	STATUS
ALLEN, JOHN	CHICAGO, ILL.	12345	1950	ACTIVE
BROWN, JAMES	CHICAGO, ILL.	23456	1951	ACTIVE
CHAMBERLAIN, ROBERT	CHICAGO, ILL.	34567	1952	ACTIVE
COOPER, WILLIAM	CHICAGO, ILL.	45678	1953	ACTIVE
DAVIS, THOMAS	CHICAGO, ILL.	56789	1954	ACTIVE
EVANS, HENRY	CHICAGO, ILL.	67890	1955	ACTIVE
FISHER, GEORGE	CHICAGO, ILL.	78901	1956	ACTIVE
GARDNER, EDWARD	CHICAGO, ILL.	89012	1957	ACTIVE
HARRIS, ALFRED	CHICAGO, ILL.	90123	1958	ACTIVE
HUGHES, CHARLES	CHICAGO, ILL.	01234	1959	ACTIVE
IRVING, HERBERT	CHICAGO, ILL.	12345	1960	ACTIVE
JACKSON, ROBERT	CHICAGO, ILL.	23456	1961	ACTIVE
KELLY, JOHN	CHICAGO, ILL.	34567	1962	ACTIVE
LEWIS, CLAYTON	CHICAGO, ILL.	45678	1963	ACTIVE
MANNING, RICHARD	CHICAGO, ILL.	56789	1964	ACTIVE
NICHOLS, DAVID	CHICAGO, ILL.	67890	1965	ACTIVE
OLSON, ERIC	CHICAGO, ILL.	78901	1966	ACTIVE
PETERSON, GUY	CHICAGO, ILL.	89012	1967	ACTIVE
ROBERTSON, HAROLD	CHICAGO, ILL.	90123	1968	ACTIVE
SMITH, IRVING	CHICAGO, ILL.	01234	1969	ACTIVE
TAYLOR, JAMES	CHICAGO, ILL.	12345	1970	ACTIVE
WALKER, JOHN	CHICAGO, ILL.	23456	1971	ACTIVE
WATSON, ROBERT	CHICAGO, ILL.	34567	1972	ACTIVE
WYATT, THOMAS	CHICAGO, ILL.	45678	1973	ACTIVE
ZIMMERMAN, HERBERT	CHICAGO, ILL.	56789	1974	ACTIVE



October 5, 1982  
L-82-429

Office of Nuclear Reactor Regulations  
Attention: Mr. Darrell G. Eisenhut, Director  
— Division of Licensing  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555

Dear Mr. Eisenhut:

Re: St. Lucie Unit No. 2  
Docket No. 50-389  
Instrumentation for Detection of Inadequate Core Cooling

Attached are Florida Power and Light's (FPL) responses to the concerns raised by your staff regarding the inadequate core cooling instrumentation during a telephone conversation on September 14, 1982. If you have any questions on this submittal, please contact us accordingly.

Very truly yours,

Robert E. Uhrig  
Vice President  
Advanced Systems and Technology

REU/RJS/JES/jea

Attachment

cc: J. P. O'Reilly, Region II  
Harold F. Reis, Esquire

*3001*

8210130287 821005  
PDR ADDCK 05000387  
A PDR

ATTACHMENT

Section II, F.2, Provide Inadequate Core Cooling (ICC) Information as follows:

1. Qualification testing of the heated junction thermocouple system.

Response: Qualification testing of the heated junction thermocouple system is scheduled to be completed by 10/15/82. The report on this testing will be submitted to the NRC by 10/31/82.

2. Environmental and seismic qualification of the in-vessel and out-of-vessel instrumentation equipment.

Response: Qualification will be handled by the appropriate branch, therefore no additional information will be provided with this submittal.

3. Modify Emergency Operating Procedures (EOP's) by incorporating ICC instrumentation into the procedures as appropriate.

Response: Emergency Operating Procedures will be revised to incorporate ICC instrumentation by October 31, 1982.

4. Proposed Changes to Technical Specifications.

Response: These changes are incorporated into the T. S. submittal of July, 1982.

5. Description of ICC signal transmission processing and display information.

Response: ICC Signal Transmission Processing and Display Information Sensors for ICC Detection

The ICC instrumentation consists of four sensor types. The sensors include: 1) pressure transmitter on the pressurizer, 2) Resistance Temperature Detectors (RTD) in the hot and cold legs, 3) pairs of heated and unheated junction thermocouples (HJTC) arranged in an axial string in the upper plenum, and 4) Core Exit Thermocouples (CET). Except for the HJTC, these sensors already exist in all C-E designed reactors.

Variables for ICC Indication

The signals from the ICC sensors are processed to yield five variables. The ICC variables include 1) temperature margin to saturation from pressurizer pressure and temperature of RTD, 2) temperature margin to saturation from pressurizer pressure and temperature of unheated thermocouples in the HJTC, 3) collapsed coolant level above the core, detected by the HJTC, 4) temperature margin to saturation from CET and pressurizer pressure, and 5) core exit steam temperature from the CET.

Inadequate Core Cooling Associated Signal Transmission

(Ref. Fig. 1.9B-1 in FSAR) The hot and cold leg temperatures (resistance analogs sensed in the control room) are sensed via conventional cabling from the primary (RCS) piping to the control room, where a resistance bridge measures the resistance of the RTD and converts it to a 4 to 20 ma DC analog signal (current) which becomes an input to the Sub Cooled Margin Monitor (SMM). The pressurizer pressure transmitter provides a 4 to 20 ma DC analog signal from inside the containment to the control room via conventional cable. In the control room this signal is routed to the EFAS, RPS, and SMM. These pressure and temperature signals are now existing instrument measurement channels of which there are 4 each.

The HJTC and CET's are Chromel/Alumel thermocouples which provide a DC millivolt signal via Mineral Insulated (MI) cable from the reactor vessel to the containment penetration. Outside of the containment these signals are transmitted via conventional cables to the control room where they are processed for the SMM. (ref. fig. 1.9B-9 FSAR) The signals from the various sensors are processed and then displayed (see table) on both QSPDS channels SA & SB. The QSPDS consists of microcomputers and plasma display units that are class IE.

FPL has committed to having the SMM portion of the QSPDS for core load. The remaining portion of the QSPDS will be implemented by 5% power.

Summary of Processing Requirements

The following table lists the ICC variables. For each variable, the table summarizes the thermal hydraulic requirements for display, trending and alarm.

<u>ICC Variable</u>	<u>Operator Access To Individual Sensor Input</u>	<u>Continuous Trended Display</u>	<u>Audible Alarm</u>
Saturation Margin From RTDs	X	X (1)	X (1)
Saturation Margin From HJTC	X		
Saturation Margin From CETs	X	X	X (2)
Collapsed Level From HJTC	X	X	X (3)

Summary of Processing Requirements (Table Continued)

<u>ICC Variable</u>	<u>Operator Access To Individual Sensor Input</u>	<u>Continuous Trended Display</u>	<u>Audible Alarm</u>
Temperature From CETs	X	X	X (2)

- (1) Highest temperature used for trend of Saturation Margin and for alarm on-approach to saturation.
- (2) Alarm only earlier of CET superheat or maximum CET temperature and only after prior saturation alarm, (1).
- (3) Alarm on first level indication.

6. Detailed description of SMM system to be used during first cycle.

Response: The Saturation Margin Monitor is described in FSAR Chapter 1, App. 1.9B.B

7. Description of CET processing and display to be used during first cycle.

Response: The Core Exit Thermocouple system is described in FSAR Chapter 1, App. 1.9B.D.



Handwritten scribbles and marks in the top right corner, possibly including a signature or initials.