

JUN 20 1979

Docket Nos. 50-250
and 50-251

REGULATORY DOCKET FILE COPY

MEMORANDUM FOR: A. Schwencer, Chief, Operating Reactors Branch #1, DOR
FROM: M. Grotenhuis, Project Manager, Operating Reactors
Branch #1, DOR
SUBJECT: EMERGENCY POWER DIESEL GENERATOR (DG) CONTROL
SYSTEM FAILURE DURING SUSTAINED (24 HOUR) LOAD
TESTS AT THE FLORIDA POWER AND LIGHT COMPANY (FPL)
TURKEY POINT PLANT

Background

On February 14, 1979 we met with FPL regarding Turkey Point DG surveillance tests (see meeting summary dated February 26, 1979). Among other things we requested a one time 24 hour full load test on the two Turkey Point emergency power DGs (see NRC letter dated March 9, 1979).

Discussion

On May 31, the Region II inspector informed the project manager that, on the weekend of May 26, 1979, FPL decided to run the full load test on DG-A that we had requested. At that time, Unit 3 was at hot shutdown and Unit 4 was down for refueling; the Turkey Point Units 1 and 2 fossil-fired power plants were operating and thus available as a back up power source. The tested failed after 10 hours when the three phase control power transformer (CPT) for DG-A burned out. A replacement CPT was installed and it burned out 2 hours into the load test. The burnout problems was attributed to CPT heating due to a tertiary current circulating in the three phase windings. It was solved by a circuit modification which eliminated this current. A non-safety grade CPT which performed satisfactorily under test, was temporarily put in service while a safety grade CRT was being shipped to replace it to restore the full safety grade capability of DG-A. DG-B was then checked and corrected and a 24 hour test run started on it on May 31, 1979. The DG-B test was terminated in a short time due to a problem. The problem was quickly found to be an improper high resistance contact in the fuse holder in one phase

7907300514

Memorandum
CCP

Fc/65-1000 A Johly	OFFICE >					
	SURNAME >					
#23	DATE >					

Memorandum for A. Schwencer

-2

winding of the CPT. A Unit 3 cold shutdown was initiated when the problem was discovered, but was not carried out due to the rapid corrections of the problem. The Unit 3 remained in the hot shutdown mode and the DG-B load test was restarted.

The 24 hour test run on DG-B was satisfactorily completed on June 1, 1979 and Unit 3 was ready for startup. The Region II inspector, who had been closely involved in the problem from the onset, concluded that Unit 3 could be brought to full power, and so informed the project manager. However, due to generic implications and the fact that certain licensee assurances could not be established, a telephone conference involving representatives of FPL, IE and DOR was held on June 1, 1979 prior to the restart of Unit 3.

Participating in the conference class are listed in attachment 1.

All staff questions were adequately answered by FPL in the conference call. In particular the following points were established:

1. DG-B had completed the 24 hour test satisfactorily with the CPT re-corrected to eliminate the tertiary current problem discovered on DG-A.
2. The DG-B CPT had not been damaged as a result of the fuse holder problem, which was also corrected.
3. DG-A was operable (with non-safety grade CPT) and a safety grade CPT would be reinstalled by June 3, 1979.
4. The circuit changes to eliminate the tertiary current in the DG-A and DG-B CPTs were discussed with and acceptable to the manufacturer of the DF (EMD-GM) and the manufacturer of the CPTs (GE).
5. The plant nuclear safety committee reviewed the changes and found them acceptable under procedures allowed by 10 CFR 50.59.
6. A complete report to the NRC on the failure and the design corrections made will be issued by FPL in two weeks.

OFFICE >						
SURNAME >						
DATE >						

Memorandum for A. Schwencer

-3-

In view of the above permission was granted for Unit 3 to go to full power. The 24 hour test run on DG-A was satisfactorily completed on June 3, 1979.

M. Grotenhuis, Project Manager
Operating Reactors Branch #1
Division of Operating Reactors

Attachment:
Conference Call Participants

cc: w/attachment
See next page

DISTRIBUTION

DOCKET FILES 50-250
and 50-251

ORB Reading
NRR Reading
V. Stello
D. Eisenhut.
R. Vollmer
B. Grimes
M. Grotenhuis
C. Parrish
D. Tondi
A. Schwencer

ypd
ypd

OFFICE >	MGrotenhuis;jc	DTondi	ASchwencer			
SURNAME >	DOR:ORB1	DOR:PSB	DOR:ORB1			
DATE >	06/ /79	06/ /79	06/ /79			



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D. C. 20555

June 20, 1979

Docket Nos. 50-250
and 50-251

MEMORANDUM FOR: A. Schwencer, Chief, Operating Reactors Branch #1, DOR

FROM: M. Grotenhuis, Project Manager, Operating Reactors
Branch #1, DOR

SUBJECT: EMERGENCY POWER DIESEL GENERATOR (DG) CONTROL
SYSTEM FAILURE DURING SUSTAINED (24 HOUR) LOAD
TESTS AT THE FLORIDA POWER AND LIGHT COMPANY (FPL)
TURKEY POINT PLANT

Background

On February 14, 1979 we met with FPL regarding Turkey Point DG surveillance tests (see meeting summary dated February 26, 1979). Among other things we requested a one time 24 hour full load test on the two Turkey Point emergency power DGs (see NRC letter dated March 9, 1979).

Discussion

On May 31, the Region II inspector informed the project manager that, on the weekend of May 26, 1979, FPL decided to run the full load test on DG-A that we had requested. At that time, Unit 3 was at hot shutdown and Unit 4 was down for refueling; the Turkey Point Units 1 and 2 fossil-fired power plants were operating and thus available as a back up power source. The test failed after 10 hours when the three phase control power transformer (CPT) for DG-A burned out. A replacement CPT was installed and it too burned out 2 hours into the retest. The burnout problem was solved by a circuit modification. A non-safety grade CPT, which performed satisfactorily under test, was temporarily put in service while a safety grade CPT was being shipped to replace it. The safety grade CPT would restore the full safety grade capability of DG-A. DG-B was then checked and corrected and a 24 hour test run started on it May 31, 1979. The DG-B test was terminated in a short time due to a problem in the voltage Regulator Circuit which was caused by the absence of a fuse in the fuse holder in one phase winding of the CPT. A unit 3 cold shutdown was

initiated when the problem was discovered, but was not carried out due to the rapid correction of the problem. The Unit 3 remained in the hot shutdown mode and the DG-B load test was restarted.

The 24 hour test run on DG-B was satisfactorily completed on June 1, 1979 and Unit 3 was ready for startup. The Region II inspector, who had been closely involved in the problem from the onset, concluded that Unit 3 could be brought to full power, and so informed the project manager. However, due to generic implications and the fact that certain licensee assurances could not be established, a telephone conference involving representatives of FPL, IE and DOR was held on June 1, 1979 prior to the restart of Unit 3.

Participants in the conference call are listed in attachment 1.

All staff questions were adequately answered by FPL in the conference call. In particular the following points were established:

1. DG-B had completed the 24 hour test satisfactorily with the CPT corrected to eliminate the the third harmonic problem discovered on DG-A.
2. The DG-B CPT had not been damaged as a result of the fuse holder problem, which was also corrected.
3. DG-A was operable (with non-safety grade CPT) and a safety grade CPT would be reinstalled by June 3, 1979.
4. The circuit changes to eliminate the thrid harmonic current in the DG-A and DG-B CPTs were discussed with and acceptable to the manufacturer of the DG (EMD-GM) and the manufacturer of the CPTs (GE).
5. The plant nuclear safety committee reviewed the changes and found them acceptable under procedures allowed by 10 CFR 50.59.
6. A complete report to the NRC on the failure and the design corrections made will be issued by FPL in two weeks.

Memorandum for A. Schwencer

-3-

In view of the above, permission was granted for Unit 3 to go to full power. The 24 hour test run on DG-A was satisfactorily completed on June 3, 1979.



M. Grotenhuis, Project Manager
Operating Reactors Branch #1
Division of Operating Reactors

Attachment:
Conference Call Participants

cc: w/attachment
See next page

Robert E. Uhrig
Florida Power and Light Company

-4-

June 20, 1979

cc: Mr. Robert Lowenstein, Esquire
Lowenstein, Newman, Reis and Axelrad
1025 Connecticut Avenue, N.W.
Suite 1214
Washington, D. C. 20036

Mr. Jack Shreve
Office of the Public Counsel
Room 4, Holland Building
Tallahassee, Florida 32304

Environmental and Urban Affairs Library
Florida International University
Miami, Florida 33199

Mr. Norman A. Coll, Esquire
Steel, Hector and Davis
1400 Southeast First National
Bank Building
Miami, Florida 33131

Mr. Henry Yaeger, Plant Manager
Turkey Point Plant
Florida Power and Light Company
P. O. Box 013100
Miami, Florida 33101

Honorable Dewey Knight
County Manager of Metropolitan
Dade County
Miami, Florida 33130

Bureau of Intergovernmental Relations
660 Apalachee Parkway
Tallahassee, Florida 32304

Director, Technical Assessment Division
Office of Radiation Programs (AW-459)
U. S. Environmental Protection Agency
Crystal Mall #2
Arlington, Virginia 20460

U. S. Environmental Protection Agency
Region IV Office
ATTN: EIS COORDINATOR
345 Courtland Street, N.W.
Atlanta, Georgia 30308

ATTACHMENT 1

CONFERENCE CALL

PARTICIPANTS

A. Schwencer ORB-1
M. Grotenhuis ORB-1
G. Lainas PSB
D. Tondi PSB
R. Lewis IE-II
T. Verderey IE-II

A. Schmidt FPL
C. Woody FPL
H. Jaeger FPL
A. Smith FPL
D. Whittier FPL
G. Liebler FP,