

Central File
50-280
381

TELECOPIER

JUN 29

Vepco

VIRGINIA ELECTRIC AND POWER COMPANY, RICHMOND, VIRGINIA 23261

Mr. James P. O'Reilly, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Region II
101 Marietta Street, Suite 3100
Atlanta, Georgia 30303

hand
March
Washington
P. D. CHENDEMI
W. B. KENING
F. J. LONG
C. E. MURPHY
E. M. CLARK
Levin
Shannon
Byron
Bluck

Serial No. 9438/110379
PSEEC/RWA, III:mac:wang
Docket Nos. 50-280
50-281
License Nos. DPR-32
DPR-37

Dear Mr. O'Reilly:

SUPPLEMENTAL RESPONSE TO I.E. BULLETIN NO. 79-02, REVISION NO. 2
SURRY POWER STATION UNITS 1 & 2

Item 5 of I.E. Bulletin No. 79-02, Revision No. 2 addresses piping supports in Seismic Category I systems which are attached to concrete block (masonry) walls with expansion anchor bolts. Our response to the Bulletin dated December 7, 1979, Serial No. 943A/110379, identified five pipe supports as being on block walls and stated that we were continuing our inspection.

We have now completed our inspection of the accessible and inaccessible areas of Surry Units 1 and 2. A total of 18 Seismic Category I supports attached to masonry walls were identified. All of these supports are in the Auxiliary Building and are accessible during operation. The types of anchors installed appear to be shell or sleeve type anchors with bolts or screws used to attach the supports. The systems, line sizes, numbers of supports, types of anchor bolts, and types of supports involved are summarized below:

<u>System</u>	<u>Line Size (in.)</u>	<u>Number of Supports</u>	<u>Type of Anchor</u>	<u>Type of Support</u>
Chemical Volume Control and Containment Vacuum	4 2	2	Bolts	Multiple Line
Gaseous Waste	6	1	Bolts	Single Line
Gaseous Waste	3/4, 2	2	Bolts	Multiple Line
Containment Vacuum and Aerated Drains	2 1	1	Screws	Multiple Line
Safety Injection	1	3	Bolts	Single Line
Safety Injection	1	3	Bolts	Multiple Line
Containment Vacuum	2	1	Bolts	Multiple Line
Leakage Monitoring	3/8	3	Bolts	Single Line
Aerated Drains	1	2	Bolts	Single Line

TOTAL = 18


8008070091

JAN 29

This summary supersedes the list transmitted to you as Attachment 1 to our previous letter of December 7, 1979. In lieu of providing the detailed evaluation required by the Bulletin, we are designing modifications to remove these supports from the concrete block walls. We expect to have these modifications designed and installed by the end of February, 1980.

If you should have any questions, please contact us.

Very truly yours,



W. C. Spencer

Vice President - Power Station Engineering
and Construction Services

cc: Mr. Victor Stello, Director
Office of Inspection & Enforcement

Mr. Harold E. Denton, Director
Office of Nuclear Reactor Regulation