

50-315/316

## NRC DISTRIBUTION FOR PART 50 DOCKET MATERIAL

TO:

Mr. Edson G. Case

FROM:

Indiana & Michigan Power Company  
New York, N. Y.  
John Tillinghast

DATE OF DOCUMENT

11/18/77

DATE RECEIVED

11/21/77

☒ LETTER☐ NOTORIZED

PROP

INPUT FORM

NUMBER OF COPIES RECEIVED

☒ ORIGINAL☒ UNCLASSIFIED☐ COPY

1516200

## DESCRIPTION

Consists of additional info concerning  
the Overpressurization Mitigating System  
for both units of Cook Nuclear Plant....  
notorized 11/18/77....w/att drawings.....

PLANT NAME:

Cook Units 1 &amp; 2

(2-P)+(2-P)

RJL 11/21/77

DISTRIBUTION FOR REACTOR VESSEL INFO FOR  
NON-OPERATING REACTORS PER H. SMITH 9-8-76

## ENCLOSURE

Dist Per J. Lee 11/21/77

UNIT #2

1 ENCL / BALANCE REPROD

## SAFETY

## FOR ACTION/INFORMATION

BRANCH CHIEF:

DAVIS (7)

KNIEL (1)

PROJECT MANAGER:

MLYNIAK (1)

LIC. ASST:

J. LEE (1)

## INTERNAL DISTRIBUTION

REG FILE

NRC PDR

I &amp; E (3)

OELD

HEIHMAN

SCHROEDER

BOSNAK

ROSS

TEDESCO

H. SMITH

CROCKER

GOSSICK

PAWLICKI

NOVAK

EISENHUT

SHAO

BAER

BUTLER

ZECH

## EXTERNAL DISTRIBUTION

## CONTROL NUMBER

LPDR: ST JOSEPH N.

TIC:

NSIC:

ACRS 16 CYS HOLDING/SENT CAT B

773250106

MA 4

GD



# INDIANA & MICHIGAN POWER COMPANY ~~POWER~~ DOCKET FILE COPY.

P. O. BOX 18  
BOWLING GREEN STATION  
NEW YORK, N. Y. 10004

November 18, 1977

Donald C. Cook Nuclear Plant Units 1 & 2  
Docket Nos. 50-315 & 50-316  
DPR. NO. 58 & CPPR NO. 61.

Mr. Edson G. Case, Acting Director  
Office of Nuclear Reactor Regulation  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555



Dear Mr. Case:

The purpose of this letter is to provide additional information concerning the Overpressurization Mitigating System for both units of Cook Nuclear Plant.

In our letter of August 4, 1977 we indicated, in response to Item No.4, that control room annunciation will be provided for the motor operated valves up-stream of the PORV's to alert the operator if these valves are closed when the mitigating system is enabled. Figure No. 1 provides the revised electrical schematic for the mitigating system annunciators and shows electrical contacts for the "hard-wired" motor operated valve alarms. In addition, this figure shows electrical contacts for a pressure alarm, transmitting to the control room, to alert the operator that the compressed air bottle air pressure is low, as indicated in response to Item 6, of our August 4, 1977 letter. Figure No. 1, is the final version for Overpressurization Mitigating System annunciators and replaces Figure No. 3 of our August 4, 1977 letter.

773250106

*(continued)*

[illegible]

This case is not a matter of public record and the release of this information would be a violation of the privacy of the individual involved. The information is being provided to you for your information only and should not be used for any other purpose.

[illegible]


1. The first step in the process of the investigation is the identification of the problem. This is done by the investigator who is responsible for the study. The investigator must first identify the problem and then determine the scope of the study. The next step is to collect data. This is done by the investigator who is responsible for the study. The investigator must first identify the problem and then determine the scope of the study. The next step is to collect data. This is done by the investigator who is responsible for the study.

November 18, 1977


The Overpressurization Mitigating System (OMS) will be enabled when the Reactor Coolant System pressure reaches 425 psig. This system will actuate the PORV when pressure increases above the system set point of 435 psig as indicated in Attachment 1 of our August 4, 1977 letter.

We will be installing surface thermocouples on each steam generator (SG), above the tube sheet, to measure SG shell side temperature. The SG temperature will be shown on a temperature indicator so that the operator can compare SG temperature to the RCS cold leg temperature for the RCS loop in which a Reactor Coolant Pump (RCP) is to be started. Should the SG temperature exceed the RCS temperature by more than 50°F ( $\Delta T$ ) in a loop, the RCP in that loop will not be started up until  $\Delta T$  is brought within limits ( $\Delta T \leq 50^\circ\text{F}$ ). Figure No. 2 shows the thermocouple locations on the SG. In addition, a spare thermocouple will be installed on each SG. We shall include this  $\Delta T$  limit in our proposed technical specifications for Donald C. Cook Unit 2 and propose the same technical specification for Unit 1 so that it can be available by the time of installation of the OMS in Unit 1.

Very truly yours,

  
John Tillinghast  
Vice President

Sworn and subscribed to before  
me on this 18<sup>th</sup> day of November 1977  
in New York County, New York

  
Notary Public

GREGORY M. GURICAN  
Notary Public, State of New York  
No. 31-4643431  
Qualified in New York County  
Commission Expires March 30, 1979


cc: G. Charnoff  
R. J. Vollen  
R. C. Callen  
P. W. Steketee  
R. Walsh  
R. W. Jurgensen  
D. V. Shaller - Bridgman



# DONALD C. COOK NUCLEAR PLANT

## FIGURE #1

### O.M.S. ANNUNCIATORS




# DONALD C. COOK NUCLEAR PLANT

## FIGURE #2

### SUBJECT Proposed Thermocouple Locations - STEAM Generators

Two (2) thermocouples are to be located 14" down from the centerline of the handhole (secondary side) AND 90° around the circumference of the steam generator handhole on the hot leg side. One thermocouple should be on the 90° azimuth and the other located 4" away on either side.

To determine the hot leg side of the steam generator visually check to see which side the hot leg pipe enters. This should be located between the two handhole plates. Select a hand hole AND measure down 14" from its centerline. Keeping a line of 7" in the same plane locate the first probe 90° away from the handhole on the hot leg side.



Steam Generator Insulation will have to be modified for thermocouple and leads.

