


General Offices: 212 West Michigan Avenue, Jackson, Michigan 49201 • Area Code 517 788-0550

March 31, 1977

REGULATORY DOCKET FILE COPY

Director of Nuclear Reactor Regulation Att: Mr Albert Schwencer, Chief Operating Reactor Branch No 1 US Nuclear Regulatory Commission Washington, DC 20555





In response to a request telecopied to us on March 17, 1977 for information related to the Palisades Plant steam generator operating experience, the attached Table I was provided by telecopy on March 21, 1977. The following submittals should also be referenced for more detail relating to Palisades steam generator operating history:

Date	Title
1-29-73	First SG Leak
3- 6-73	Results of Repairs to SG
7-23-73	Leakage on SG
8- 8-73	Leakage From B-SG
9-21-73	Schedule of Activities During SG Repairs
12-21-73	Update on SG Repairs
1-15-74	Requesting Withholding Information
1-29-74	Nonproprietary Information on SG for Public Document Room
2-15-74	CEN-2 (P) SG Report (Proprietary)
3-20-74	More Information on SG Tube Exam/Report
3-27-74	Further Information on SG Tests and Numerical Value for
	Fatigue Endurance Limit
6-14-74	AO-10-74 Re SG Primary-to-Secondary Leakage on May 5, 1974
6-26-74	More Information on AO-10-74
7- 5-74	SG Status Report
7- 9-74	Eddy Current Inspection - Preliminary Report
7-22-74	Battelle Report - Tube Plugging Criteria
7-26-74	Corrected Page to Eliminate CE Proprietary Information
8- 1-74	Status of SG Repairs
8-20-74	Technical Specifications Change Request
8-28-74	Request to Operate Plant at Certain Levels
11- 7-74	Conclusion of Flushing Report
12-13-74	Technical Specifications Change Request - Augmented Inservice Inspection Program for SG

Date	
1- 3-75	Eddy Current Testing During December 1974 "A" SG
1-31-75	Additional Information With Regard to the "Palisades Plant
1-31-17	'A' SG Eddy Current Testing - December 1974"
2 - 6-75	Comparison Data Taken in June 1975 Versus Data Taken in
2 0 17	December 1974
3-10-75	Eddy Current Inspection of Palisades SG and Technical
3 17	Specifications Change
3-25-75	Additional Eddy Current Test Results
6-24-75	Results of an Overcheck Performed on the February 1975 Eddy
, -	Current
8- 5-75	Proposed Technical Specifications Change, Steam Generators
	Inspection Interval Extension
8- 6-75	Correction to Proposed Technical Specifications Change
	Submitted 8-5-75
8-14-75	Correction to 8-5-75 Letter Requesting Steam Generator
	Inspection Interval Extension
2 - 12 - 76	Report on "Analysis to Determine Allowable Tube Wall Degrada-
	tion for Palisades SG"
2-17-76	SG Flushing Report Number 13 for Palisades Plant
3 - 1 - 76	Tube Burst and Leakage Test Report
3 - 9-76	March 1976 ECT Report and Technical Specifications Change
3–12–76	Notice of Issuance of Amendment to Provisional Operating
3-18-76	License Who Wall Darradation Analysis Constiant
3-22-76	Tube Wall Degradation Analysis Questions Corrections to March 1976 ECT Report
3-22-76	Corrections to March 1970 ECT Report Corrections to Tube Wall Degradation Analysis
4- 6-76	Corrections to Tube Wall Degradation Analysis
12-22-76	CENC-42 (P) SG Tube Repair Sleeving
, ~	T /1 / 23 Tang Helenti Procedure

David P. Hoffman INB

David P Hoffman

Assistant Nuclear Licensing Administrator

CC: JGKeppler, USNRC

CONSUMERS POWER COMPANY

PALISADES PLANT

Docket No. 50-255 License No. DPR-20

a.	Significant operating history
	1. OL date - 3-24-71 (12-31-71 First Power) 2. Full power operation - First Achieved - April 1973 3. Major period(s) of downtime (nonrefueling) - 2 Years for S/G Repairs
ъ.	Materials of construction for major secondary system components
	1. SG tubes - Inconel 600 2. SG tube sheet - Carbon Steel 3. SG tube support plates - Carbon Steel 4. Condenser tubes - Originally - Admiralty; Currently - 90-10 CuNi 5. Other -
c.	Operational history of secondary water treatment
	1. Period of use of phosphates - 12/71 Through 8/74 2. Period of use of AVT - Since 9/74 3. Period of use of condensate demineralization - None 4. Other -
đ.	Condenser cooling water - typical chemical composition
	Closed Cycle Mechanical Draft Cooling Towers Sodium (Na) - 20 ppm Conductivity - 800 mmhos Calcium (Ca) - 125 ppm ph - 7.7 to 8.0 Magnesium (Mg) - 35 ppm 'M' Alkalinity - 80
e.	History of significant condenser tube leakage
	Condenser Retubed in Late 1974 (Finished 12/74)
	1. Date discovered - Nine Occasions Since July 1976 2. How discovered - Sodium Analyzer and S/G Blowdown Analysis (Na+, Ca+, Mg++)
	3. Leakage associated -
f.	Denting history
	1. Date discovered - February 1976 2. How discovered - Eddy Current Testing 3. Leakage associated (gpm) - None
g.	Steam Generator Tube plugging history
	1. Dates - 2/73, 8/73 Through 8/74, 2/75, 2/76 2. Number of tubes - 1925 in "A" Steam Generator. 1744 in "B" Steam Generator
h.	Operating restrictions imposed on the plant due to degraded SG conditions
	Only Restrictions Involved Are the Increased Frequency of Eddy Current