

VIRGINIA ELECTRIC AND POWER COMPANY  
RICHMOND, VIRGINIA 23261

June 4, 1976



Mr. Norman C. Moseley, Director  
Office of Inspection and Enforcement  
U. S. Nuclear Regulatory Commission  
Region II - Suite 818  
230 Peachtree Street, Northwest  
Atlanta, Georgia 30303

Serial No. 069  
PO&M/ALH:jlf  
Docket No. 50-281  
License No. DPR-37


Dear Mr. Moseley:

Pursuant to Surry Power Station Technical Specification 6.6.2, the Virginia Electric and Power Company hereby submits a copy of Reportable Occurrence No. AO-S2-76-03.

The substance of this report has been reviewed by the Station Nuclear Safety and Operating Committee and will be placed on the agenda for the next meeting of the System Nuclear Safety and Operating Committee.

Very truly yours,

G. M. Stallings  
Vice President-Power Supply  
and Production Operations



Enclosure.

cc: Mr. Robert W. Reid, Chief (40)  
Operating Reactors Branch 4

5945



EVENT DESCRIPTION (CONTINUED)

initiated until the source of the dilution water was terminated. (A0-S2-76-03)

CAUSE DESCRIPTION (CONTINUED)

connected to the reactor vessel through a 2" bypass line.

The boron concentration of the reactor vessel changed from 2396 ppm to a minimum of 1836 ppm. This resulted in a minimum shutdown margin of 11.6%, as compared to a required margin of 1%. The shutdown margin prior to the dilution was 18.3%.

Although the dilution was discovered by chemistry analysis, the plant design incorporates features which would have alerted the operator of a dilution had it been of a magnitude such that a significant reduction in shutdown margin occurred. The increasing audio and metered source range counts, and high-flux-at-shutdown alarm would have alerted the operator to the need for primary system boration.

The actual faulty tubes resulted from the grinding operation during the tube support plate removal procedure. It was felt that all suspect tubes were correctly plugged, but the additional leaking tubes were created due to close working quarters and conditions. A visual inspection by Westinghouse personnel failed to pick up the subject leaking tubes prior to the tube plugging operation.

ADDITIONAL FACTORS (CONTINUED)

affect the health or safety of the public.