PRELIMINARY HOTIFICATION OF EVENT OR UNUSUAL OCCURRENCE PNO-V -79-5

This preliminary notification constitutes EARLY notice of events of POSSIBLE safety or public interest significance. The information presented is as initially received without verification or evaluation and is basically all that is known by IE staff on this date.

Facility: Portland General Electric Company

Trojan Nuclear Plant Rainer, Oregon Docket No. 50-344

Subject: AUXILIARY BUILDING CONCRETE BLOCK WALL ADEQUACY

The licensee has informed the resident inspector that preliminary analysis indicates that a wall used to anchor a restraint for an RHR pump suction line may not have the necessary structural capability.

Detailed analysis is in progress and should be completed for the wall in question by 10/22/79. The plant is currently shutdown for steam generator tube repairs. If the analysis of the wall indicates a need for support system modifications, the licensee plans to remain shutdown until repairs are made.

An extensive r view of concrete block walls at the facility is underway to determine if this potential problem exists elsewhere. These walls are double concrete block, with rebar and grout.

No media interest is expected.

CONTACT: J. L. Crews, RV D. Sternberg, RV (415) 932-8300

Transmitted H St Distribution: Commissioner Bradford Chairman Hendrie Commissioner Ahearne Commissioner Kennedy ACRS Commissioner Gilinsky P Bldg Transmitted: MNCB H. R. Denton, NRR L. V. Gossick, EDO R. C. DeYoung, MRR H. L. Ornstein, EDO R. J. Mattson, NRR J. J. Fouchard, PA D. Vassallo, NRR N. M. Haller, MPA D. Eisenhut, NRR R. G. Pyan, OSP SS Bldg H. K. Shaper, ELD W. J. Dircks, IMSS S. Levine, RES Other Engional Offices (lime)

S. J. Chilk, SECY
C. C. Kammerer, CA
(For Distribution)
IE:XOOS 2:35P(IE:HQ Dist.)

J. J. Cummings, OIA

(MAIL) R. Minogue, SD IE:XOOS

RV Form 27

-3-DAILY REPORT - REGION V DATE: 10/22/79

FACILITY

NOTIFICATION

ITEM OR EVENT

REGIONAL A

PORTLAND GENERAL ELECTRIC CO. TRUJAN DN 50-344

TELEPHONE CALLS FRUM RESIDENT INSPECTOR ON 10/19,20,22/79.

ON OCTUBER 19, 1979, REGION V RECEIVED A PRELIMINARY CUNIINUE I REPORT FROM THE RESIDENT INSPECTOR THAT A WALL USED TU (HEFI PNO ANCHOR A PIPE RESTRAINT FOR A RHR PUMP SUCTION LINE MIGHT NOT HAVE THE NECESSARY STRUCTURAL CAPABILITY. PNO-V-79-5 WAS ISSUED ON THIS SUBJECT ON UCTUBER 19, 19/9. THIS INFORMATION WAS CONFIRMED BY THE LICENSEE LATER ON OCTOBER 19. IF:HO WAS INFORMED ON OCTUBER 19 AND 26. INC. LICENSEE IS DESIGNING AND INSTALLING A MODIFIED PIPE RESTRAINT FOR THE RHR LINE IN QUESTION. THIS MUDIFICATION IS EXPECTED TO BE COMPLETED BY OCTOBER 24, 1979. A SURVEY OF SIMILAR CONCRETE BLOCK WALL-PIPE HESTMAINT CONFIGURATIONS WAS UNDERTAKEN BY THE LICENSEL AND DETAILED ANALYSES ARE IN PROGRESS BY BECHTEL CURPORATION TO IDENTIFY ANY OTHER UNACCEPTABLE CONDITIONS.

0

a S 0

S