



Facility: BSEP Unit No. 2

Event Date: 6-2-79

PT 19.6.0.1, during the 1979 refueling outage. The snubber was to have been installed by contract maintenance personnel who were shown the proper location for reinstallation. They failed to install the snubber. Management personnel of that contract maintenance company have been informed of the seriousness of this job omission. This has also been reviewed by plant maintenance foreman and will be reviewed by all mechanics. Testing of snubbers will continue per Technical Specifications. Maintenance procedures are being revised such that when a snubber is removed for maintenance, it will be verified reinstalled and operable.