



Westinghouse  
Electric Corporation

Power Systems  
Company

PWR Systems Division  
Box 355  
Pittsburgh Pennsylvania 15230

September 26, 1978

SDP-78-514

(FSS-78-109)

Dr. K. H. Sun  
EPRI PMG Member, FLECHT-SEASET Program  
Safety and Analysis Department  
Nuclear Power Division  
Electric Power Research Institute  
P.O. Box 10412  
Palo Alto, California 94303

Mr. E. H. Davidson  
NRC PMG Member, FLECHT-SEASET Program  
Systems Engineering Branch  
Division of Reactor Safety Research  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

SUBJECT: FLECHT-SEASET Program  
Informal Monthly Progress Report - August 1978  
Contract: NRC-04-77-127, EPRI No: RP959-1

Gentlemen:

Attached is an informal progress letter for the month of August 1978 for FLECHT-SEASET.

Sincerely,

WESTINGHOUSE ELECTRIC CORPORATION

H. W. Massie, Jr.  
FLECHT-SEASET Project Engineer  
Strategic Development Projects

HWM/bms

Attachment

cc: Dr. K. H. Sun (EPRI) 12L, 12A  
Mr. E. H. Davidson (NRC), 1L, 1A

675330

NRC Research and Technical  
Assistance Report

79071201 03

FLICHT-SEASET PROGRAM  
CONTRACT NRC-04-77-127  
PROGRESS LETTER

cc:

Mr. S. Levine, Director  
Office of Nuclear Regulatory Research  
Nuclear Regulatory Commission  
Washington, D.C. 20555

Dr. T. E. Murley, Director  
Division of Reactor Safety Research  
Nuclear Regulatory Commission  
Washington, D.C. 20555

Dr. S. H. Hanauer  
Nuclear Regulatory Commission  
Washington, D.C. 20555

Dr. D. Ross  
Nuclear Regulatory Commission  
Washington, D.C. 20555

Mr. R. F. Fraley, Executive  
Secretary ACRS  
Nuclear Regulatory Commission  
Washington, D.C. 20555

Mr. P. Litteneker  
Idaho Operations Office  
P. O. Box 2108  
Idaho Falls, ID 83401

Mr. J. O. Zane, Manager  
Semiscale Program  
INEL  
550 Second Street  
Idaho Falls, ID 83401

Mr. G. Sozzi  
General Electric Company  
175 Curtner Avenue  
San Jose, CA 95125

Dr. J. H. Holderness  
Combustion Engineering, Inc.  
Nuclear Power Department  
P. O. Box 500  
Windsor, Connecticut 06095

Dr. B. Bingham  
Babcock & Wilcox Company  
P. O. Box 1206  
Lynchburg, VA 24505

Dr. L. S. Tong, Assistant Director  
for Water Reactor Safety Research  
Division of Reactor Safety Research  
Nuclear Regulatory Commission  
Washington, D.C. 20555

Dr. P. A. Lottes  
Argonne National Laboratory  
9700 South Cass Avenue  
Argonne, IL 60439

Dr. J. A. Dearien, Manager  
Code Verification & Applications Program  
EG&G Idaho, Inc.  
P.O. Box 1625  
Idaho Falls, Idaho 83401

Dr. Peter Griffith  
Department of Mechanical Engineering  
MIT  
Cambridge, Massachusetts 02139

Dr. D. C. Groeneveld  
Chalk River Nuclear Laboratories  
Chalk River  
Ontario, Canada K0J1J0

Dr. D. A. Powers  
Division of System Safety  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

Professor W. Y. Chon  
Dept. of Engineering Science  
Aerospace Engineering & Nuclear Eng.  
State University of New York  
Buffalo, New York 14214

Mr. Wayne Hodges  
Nuclear Regulatory Commission - DSS  
Washington, D.C. 20555

Mr. E. L. Halman, Director  
Division of Contracts  
Nuclear Regulatory Commission  
Washington, D.C. 20555

675331

DISTRIBUTION LIST  
(Continued)

Addressee

Mr. R. Jensen  
Intermountain Technology  
Box 1604  
Idaho Falls, ID 83401

Mr. F. D. Lang  
Energy Incorporated  
P. O. Box 736  
Idaho Falls, Idaho 83401

Dr. P. North Manager  
Code Development & Analysis Program  
EG&G Idaho, Inc.  
P.O. Box 1625  
Idaho Falls, Idaho 83401

Dr. David G. Thomas, Manager  
PWR BDHT Program  
Oak Ridge National Laboratory  
P. O. Box Y  
Oak Ridge, Tennessee 37830

Mr. W. Farmer  
Nuclear Regulatory Commission  
Washington, D.C. 20555

Mr. W. Kayser  
Exxon Nuclear  
2101 Horn Rapids Road  
Richland, Washington 99352

Mr. G. E. Wilson (TSB)  
EG&G Idaho Inc.  
550 Second Street  
Idaho Falls, Idaho 83401

Dr. H. Sullivan  
EG&G Idaho, Inc.  
P.O. Box 1625  
Idaho Falls, Idaho 83401

Professor R. A. Seban  
Department of Mechanical Eng.  
University of California  
Berkeley, CA 94720

Professor I. Catton  
Dept. of Chemical, Nuclear and  
Thermal Engineering  
University of California  
Los Angeles, CA 90024

Mr. G. F. Brockett  
Intermountain Technologies, Inc.  
P.O. Box 1604  
Idaho Falls, Idaho 83401

Dr. G. E. Dix  
Nuclear Energy Division, M/C 583  
General Electric Company  
175 Curtner Avenue  
San Jose, CA 95125

Mr. K. V. Moore  
Energy Incorporated  
P.O. Box 736  
Idaho Falls, Idaho 83401

Dr. Z. Rosztoczy  
Nuclear Regulatory Commission - DSS  
Washington, D.C. 20555

Mr. T. Charlton  
EG&G Idaho, Inc.  
P.O. Box 1625  
Idaho Falls, Idaho 83401

875302

## FLECHT-SEASET PROGRAM

Contract: NRC-04-77-127

EPRI Project No: RP959-1

### INFORMAL MONTHLY PROGRESS REPORT

AUGUST 1978

#### PROGRAM ADMINISTRATION - H. W. MASSIE, JR.

An August 30-31, 1978 PMG Meeting was held to discuss the NRC problem of lack of additional funding for the revised FLECHT-SEASET Program (includes new flow blockage program). Various funding alternatives were discussed and reviewed. No obvious alternative existed that would reduce the costs of the revised program back to the original contract level. This issue is unresolved for future discussions. Also, the PMG reviewed and approved the basis for the cost estimates of the flow blockage program, specifically the 21 Rod Bundle Task. All major procurement items for the Unblocked Bundle Task and the Steam Generator Separate Effects Task have been delivered.

#### TEST PLANNING AND ANALYSIS - L. E. HOCHREITER

##### (1) Unblocked Bundle (Task 3.2.1)

Design of the bundle and determination of heater rod placement has begun for the unblocked bundle. Some problems have surfaced with knowing exactly what the angular placement of the rod thermocouples (T/C's) are. Additional thermal search measurements for axial and azimuthal location of heater rod thermocouples were conducted on 6 representative heater rods. The results indicated differences between the Westinghouse thermal search results and the heater rod vendor measurements. The Westinghouse results indicated that thermocouple locations were as much as 1-1/2 and 2-1/8 inches from nominal axial locations and as much as +45 degrees and -133 degrees from radial locations. These results are being further evaluated before actual rod placement in the bundle is initiated. This is not believed to be a problem since subchannel heat transfer variation is small for the unblocked bundle. An improved thermal search technique is being developed for the 21-Rod Bundle.

The local power steps for each heater rod is being calculated from the vendor supplied X-ray data. Some anomalies have been observed and are being checked before the rods are placed in the bundle.

Data reduction programs are being upgraded to reflect the need for metric and English plots in FLECHT reports. A new method has been developed to maintain an updated list of heater rod thermocouple channel connections as a hedge against high thermocouple failure rates. Also, a way of improving the mass storage calculations above the quench front for the Code FFLOWS is being investigated.

NASA Lewis at Cleveland, University of California at Berkeley and Wichita State University were contacted to discuss techniques for taking still photos of water droplets in a highly dispersed flow regime during reflood. In general, all of them successfully used a microflash in conjunction with a Nikon or Canon 35 MM camera for this purpose. These techniques will be incorporated in the photography procedures.

The task plan has been reviewed for publication.

(2) 21-Rod Bundle est (Task (3.2.2))

Work has continued on the steam probe design which includes the associated temperature correction and flow velocity calculations. The optimum design from a minimum flow blockage/quenching standpoint and maximum measuring capability is a 20 mil thermocouple enclosed in a 3/32" O.D. hollow tube with flow holes spaced approximately 0.25" apart. This design will not be tested in the Lehigh University facility due to the penetrations limitations. However, this probe will be placed in the unblocked bundle test facility for comparison to the aspirating steam probe.

Testing the steam probe in the University of California at Berkeley Single Tube Test Facility is also being investigated by EPRI.

Work has been completed on the bundle instrumentation plan for the first three 21-rod bundles. The axial, radial and azimuthal distribution of heater rod thermocouples; and the axial and radial distribution of steam probes; and the radial and azimuthal distribution of blockage sleeve thermocouples have been specified. These specifications will be used as input to a mock-up of the bundle mid-section which will be built to investigate methods of bundle assembly and instrumentation routing.

The hydraulic design of the downcomer/cross-over/leg lower plenum hardware has been completed. A 1-1/2" diameter bi-directional turbine meter will be specially built to obtain the desired flow measuring capability and associated pressure losses.

The hydraulic characteristics of the concentric flow blockage shape was analyzed using both COBRA, paper and references in the literature. The problem is deciding how long the low strain tails of the blockage burst should be to have a meaningful representation of the blockage hydraulic effects. Longer simulations would require longer sleeves thereby covering up heater rod T/C's. A quick review of the literature on separated flow effects and the concentric blockage shape indicates that the separation effects of the blockage can be preserved with a short sleeve simulation. Heat transfer studies indicate that the separation and reattachment points significantly effect the local heat transfer and thus should be preserved. The COBRA calculations for four rods blocked indicated that with longer sleeves, more flow would be diverted out of the blocked channel lower in the bundle as compared to the more desirable short sleeves. However, if this flow is integrated up to the blockage plane, the flow difference is only approximately 10% for the longest possible sleeve. A letter was written to the PMG and their consultants to again recommend the short concentric sleeve.

675334

FACILITY ENGINEERING/TEST OPERATIONS - L. R. KATZ/C. E. FUCHS

(1) Unblocked Bundle (Task 3.2.1)

The low mass housing was received and inspected. The upper and lower plenums and housing extensions were attached to the housing and the assembled unit was installed in the support stand. The support stand will be installed vertically for bundle loading.

The grids, fillers and upper seal plate were installed in the bundle strongback and the fillers were welded to the grids and this completed structure was attached to the upper seal plate. The unit is now ready for bundle assembly which is waiting a decision on rod location (heater rod preparation and QC are complete).

(2) 21-Rod Bundle Test (Task 3.2.2)

Considerable effort was spent developing steam probe fabrication and thermocouple lead routing techniques. Several prototype steam probes were fabricated. The steam probes consist of a 20 mil thermocouple centered in a 3/32 inch diameter tube. The thermocouple is centered using an inner sheath. The steam probe assembly is completed by crimping the outer tube down onto the inner sheath and thermocouple. A roll crimping tool was fabricated for this purpose.

A mockup of the bundle mid-section is to be built to investigate methods of assembly including installation of steam probes and blockage sleeves and routing and attachment of thermocouple leads. The mockup will be based upon the bundle instrumentation requirements.

A request for quote and equipment specification have been issued for the low mass housing. In addition, long lead items were ordered. Purchase orders have been issued for the loop turbine meters. A special turbine meter has been ordered for use in the reflood line.

(?) Steam Generator Separate Effects (Task 3.2.6)

Bench testing of the hemispherical lower plenum was completed. Distribution of air and water flow into each of the "steam" tubes was measured under various flow conditions. The simulated FLECHT lower plenum has been installed in the bench test loop and air-water tests have been initiated. All air-water tests will be complete by 9/15/78.

Boiler house construction is complete with the exception of electrical hookup of the air intake louver and exhaust fan, installation of door knobs, completion of the dike and fence around the oil supply tanks.

Installation of the piping was completed and facility shakedown was started. Boiler startup and checkout has been completed and the steam generator steam probe manifold flow checks have been performed. Delays in shakedown testing are anticipated due to problems in the software-data acquisition system (DAS) interface.

The electrical construction of the facility has been completed except for installation of the DAS. The DAS installation will follow repair by the vendor. Presently, the data tape contains repeated information from a previous record file. Computer software cannot be finalized until this problem is eliminated from the data tape.

### (3) Steam Generator Separate Effects Tests (Task 3.2.6)

The two phase air/water testing was initiated on August 7. Data reduction of the first series of air/water tests indicated an uncertainty in the inlet air and water mass flow rates. Modifications were performed on the facility by installing a main line air flow orifice and a rotameter in the water line. All preceding air/water tests were repeated and their results indicated improved mass balances. On August 25, the facility was modified by installing the FLECHT plenum and the first air/water test resulted in good mass balances.

The air/water inlet plenum data includes the air and water mass flow rates in each tube and the total inlet plenum air and water mass flow rates. Test results from the hemispherical inlet plenum and one test with the FLECHT steam generator shaped inlet plenum show the following:

- 1) Air flow rate distribution across the tube sheet is independent of the total mass flow rate.
- 2) The air/water tests with  $Q_{air} > 250$  CFM and  $Q_{liq} < 1.44$  GPM have the same air flow rate distribution as the single phase tests.
- 3) From the replicate runs, the standard deviation of the air flow rate is 2% and the water flow rate is 14% in a given tube.
- 4) In one run ( $Q_{air} \sim 130$  CFM,  $Q_{liq} = 2.9$  GPM) the air and liquid flowrate distributions are significantly different than runs with higher air flow and lower water flow indicating a flow regime change in the inlet plenum.
- 5) The FLECHT plenum test resulted in a flat air flow distribution and a largely rectangular liquid distribution with the highest liquid concentrations in tubes adjacent to the baffle and the lowest concentration in the column of tubes furthest away from the baffle. The liquid concentration varies by a factor of three over this range. This measured flow distribution supports the choice of instrumented tubes made for the steam/water tests.

The mass and energy balance program (SG FLOWS) is complete. The temperature interpolation program (SG TEM) is  $\sim 70\%$  complete and the program which calculates the steam generator tube bundle heat flux is  $\sim 50\%$  complete. These programs will be needed to reduce the shakedown test data from the tube wall T/C calibration test and the spray nozzle thermodynamic characteristics test.

The task plan for the steam generator separate effects tests was formally issued.

### (4) FLECHT-SEASET Presentations

A presentation was made to the ACRS Working Group One on the FLECHT-SEASET program. The ACRS writes a report to Congress each year on the NRC safety related R&D program. The FLECHT-SEASET program is one of the programs in the ACRS yearly review.

675336