



Duquesne Light

435 Sixth Avenue
Pittsburgh, Pa.
15219

March 10, 1980

(412) 456-6000

United States Nuclear Regulatory Commission
Region I
631 Park Avenue
King of Prussia, PA 19406

Attention: Mr. Boyce H. Grier
Director

Subject: Beaver Valley Power Station - Unit No. 2
Interim Report - Cable Tray Potential Deficiency
Docket No. 50-412
Significant Deficiency Report No. 80-01

Gentlemen:

A breakdown in the T. J. Cope Co. Quality Control Inspection Program of Galvanized Cable Trays, as reported by Duquesne Light Company vendor surveillance, has determined that T. J. Cope failed to check for burrs on cable tray rungs. The problem was reported to Mr. Tony Cerni of your office on February 7, 1980, as a significant deficiency.

An investigation is currently underway to determine why the imperfections formed on safety related cable trays during the hot dipped galvanizing process were not identified by the vendor. Pursuant to the requirements of 10CFR50.55(e), a written interim report is herewith submitted, and it is presently anticipated that a final written report on this matter will be submitted to you on March 28, 1980.

DUQUESNE LIGHT COMPANY

By E. J. Woolever

E. J. Woolever
Vice President

cc: Messrs: V. Stello (15)
W. G. McDonald

8003170450