



SP-80-101
(FSS-80-238)

Westinghouse
Electric Corporation

Water Reactor
Divisions

Nuclear Technology Division

Box 355
Pittsburgh Pennsylvania 15230

February 11, 1980

Dr. K. H. Sun
EPRI PMG Member, FLECHT-SEASET Program
Safety and Analysis Department
Nuclear Power Division
Electric Power Research Institute
Post Office Box 10412
Palo Alto, California 94303

Dr. L. H. Sullivan
NRC PMG Member, FLECHT-SEASET Program
Separate Effects Branch/M.S. 113055
Division of Reactor Safety Research
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

Subject: FLECHT-SEASET Program
Informal Monthly Progress Report for December, 1979
Contract: NRC-04-77-127, EPRI No. RP959-1

Gentlemen:

Attached is an informal progress letter for the month of December, 1979
for FLECHT-SEASET.

Sincerely,

H. William Massie
FLECHT-SEASET Project Engineer
Strategic Projects

HWM/dlc
attachments
ccs:

Dr. L. H. Sullivan (NRC) 1L, 1A
Dr. L. B. Thompson (NRC), 1L, 1A
Dr. K. H. Sun (EPRI), 12L, 12A
Mr. A. L. M. Hon (NRC), 1L, 1A

NRC Research and Technical
Assistance Report

8004240152

PRELIMINARY

Tera

Accession No. 8004240152

Contract Program or Project Title: **FLECHT SEASET**

Subject of this Document: **Dec. Monthly Status Report**

Type of Document: **Monthly Status Report**

Author(s), Affiliation and Address: **H.W. Massie Jr., Project Engineer
Westinghouse Electric Corporation
P.O. Box 355, Pittsburgh Pa. 15230**

Contract No.: **NRC-04-77-127**

Date of Document: **Feb. 11, 1980**


Date Transmitted to NRC: **Feb. 22, 1980**

NRC Individual and NRC Office or Division to Whom Inquiries Should be Addressed:

**L.H. SULLIVAN
Reactor Safety Research**

This document was prepared primarily for preliminary or internal use. It has not received full NRC review and approval. Since there may be substantive changes, this document should not be considered final.

This Document may be made Publicly Available:


Signature
(NRC Program or Project Sponsor or
Authorized Contractor Official)

U.S. Nuclear Regulatory Commission
Washington, D. C. 20555

PRELIMINARY

**NRC Research and Technical
Assistance Report**

FLECHT-SEASET PROGRAM
CONTRACT NRC-04-77-127
PROGRESS LETTER

Mr. S. Levine, Director
Office of Nuclear Regulatory Research
Nuclear Regulatory Commission
Washington, D. C. 20555

Dr. T. E. Murley, Director
Division of Reactor Safety Research
Nuclear Regulatory Commission
Washington, D. C. 20555

Mr. R. L. Tedesco
Nuclear Regulatory Commission-DSS
Washington, D. C. 20555

Mr. R. F. Fraley, Executive Secretary
ACRS
Nuclear Regulatory Commission
Washington, D. C. 20555

Mr. P. Litteneker
Idaho Operations Office
P. O. Box 2108
Idaho Falls, Idaho 83401

Mr. J. O. Zane, Manager
Semiscale Program
INEL
550 Second Street
Idaho Falls, Idaho 83401

Mr. G. Sozzi
General Electric Company
175 Curtner Avenue
San Jose, California 95125

Dr. J. H. Holderness
Combustion Engineering, Inc.
Nuclear Power Department
Post Office Box 500
Windsor, Connecticut 06095

Dr. B. Bingham
Babcock & Wilcox Company
Post Office Box 1206
Lynchburg, Virginia 24505

Dr. L. S. Tong, Assistant Director for
Water Reactor Safety Research
Division of Reactor Safety Research
Nuclear Regulatory Commission
Washington, D. C. 20555

Dr. P. A. Lottes
Argonne National Laboratory
9700 South Cass Avenue
Argonne, Illinois 60439

Dr. J. A. Dearien, Manager
Code Verification & Applications Program
EG&G Idaho, Inc.
Post Office Box 1625
Idaho Falls, Idaho 83401

Dr. Peter Griffith
Department of Mechanical Engineering
MIT
Cambridge, Massachusetts 02139

Dr. D. C. Groeneveld
Chalk River Nuclear Laboratories
Chalk River
Ontario, Canada K0J1J0

Dr. D. A. Powers
Division of System Safety
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

Professor W. Y. Chon
Department of Engineering Science
Aerospace Engineering & Nuclear Engineering
State University of New York
Buffalo, New York 14214

Mr. Wayne Hodges
Nuclear Regulatory Commission-DSS
Washington, D. C. 20555

Mr. E. L. Halman, Director
Division of Contracts
Nuclear Regulatory Commission
Washington, D. C. 20555

DISTRIBUTION
-Continued-

Dr. James F. Jackson
Associate Division Leader for Reactor Safety
Energy Division (Mail Stop 555)
Los Alamos Scientific Laboratory
Post Office Box 1663
Los Alamos, New Mexico 87545

Mr. R. Jensen
Intermountain Technology
Post Office Box 1604
Idaho Falls, Idaho 83401

Mr. W. Kirchner
Post Office Box 1663
Mail Stop 557
Los Alamos Scientific Laboratory
Los Alamos, New Mexico 87545

Dr. P. North, Manager
Code Development & Analysis Program
EG&G Idaho, Inc.
Post Office Box 1625
Idaho Falls, Idaho 83401

Dr. David G. Thomas, Manager
PWR BDHT Program
Oak Ridge National Laboratory
Post Office Box Y
Oak Ridge, Tennessee 37830

Mr. W. Farmer
Nuclear Regulatory Commission
Washington, D. C. 20555

Mr. W. Kayser
Exxon Nuclear
2101 Horn Rapids Road
Richland, Washington 99352

Mr. G. E. Wilson (TSB)
EG&G Idaho, Inc.
550 Second Street
Idaho Falls, Idaho 83401

Mr. E. H. Davidson
Nuclear Regulatory Commission
Washington, D. C. 20555

Mr. Robert K. Fujita
Los Alamos Scientific Laboratory
Post Office Box 1663
Mail Stop 553
Los Alamos, New Mexico 87545

Professor R. A. Leban
Department of Mechanical Engineering
University of California
Berkeley, California 94720

Professor I. Catton
Department of Chemical, Nuclear, and Thermal
Engineering
University of California
Los Angeles, California 90024

Mr. G. F. Brockett
Intermountain Technologies, Inc.
Post Office Box 1604
Idaho Falls, Idaho 83401

Dr. G. E. Dix
Nuclear Energy Division, M/C 583
General Electric Company
175 Curtner Avenue
San Jose, California 95125

Mr. K. V. Moore
Energy Incorporated
Post Office Box 736
Idaho Falls, Idaho 83401

Dr. Z. Rosztoczy
Nuclear Regulatory Commission-DSS
Washington, D. C. 20555

Mr. T. Charlton
EG&G Idaho, Inc.
Post Office Box 1625
Idaho Falls, Idaho 83401

Dr. S. Fabric
Nuclear Regulatory Commission-RSR
Washington, D. C. 20555

Dr. D. A. Prelewicz
NUS Corporation
4 Research Place
Rockville, Maryland 20850

LEGAL NOTICE

This report was prepared as an account of work sponsored by the U. S. Nuclear Regulatory Commission, the Electric Power Research Institute, Inc., and the Westinghouse Electric Corporation. Neither the United States government nor any agency thereof, nor the institute or members thereof, nor the Westinghouse Electric Corporation, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for any third party's use or the results of such use of any information, apparatus, product, or process disclosed in this report or represents that its use by such third party would not infringe privately owned rights.

FLECHT-SEASET PROGRAM
INFORMAL MONTHLY PROGRESS REPORT
DECEMBER, 1979

PROJECT MANAGEMENT--H. William Massie

Input was provided to NRC and EPRI for Contract Modification No. 4 which will reflect the agreement to include natural circulation tests along with reflood tests for the Systems Effects Task.

The 161 Rod Blocked Bundle draft task plan was transmitted to NRC and EPRI for comments.

TEST PLANNING AND ANALYSIS--L. E. Hochreiter/R. P. Vijuk

Unblocked Bundle Task (Task 3.2.1)

Effort is continuing in validating data and writing the data report which will be issued to EPRI and NRC in February, 1980.

Preliminary plots (Nu Vs Z and Nu Vs Re) of the steam cooling heat transfer results have been generated. Effort was continued in correlating the heat transfer results and generating heat transfer correlations. Due to some unexpected difficulties in obtaining the actual axial power factors and power step lengths of the heater rods, effort to use the COBRA computer code has been delayed; the problem is expected to be solved shortly.

Effort is being continued to understand the wide variation of heat flux among heater rods above the fourth level in the boil-off tests. It was suggested that rod to rod radiation may be a possible explanation, but no firm conclusion could be drawn at this moment.

The quench time portion of the skewed power correlation (h vs $z-z_q$) has been completed in reformulation in dimensionless form. The heat transfer coefficient portion of the skewed power correlation has also been reformulated in dimensionless groups, however, some coefficients have yet to be determined from data.

ORNL performed recovery low temperature annealing and infrared scanning tests on 30 heater rods to be used in the first 21-Rod Bundle Test Series. The infrared scanning tests showed that one rod had Boron Nitride insulation anomalies and was recommended not to be used in the bundle.

RAMA is still working on the Westinghouse modified design heater rod prototypes. A four foot long heater sample was made of the single ended design. This sample resulted in elongation of about 2.8% and a Boron Nitride density of about 1.8 grams per liter.

21-Rod Bundle Task (Task 3.2.2)

The single rod/sleeve instrumentation and deformation test was planned. This test will be conducted to evaluate the method by which KFK of Germany attaches

thermocouples to blockage sleeves and routes the thermocouple lead downstream of the blockage sleeve in the flow sub-channel. The test will also be conducted to determine the amount of sleeve deformation as a function of thermal cycling. A total of four sleeves will be placed in the high power region in order to determine the deformation characteristics of various sleeve designs. These sleeves include a short, thick, instrumented sleeve; a short thin, non-instrumented sleeve; a short, thick, non-instrumented sleeve; and a long, thick, instrumented sleeve. A drawing of the test set-up and appropriate description was sent to EPRI and NRC for their review.

Work is continuing on the data reduction programs for the 21-Rod Bundle Task. Work was initiated on a data tape which would possess all pertinent thermocouple information for the DATAR code.

The computer program for comparing heat transfer coefficients between test runs is operational.

COBRA code analysis of the FEBA 25 rod bundle data had resulted in problems. It was found that the problem was due to an error in the code itself. This will be corrected through consultation with PNL personnel. The FEBA calculation was reformulated and is under progress.

161-Rod Blocked Bundle Task (Task 3.2.3)

The draft task plan was completed.

Natural Circulation and Reflood Systems Effect Task (Task 3.2.7)

Work continued for finalization of the design of piping, equipment, and instrumentation for the system effects, natural circulation, and reflux tests.

The twin bundle design has been eliminated and substituted with a bundle design similar to the 161-Rod Unblocked Bundle. This design change in conjunction with the deletion of housing windows will simplify, and consequently, reduce the cost of the design and fabrication of the bundle housing.

The primary loop scaling used in the FLECHT-SET phase B tests was reviewed as a preliminary task in designing the loop piping for the FLECHT-SEASET Systems Effects Tests. The objective of the scaling is to preserve the total primary loop hydraulic resistance of the FLECHT-SEASET model compared to a PWR plant.

Scaling methodology similar to the FLECHT-SET Phase B Scaling will be applied to the hydraulic resistance of the FLECHT-SEASET loop.

Steam Generator Separate Effects Task (Task 3.2.6)

Work continues to finalize the data report.

The steam generator evaluation model computer program (SGEVAL) was improved by adding a system subroutine to perform all time integrations. The routine, called ICE (i.e. integration with controlled error) automatically adjusts the integration time step to ensure stable and accurate results. Prior to this improvement, results from SGEVAL were somewhat sensitive to the time step selected for the calculation.

To improve the calculational detail in the elevations where the tube wall quenches the axial mesh structure was recast to a dual mesh, allowing small axial mesh steps where rapid changes occur and a larger mesh above the quench front where changes were more gradual.

FACILITIES ENGINEERING/TEST OPERATIONS--L. R. Katz/C. E. Fuchs

21 Rod Bundle (Task 3.2.2)

Electrical inspection of annealed heater rods were performed for bundle No. 1. The operator's panel was essentially completed and loop operating procedures were initiated.

161 Rod Blocked Bundle (Task 3.2.3)

Procurement of housing windows and loop structural steel was initiated. Design of stainless steel upper and lower test section plena was also initiated.

System Effects (Task 3.2.7)

Effort continued on the loop layout design.