

THE CINCINNATI GAS & ELECTRIC COMPANY



CINCINNATI, OHIO 45201

June 12, 1980

E. A. BORGMANN
VICE PRESIDENT

United States Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, Illinois 60137

ATTN: Mr. James G. Keppler
Regional Director

RE: WM. H. ZIMMER NUCLEAR POWER STATION - UNIT 1
IE BULLETIN 80-09, DOCKET # 50-358
W.O. 57300, JOB E-5590

Gentlemen:

In response to IE Bulletin 80-08, we have discussed the subject ITT General Controls Hydramotor Actuators supplied to the Zimmer Project by American Warming and Ventilating Co. Fifty Eight (58) such operators were identified by serial number by American Warming and Ventilating Company to have incorrect spring material. The correct springs have been obtained and will be installed in mid-July, 1980 by American Warming and Ventilating Company.

Additionally, tests are being conducted by General Controls concerning several possibly undersized actuators supplied to the Zimmer Project due to the use of an incorrect nomogram in the design stage. Results of these tests have not yet been received. We will notify you of the disposition and any corrective action, if required,

Very truly yours,
THE CINCINNATI GAS & ELECTRIC COMPANY

E.A. BORGMANN, SR. VICE PRESIDENT

JEC/kjd

cc: W.D. Waymire (pink)
ATTN: Gen. File
J.D. Flynn
W.W. Schwiers
S.G. Salay
J.R. Schott
R.F. Scheibel
H.C. Brinkmann
F.T. Daniels (Site Representative)
NRC Office of Inspection and Enforcement

JUN 18 1980

8006300 242