

**CP&L**NRC REG  
ANTA

Carolina Power &amp; Light Company

Brunswick Steam Electric Plant

P. O. Box 10429

Southport, N. C. 28461

A 9: 49

Company Correspondence

August 7, 1980

FILE: B09-13513

SERIAL: NO-A-1169

Mr. James P. O'Reilly, Director  
 U. S. Nuclear Regulatory Commission  
 Region II  
 101 Marietta Street, Suite 3100  
 Atlanta, Georgia 30303

BRUNSWICK STEAM ELECTRIC PLANT, UNIT NOS. 1 & 2  
 LICENSE NOS. DPR-71 AND DPR-62  
 DOCKET NOS. 50-325 AND 50-324  
RESPONSE TO IE BULLETIN 80-17, SUPPLEMENT NO. 1

Dear Mr. O'Reilly:

In response to your letter of July 18, 1980, transmitting IE Bulletin 80-17, Supplement No. 1, Carolina Power & Light Company submits the following information for the Brunswick Steam Electric Plant (BSEP):

Item #1

A1. CP&L has conducted an analysis of the adequacy of the "as-built" BSEP SDV System and associated vent and drain systems. To date no design deficiencies have been noted which would preclude these systems from performing their required functions. Also enclosed are the latest available verified as-built isometric drawings of the SDV and associated vent and drain systems for Unit No. 1. Isometric drawings for Unit No. 2 will be sent upon completion of the detailed as-built inspection which is in progress.

BSEP is currently reworking pipe hangers and anchor bolts on the CRD Systems on both units and thus has delayed the final isometrics which will reflect this work. After this work is complete, the remaining information will be forwarded to you.

A2. Existing Emergency Instruction 2 (EI-2), Loss of Control Rod Shutdown Capability provides the operator with clear instructions for initiating Standby Liquid Control System (SLCS) if the control rod system is unable to shutdown or maintain the reactor in a subcritical condition or if the nuclear engineer predicts a restart. Prior supervisory approval is not required to initiate the SLCS.

A3. A new operations periodic test has been implemented to monitor for the presence of water in the scram discharge volume and scram instrument volume. This test is conducted on a daily basis and prior to startup following a scram. This test involves opening a low point drain to which a water manometer has been attached. Should water be found at this location during this test or at other times as denoted by control room annunciators, the operators are directed

8009020 199

OFFICIAL COPY

Mr. James P. O'Reilly

-2-

August 7, 1980


by procedure to check the position of the scram discharge isolation test switch and the operability of the vent and drain valves. If it appears that the SDV cannot be maintained drained or sufficient volume retained, action is taken to assure the plant shutdown.

A4. EI-2 has been revised to instruct the operator that the SLCS key is key number nine, located in the Shift Foreman's controlled key cabinet. This cabinet is located in the Control Room and is readily accessible by the control operator.

A5. Periodic Test 1.4 (P.T. 1.4), developed to detect water in the Scram Discharge Volume (SDV), is currently being performed on a daily basis and will be continued on this periodicity until an acceptable, continuous monitoring method is implemented on the SDV.

We trust that this information satisfies the request of IE Bulletin 80-17, Supplement No. 1, Section A.

Very truly yours,



B. J. Furr  
Vice President  
Nuclear Operations

RMP/lth

Enclosure

cc: Mr. N. C. Moseley w/o enclosure