

November 6, 1980

Mr. James G. Keppler, Director Directorate of Inspection and Enforcement - Region III U.S. Nuclear Regulatory Commission 799 Roosevelt Road Glen Ellyn, IL 60137

> Subject: Quad Cities Station Unit 1

Response to IE Inspection Report Nos. 50-254/80-19 and 50-265/80-21

NRC Docket No. 50-254

Reference (a): R. F. Heishman letter to C. Reed dated

October 15, 1980

Dear Mr. Keppler:

Reference (a) transmitted the results of an inspection conducted by Messrs. N. J. Chrissotimos and S. G. Dupont on July 21 through August 29, 1980 of activities at Quad Cities Station. Appendix A to Reference (a) identified two apparent items of noncompliance requiring additional response.

Attachment A to this letter provides the Commonwealth Edison Co. response to noncompliance items 1 and 2 identified in Reference (a). As indicated in this response, we believe that full compliance has been achieved at this time.

Please address any questions concerning this matter to this office.

Very truly yours,

Director of

Nuclear Licensing

Attachment

cc: RIII Inspector, Quad Cities

7966A

## ATTACHMENT A NOTICE OF V OLATION

The items of non-compliance identified in Appendix A to the NRC letter dated October 15, 1980, are responded to in the following paragraphs.

 Unit 1 Technical Specifications, Section 6.2.A.1. requires that operation of the reactor and other systems and components involving nuclear safety of the facility be performed in accordance with detailed written procedures and applicable checkoff lists.

Contrary to the above, on August 17, 1980, while performing surveillance QIS 130-2 "RCIC Pump Operability Test" the operator failed to return the RCIC to its normal operating configuration as stated in Step 8.

Unit 1 Technical Specifications, Section 6.2.A.1. requires that operation of the reactor and other systems and components involving nuclear safety of the facility be performed in accordance with detailed written procedures and applicable checkoff lists.

Contrary to the above, during the period of August 17, to August 18, 1980, the RCIC flow controller was not in its normal operating configuration as stated in Step C 5 of Procedure QOS 005-2 "Normal Control Room Inspection and Shift Turnover Panel Checks."

## Corrective Actions Taken and Results Achieved:

Upon identification of this event, the RCIC controller was returned to its normal operating configuration. An on-site investigation was conducted by the Station to review the situation with the individuals involved. A discussion was held with all of the NSOs to re-emphasize the need to adhere to Station procedures. The Shift Technical Advisors are accompanying the NSOs during their shift turnover panel checks until improvement is demonstrated.

## Corrective Actions To Be Taken To Avoid Further Non-Compliance:

A revision to Station procedure QOS 005-S1, "Operations Department Weekly Summary of Daily Surveillance Reading Sheet" is in progress which will require the Unit Operator to check the status of the RCIC controller once per shift to verify that it is in the AUTO mode. This revision should be implemented by December 1, 1980.

## Date When Full Compliance Will Be Achieved:

Full compliance has been achieved at this time.