

PRELIMINARY

Accession No. \_\_\_\_\_

Contract Program or Project Title: FLECHT SEASET

Subject of this Document: October Monthly Status Report

Type of Document: Monthly Status Report

Author(s), Affiliation and Address: H.W. MASSIE, JR. Project Engineer  
Westinghouse Electric Corporation  
Contract No.: NRC-04-77-137 P.O. Box 355, Pittsburgh, PA. 15230

Date of Document: Dec 1, 1980


Date Transmitted to NRC: Dec 9, 1980

NRC Individual and NRC Office or Division to Whom Inquiries Should be Addressed:

L.H. SULLIVAN  
REACTOR SAFETY RESEARCH

This document was prepared primarily for preliminary or internal use. It has not received full NRC review and approval. Since there may be substantive changes, this document should not be considered final.

This Document may be made Publicly Available:



Signature  
(NRC Program or Project Sponsor or  
Authorized Contractor Official)

U.S. Nuclear Regulatory Commission  
Washington, D. C. 20555

PRELIMINARY

NRC Research and Technical  
Assistance Report

8101060832



Westinghouse  
Electric Corporation

Water Reactor  
Divisions

Nuclear Technology Division

Box 355  
Pittsburgh Pennsylvania 15230  
December 1, 1980

SP-80-863

(FSS-80-324)

Dr. K. H. Sun  
EPRI PMG Member, FLECHT-SEASET Program  
Safety and Analysis Department  
Nuclear Power Division  
Electric Power Research Institute  
P.O. Box 10412  
Palo Alto, California 94303

Dr. L. Harold Sullivan  
NRC PMG Member, FLECHT-SEASET Program  
Separate Effects Research Branch  
Division of Reactor Safety Research  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

SUBJECT: FLECHT-SEASET PROGRAM  
Informal Monthly Progress Report for October 1980  
CONTRACT: NRC 04-77-127, EPRI NO. RP959-1

Gentlemen:

Attached is an informal progress report for the month of October 1980,  
for FLECHT-SEASET.

Sincerely,

WESTINGHOUSE ELECTRIC CORPORATION

H. W. Massie, Jr.  
FLECHT-SEASET Project Engineer  
Strategic Projects

hp

Attachment

Dr. K. H. Sun, 12L, 12A  
Dr. Harold Sullivan, 1L, 1A

cc: Mr. Andrew L. M. Hon (NRC)

(See attached list for additional distribution)

NRC Research and Technical  
Assistance Report

FLECHT-SEASET PROGRAM  
CONTRACT NRC-04-77-127  
PROGRESS LETTER

Dr. T. E. Murley, Director  
Div. of Reactor Safety Research  
Nuclear Regulatory Commission  
Washington, D. C. 20555

Mr. R. F. Fraley, Executive Secretary  
ACRS  
Nuclear Regulatory Commission  
Washington, D. C. 20555

Mr. P. Litteneker  
Idaho Operations Office  
P. O. Box 2108  
Idaho Falls, Idaho 83401

Mr. L. Leach, Manager  
Semiscale Program  
INEL  
550 Second Street  
Idaho Falls, Idaho 83401

Mr. G. Sozzi  
General Electric Company  
175 Curtner Avenue  
San Jose, California 95125

Mr. John Blaisdell  
Combustion Engineering, Inc.  
Nuclear Power Department  
P. O. Box 500  
Windsor, Connecticut 06095

Dr. B. Bingham  
Babcock & Wilcox Company  
P. O. Box 1206  
Lynchburg, Virginia 24505

Mr. C. L. Mohr  
Pacific Northwest Laboratory  
Richland, Washington 99052

Mr. P. R. Davis  
Intermountain Technology  
P. O. Box 1604  
Idaho Falls, Idaho 83401

Dr. L. S. Tong, Assistant Dir. for  
Water Reactor Safety Research  
Division of Reactor Safety Research  
Nuclear Regulatory Commission.  
Washington, D. C. 20555

Dr. P. A. Luttes  
Argonne National Laboratory  
9700 South Cass Avenue  
Argonne, Illinois 60439

Dr. J. A. Dearien, Manager  
Code Verification & Applications Program  
EG&G Idaho, Inc.  
P. O. Box 1625  
Idaho Falls, Idaho 83401

Dr. Peter Griffith  
Dept. of Mechanical Engineering  
MIT  
Cambridge, Massachusetts 02139

Dr. D. C. Groeneveld  
Chalk River Nuclear Laboratories  
Chalk River  
Ontario, Canada K0J1J0

Dr. D. A. Powers  
Core Performance Branch  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555

Professor W. Y. Chon  
Dept. of Engineering Science  
Aerospace Engineering & Nuclear Engineering  
State University of New York  
Buffalo, New York 14214

Mr. Wayne Hodges  
Nuclear Regulatory Commission-RSB  
Washington, D. C. 20555

Mr. E. L. Halman, Director  
Division of Contracts  
Nuclear Regulatory Commission  
Washington, D. C. 20555

Dr. W. V. Johnston  
Core Performance Branch  
Nuclear Regulatory Commission-NRR  
Washington, D. C. 20555

DISTRIBUTION

- Continued -

Dr. James F. Jackson (MS-671)  
Deputy Associate Director  
NRC Programs  
Los Alamos Scientific Laboratory  
P. O. Box 1663  
Los Alamos, New Mexico 87545

Mr. R. Jensen  
Intermountain Technology  
P. O. Box 1604  
Idaho Falls, Idaho 83401

Dr. P. North, Manager  
Code Development & Analysis Program  
EG&G Idaho, Inc.  
P. O. Box 1625  
Idaho Falls, Idaho 83401

Mr. James White, Manager  
PWR BDHT Program  
Oak Ridge National Laboratory  
P. O. Box Y  
Oak Ridge, Tennessee 37830

Mr. W. Kayser  
Exxon Nuclear  
2101 Horn Rapids Road  
Richland, Washington 99352

Mr. Don Ogden  
EG&G Idaho, Inc.  
550 Second Street  
Idaho Falls, Idaho 83401

Mr. L. Phillips  
Core Performance Branch  
Nuclear Regulatory Commission-NRR  
Washington, D.C. 20555

Mr. Joel S. Gilbert (Group Q-9)  
Los Alamos Scientific Laboratory  
P. O. Box 1663  
Mail Stop 553  
Los Alamos, New Mexico 87545

Professor R. A. Seban  
Dept. of Mechanical Engineering  
University of California  
Berkeley, California 94720

Professor I. Catton  
Dept. of Chemical, Nuclear, and Thermal Engr.  
University of California  
Los Angeles, California 90024

Mr. G. F. Brockett  
Intermountain Technologies, Inc.  
P. O. Box 1604  
Idaho Falls, Idaho 83401

Dr. G. E. Dix  
Nuclear Energy Division, M/C 583  
General Electric Company  
175 Curtner Avenue  
San Jose, California 95125

Mr. K. V. Moore  
Energy Incorporated  
P. O. Box 736  
Idaho Falls, Idaho 83401

Mr. T. Charlton  
EG&G Idaho, Inc.  
P. O. Box 1625  
Idaho Falls, Idaho 83401

Dr. S. Fabric  
Nuclear Regulatory Commission-RSR  
Washington, D. C. 20555

Mr. H. Balukjian  
Core Performance Branch  
Nuclear Regulatory Commission-NRR  
Washington, D. C. 20555

#### LEGAL NOTICE

THIS REPORT WAS PREPARED AS AN ACCOUNT OF WORK SPONSORED BY THE U.S. NUCLEAR REGULATORY COMMISSION, THE ELECTRIC POWER RESEARCH INSTITUTE, INC., AND THE WESTINGHOUSE ELECTRIC CORPORATION. NEITHER THE UNITED STATES GOVERNMENT NOR ANY AGENCY THEREOF, NOR THE INSTITUTE OR MEMBERS THEREOF, NOR THE WESTINGHOUSE ELECTRIC CORPORATION, NOR ANY OF THEIR EMPLOYEES, MAKES ANY WARRANTY, EXPRESS OR IMPLIED, OR ASSUMES ANY LEGAL LIABILITY OR RESPONSIBILITY FOR ANY THIRD PARTY'S USE OR THE RESULTS OF SUCH USE OF ANY INFORMATION, APPARATUS, PRODUCT, OR PROCESS DISCLOSED IN THIS REPORT OR REPRESENTS THAT ITS USE BY SUCH THIRD PARTY WOULD NOT INFRINGE PRIVATELY OWNED RIGHTS.

FLECHT-SEASET PROGRAM  
INFORMAL MONTHLY PROGRESS REPORT  
OCTOBER, 1980

PROJECT MANAGEMENT - H. W. Massie, Jr.

Testing was completed on the fourth FLECHT-SEASET 21 rod bundle. Fabrication was completed on the fifth FLECHT-SEASET 21 rod bundle -- the first with long nonconcentric blockage sleeves.

TEST PLANNING AND ANALYSIS - L. E. Hochreiter/M. Y. Young

Unblocked Bundle Task (Task 3.2.1)

Work continued in generating data for inclusion into the data report. Approximately 600 data plots have been reproduced to date which represents less than 50 per cent of the required number (approximately 1500 required).

The statistical analysis of the bundle distortion was completed. The results indicate that the test data was significantly affected by the bundle geometry only after test cycle 34610. Effect of geometric distortion before test cycle 34610 was not significant, and data could be used for model and correlation development with confidence. Hence, it is believed that enough data exists to meet the task objectives.

Effort to develop a reflood droplet model and to calculate the basic heat transfer components above the quench is being continued. Preliminary results seem to indicate that a drag force coefficient of 0.45 is appropriate to describe the droplet motions, also using a single drop with diameter equal to the sauter mean drop diameter of the measured spectrum gives satisfactory heat transfer results.

Steam cooling data in the unblocked bundle was re-analyzed using heater rod surface temperature calculated by the DATAR code, and the effect of the housing and the disconnected rod region was studied by repeating the analysis with one and two heater rod rows from the housing and disconnected rods discarded, respectively. The results indicate that heater rods near the housing and disconnected rods have a higher calculated heat transfer coefficient, but all the calculated heat transfer was above that predicted by the Dittus-Boelter correlation.

21-Rod Bundle Task (Task 3.2.2)

Testing of the fourth 21-rod bundle was successfully completed. The fourth bundle had short, concentric flow blockage sleeves on all heater rods distributed on a non-coplanar basis. Hydraulic characteristics, steam cooling and

FLECHT-SEASET PROGRAM  
INFORMAL MONTHLY PROGRESS REPORT

OCTOBER, 1980

Page 2

reflood tests were performed. The test results show that the heat transfer immediately downstream of the blockage sleeves was improved up through and past turnaround time relative to the unblocked configuration. Data and heat transfer comparisons with the first 3 bundles is underway.

The bundle #5 build specifications were completed. Bundle #5 blockage includes long, non-concentric sleeves distributed in all heater rods in a non-coplanar fashion. The bundle build specifications include the heater rod radial locations, and azimuthal orientation, and blockage sleeve and steam probe instrumentation.

Analysis of the 21-rod bundle steam cooling tests showed approximately the same result as the 161-rod unblocked steam cooling tests. For the unblocked 21-rod bundle configuration and the blocked configurations below the blockage elevation, the data yields heat transfer greater than the Dittus-Boelter correlations. The blockage data provides even greater heat transfer and is a function of the distance downstream of the blockage. Evaluation of these results is continuing.

COBRA calculations (single phase steam, isothermal) for the bundles 1, 2 and 3 have been completed. Thermal effect on flow distribution is being studied. COMPARE code is also being modified to calculate blockage enhancement factor using the Hall and Duffey approach.

163-Rod Bundle Task (Task 3.2.3)

No activity this month.

Systems Effects Reflood and Natural Circulation Tests (Task 3.2.7)

Upper plenum internals fabrication for the EG&G Air/Water flooding tests is about 70% complete. To minimize scheduler delays in construction of the System Effects test facility, the heater rod nickel conductors, which were originally planned to be loaned to EG&G for the air/water tests, will remain at Westinghouse; brass connectors will be supplied to EG&G instead. EG&G continued construction of the air/water test facility.

Fabrication of heater rods is now scheduled to be completed by 1/20/81 and ORNL infrared scan tests by 2/12/81, which would cause a possible delay of one month in starting the rod bundle assembly. Work continued on the systems

FLECHT-SEASET PROGRAM  
INFORMAL MONTHLY PROGRESS REPORT  
OCTOBER, 1980

Page 3

effects tests, with the software requirements being specified and alternate designs being decided upon for the steam probes. One model design will be to use a pulsed heated T/C, which will keep the steam probe dry. A technique utilizing pulsed heater T/Cs has been used by the CEGB of UK. Installation of the steam generator platform extension was completed. Loop construction was started. About 60% of the loop piping fabrication was completed. Delays in the delivery of the downcomer piping has caused a two week delay in assembling the loop piping. Revisions to the original natural circulation and reflux test matrix were initiated.

Other Activities

- a) A presentation was made at the water reactor safety information meeting on FLECHT-SEASET.
- b) A meeting was held with NRC-RSR, NRC-NRR and the EPRI Washington representative. The purpose of the meeting was to review the goals of the FLECHT-SEASET flow blockage program with NRC relative to the concerns of NUREG-0630, as well as to aid in the transition of NRR program reviewers.

TEST ENGINEERING/TEST OPERATIONS - C. E. Conway/C. E. Fuchs

21 Rod Bundle (Task 3.2.2)

The PDP 11/20 computer has been having intermittent problems, causing the program to bomb during tests. The computer was down for three days (10/24, 10/25 and 10/26) with the same types of failures - two ribbon cables were found defective (these cables interface between the computer and the A/D converters). The problems were repaired and bundle No. 4 testing was completed on October 31, 1980.

163 Rod Blocked Bundle (Task 3.2.3)

Installation of the facility exhaust piping and safety relief lines were completed. The heater rod housing was received and is currently being bolted to the plenums in preparation for hydro and installation in the loop. Completion of the main loop piping installation will be accomplished after receipt of the downcomer section. The downcomer has been shipped and receipt is expected shortly.



FLECHT-SEASET PROGRAM  
INFORMAL MONTHLY PROGRESS REPORT  
OCTOBER, 1980

Page 4

The thermocouple and the power patch panel have been fabricated, and wiring will commence. The patch panel boxes and the wireway will be mounted after the housing is in place. The 60 gpm turbine meters and the bidirectional flow monitor have been returned to the manufacturer for calibration.

System Effects (Task 3.2.7)

The 120 volts AC service for all Flecht Set instrumentation cabinets have been installed in a centralized area. In addition, the 480 volts AC, 300 amperes feed from the basement has also been connected to the auxiliary heater power cabinet that was recently relocated. Work is progressing on the control wiring for the SCR power system. Additional conduit and junction boxes have been installed in anticipation of future needs.

Sixty (60) per cent of the piping has been received as of October 27, 1980. The test housing with upper and lower plenums have been installed and is awaiting critical piping in order to install the downcomer. The containment tank has passed hydro test and is ready to be reinsulated. The pipe hangers have been received with the exception of one Stancion support. The piping stress analysis is currently being performed at Power Piping Company.

Fifty-six (56) non-instrumented heater rods have been forwarded to ORNL from RAMA and are presently being I.R. scanned.