



LER ATTACHMENT - RO #2-82-103

Facility: BSEP Unit No. 2

Event Date: 9-24-82

An On-site Nuclear Safety group technical review of plant surveillance procedures revealed the required 18-month frequency operability test of the Unit No. 2 reactor instrumentation isolation excess flow check valves was not reflected in plant procedures. This procedural deficiency resulted from a failure to recognize these valves as applicable to the required surveillance during the technical review of the plant modification which installed these valves in 1981. Because these valves are not remotely testable as were the air-operated plug type valves they replaced, and because they were a different type valve, it was not obvious to the personnel performing the technical review of the subject modification that these valves required the development of a specific surveillance procedure to permit surveillance compliance. Following this discovery PT-02.1.25 was developed, approved, and implemented to reflect the subject surveillance and it was satisfactorily completed. As a result of this discovery, all plant service groups' key supervisory personnel were apprised of this event.

The same corresponding reactor instrumentation isolation excess flow check valves installed on Unit No. 1, as part of a similar plant modification, will also be tested as required by PT-02.1.25.