CONTROL SLOCK ! ! ! ! ! ! ! ! [1] IPLEASE PRINT OR TYPE ALL REQUIRED INFORMATION! 21. CONT IL 6 0 5 0 0 0 0 0 2 8 0 7 1 10 12 7 8 1 (a) 1 11 12 15 18 11 REPORT 3 1 . . SOURCE EVENT DESCRIPTION AND PROBABLE CONSEQUENCES (10 With the unit at 100% power, it was discovered that a Technical Review had not been 3 1 2 in itiated on a completed Design Change Package which had relocated portions of the 2 13 yard firemain piping. This is considered reportable per T.S.6.6.2.b.(3). Station 3 14 periodic testing proved the fire suppression water system capable of performing its design function; therefore, the health and safety of the public were not affected 0 15 018 CAUSE SUL CODE SUCCES COMPONENT CODE CODE X 1 (13) 0 | 9 REVISION OCCURRENCE SEQUENTIAL NO. REPORT NO CODE LER/80 TROPER 01616 0 1 3 0 NUMBER COMPONENT NPRO-4 PRIME COMP FORM SUB MANUFAC Y N 1(24) 1(25 Z (21 101010101 9 9 9 9 (25 2 (30 Z CAUSE DESCRIPTION AND CORRECTIVE ACTIONS (27 The cause of the event was an administrative error on the part of the project engineer. 110 By not initiating a Technical Review, no station drawings or procedures were annotated 1 1 1 to include the DCP scope of work. Upon discovery of the error, the documents were updated. 115 METHOD OF DISCOVERY DESCRIPTION (32) OTHER STATUS % POWER Review of 30 ACTIVITY CONTENT -COATION OF RELEASE (36) AMOUNT OF ACTIVITY (35 OF RELEASE RELEASED NUMBER 0 0 10 N/A SEIRULM LANGESES DESCRIPTION 41 VUMBE? 0 0 10 (20) N/A Z 42 -DESCRIPTION N/A MEC USE ONLY N ADDCK 05000280 N/A

ATTACHMENT 1

SURRY POWER STATION, UNIT 1

DOCKET NO:

50-280

REPORT NO:

81-066/03L-0

EVENT DATE:

10-27-81

TITLE OF THE EVENT: RELOCATED FIRE PROTECTION PIPING

1. DESCRIPTION OF EVENT:

On October 27,1981, with the unit at 100% power, it was discovered that the fire main piping, valves, and hose station moved during the implementation of Design Change Package 81-18 had not had their new locations noted on station procedures and drawings. The annotation of applicable station documents following the implementation of a DCP is accomplished through the completion of a Technical Review. No echnical Review had been initiated following the completion of the construction work for the DCP (on or about 7-29-81) and, therefore, no documents had been annotated. In accordance with Section 3 of Vepco Nuclear Power Station Quality Assurance Manual, a Technical Review must be performed before a system affected by a DCP can be considered operable. Since the Technical Review had not been completed, the event is considered reportable per Technical Specification 6.6.2.b.(3).

2. PROBABLE CONSEQUENCES of OCCURRENCE:

Quarterly periodic test, PT-24.1A, is used to verify the operability of the fire main post indicator valves and yard hydrant valves. This PT was satisfactorily performed on 6-21-81 and 9-22-81. Semi-annual Periodic test, PT-24.9, is used to verify that the fire main loop is un-obstructed and clear. This PT was satisfactorily performed on 10-15-81. Weekly periodic test, PT 24.7, is used to drain critical lines, to check valve positions, and to inspect all outside post indicator valves, hydrants, and fuel building stop valves. This PT was satisfactorily performed 7-21-81, and every subsequent week up to the date of the event. For these reasons, it has been determined that the water suppression system was capable of performing its design function; therefore, the health and safety of the public were not affected.

3. CAUSE OF THE EVENT:

The cause of the event was a loss of administrative control of the documents required to complete the DCP and incorporate the modifications into the station records and procedures. The Project Engineer failed to initiate a Technical Review in accordance with the requirements of the Nuclear Power Station Quality Assurance Manual.

4. IMMEDIATE CORRECTIVE ACTION:

The immediate corrective actions were to update the station drawings and issue copies to the Operations Department for the correction of applicable procedures.

5. SUBSEQUENT CORRECTIVE ACTIONS:

The subsequent corrective action was to notify the Project Engineer and request that a Technical Review be initiated.

6. ACTIONS TAKEN TO PREVENT RECURRENCE:

As this was an isolated event, and the proper policies and procedures are contained in the Vepco Nuclear Power Station Quality Assurance Manual, no further action is deemed necessary.

7. GENERIC IMPLICATIONS:

None.