

CONTROL BLOCK: 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80									
N C B E P 1 2 0 0 - 0 0 0 0 0 - 0 0 3 4 1 1 1 1 4 5									
L I C E N S E E C O D E L I C E N S E N U M B E R L I C E N S E T Y P E C A T 58									
CON'T									
R E P O R T S O U R C E 1 6 0 1 5 0 - 0 3 2 5 7 0 6 2 0 8 2 8 0 8 0 4 8 2 9									
D O C K E T N U M B E R E V E N T D A T E R E P O R T D A T E									
E V E N T D E S C R I P T I O N A N D P R O B A B L E C O N S E Q U E N C E S 10									
0 2 While reviewing documentation of the most recently completed Unit No. 1 LLRT, the									
0 3 resident inspector determined that 67 primary containment penetrations had exceeded									
0 4 the two-year requirement for type C testing. A plant staff review of this documentation									
0 5 revealed that 36 of the penetrations had been tested in February 1980 and the remainder									
0 6 in May and June 1980. All LLRT is performed in accordance with the procedure outlined									
0 7 in PT-20.3. This event did not affect the health and safety of the public.									
0 8 Technical Specifications 3.6.1.2, 6.9.1.8f									
0 9									
S I S T E M C O D E C A U S E C O D E C A U S E S U B C O D E C O M P O N E N T C O D E C O M P S U B C O D E V A L V E S U B C O D E									
17 L E R R O R R E P O R T N U M B E R E V E N T Y E A R S E Q U E N T I A L R E P O R T N O . O C C U R R E N C E C O D E R E P O R T T Y P E R E V I S I O N N O .									
A C T I O N T A K E N F U T U R E A C T I O N E F F E C T O N P L A N T S H U T D O W N M E T H O D H O U R S A T T A C H M E N T S U B M I T T E D N P R D - 4 F O R M S U B P R I M E C O M P S U P P L I E R C O M P O N E N T M A N U F A C T U R E R									
1 0 This event occurred because of improper scheduling. PT-20.3 was started in February									
1 1 1980; however, it was not completed until June 1981. Personnel responsible for									
1 2 scheduling the next performance used the PT completion date. All the subject pene-									
1 3 trations will be tested prior to startup. In the future, PT-20.3 will be performed in									
1 4 its entirety within the specified two year time frame from the first component test.									
1 5									
F A C I L I T Y S T A T U S % P O W E R O T H E R S T A T U S M E T H O D O F D I S C O V E R Y D I S C O V E R Y D E S C R I P T I O N									
1 6									
A C T I V I T Y C O N T E N T R E L E A S E D O F R E L E A S E A M O U N T O F A C T I V I T Y L O C A T I O N O F R E L E A S E									
1 7									
P E R S O N N E L E X P O S U R E S N U M B E R T Y P E D E S C R I P T I O N									
1 8									
P E R S O N N E L I N J U R I E S N U M B E R D E S C R I P T I O N									
1 9									
L O S S O F O R D A M A G E T O F A C I L I T Y T Y P E D E S C R I P T I O N									
2 0									
P U B L I C I T Y I S S U E D D E S C R I P T I O N									
2 1									
N A M E O F P R E P A R E R P H O N E									

LER ATTACHMENT - RO #1-82-75

Facility: BSEP Unit No. 1

Event Date: June 20, 1982

While reviewing documentation of the most recently completed Unit No. 1 primary local leak rate test (LLRT), the resident NRC inspector determined that penetrations had exceeded the two-year requirement for type C testing. A review of this documentation by plant staff personnel determined that 36 electrical penetrations satisfactorily underwent LLRT in February 1980, and 31 penetrations, with primary containment isolation valves, satisfactorily underwent testing in May through June 1980.

This event occurred as a result of personnel error in scheduling the next required Unit No. 1 LLRT. Plant LLRT is performed in accordance with the procedure outlined in PT-20.3. The PT was scheduled for performance during the 1980 Unit No. 1 refueling outage of May through June 1980. While in the refueling outage, it was determined that the PT would not be completed during that time, and completion of the PT was rescheduled for a maintenance outage planned for the fall of 1980. The planned Unit No. 1 fall maintenance outage was postponed until April 1981, at which time PT-20.3 was satisfactorily completed. At that time, the next required LLRT was scheduled for performance in April 1983, two years from the time of the previous test completion, rather than two years from the outset of the previous performance.

Due to the discovery of this fault in surveillance scheduling, the subject penetrations will be tested prior to startup of the unit. The plant is also reviewing its scheduling methods to prevent future events of this nature.