

NUCLEAR REGULATORY COMMISSION

ORIGINAL

COMMISSION MEETING

---

---

In the Matter of: PUBLIC MEETING

DISCUSSION OF PHASE II REVERIFICATION  
PROGRAM FOR DIABLO CANYON

---

---

DATE: October 20, 1982 PAGES: 1 - 113

AT: Washington, D. C.

ALDERSON  REPORTING

400 Virginia Ave., S.W. Washington, D. C. 20024

Telephone: (202) 534-2345

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25

UNITED STATES OF AMERICA  
NUCLEAR REGULATORY COMMISSION

DISCUSSION OF PHASE II  
REVERIFICATION PROGRAM FOR DIABLO CANYON

PUBLIC MEETING

Nuclear Regulatory Commission  
Room 1130  
1717 H Street, N. W.  
Washington, D. C.

Wednesday, October 20, 1982

The Commission convened, pursuant to notice, at  
2:00 p.m.

COMMISSIONERS PRESENT:

- NUNZIO PALLADINO, Chairman of the Commission
- VICTOR GILINSKY, Commissioner
- JOHN AHEARNE, Commissioner
- THOMAS ROBERTS, Commissioner
- JAMES ASSELSTINE, Commissioner

STAFF AND PRESENTERS SEATED AT COMMISSION TABLE:

- S. CHILK
- M. MALSCH
- D. EISENHUT
- H. DENTON
- W. DIRCKS
- R. ENGELKEN
- A. KENEKE
- W. COOPER
- M. REICH

AUDIENCE SPEAKERS:

- F. MIRAGLIA

\* \* \*

DISCLAIMER

This is an unofficial transcript of a meeting of the United States Nuclear Regulatory Commission held on October 20, 1982 in the Commission's offices at 1717 H Street, N. W., Washington, D. C. The meeting was open to public attendance and observation. This transcript has not been reviewed, corrected, or edited, and it may contain inaccuracies.

The transcript is intended solely for general informational purposes. As provided by 10 CFR 9.103, it is not part of the formal or informal record of decision of the matters discussed. Expressions of opinion in this transcript do not necessarily reflect final determinations or beliefs. No pleading or other paper may be filed with the Commission in any proceeding as the result of or addressed to any statement or argument contained herein, except as the Commission may authorize.





1           So unless any of my fellow Commissioners have  
2 opening remarks, I would suggest turning the meeting  
3 over to Mr. Denton.

4           MR. DENTON: Thank you, Mr. Chairman. I have  
5 with me at the table Bob Engelken, the Regional Director  
6 of Region V; and Darrell Eisenhut, the Director of the  
7 Division of Licensing, who will make the presentation.  
8 But I did want to make some remarks before turning it  
9 over to Darrell.

10           I certainly did not foresee the twists and  
11 turns that this project would take when we suspended the  
12 license last November. It has resulted in an  
13 unprecedented level of effort to confirm that the design  
14 fully conforms to the application. What I would like to  
15 do is to briefly just highlight some of these for you,  
16 and Darrell will cover them in more detail.

17           But my bottom line is that the Phase I program  
18 that you have already approved, when coupled with the  
19 Phase II program that we advocate today, will in my  
20 opinion fully demonstrate that this plant is being  
21 constructed and designed in accordance with the  
22 application.

23           In the spring PG&E recognized that the level  
24 of effort that they were putting into this effort had to  
25 be augmented, and they turned to Bechtel to assist them

1 in confirming that the design does meet the commitments  
2 made in the application. I visited that facility in  
3 early September along with Region V. There are now  
4 almost 800 employees involved, and the PG&E/Bechtel team  
5 intended to reconfirm that the design of this plant  
6 meets its objectives.

7           The size of the independent verification  
8 program that we have required is up to almost the  
9 equivalent of 100 full-time people when you count  
10 Teledyne, Reedy and QA, Cloud, and Structural and  
11 Piping, Stone & Webster and some of the Phase II  
12 activities that they've undertaken at their own risk.

13           So that's why I am confident that the program  
14 that we are recommending that you approve as Phase II,  
15 when coupled with Phase I, can demonstrate the plant  
16 meets the commitment. It truly is an unprecedented  
17 level of effort to make those findings.

18           COMMISSIONER AHEARNE: You started out by  
19 saying that when it started you had no idea that it was  
20 going to lead to this unprecedented level of effort. Is  
21 it, in your judgment, that this unprecedented level of  
22 effort was required, or has it just grown into it?

23           MR. DENTON: Well, I admit it was open-ended  
24 when we required it, and we were working on an audit  
25 program. And in many cases the audit is no longer being

1 done. A complete seismic reverification program of all  
2 safety-related equipment has been undertaken and will be  
3 completed as a part of this activity, whereas in the  
4 beginning we saw that we audit a system and then based  
5 on those results audit another one.

6 COMMISSIONER AHEARNE: But has the movement  
7 been from the audit to this more broad scope one that we  
8 required, one that was followed from the findings of the  
9 audit?

10 MR. DENTON: I think it flowed from the  
11 findings, yes.

12 COMMISSIONER GILINSKY: You said there were  
13 800 persons working there, and later you said 100.  
14 Could you just clarify that?

15 MR. DENTON: The effort that we have required  
16 by order of the independent design verification program,  
17 with Teledyne being an independent contractor, and taken  
18 with his subcontractors, total about 100 effective  
19 full-time people. That's just the independent  
20 verification program. Now, the team that PG&E has put  
21 together using their people and the Bechtel people  
22 dedicated to responding to the independent design  
23 program findings and also doing other activities to  
24 confirm that the design is correct is the 800 number.

25 Perhaps Bob would like to comment to clarify

1 that.

2 MR. ENGELKEN: That is correct. I would just  
3 like to add one thing. The breakdown on that, I think,  
4 is about 550 PG&E people and about 250 Bechtel people.

5 CHAIRMAN PALLADINO: Harold, could you clear  
6 up one point and see if I understood you correctly? Did  
7 I hear you say that Phase I will show that the plant  
8 will be prepared for low power?

9 MR. DENTON: I think Phase I --

10 CHAIRMAN PALLADINO: The reason I ask the  
11 question is because I got the implication there is that  
12 and some other things that you want to have done before  
13 the plant goes to low power and those were not, if I  
14 understand it correctly, part of Phase I.

15 MR. DENTON: That's correct. We are  
16 recommending that the distinction from Phase I and II be  
17 largely mooted in our recommendation. And in fact, the  
18 company's own schedules largely moots the distinction.  
19 And by undertaking a safety review, by undertaking a  
20 review of the seismic adequacy of all safety-related  
21 equipment regardless of the date that the contract was  
22 let, for example, means they will complete Phase I and  
23 Phase II almost at the same time. And we will go into  
24 the dates.

25 So when I say I have got confidence that this

1 program will demonstrate whether it meets the commitment  
2 or not, I am combining the Phase I with the Phase II, as  
3 we are recommending it.

4 Another very constructive aspect of this has  
5 been the involvement of PG&E management. If you recall,  
6 we did -- at least I made a carp about that lack in PG&E  
7 management early on. That certainly isn't true for the  
8 last six or nine months. Mr. Maneatis has taken  
9 personal charge of this as vice president, attends all  
10 the meetings, has volunteered solutions when we would  
11 meet on difficult issues to completely resolve concerns  
12 that the Staff had or that other parties may have had.  
13 So I am very pleased with the commitment and  
14 participation of upper management of the company.

15 There have been a large number of meetings.  
16 We have had at least ten of fifteen meetings since early  
17 '82 that have been fully transcribed and transmitted to  
18 all the parties. Numerous board notifications,  
19 including copies of all those to you. I count almost 35  
20 of them since March. Most of the big meetings, all  
21 parties attend, all parties have had a full chance to  
22 air their views.

23 The intervenors have participated in many of  
24 these meetings. Our last meeting with them in a  
25 full-scale way was September 9. Bob and I spent a full

1 day going over their comments on Phase II. Their  
2 comments have been constructive and productive. I think  
3 they've worked toward resolving the issues that they  
4 have identified.

5           We have present in the audience today Mr. Bill  
6 Cooper from Teledyne, who has directed the independent  
7 verification program. You may wish to hear from him.  
8 And I have been informed that since you have made  
9 arrangements to hear from the other parties at some  
10 later time, there are no legal obstacles to hearing from  
11 Mr. Cooper. And since I kind of like to think that  
12 they're really working for the Staff more than any other  
13 party, perhaps you would like to hear from them today.

14           COMMISSIONER AHEARNE: In your description of  
15 this idyllic history, do I gather then --

16           (Laughter.)

17           COMMISSIONER AHEARNE: -- that all disputes  
18 are not resolved?

19           MR. DENTON: Well, many of them have been  
20 resolved. The company's approach to many of the  
21 concerns that the other parties raised has been to go  
22 ahead and do it.

23           COMMISSIONER AHEARNE: So the parties no  
24 longer have disputes?

25           MR. DENTON: No; I think there are some

1 remaining disputes. But many of the ones, for example,  
2 should you include construction QC on site, I think the  
3 company after several meetings on that topic, decided  
4 they would do it.

5 MR. ENGELKEN: Yes. They volunteered to do  
6 that.

7 (Laughter.)

8 COMMISSIONER AHEARNE: This is an old military  
9 term.

10 MR. ENGELKEN: I don't think I am abusing the  
11 word.

12 COMMISSIONER AHEARNE: I see. It wasn't  
13 related to the fact that something like in May you said  
14 that you thought it would really be a good idea if they  
15 did it?

16 MR. ENGELKEN: I think it was related to that,  
17 yes.

18 COMMISSIONER AHEARNE: Yes.

19 MR. ENGELKEN: And the scope of that audit is  
20 about what we had in mind. It is under way now at the  
21 present time.

22 COMMISSIONER AHEARNE: It is perceptive of  
23 them to be able to volunteer what you had in mind.

24 MR. ENGELKEN: I would endorse what Harold  
25 said about the spirit of cooperation of the parties,



1 though. It certainly is vastly improved over previous  
2 relationships, there's no question about that.

3 COMMISSIONER AHEARNE: Good.

4 MR. DENTON: And my comments are about the  
5 plan. They are finding breakdowns in design control,  
6 but the plan is designed to find them and remedy them.  
7 I am talking about the plan, the Phase I that we laid on  
8 and the Phase II plan that we are recommending today.

9 I would like just to observe, too, at least  
10 the conclusion I am coming to about the cause for these  
11 engineering breakdowns. And they are being found in  
12 both the Phase I activity and in the Phase II activity  
13 that the program has undertaken at their own risk since  
14 summer.

15 They are finding some significant scattered,  
16 many significant scattered areas where the plant does  
17 not meet the commitment made in the application; that  
18 is, that stresses are above code allowables or above  
19 commitments. And we will get in and show you some  
20 photographs of these areas and talk about the safety  
21 significance of them.

22 These breakdowns in engineering control seem  
23 to me to be related to several areas. Now that we have  
24 spent a year looking into them in more detail, one of  
25 them is the long period of time during which this plant



1 was under design. The time interval from the time they  
2 started to completed the design here, I guess, was  
3 almost a decade with the intervening problems that they  
4 had.

5           Certainly contributing to that problem was the  
6 change in the seismic design approach that was  
7 required. We changed from design earthquakes and  
8 double-design earthquakes to the Hosgri and those kinds  
9 of changing in the basic input that permeate the seismic  
10 design certainly contributed.

11           And a third area that I think contributed was  
12 PG&E's inexperience in designing a large nuclear power  
13 plants. This was one-of-a-kind for them, and they had  
14 not established those communication mechanisms inside  
15 the plant to assure that the information from one  
16 designer with regard to spectrums got to the next  
17 designer. So there a lot of the breakdowns I think that  
18 occurred were in the design control aspect where there  
19 were poor communications within the company.

20           Darrell will go into how many findings have  
21 been made, what classifications they are, and what  
22 safety significance they have.

23           But I did want to indicate that I think this  
24 program, the Phase I and the recommended Phase II, is  
25 really an unprecedented effort and will provide fully

1 the level of confidence we are looking for to be assured  
2 this plant meets the commitments in the safety analysis  
3 report.

4           With that introduction, Darrell, why don't you  
5 begin?

6           MR. EISENHUT: All right. Thank you. I will  
7 try to go sort of one step below that into a little bit  
8 more detail, but recognizing that the depth on this and  
9 the breadth is quite extensive.

10           If I could have the first slide, please.

11           This is an outline of the items that I will  
12 try to summarize. First, the purpose is we are here to  
13 brief you per your request on the Phase II approval.

14           I will go through a background, just a brief  
15 summary again of itemizing what was in the Phase I order  
16 that was issued by the Commission; what items were  
17 required by the Phase II letter that was issued the same  
18 day; a description of the program and efforts that are  
19 under way right today; a brief summary of the results  
20 that have come out of the program on Phase I, Phase II,  
21 and the construction QA; a description of some of the  
22 modifications to date, at least a characterization of  
23 what kinds of modifications are being made in the plant;  
24 a discussion of some factors that are influencing where  
25 we are heading on Phase I, Phase II; a brief discussion

1 of the program as proposed and our comments on it, the  
2 conclusions; and then our bottom-line overall proposal  
3 and recommendation.

4           If I could have the next slide.

5           This background slide is meant to be a brief  
6 summary. It uses some shorthand notation that we have  
7 used throughout. The order required an independent  
8 design verification program -- an IDVP, as we call it --  
9 for all seismic service-related contracts prior to June  
10 1978.

11           Recall, at the time of the order the questions  
12 related to interfaces, they related to service-related  
13 contracts. The focus was prior to June '78. And that  
14 was really the full scope of the order that was issued.  
15 That order required several reports: a basic cause  
16 report, a detailed evaluation at the end, and so several  
17 pieces with that scope.

18           The letter that was issued the same day was  
19 identified as items that were necessary but not  
20 necessarily all the items that are required, prior to  
21 exceeding 5 percent or prior to a decision regarding 5  
22 percent. It was an independent design verification for  
23 nonseismic prior to June '78, and that was meant to look  
24 to see if it was principally seismic or, in fact,  
25 whether it was nonseismic.

1           There was an IDVP for the PG&E internal QA  
2 efforts to look internal to how did the QA work in the  
3 company. And there was an audit, which is Item 4 here,  
4 of an IDVP for all service-related contracts post-'78.  
5 And I say it's an audit, recognizing there's some 400  
6 service-related contracts, so it's auditing from that  
7 family of each group.

8           As I pointed out, both the order and the  
9 letter identify that these are the items that were  
10 necessary, but they may be subsequently modified based  
11 on the results.

12           The way the program was undertaken. If I  
13 could have the next slide, Slide 3.A, please.

14           We have attempted here to put together in  
15 somewhat of a little flow diagram how the program was  
16 laid out to work. The IDVP Phase I used three basic  
17 contractors: The Teledyne Engineering Services was the  
18 program manager. It used Robert L. Cloud Associates,  
19 which is the "RLCA" in the middle, and Reedy, R.F.  
20 Reedy, which is indicated in the box.

21           The program basically was one which went  
22 through and started off with a sampling technique. It  
23 looked at samples. It looked at either doing a check  
24 calculation, an independent calculation. It looked at  
25 the as-built nature of how the plant laid out. It then

1 took that sample, screened it against a verification  
2 criteria, some yardstick as to whether or not there was  
3 a problem, made a decision that it meets those criteria  
4 or does not, to make a determination of whether or not  
5 additional verification sampling had to come forth.

6           So at some point you develop what is called an  
7 EOI, an error or an open item. An error and open item  
8 gets identified before you have determined that it is a  
9 particular error; that is, it is sort of a potential  
10 finding or a potential error. And there's an iterative  
11 process of where the IDVP would go back to PG&E to see  
12 if there is additional information that was overlooked,  
13 whether there was a misinterpretation of whether or not  
14 the EOI, if there was something they just overlooked.

15           There would then be additional verification or  
16 sampling or evaluation to decide whether or not the  
17 licensing criteria basically in the design envelope on  
18 this plant was met.

19           If after that process is done they determine  
20 that it was not met, it becomes an error, and it becomes  
21 one of a different family of errors. There are four or  
22 five different types of errors. They try to categorize  
23 them at that time.

24           And this is basically the flow pattern that  
25 goes through with the IDVP. It is explained in some

1 depth in some of the previous documents we have sent  
2 downtown. A couple of significant things to note is,  
3 first, the number of potential findings -- my  
4 terminology; EOIs on this terminology -- is the basic  
5 number, it's the basic questions or concerns that come  
6 up in the first place.

7           From that there is a set of identified  
8 errors. And generally, the errors are types A, B, C,  
9 and D; A/B being the most significant. And you often in  
10 the documents that you see in all the reports, you will  
11 see them identified as "errors A," "errors B," "errors  
12 A/B." And that is sort of looked at as the significant  
13 group of these. I will not go into any more depth on  
14 those except to index you so that that jargon will  
15 continue on.

16           COMMISSIONER ROBERTS: In your jargon, what is  
17 the acronym "ITR"?

18           MR. EISENHUT: Interim technical report.

19           MR. DENTON: That is where Teledyne looks at a  
20 subject area, and one that I was familiar with was the  
21 design of tanks, for example, for seismic stability.  
22 And they looked at the sloshing models, inside the tank  
23 from big tanks to little tanks. So they say, here's a  
24 methodology we are going to use when we evaluate the  
25 original design by PG&E of that tank for seismic

1 adequacy.

2           So we and our consultants, Brookhaven, looked  
3 at that methodology. And so that's really the  
4 methodology used by Teledyne when they go to examine  
5 PG&E's original model. And so they documented it in  
6 something called an ITR. And they've issued about 30 of  
7 them, or plan to issue about 30. There are a number of  
8 them already issued.

9           MR. EISENHUT: That is right. That is sort of  
10 at the end of the process on one particular group.

11           This is the basic framework that was laid out  
12 by the order and was labeled as "Phase I."

13           If I could have the first overlay.

14           CHAIRMAN PALLADINO: How many categories of  
15 errors did you have?

16           MR. EISENHUT: There are four categories of  
17 errors, I believe. The September 24th status report  
18 that we sent down actually had an Enclosure 4 in it, and  
19 Attachment 4 which defined that open items come out as  
20 errors A, B, C, and D. And an A is projected to exceed  
21 an operating limit, and modifications or changes and  
22 procedures may be required. And it tries to correlate  
23 it back to a safety-related feature and whether or not  
24 there will be a physical modification likely required,  
25 whether there will need to be a procedural modification



1 required or not.

2           CHAIRMAN PALLADINO: You used the word "open  
3 item." That is different from an error, is it?

4           MR. EISENHUT: Well, it sort of is. The  
5 terminology of an open item or an error, there is a fine  
6 distinction. But generally speaking, an open item is  
7 one that starts out as an error or open item, it can  
8 become an open item until it's resolved, then it might  
9 flow into an error or ultimately flows into a closed  
10 item. So the terminology there is really not that  
11 significant.

12           MR. DENTON: There have been about 200  
13 findings on Phase I that the company had to respond to.  
14 So when they originally sent out, Teledyne had not made  
15 a determination of whether it is truly an error in the  
16 design or whether they could be remedied by more  
17 information.

18           I think of that 200, 13 of them have been  
19 classified as A or B, which means that they are  
20 convinced that that design has to be modified or the  
21 procedures have to be changed or that something has to  
22 happen to make part of the plan acceptable.

23           CHAIRMAN PALLADINO: The only reason I asked  
24 the question was you said it was important for us to  
25 understand the terminology.



1 MR. DENTON: I understand.

2 MR. EISENHUT: At least at the one level, yes.

3 The first overlay at the right-hand side there  
4 is not laying down, but I think you can see it in the  
5 box here. The real Phase II program, as originally laid  
6 out, would amend and expand this present structure to  
7 include the three items that I mentioned earlier. They  
8 are in the box on the right-hand side. You can see on  
9 your chart.

10 The only real basic difference to the  
11 structure is that in Phase II -- "SWEC" there is the  
12 Stone & Webster Engineering Corporation -- and Stone &  
13 Webster is proposed to be one of the principal  
14 contractors to conduct the independent verification  
15 program for Phase II. It is basically the same  
16 structure as proposed for Phase II, with some slight  
17 modifications that really do not show up on here in  
18 depth.

19 CHAIRMAN PALLADINO: What is that SWEC?

20 MR. EISENHUT: "SWEC" is Stone & Webster. It  
21 is the engineering corporation. Stone & Webster  
22 Engineering Corporation. The slide did not reproduce  
23 that well.

24 COMMISSIONER AHEARNE: Now, Harold had  
25 mentioned in the beginning, and the September 24th memo

1 implies it, that Phase I and Phase II as a sharp  
2 distinction is beginning to disappear.

3 MR. EISENHUT: Yes. If I could reserve on  
4 that just for a moment, I will get back to that.

5 While Phase I and Phase II was proceeding, as  
6 Phase II was laid out, the PG&E back earlier this year  
7 sometime in the spring time frame undertook what was  
8 called an internal technical program. Because of the  
9 results that were coming out of Phase I concerning the  
10 sampling of different facilities and their implications  
11 as to whether they go a lot broader, PG&E undertook with  
12 Bechtel an internal program.

13 And if I could have the next overlay.

14 The top is meant to graphically just sort of  
15 illustrate that there was a Bechtel/PG&E program, the  
16 project team, that was undertaken that Harold referred  
17 to that is now something on the order of 800 staff  
18 members working it. They undertook basically a  
19 reevaluation of the seismic design of this facility.

20 COMMISSIONER AHEARNE: And your acronyms at  
21 the top?

22 MR. EISENHUT: "Internal technical program.  
23 In fact, I will reserve on the BIR just for one second.  
24 The "ITR" first is the major program that was undertaken  
25 to look and reevaluate the entire seismic design of this

1 facility.

2 COMMISSIONER AHEARNE: The "ITR" you just said?

3 MR. EISENHUT: The "ITP." I apologize.

4 COMMISSIONER AHEARNE: I was trying to find  
5 that here.

6 MR. EISENHUT: It makes it very difficult.

7 (Laughte.)

8 MR. EISENHUT: The internal technical program  
9 is very broad. It is looking at a reevaluation of the  
10 seismic design of this facility. So obviously, the  
11 question comes up --

12 COMMISSIONER AHEARNE: Seismic design?

13 MR. EISENHUT: This is all seismic, it is all  
14 design up to this point.

15 When the IDVP started out, it did an  
16 evaluation, for example, by looking at the seismic  
17 analysis of one major structure, one major structure of  
18 something, I think there are five at the site. There  
19 were questions raised as to whether or not that had  
20 inferences that the other facilities should be looked at.

21 It became sort of a moot point because the  
22 internal technical program of PG&E and Bechtel undertook  
23 to begin the reanalysis of all five in the springtime,  
24 so that the question of whether or not to expand the  
25 program to look at more than one structure was not

1 necessarily the right question any longer because they  
2 were being completely reanalyzed from a seismic design  
3 standpoint by the ITP.

4           The question rather came to be that if the  
5 independent contractor started off by looking at one  
6 facility, what should they do in looking at the rest of  
7 the things now that flow out of the PG&E and Bechtel  
8 program? So what we worked out in discussions with the  
9 IDVP program and PG&E/Bechtel is that the results that  
10 flow out of the Bechtel/PG&E program are all given to  
11 the independent contractor. All of the errors, the open  
12 items that flow out of that program go to the  
13 independent contractor for him to audit those and to  
14 check through them to be sure that he has confidence  
15 that the broader program is in fact doing an adequate  
16 job.

17

18

19

20

21

22

23

24

25

1           COMMISSIONER AHEARNE: Is this in lieu of?

2           MR. EISENHUT: No. It is over and above the  
3 independent program. The independent program is doing  
4 its sampling and its evaluation. However, we felt that  
5 if you want to have confidence and you are sort of going  
6 to end up relying to some degree on the fact that  
7 everything had been evaluated, you want to have  
8 assurance that the errors that were found are real  
9 errors, they were properly treated and properly handled,  
10 and, secondly, the items that do not develop into errors  
11 you want to have some confidence that in fact the ITP  
12 did an adequate job of looking at those to decide that  
13 there were no errors.

14           So the independent contractor ends up  
15 evaluating in detail all of the open items that flow  
16 from the ITP and he also does an audit of sort of the  
17 good issues, the issues that turned out not to have  
18 errors. Hence, on this diagram we tried to simply  
19 summarize where this all is. The results of the ITP  
20 flow into the independent verification program.

21           MR. DENTON: If I could just say it a  
22 different way. We expect the ITP program to give us an  
23 opinion on the total adequacy of the design of this  
24 plant, including all the things that they originally ---

25           COMMISSIONER AHEARNE: The seismic design.

1 MR. DENTON: Well, even more than that later,  
2 but we are sticking to seismic for the moment.

3 COMMISSIONER AHEARNE: But Darrell said the  
4 ITP was a seismic ---

5

6 MR. EISENHUT: It will be expanded in about  
7 eight minutes.

8 MR. DENTON: Yes, but it has been expanded and  
9 we will get into some more areas. We are starting with  
10 seismic to start with. So PG&E is committed to do a  
11 complete seismic reanalysis of the whole plant, all  
12 component systems structures and that is largely what  
13 this program is doing. All their findings flow to  
14 Teledyne, Teledyne reviews the methods, assumptions and  
15 the models as well as the things they had already  
16 started and the things that we kicked off with  
17 Brookhaven.

18 CHAIRMAN PALLADINO: The ITP though was not a  
19 part of the IDVP?

20 MR. DENTON: It was not a part of the original  
21 order. We didn't require that it work that way. PG&E  
22 put it together because of the ---

23 CHAIRMAN PALLADINO: Did they do that  
24 voluntarily or was there something else?

25 MR. DENTON: Yes. They did it because of the

1 expanding nature of the questions that were being  
2 raised. In other words, there was so much coming up out  
3 of the Phase I program that it was leading that way and  
4 they have elected to do the entire plant.

5 MR. EISENHUT: I think it is a point Harold  
6 made earlier. The minute the results started coming out  
7 that there were real questions about the adequacy being  
8 raised of one structure, the program was undertaken by  
9 PG&E and Bechtel to reanalyze them all from a seismic  
10 standpoint.

11 In our way of looking at it it sort of made  
12 decisions easier because you don't really have to then  
13 try to look at the sampling and decide how far to extend  
14 it because the program has expanded it ---

15 COMMISSIONER AHEARNE: It is an issue that I  
16 suspect at some later point will come back up again.  
17 This was a decision made by PG&E and Bechtel?

18 MR. EISENHUT: Yes.

19 MR. DENTON: Well, I would say by PG&E, and I  
20 guess they hired Bechtel.

21 COMMISSIONER AHEARNE: Right, by PG&E, but it  
22 was not an NRC requirement.

23 MR. EISENHUT: It was not an NRC requirement.

24 MR. DENTON: That is right. In following the  
25 Phase I program, which required that if you find



1 something you expand, and then we were finding and  
2 expanding and the company I think came to conclude that  
3 the only clear way to cut it off was to go to the  
4 complete reverification.

5 MR. EISENHUT: Now if I could explain the  
6 other two boxes at the top.

7 COMMISSIONER GILINSKY: Let me ask you,  
8 Darrell, the 800 people that you mentioned before, they  
9 are in this ITP?

10 MR. EISENHUT: They are in the top.

11 MR. DENTON: I don't know if they are all in  
12 ITP because now there are some other programs. See,  
13 some of the Phase II stuff has now gotten picked up also.

14 MR. ENGELKEN: There is also a corrective  
15 action program ---

16 MR. EISENHUT: --- in the ITP.

17 MR. ENGELKEN: Yes.

18 MR. DENTON: The total top box now is 800.  
19 Now how they are distributed today, I don't quite know.

20 CHAIRMAN PALLADINO: When you say the top box,  
21 do you mean that one on the left that says ITP or all of  
22 those three together?

23 MR. EISENHUT: There are some PG&E people in  
24 the box providing input to the IDVP and there are some  
25 PG&E people working on the internal technical program.



1 I have just been handed a piece of paper which  
2 says there are 334 total PG&E people working on the  
3 program and there are 451 Bechtel people working on the  
4 program.

5 COMMISSIONER GILINSKY: Who is in charge of  
6 that group?

7 MR. DENTON: Howard Friend from Bechtel is in  
8 charge of that group and he reports to Mr. Maneatis.  
9 Bechtel has assigned three functional managers under Mr.  
10 Friend and then they have blended their organizations  
11 together with a Bechtel manager at the top who reports  
12 to Mr. Maneatis.

13 COMMISSIONER AHEARNE: Are you going to say  
14 what BIR is?

15 MR. EISENHUT: Yes. The BIR stands for Bloom  
16 Internal Review or Report. So it is a Bloom internal  
17 study that was done. It was in fact requested by PG&E.  
18 PG&E on their own decided to go back to Bloom sometime  
19 earlier this year and to have them do an internal look.  
20 There was a report that was recently sent to the staff  
21 with the end results of that.

22 COMMISSIONER AHEARNE: Internal to Bloom or  
23 internal to PG&E?

24 MR. EISENHUT: Internal to Bloom. This is a  
25 Bloom internal study, sort of a self-assessment.

1           Similarly, the one on the right is a QA  
2 self-assessment within PG&E. They were both initiated  
3 by PG&E, to the best of my knowledge, on their own  
4 initiative. They both are sort of self-assessments in  
5 my terminology. They are referred to as look-back  
6 reports, different reports. They are internal  
7 assessments that were undertaken.

8           COMMISSIONER AHEARNE: And they both were  
9 completed?

10          MR. EISENHUT: The BIR is completed and ---

11          MR. MIRAGLIA: Yes.

12          MR. EISENHUT: Both look-back reports are  
13 completed.

14          COMMISSIONER AHEARNE: In that upper  
15 three-box, ITP is an ongoing program and the other two  
16 are completed?

17          MR. EISENHUT: Yes, and I will try to  
18 characterize the status of those now.

19          COMMISSIONER GILINSKY: Could you say a word  
20 more also about our own involvement. You have the arrow  
21 going into an NRC box.

22          MR. EISENHUT: If I could add one more thing  
23 first.

24          COMMISSIONER GILINSKY: Sure.

25          MR. EISENHUT: There is a construction QA box

1 that I don't want to forget. The program that was  
2 proposed by PG&E, and certainly the first time I heard  
3 any questions about it I believe was about September the  
4 1st, but it was a program to look at an audit  
5 construction QA. That program was proposed as an  
6 addendum and adjunct, I believe is the word they used,  
7 to the Phase II program. They propose that it be  
8 conducted by the IDVP and by Stone and Webster.

9           The point was made by PG&E that they have  
10 found nothing explicit that would in fact dictate the  
11 need for a construction QA program. However, to put to  
12 bed any residual questions, they were proposing this  
13 kind of program.

14           MR. DENTON: Our own effort, Commissioner  
15 Gilinsky, started right after the original order when we  
16 asked Brookhaven to do an independent analysis of what  
17 we thought was one of the more suspect areas where the  
18 left-handed/right-handed, or unit Unit 2/Unit 3 arrow  
19 was made.

20           I do have in the audience today Mr. Morris  
21 Reich who supervised that study if you would like to  
22 hear from him.

23           COMMISSIONER GILINSKY: I would like at some  
24 point to hear from him.

25           MR. DENTON: We have retained them throughout

1 this, and I put in I think on the order of four or five  
2 full-time people reviewing the adequacy of these ITR's  
3 and attending the meetings. We retained Brookhaven to  
4 assist us in that and they helped us review the first  
5 four or five of them. On an ongoing basis I would guess  
6 we are spending \$200,000 a year with Brookhaven using  
7 their capabilities to assist us in making sure that the  
8 process is working properly.

9           So the way I see it is at the first level we  
10 are insisting that Teledyne do this kind of audit and  
11 then we are attending the meetings and doing our  
12 selective review of their products with consultant help  
13 to be sure it is all done properly. I am not counting  
14 in my numbers the effort that Bob has put in, which has  
15 been considerable.

16           MR. ENGELKEN: Well, we have been auditing the  
17 IDVP and the ITP office activities at both facilities.  
18 We have been inspecting the physical modifications done  
19 at the site. We have been, as part of our audit of IDVP  
20 and ITP, we have been identifying issues that have been  
21 passed on with respect to some of the structures and  
22 certain of the equipment and fed back into NRR for their  
23 consideration and into the IDVP ultimately for their  
24 resolution.

25           I think that is about the extent of the

1 regional activities. We have had about four men full  
2 time in recent months working on the program, not  
3 considering a lot of management attention.

4 MR. EISENHUT: I should say we also have a  
5 dedicated project manager who is dedicated just to the  
6 coordination of the seismic review program at PG&E, Mr.  
7 Hans Schierling, who is here with us today and it is  
8 just on this seismic re-evaluation effort.

9 MR. EISENHUT: If I could go to the next slide.  
10 We kind of summarize these results recognizing  
11 they are preliminary and recognizing that these are some  
12 observations we have gotten from the IDVP directly.

13 First, as Commissioner Ahearne emphasized a  
14 couple of times, it is just seismic design, Hosgri  
15 related, pre-'78 Phase I. So it is somewhat of a  
16 limited effort.

17 The effort is nearly complete, as  
18 characterized by the IDVP. For that particular area, if  
19 you look at the IDVP plus the internal technical  
20 program, it is quite thorough. They have reanalyzed  
21 basically all structure systems of components. You do  
22 the analysis until you verify that you get the same  
23 result you previously had first doing the structure, et  
24 cetera, and working through.

25 We expect that the IDVP will be able to

1 identify any problems that exist and we expect that  
2 problems will be resolved if they are resolvable and  
3 they will be resolved to the satisfaction of the IDVP.

4           There is a feedback loop that ensures that  
5 after a problem has been identified it goes to PG&E for  
6 resolution. That resolution then goes back to the  
7 independent program to ensure that it is resolved to  
8 their satisfaction.

9           MR. DENTON: I think the stress with regard to  
10 Phase I, it is nearly completed. Of course, not every  
11 modification has been made, but the original scope of  
12 Phase I as was ordered has been essentially done by  
13 Teledyne and their assistance. They have identified  
14 these activities, the company has responded and I think  
15 the company intends to fully respond to all the  
16 identified open items with what their plans are to  
17 remedy those areas that are required by about the middle  
18 of December and a little over a month later Teledyne  
19 would expect to be able to wrap up and issue a final  
20 report on their conclusions with regard to Phase I.

21           CHAIRMAN PALLADINO: On your Figure 3 in the  
22 paper you identify other things that you are going to  
23 require in addition to Phase I items prior to startup.

24           MR. DENTON: Yes. We will turn to those next  
25 to complete Phase I.

1           CHAIRMAN PALLADINO: You mentioned the interim  
2 report. Is that the interim report on Phase I?

3           MR. DENTON: I guess I don't know what page  
4 you are on, Mr. Chairman.

5           COMMISSIONER AHEARNE: Figure 3.

6           CHAIRMAN PALLADINO: Figure 3.

7           MR. EISENHUT: The interim report relates to  
8 Phase II and not Phase I.

9           CHAIRMAN PALLADINO: Well, it says under  
10 "Prior to Fuel Loading" "Interim Report - See Note."

11          MR. EISENHUT: The parentheses there is meant  
12 to relate to Items 1, 2 and 3 under Phase 2 and we are  
13 going to get to that in just one moment.

14          CHAIRMAN PALLADINO: I see. Okay.

15          MR. DENTON: It may not have been accurate.

16          CHAIRMAN PALLADINO: Now you say all the Phase  
17 I items are going to be reported in a report by Teledyne.

18          MR. DENTON: With the recognition that there  
19 could be some modifications required in Phase I that we  
20 might permit to be deferred to somewhat later than that  
21 date. But the action that is required and the  
22 corrective action will have been evaluated and a  
23 thorough understanding and a write-off by Teledyne that  
24 that is a satisfactory resolution of the design  
25 differences would be completed by that date.



1           Now we will have to see what the final changes  
2 are. For example, in the refueling building they are  
3 having some troubles and having to redesign some of the  
4 I-beam connections and this kind of thing. Well, that  
5 might be an area which we would be willing to let them  
6 have a little bit more time during low-power testing to  
7 complete those changes. But the completion of the  
8 design adequacy would all be done in the time frame I  
9 described for Phase I. It will be done in December by  
10 PG&E they think and Teledyne will need roughly a month  
11 or a little longer to completely audit those results.  
12 Then we would need some time after we have got the final  
13 report to be sure we were happy with the final  
14 resolution on Phase I.

15           CHAIRMAN PALLADINO: You mentioned interim  
16 report several times and I was interested in when it was  
17 going to come.

18           MR. EISENHUT: Could I have slide 11. It is  
19 the same as figure 3 but simplified slightly.

20           CHAIRMAN PALLADINO: All right.

21           MR. EISENHUT: This basically is figure 3 with  
22 shorthand a little to fit on the one page. The circles  
23 here are meant to note what was originally in the order  
24 under Phase I and the circle was where the requirement  
25 was previously for the letter in Phase II.



1           The Phase I program, as Harold just mentioned,  
2 is proceeding. It is expected that we will have the  
3 vast majority of all the technical information and  
4 technical errors will be identified by December and the  
5 final report is targeted for a write-off through the  
6 cycle with Teledyne by January 25th.

7           CHAIRMAN PALLADINO: This is the report on  
8 Phase I?

9           MR. EISENHUT: Phase I.

10          COMMISSIONER AHEARNE: Is it strictly Phase I?

11          MR. EISENHUT: On this chart it is. There are  
12 some other bullets which also will be complete by  
13 January 25th which I will get to in such a second. I am  
14 just walking down the list.

15          MR. DENTON: What we are going to tell you in  
16 a moment is that Phase I and Phase II will essentially  
17 all be completed at the same time.

18          COMMISSIONER AHEARNE: Can you tell us if it  
19 is going to be one report?

20          MR. EISENHUT: No, it is not one report.

21          MR. DENTON: No.

22          MR. EISENHUT: Because there are different  
23 contractors, it is two separate entities at the present  
24 time.

25          COMMISSIONER AHEARNE: Two separate reports.

1 MR. EISENHUT: Two separate reports.

2 MR. DENTON: There may be more than two.

3 There will be perhaps a lot of reports the way this is  
4 going, but we would have from Teledyne the review of  
5 that corporate organization on the Phase I activities in  
6 that time frame if we meet these schedules. Now we  
7 will also have a lot of other things which are Phase II.

8 CHAIRMAN PALLADINO: There will be a Phase I  
9 separately.

10 MR. EISENHUT: It is billed as a final report  
11 on January 25th. Now if you look at Phase II, the  
12 report to address items 2, 3 and 4 on this slide is also  
13 due to be completed by January 25th.

14 CHAIRMAN PALLADINO: That is where it says IR?

15 MR. EISENHUT: It turns out it is not the IR.  
16 The interim report is what we propose requiring prior to  
17 a fuel load decision. An interim report is that the  
18 effort should have proceeded to the point where it is  
19 substantially complete to the point where there are no  
20 major surprises. It turns out that the entire effort is  
21 projected to be completed by that same date.

22 CHAIRMAN PALLADINO: Is there a final report  
23 on Items 2, 3 and 4?

24 MR. EISENHUT: A final report is also  
25 projected by January 25th.

1           CHAIRMAN PALLADINO: All right, and what is  
2 this interim report then? You say you want an interim  
3 report before you allow a fuel loading?

4           MR. EISENHUT: If the effort is not complete.

5           MR. DENTON: We sent this up with the  
6 thought ---

7           CHAIRMAN PALLADINO: Are you trying to say  
8 that fuel loading may occur before you get the final  
9 report on things that you want?

10          MR. EISENHUT: On Phase II.

11          COMMISSIONER AHEARNE: Let me just ask a  
12 couple of questions and see if I can understand.

13                 What are you getting on Phase I?

14          MR. DENTON: Everything you ordered.

15                 (Laughter.)

16          COMMISSIONER AHEARNE: No, I am not asking  
17 that. I am asking what are you getting? You are  
18 getting a single report?

19          MR. DENTON: I don't want to say single. I  
20 don't know how many reports, Commissioner.

21          COMMISSIONER AHEARNE: Who is going to be  
22 providing you with ---

23          MR. DENTON: Teledyne.

24          COMMISSIONER AHEARNE: Teledyne will provide  
25 you with a report or reports that will come from

1 Teledyne and will on Phase I as originally defined or  
2 Phase I plus?

3 MR. DENTON: It will be at least as originally  
4 defined. With seismic design being completely redone, I  
5 imagine it will be plus. But as a minimum it will  
6 include the order.

7 MR. EISENHUT: Well, Teledyne has taken the  
8 position, and certainly they may speak for themselves  
9 here, but Teledyne took the position in doing Phase I  
10 that they have done an evaluation listed as Item 9 and  
11 they did the evaluation listed as Item 10 because they  
12 felt it was appropriate to make that an item before the  
13 Phase I effort would really make a good technical basis.

14 COMMISSIONER AHEARNE: But you will get  
15 something from Teledyne?

16 MR. EISENHUT: Yes. It will be a write-off  
17 for Phase I and it will include some other items.

18 COMMISSIONER AHEARNE: Fine, and you expect  
19 that to come in ---

20 MR. EISENHUT: They projected yesterday  
21 January 25th.

22 COMMISSIONER GILINSKY: Can we hear from  
23 Teledyne?

24 MR. DENTON: Yes, sir.

25 COMMISSIONER AHEARNE: Let me just finish.

1           MR. DENTON: If I could clarify this point a  
2 bit. When we were putting together what we thought we  
3 needed to make a decision to recommend to you the  
4 resumption of the licensing, we said we need as a  
5 minimum Phase I and we need enough of Phase II  
6 completed, Phase II being all these things we had  
7 ordered, plus all these other things that they have now  
8 volunteered that we can be completely confident that  
9 there are no surprises left in this plant.

10           Now what has happened as the schedules have  
11 shifted since we have reached that sort of philosophical  
12 position is they have largely merged. So that in fact  
13 the case now, as Darrell was saying, is that we had said  
14 interim report just as a philosophy a month ago as when  
15 we put the paper together, but the dates and the way the  
16 company is being able to do it is in fact you are  
17 getting I think in essence all of the Phase II things we  
18 had in our letter at the same date.

19           COMMISSIONER AHEARNE: Now the reporting on  
20 Phase II will also be from Teledyne?

21           MR. DENTON: Yes.

22           MR. EISENHUT: Yes.

23           COMMISSIONER AHEARNE: So you will also then  
24 be getting at some stage a final report from Teledyne on  
25 Phase II?

1 MR. EISENHUT: Yes, and the final report was  
2 projected as of yesterday as January 25th also. It is  
3 sort of evolving, the dates are.

4 COMMISSIONER AHEARNE: Fine, but this would be  
5 a separate report or reports that would be covering  
6 Phase II and possibly some other items?

7 MR. EISENHUT: Yes.

8 COMMISSIONER AHEARNE: Now in this context of  
9 Teledyne doing these two things, is it Teledyne who will  
10 be submitting an interim report?

11 MR. DENTON: Yes, Teledyne is the IDR.

12 COMMISSIONER AHEARNE: Your last item is your  
13 interim report.

14 MR. EISENHUT:

15 COMMISSIONER AHEARNE: Is that also bei  
16 submitted by Teledyne?

17 MR. EISENHUT: It would be if this structure  
18 were maintained. Let me explain. When we laid out what  
19 do we really need prior to a fuel load decision, we  
20 didn't have the January 25th dates and we weren't aware  
21 they were coming the same date.

22 COMMISSIONER AHEARNE: So are you saying that  
23 when you wrote this you had in mind that along with the  
24 January 25th Phase I you would at a minimum need some  
25 additional report that you label an interim report?

1 MR. DENTON: Yes.

2 MR. EISENHUT: Which demonstrated the effort  
3 to be substantially complete such that there would be no  
4 surprises in Phase II.

5 COMMISSIONER AHEARNE: So this is more what  
6 you would require and it is not what they have now said  
7 you are going to get?

8 MR. EISENHUT: This is what we would propose  
9 as the requirement. They are projecting as of yesterday  
10 that these things may actually occur sooner on Phase II.

11 MR. DENTON: We originally were willing to  
12 wait on Phase II, but the findings of Phase II are, in  
13 my view, just as safety significant as Phase I and that  
14 is what led us to that.

15 COMMISSIONER AHEARNE: One last question. You  
16 had said, Harold, that the difference between I and II  
17 has been mooted, your phrase.

18 MR. DENTON: Yes.

19 COMMISSIONER AHEARNE: And I gather that from  
20 the memo that came up on the 24 that there was enough  
21 modifications of scope that it may really be hard to  
22 still maintain that distinction. Nevertheless, you are  
23 saying that whatever you receive on January 25th will be  
24 able to be characterized as here is a batch that covers  
25 Phase I and here is the other batch that covers Phase



1 II; is that correct?

2 MR. DENTON: I wouldn't want to put a lot of  
3 faith in any particular date. We have not reviewed  
4 their schedules that they have projected.

5 COMMISSIONER AHEARNE: I was just trying to  
6 get it clear in my mind because the paper itself seemed  
7 to be working its way towards a blurring of any  
8 distinction between I and II, but yet your reporting  
9 coming in you are saying will maintain ---

10 MR. DENTON: That is because of the progress  
11 that the company and Teledyne have been able to make, if  
12 you accept the scope of Phase II as we have recommended  
13 it. They progress they are making is that they are  
14 going to complete them essentially at the same time.

15 MR. EISENHUT: If I just comment on one thing  
16 he said though. I would characterize it a little  
17 differently. It is not a blurring of Phase I and Phase  
18 II as much as a blurring of when you would require the  
19 results from the two, and that is what was meant by the  
20 blurring of the two.

21 COMMISSIONER AHEARNE: But Harold's term in  
22 the beginning the difference between the two has been  
23 removed.

24 MR. DENTON: Let me say it another way.

25 COMMISSIONER GILINSKY: John, will you explain

1 what it is that you are concerned about so we can  
2 understand.

3           COMMISSIONER AHEARNE: Well, I am trying to  
4 understand. At some point we will eventually turn to  
5 what is it that is required to reinstate the low-power  
6 license and what is it that is required to go above five  
7 percent. At some previously discussions and order and  
8 such there seemed to be this distinction maintained  
9 between I and II. The staff is characterizing well we  
10 need not worry about that, everything is coming in on  
11 the 25th.

12           Past history leads me to be skeptical of what  
13 will actually come in and how complete things will be.  
14 So I suspect at some point we may have to revisit is  
15 there really a difference between I and II, and I was  
16 just trying to get clear why there was no longer any  
17 difference and some of the things we had once thought  
18 were going to be needed for II would now have to be  
19 needed for I and what was the situation. I am trying to  
20 understand.

21           MR. DENTON: I think in the meetings all  
22 parties, including the staff, have come to the same  
23 conclusion that we don't want any surprises. Therefore,  
24 based on what is being found in Phase II, it is  
25 essential to essentially complete Phase II by the time

1 any license is restored so that there is no possibility  
2 of finding the next day a major defect.

3           So that has been the stated objective for the  
4 company, we have adopted the same view here, and I am  
5 sure the other intervenors would like to go that far.  
6 Then the schedules just worked out so that in essence  
7 they are going to get the previously identified Phase II  
8 think done in the same time frame. So at the party  
9 level, the parties to the proceeding, it has come around  
10 to just about completing items 1 through 11 here, except  
11 for the modifications, prior to a decision.

12

13

14

15

16

17

18

19

20

21

22

23

24

25

1           CHAIRMAN PALLADINO: But, Harold, we are going  
2 to have to face a Phase I. That is, we are going to have  
3 to lift the suspension on fuel load and low power if  
4 everything is all right. There are certain items that  
5 have to be done before that and I still picture that as  
6 Phase I.

7           Then you are going to have some other items  
8 that you are going to say have to be done before you are  
9 allowed to go above five percent power. I still picture  
10 those as Phase II. Then you are going to allow some  
11 things to go on after operation, and even though we  
12 didn't give it a particular phase, I separate those out  
13 from those required to lift the suspension and authorize  
14 any further power level.

15           So I think we do need to make sure, even  
16 though the dates now are predicted to be the same, that  
17 we are going to get sufficient information to make our  
18 decision. That is why I was saying, all right, even  
19 though right now on the items that you have listed as  
20 Phase II items, you have said you wanted an interim  
21 report. Do I gather now that you don't really expect an  
22 interim report because you expect the July 25th date to  
23 be met in the final report.

24           MR. DENTON: That is correct.

25           MR. EISENHUT: Could I make a comment here.

1 When we sketched out the table, you have got to go back  
2 to generally what the thought process was a year ago.  
3 The problem then we believed was seismic related, it was  
4 Hosgri related, it was pre-'78 and it was  
5 service-related contracts. That generally was the  
6 thing. Why I said earlier that they have sort of merged  
7 together is that we now believe that there is no real  
8 distinction pre-'78/post-'78.

9 CHAIRMAN PALLADINO: I appreciate that.

10 MR. EISENHUT: Then it automatically flows why  
11 we require a report or a substantial evaluation. It has  
12 evolved. The utility even states there is no real  
13 distinction between Phase I and Phase II in the sense of  
14 there is no sub-function pre-'78/post-'78. That notion  
15 basically is gone to the best of my knowledge in all  
16 parties. Seismic and non-seismic the same way.

17 CHAIRMAN PALLADINO: But Phase I was not  
18 defined, at least it hasn't become known as pre-'78.

19 MR. EISENHUT: Oh, absolutely.

20 CHAIRMAN PALLADINO: I read somewhere where  
21 you said it is the things you need for low power.

22 MR. DENTON: Let me try to explain ---

23 COMMISSIONER GILINSKY: Wait, there is ---

24 CHAIRMAN PALLADINO: Why don't you let me  
25 finish a whole paragraph.

1 (Laughter.)

2 COMMISSIONER GILINSKY: All right.

3 (Laughter.)

4 CHAIRMAN PALLADINO: Now I have lost my place.

5 (Laughter.)

6 CHAIRMAN PALLADINO: The point I was trying to  
7 make is you listed, and I guess it was on page 11, you  
8 listed certain things that have to be done before you  
9 allow fuel loading.

10 First I have to get your attention.

11 There are certain things you said you are  
12 going to need before you can go to fuel loading and low  
13 power and I see them listed there. One of them says  
14 interim report on some Phase II items.

15 Now my question is are you saying I no longer  
16 need to look for an interim report because we are going  
17 to get a final report in time on those? That was my  
18 basic question.

19 MR. DENTON: It was our intent to require at  
20 least an interim report. If they can provide a final  
21 report, fine. So if you look down that column, prior to  
22 a fuel load low-power decision, they were intended to be  
23 the items that we would require as a minimum, and as a  
24 minimum it would be at least an interim report on Phase  
25 II and schedules may work such that it would be a

1 final.

2           The same way down on Item 5. We want an  
3 interim report on the QA program and an interim report  
4 on non-seismic service related contracts. Where the  
5 checks are we wanted the activity complete. So that  
6 column was intended to be our minimum set, and I think  
7 by talking about where they actually are in schedules  
8 may have led to the confusion.

9           CHAIRMAN PALLADINO: Now if it turns out that  
10 they make the January 25th for the Phase I report but  
11 they miss the January 25th date for the final report on  
12 Phase II, would that hold up the fuel loading and low  
13 power?

14           COMMISSIONER AHEARNE: It would have to on  
15 this.

16           COMMISSIONER GILINSKY: Well, it sounds like  
17 what they are saying is that in view of what has been  
18 discovered as a result of the preliminary looks they  
19 really want to see it all and happily the company seems  
20 to have decided the same thing.

21           CHAIRMAN PALLADINO: I was just trying to  
22 understand.

23           COMMISSIONER AHEARNE: Well, let's see now,  
24 Commissioner Gilinsky just said that you wanted to see  
25 it all.



1           CHAIRMAN PALLADINO: No, that is if they get  
2 the final report.

3           MR. DENTON: No, I said what I said. I want  
4 to see enough of it to be sure that there were no  
5 surprises.

6           COMMISSIONER AHEARNE: Do they know what  
7 "enough" is?

8           MR. DENTON: They intend to do it all.

9           COMMISSIONER AHEARNE: I understand that.  
10 That is not my question. My question would be would  
11 they know ---

12          MR. DENTON: No. None of know because we  
13 don't know what is going to be uncovered in that program  
14 yet. So I wanted to reserve how much was enough because  
15 they keep finding things. So I am unable to define  
16 today exactly what the scope of the interim report would  
17 be, but I was hoping that by the time we got that close  
18 to completion that the difficulties in those areas would  
19 be clear enough that we could come to agreement.

20          CHAIRMAN PALLADINO: Harold, to make sure I  
21 have an understanding, under Phase II, the "B" category,  
22 where it says "Interim Report," you are going to look  
23 for a final report and if you don't get the final report  
24 by the date you said, you are still either going to want  
25 an interim report or we wait for the final report?

1           MR. DENTON: I would be happy with an interim  
2 report and a finding by Teledyne that based on all they  
3 had seen it was unlikely that the remaining little bit  
4 of activity was going to clear up anything major.

5           What I wanted to do was avoid the chance of a  
6 major surprise being found later in the Phase II and I  
7 would want Teledyne's opinion on that as we get down  
8 toward January and they have completed more of Phase  
9 II. That is sort of what the company proposed to us  
10 that they had completed and we said, fine, that sounds  
11 like a good idea.

12           COMMISSIONER AHEARNE: I am puzzled. For  
13 those items 2, 3 and 4 are you saying that you don't  
14 need anything for your staff to review and all you are  
15 looking for is a Teledyne finding?

16           MR. DENTON: No, sir. I am looking for a lot  
17 of information.

18           COMMISSIONER GILINSKY: Presumably that would  
19 be reviewed just the way everything else is reviewed.

20           COMMISSIONER AHEARNE: That is what I thought,  
21 but then ---

22           COMMISSIONER GILINSKY: Well, I mean I think  
23 he was saying what he wants from them.

24           MR. EISENHUT: Right. Clearly this was meant  
25 to be a requirement column independent of schedules.

1. COMMISSIONER AHEARNE: But it is actually you  
2 want something that your staff can review?

3 MR. EISENHUT: Oh, certainly.

4 COMMISSIONER AHEARNE: Therefore, if they do  
5 not get the final report done, then they need more than  
6 just Teledyne telling you that there are no surprises.

7 MR. DENTON: We wanted to be able to assure  
8 you that enough work under Phase II had been done that  
9 it was very unlikely that remaining activity was going  
10 to uncover errors of major significance.

11 Then there are the others. Some of the other  
12 items were recommended by other parties to the  
13 proceeding. Some of the others PG&E did on their own  
14 initiative and I guess some they did at the urging of  
15 some of the other parties. But since they agreed to do  
16 some of these, we have indicated what we would like to  
17 see on the other items even though they were not a part  
18 of Phase I or II in the original proceeding.

19 COMMISSIONER AHEARNE: Now the interim report  
20 column for No. 6 and 7, is that a separate interim  
21 report from the one you have just discussed?

22 MR. EISENHUT: Well, it would be, depending  
23 upon the timing. On those two items, for example,  
24 construction and QA, before we would go with the  
25 decision part of fuel to full power, we would want to

1 have the benefit of a substantial completion of the  
2 program and a report from the IDVP that we can review.

3           COMMISSIONER AHEARNE: In this January 25th,  
4 that is not at the moment considered that that is also  
5 going to be in?

6           MR. EISENHUT: No, it has its own independent  
7 line schedule, which all of these do.

8           MR. DENTON: Then the next column were things  
9 that I thought could be postponed and done during the  
10 low-power testing and completed such as a walk-down and  
11 things that could be ---

12           COMMISSIONER ROBERTS: Could you elaborate on  
13 No. 7. What do you mean, "Ask Bill for walk-down"?

14           MR. DENTON: Bob, would you like to cover that  
15 one?

16           MR. EISENHUT: Well, that item is an item that  
17 for modifications that are done in the plant as a result  
18 of this program, you want a final as-built check, the  
19 final as-built check to ensure that the modification  
20 that is put in place is in fact like the modification  
21 that is on the design paper.

22           MR. DENTON: I was proposing to defer that to  
23 be done during, say, the low-power testing program and  
24 completed before any ---

25           COMMISSIONER ROBERTS: I just wanted to

1 understand. I am not attacking.

2 MR. DENTON: Then, finally, we thought there  
3 could be some items that could be deferred on out into  
4 operation if we could make a determination that they  
5 were not important to safety during that period for  
6 whatever reason, such as the example I gave in the  
7 refueling building might be something that could be  
8 deferred.

9 COMMISSIONER AHEARNE: In the walk-down then  
10 that you are referring, these would not be areas where  
11 operation would then make it difficult to do a walk-down.

12 MR. EISENHUT: That is correct, it would not  
13 be. In fact, as part of the previous items, there is in  
14 fact a complete walk-down check of the plant. This line  
15 item is only for those modifications. So as part of the  
16 proposal it would be that the systems of course that are  
17 needed for various operations or that are prohibited  
18 from having access to are taken care of.

19 MR. DENTON: So I think it is fair to  
20 characterize this, as what our recommendation is, we are  
21 requiring more than we envisioned in Phase II at the  
22 time, but the reason for doing it is based on the  
23 results that we have seen from Phase II and recognition  
24 by PG&E and Teledyne that these are important and that a  
25 certain amount of these things need to get done and

1 completed so that we don't have any surprises.

2           COMMISSIONER GILINSKY: Are you going to tell  
3 us about what has been found up to now?

4           MR. EISENHUT: Yes, sir. If I could go back  
5 to slide 4A.

6           CHAIRMAN PALLADINO: I still have to clear up  
7 one point and it is not a very complicated question. Do  
8 you define Phase I now as those items that have to be  
9 completed before fuel loading in low power? It has  
10 nothing to do with 1978 or anything else. That is what  
11 this says.

12           MR. DENTON: In my terminology I still think  
13 of Phase I as being what the Commission ordered Phase I  
14 to be. I mean that is the activities that were ordered  
15 and that is what I mean Phase I to be.

16           CHAIRMAN PALLADINO: But see, your paper says  
17 "The original requirements needed to support a fuel load  
18 low-power decision have become known as Phase I, whereas  
19 items originally requiring completion before a decision  
20 regarding power levels greater than five percent were  
21 defined as Phase II."

22                   Is that what you mean here on this table?

23           MR. DENTON: By Phase I then on that table are  
24 those original items defined as necessary, and I use  
25 Phase I and Phase II the way they were originally

1 defined recognizing that we are now modifying our  
2 recommendation.

3 CHAIRMAN PALLADINO: I appreciate that.

4 COMMISSIONER GILINSKY: I think that is a  
5 clearer way of putting it. We originally said we would  
6 need as much of Phase II as turned out to be necessary  
7 on the basis of what turned up, you know, in Phase I.

8 MR. EISENHUT: The key there is the original.

9 COMMISSIONER GILINSKY: Yes.

10 CHAIRMAN PALLADINO: Why don't you go ahead.

11 MR. EISENHUT: On slide 4A the only item I  
12 wanted to point out again, as I think was mentioned  
13 earlier, there were about 200 EOI's, errors on open  
14 items, sort of preliminary findings. Thirteen of those  
15 turned out as either A's or B's, A's and B's as defined  
16 as we mentioned earlier. They are the more significant  
17 items that require either modifications to the plant,  
18 modifications to the procedure or some detailed  
19 evaluations.

20 COMMISSIONER GILINSKY: We are informed of all  
21 the EOI's, I take it?

22 MR. EISENHUT: Yes.

23 COMMISSIONER GILINSKY: And someone on our  
24 staff keeps track of them?

25 MR. EISENHUT: Yes.



1 MR. ENGELKEN: We get biweekly reports.

2 MR. EISENHUT: They come in in the  
3 semi-monthly reports that go to all the parties. They  
4 were also summarized. The September 24th memorandum  
5 summarized the status and resolution of all the open  
6 items.

7 MR. DENTON: We have some slides of some of  
8 the modifications that have been made just to show you  
9 the type of changes that have been made and we will get  
10 to those in just a moment.

11 MR. EISENHUT: The next slide, 4B. Basically  
12 these are the preliminary results to date on Phase II.  
13 Phase II looks, as was characterized yesterday, like  
14 sort of a vertical slice. The proposal is to look at  
15 three systems, one of them being the auxiliary feedwater  
16 system and I will get the other two, plus some  
17 analytical calculations.

18 COMMISSIONER GILINSKY: Does the ITP program  
19 also use this terminology, A, B ---

20 MR. EISENHUT: Yes, essentially the same  
21 terminology. They are roughly compatible. However,  
22 they are not directly one to one.

23 COMMISSIONER GILINSKY: You went over that  
24 Phase I slide pretty fast.

25 MR. DENTON: You had asked about hearing from

1 Teledyne. Since these findings are Teledyne's, maybe  
2 this a good time to hear from Bill Cooper on the 13 A  
3 and B's.

4 COMMISSIONER GILINSKY: Well, I would be  
5 delighted.

6 CHAIRMAN PALLADINO: Who is the  
7 representative, Bill Cooper?

8 MR. DENTON: Bill Cooper is managing the  
9 program.

10 CHAIRMAN PALLADINO: Bill.

11 (Mr. William Cooper comes to the  
12 Commissioners' table at this point in the proceedings.)

13 CHAIRMAN PALLADINO: I gather the matter we  
14 want you to address is the preliminary results on Phase  
15 I and Phase II. Is that what is desired?

16 (Commissioners nodding in agreement.)

17 MR. COOPER: Mr. Chairman, I think I can  
18 address these with this slide and the following slide  
19 that Mr. Eisenhut has prepared.

20 I apologize for the complicated alphabetical  
21 soup that you have had to be thrown into in this  
22 presentation. It is partially nomenclature by committee  
23 and has partially grown that way. I would suggest that  
24 in our discussion today we use terms more normal to the  
25 industry such as potential findings, observations and

1 findings, and I will try to relate them in those terms  
2 which may be simpler for you.

3 I believe that Mr. Eisenhut has already done  
4 this in essence in that he said in Phase I there have  
5 been essentially 200, approximately 200 of our open item  
6 reports which are the potential findings that I would  
7 refer you to.

8 At the time Mr. Eisenhut prepared this slide  
9 on Phase I there were 13 of those approximately 200 that  
10 had been identified as items which would ordinarily in  
11 the program be called findings; that is, they are of  
12 significance, design criteria or operating limits are  
13 exceeded, physical modifications, changes in operating  
14 procedures or more realistic calculations or retesting  
15 are required. At the time this slide was prepared there  
16 were 13. There has been another one identified  
17 subsequently. So that at the present time there are 14  
18 such items.

19 With respect to Phase II ---

20 COMMISSIONER GILINSKY: Before you go on to  
21 Phase II could you give us some examples of EOI's that  
22 didn't make it into the 13 and tell us what some of the  
23 13 are?

24 MR. COOPER: With respect to those that did  
25 not make it into the 13, you must remember that in this

1 program we have used a very low threshold of  
2 identification for potential errors in the sense that  
3 the IDVP would generate an open item report on the  
4 subject to identify in public that this was an item of  
5 concern to us before we could really find out additional  
6 information required to evaluate the item. Many of them  
7 we would look for other findings, like we had just been  
8 looking at the wrong drawing, that there was a different  
9 drawing that explained it that we hadn't known about  
10 previously. That is an extreme, but it is typical of a  
11 fairly large number of those that could be immediately  
12 closed as soon as additional work was done.

13           There are a large number of items which were  
14 deemed to be what we would ordinarily term an  
15 observation in this program, an item which was an error  
16 or it was a deviation from procedures, but of no  
17 consequence with respect to whether or not the component  
18 met the licensing application criteria.

19           COMMISSIONER GILINSKY: Could you give us just  
20 one example.

21           MR. COOPER: Yes. Let us take the calculation  
22 of stresses in a given component. Our programs requires  
23 that an open item report be issued if the independent  
24 calculation made in our program gives a calculated  
25 stress result differing by more than 15 percent from

1 that in the original design computation. That reporting  
2 of a 15 percent difference is independent of the level  
3 of that stress versus the allowable level of that stress.

4           For example, perhaps we were computing that  
5 the stress was 33 percent of allowable and the utility  
6 had reported that the stress was 50 percent of  
7 allowable. We would have to report an open item on  
8 that. We would have to do this not because of concern  
9 about that specific aspect, but to indicate to us a  
10 tracking of potential generic concerns. That same error  
11 applied elsewhere in the stretcher could have resulted  
12 in a violation of licensing application even though it  
13 did not here.

14           So we had to report it and we would pursue the  
15 aspect that led to the difference and we would identify  
16 why is there a difference. Having identified why there  
17 was a difference, we could then identify whether this  
18 was something of potential generic concern beyond that  
19 particular sample.

20           In every such case we would issue what we  
21 called an error "C" report for that. It was a  
22 difference between the two calculations, but it was not  
23 one which in and of itself was of significance relative  
24 to the licensing criteria.

25           COMMISSIONER GILINSKY: What about the 13 or

1 14, what are they like?

2 MR. COOPER: With respect to the 13 or 14, the  
3 majority of these call for the review, re-evaluation or  
4 reanalysis of the various building structures that are  
5 on the site from the viewpoint of seismic evaluation.  
6 Our original sample was just the auxiliary building. We  
7 reviewed that which, by the way, does contain the fuel  
8 handling building as a portion of the auxiliary building  
9 the way things are sometimes reported. So there are  
10 either four or five safety related structures on the  
11 site.

12 Our specific sample was the auxiliary  
13 building. We looked in particular areas in other  
14 buildings. We identified concerns with respect to the  
15 development and control of the original definition of  
16 the effects of the earthquake. The internal technical  
17 program has of course then proceeded from this to look  
18 at all these buildings in considerable detail.

19 There were others. Another illustration would  
20 be a valve, for example, that we found there would have  
21 to be a support added to that valve to get the stresses  
22 in the piping so they would meet the licensing  
23 application criteria. So the question would be all  
24 right, not just modify that valve by putting on those  
25 supports, but does the addition of supports to such

1 valves, is the valve still known to be sufficiently  
2 qualified for the service.

3           COMMISSIONER GILINSKY: What was the result of  
4 your analysis of the auxiliary building, or is that  
5 complete?

6           MR. COOPER: The results that we performed of  
7 the auxiliary building identified a number of  
8 differences in excess of 15 percent. The term "interim  
9 technical report" has been used here. I perhaps could  
10 clarify one point in the presentation.

11           We use the interim technical reports as a  
12 mechanism for reporting a result or even a preliminary  
13 result on a group of problems, on a particular group.  
14 There will be about 30 of these in Phase I. It was an  
15 earlier estimate at least. We are starting to issue  
16 those. It happens that the particular interim technical  
17 report on the auxiliary building has been issued. It  
18 reports the results of our analysis of that building.

19           Our original plan was to carry that to a  
20 comparison between our analysis and the utility's  
21 analysis of that same building. However, as their  
22 internal technical program developed, it looked like  
23 that this was not an efficient step to pursue because  
24 the old utility analysis that we would be comparing with  
25 no longer had anything to do with what was going to be



1 in service at the site. It was going to be  
2 re-evaluated. So we published this particular report.  
3 When we received the internal technical programs's  
4 evaluation of the auxiliary building we will do  
5 verification of those corrective actions they have  
6 undertaken.

7           COMMISSIONER GILINSKY: Do the differences  
8 between your calculation and the original calculation  
9 then propagate into differences onto piping systems and  
10 so on which are now subjected to different motions?

11           MR. COOPER: Yes, sir, they could, and this is  
12 of course part of the work that the internal technical  
13 program is going through. Depending upon the extent of  
14 their reanalysis and re-evaluation of the auxiliary  
15 building, they may or may not have to define new floor  
16 response spectra which would be applicable to the  
17 various pieces of equipment.

18           Whether they do or do not, they will be  
19 reviewing the qualification of that supported equipment  
20 to make sure that it is qualified to the appropriate  
21 definition of the floor response spectra and we will be  
22 verifying their corrective action to make sure that they  
23 have done this in an appropriate way.

24           COMMISSIONER GILINSKY: When you said there  
25 were 15 percent differences, were you talking about

1 floor response spectra that you had developed?

2           MR. COOPER: It could be at almost any level  
3 in the computation. At times there would be a 15  
4 percent difference, say, in the stiffness of the "A"  
5 beam in entire structure. We would still have to issue  
6 an open item report. That is the reason in Phase I that  
7 200 is such a large number. I mention that to contrast  
8 it with something we will see in Phase II on the numbers.

9           COMMISSIONER GILINSKY: Well, I was trying to  
10 understand what you did in the auxiliary building. Was  
11 it just the structure or did you pursue ---

12           MR. COOPER: I just mentioned the structure,  
13 but in addition we pursued large bore piping, pipe  
14 supports and small bore piping and its supports. We  
15 pursued various types of equipment, electrical equipment  
16 qualified by analysis and by test, pumps and valves.

17           I am going beyond just the auxiliary building  
18 here, but sampling throughout the plant. Tanks have  
19 been mentioned, HVAC equipment, HVAC duct supports and  
20 conduit supports. We sampled all of the equipment.

21           The initial sample we undertook included all  
22 these various equipments for the plant that had been  
23 believed to be qualified for the Hosgri event and these  
24 are defined in considerable detail in the original  
25 program plan.

1           COMMISSIONER GILINSKY: I realize that sampled  
2 many systems, but in the auxiliary building itself when  
3 you found differences in the response of the building  
4 did you pursue that to investigate the effect on piping  
5 systems within the auxiliary building?

6           MR. COOPER: In our initial sample we only  
7 pursued whether or not the evaluation had been done  
8 correctly for the spectra that had been defined for that  
9 sample. Then, in addition, we carried a separate item  
10 in our scheduling, and it is an item on which we expect  
11 to be issuing an interim technical report in another  
12 week or so, just on the definition of the spectra  
13 themselves and the concerns we had with respect to those  
14 original definitions.

15           So we pursued the seismic from the viewpoint  
16 of was the environment defined correctly. Then we also  
17 pursued, assume the environment is defined correctly,  
18 was the component properly evaluated relative to that  
19 defined environment.

20           COMMISSIONER GILINSKY: Let me just pursue  
21 this I suppose ad nauseum to some of you, but what I got  
22 from you saying that there are 15 percent differences in  
23 some places in auxiliary building analysis was that the  
24 environment of the piping in that building may not have  
25 been chosen properly. That then throws in the question

1 of the calculation on the piping and whether or not they  
2 had been done correctly for the assumed environment.

3 MR. COOPER: Both were looked at.

4 COMMISSIONER GILINSKY: Okay.

5 CHAIRMAN PALLADINO: Do you want to go on.

6 MR. COOPER: If I could have the next slide  
7 which is Phase II. Near the top of this slide it is  
8 mentioned that there are 39 technical concerns  
9 anticipated to date on Phase II with an estimated number  
10 as of yesterday that this will total in the high 50's.  
11 First, 50 is much smaller than 200.

12 COMMISSIONER ROBERTS: Excuse me for  
13 interrupting, but do the technical concerns in Phase II  
14 equate to, whatever the acronym is, in Phase I?

15 MR. COOPER: No, sir, not directly. That is  
16 the point I am trying to make is that the issuance of  
17 ultimate item ---

18 COMMISSIONER ROBERTS: A technical concern is  
19 not the same thing as an EOI?

20 MR. COOPER: It is, but the issuance of an EOI  
21 is signaled in a somewhat different manner in Phase II  
22 than it was in Phase I. In Phase I we were dealing with  
23 some very specific numerical quantities, much more  
24 subjective than some of the items being considered in  
25 Phase II. In Phase II we didn't have the preciseness of

1 15 percent defined.

2           COMMISSIONER GILINSKY: Let's see, did you say  
3 it was more subjective than Phase I?

4           MR. COOPER: I am sorry, sir, at this point I  
5 am not sure which I said.

6           (Laughter.)

7           MR. COOPER: Let me say it a different way  
8 that may be more understandable anyway. In Phase I we  
9 were looking at seismic effects on a broad spectrum of  
10 equipment and we were looking at the definition of  
11 things that are always numerically and on those  
12 numerical definitions we put a 15 percent criteria.

13           In Phase II we are taking more of a vertical  
14 look at all aspects of three specific systems, plus two  
15 technical calculations. Many of these things cannot be  
16 defined in such numerical terms. So we don't have the  
17 arbitrary type of 15 percent signal on Phase II as we  
18 had on Phase I and one would expect to result from that  
19 a smaller number of open item reports to issue.

20           The reason I emphasize this is I have a great  
21 deal of difficulty all along with people counting these  
22 numbers without understanding the numbers. I am trying  
23 to say that 50 and 200 are apples and oranges and you  
24 must be careful when you compare them.

25           To date of these some 39 concerns issued, five

1 of them have been identified as being significant, as  
2 being what we would ordinarily call as findings. At the  
3 present time there are seven such potential findings.  
4 What happens here is that Stone and Webster or the other  
5 organizations in reviewing this work, and these happen  
6 to be from Stone and Webster, make a recommendation to  
7 us at TDS concern how they believe we should disposition  
8 this particular concern.

9           We review it. If we concur, we will issue  
10 error report. If we do not concur, we will state our  
11 reasons why, take it back to Stone and Webster and  
12 discuss it in more detail.

13           The point is that the total of those two  
14 numbers 12 is something like the 13 we had on the  
15 previous slide. Now I really believe we are comparing  
16 equal kinds of significance. They are findings which  
17 are significant relative to the licensing application  
18 with respect to the plant.

19           I have I have been of some use in trying to  
20 identify these that are all seismic. These are all  
21 non-seismic. Now in the future there may be some Phase  
22 II seismic related items. I just don't want you to  
23 misunderstand that.

24           COMMISSIONER AHEARNE: Could you say a few  
25 words about what you are doing with the Brookhaven

1 Report that was passed on to you?

2 MR. COOPER: Yes, sir. We are in the course  
3 of reviewing the Brookhaven Report and at the same time  
4 we are reviewing the utility's report. It is actually a  
5 Blume analysis that is identifiable by the term the  
6 '81-'82 Blume Analysis. It is the latter that the  
7 utility would presently use in their continuing work  
8 related to the containment annulus.

9 Both of these reviews are in progress. The  
10 statements that I will make are not intended to indicate  
11 final conclusions. We have issued two so-called open  
12 item reports expressing concern about two specific  
13 aspects of the manner in which the Blume '81-'82  
14 Analysis was conducted. We are continuing to pursue  
15 these as well as our detailed review of the various  
16 reports.

17 By letter of last week which went to Mr.  
18 Maneatis with copies to all parties, our letter 170, we  
19 explained in somewhat more detail what our concerns were  
20 about these particular two open items. In our letter  
21 which is project number 55-11, No. 174, dated October  
22 15th, which is last Friday I believe, at least I know  
23 this letter was mailed last Friday to Mr. Denton with  
24 copies to all parties, we gave a preliminary view of the  
25 Brookhaven Report and of the URS/Blume 1981-1982



1 Analysis.

2           We expressed therein that we consider it  
3 possible that the present Blume Analysis may not provide  
4 adequate results for evaluation of the annulus structure  
5 or the attached components. We state that we presently  
6 consider it possible that the Brookhaven Model B may  
7 provide a valid solution for the annulus structure,  
8 including floor response spectra. However, the  
9 Brookhaven Report may not provide for a proper  
10 evaluation of the piping itself.

11           Our review is far enough along to make these  
12 rather broad preliminary conclusions, but, as I say, we  
13 are continuing with the detailed work. We would expect  
14 to have these reviews done in schedules consist with the  
15 other schedules that have been presented to you here  
16 today.

17           COMMISSIONER AHEARNE: Just to follow that one  
18 a step further, if you reach the conclusion that the  
19 Brookhaven work is a better description than what PG&E  
20 has done, what then happens?

21           MR. COOPER: Well, we already have identified  
22 as an error the previous evaluation of the annulus  
23 region, and at some time or another we are either going  
24 to have to verify and accept the utility's proposed  
25 solution or we are going to have to continue to report

1 this as a non-resolved error, which I am sure would  
2 impact the process.

3           COMMISSIONER AHEARNE: So the steps that you  
4 see is having the utility coming back to you and saying  
5 that they either disagree and here is why or they have  
6 redone their work and here is something else for you to  
7 look at.

8           MR. COOPER: Either of those are possibilities.

9           COMMISSIONER GILINSKY: When you are talking  
10 about an error in the analysis of the annulus, you are  
11 talking about what now?

12           MR. COOPER: We are using the term "error"  
13 here to identify a concern with the evaluation of the  
14 annulus that has been reported to date. This happens to  
15 be what we call an error class A or B; that is, we are  
16 unable to determine whether the error can be reconciled  
17 simply by additional calculations or whether physical  
18 modifications will be required.

19           COMMISSIONER GILINSKY: Can you say something  
20 about the nature of the error?

21           MR. COOPER: The nature of our concern at the  
22 moment as we have identified has to do with some of the  
23 detailed methods used in doing the dynamic analysis  
24 represented by the Blume Report.

25           COMMISSIONER GILINSKY: What is the date of

1 the Blume Report?

2 MR. COOPER: It is the so-called 1981-1982  
3 Report. I don't know the specific date on it.

4 MR. DENTON: Any other questions for Dr.  
5 Cooper?

6 COMMISSIONER GILINSKY: I would like to hear  
7 from the Brookhaven people at some point. I don't know  
8 whether this would be an appropriate time to hear from  
9 them.

10 MR. DENTON: I think since we are talking  
11 about this area that now would be the time.

12 COMMISSIONER GILINSKY: Thank you very much.

13 CHAIRMAN PALLADINO: Thank you.

14 MR. DENTON: Mr. Reich of Brookhaven, could  
15 you maybe come up and respond to questions about your  
16 activities.

17 (At this point in the proceedings Mr. Reich  
18 joined the Commissioners at the table.)

19 MR. DENTON: We had contracted with Brookhaven  
20 very early this year or late last year to do this  
21 independent calculation for us and I think we provided  
22 the Commission with a copy of their report and we also  
23 provided it to Teledyne for use in their determination  
24 of adequacy of their design.

25 COMMISSIONER GILINSKY: I wonder if you could

1 summarize it.

2 CHAIRMAN PALLADINO: Would you identify  
3 yourself.

4 MR. REICH: I am Morris Reich of Brookhaven  
5 National Laboratories.

6 In addition to the report itself, we also had  
7 a meeting at Brookhaven. It was held on the 27th of  
8 July where we tried to clarify all the questions  
9 developed by Teledyne with respect to the report.

10 COMMISSIONER GILINSKY: I wonder if you could  
11 just start by telling us a little bit about how many  
12 people at Brookhaven are doing this work and just  
13 briefly what their background is.

14 MR. REICH: I have a division which is called  
15 the Structural Analysis Division. This division has  
16 been doing structural work and seismic work for years at  
17 Brookhaven. It goes back to work that we did on our  
18 HFBR. We started working on that design and then later  
19 on we worked on pulse reactors and various internal  
20 machines which were being designed at Brookhaven. In  
21 the early 70's that work sort was petering out and we  
22 started doing a lot of work for NRC under contract.

23 On this project itself we have over here  
24 several people with us who are working on this. One of  
25 these is Dr. Philippacopoulos who is sitting over there

1 who is a civil engineer. We have Professor Miller who  
2 is from City College. He works with us full time this  
3 year. He is on sabbatical. We have Dr. Bezler who is  
4 doing the piping work. Others at Brookhaven are Dr.  
5 Subudhi who is involved with the piping, Y. K. Wang, and  
6 we have such people as Professor Curreri who is an  
7 expert on dynamics and he works part time at the  
8 laboratory. In addition to this, we have other  
9 personnel that have been involved in structural work for  
10 years which we call upon on particular occasions.

11           COMMISSIONER AHEARNE: The gentleman mentioned  
12 though in the staff paper, Paul Bezler.

13           MR. REICH: Yes, Paul Bezler is right here.  
14 He is part of this team. It is misspelled in there, by  
15 the way. It is B-e-z-l-e-r.

16           COMMISSIONER GILINSKY: Could you briefly  
17 describe the analyses you have undertaken and what your  
18 results are.

19           MR. REICH: Right, I will go over that.

20           I would like to have page 3, please.

21           This is sort of a task outline of the work  
22 evolved at Brookhaven. As you can see, I have divided  
23 this into sort of initial assignments, the first set of  
24 assignments. As I will go to the other slides you will  
25 see I have a second set of assignments and a third set

1 of assignments.

2           The initial work assignments essentially were  
3 that we were requested to partake at the meeting where  
4 the PG&E contractors discussed the so-called diagram  
5 error and that was back in the beginning of October of  
6 last year.

7           We were then asked to participate with the  
8 staff at the audit which was held in San Francisco. Now  
9 at this audit we looked over a lot of the prints dealing  
10 with the annulus structure and questions pertaining to  
11 the masses and weights came up at this meeting and we  
12 presented our comments pertaining to the audit to NRC.  
13 We did get some data pertaining to the structure itself  
14 at this meeting, how the structure looked and some idea  
15 on the analysis that Blume performed of the structure.  
16 We had a report from Blume dated 1979.

17           Once we came back from this, NRC asked us to  
18 carry out an independent vertical floor response spectra  
19 analysis for this Unit 2 containment structure. At the  
20 request of NRC we were told to make a three-dimensional  
21 analysis and we shouldn't look for any simplifications  
22 and carry out a full three-dimensional analysis. We  
23 told NRC that we did not have at the time enough prints  
24 and data to such a thing and that we needed certain  
25 structural drawings, we needed ideas on connectivity and

1 we needed to know exact details on every piece of girder  
2 and I-beam that went into these floors. There were four  
3 floors here and there was a lot of equipment between  
4 these floors.

5           We notified NRC about this and these drawings  
6 started coming in to us sort of slowly at the  
7 beginning. Sometime late in November we got a set of  
8 drawings, we got further drawings in January and the  
9 final set of joining drawings really came in to us I  
10 think it was the 17th of March.

11           Now when we had the set that came in in  
12 January it allowed us already to model basically the  
13 floors themselves. We had enough details about the  
14 beams, but we did not have enough details about the  
15 connectivity. So, therefore, in discussing this with  
16 NRC we decided first to model this with shear joints at  
17 all beam and column connections because we didn't know  
18 really how they were connected.

19           Once we finished that NRC told us well,  
20 suppose it wasn't connected this way, and we said, okay,  
21 we will model this slightly different because looking at  
22 the drawings you could possibly connect these  
23 differently. We said it looks to us that there is a  
24 possibility that the first and second floors could be  
25 connected differently and unless we have the joining



1 details we won't know that for sure. Thus, we requested  
2 them.

3           Until the drawings came in we modeled these  
4 several other ways and we described these as a Models A,  
5 B and C. Finally when the drawings came in the closest  
6 to reality were really Model B. In other words, the  
7 first and second floors were moment connections and the  
8 third and fourth floors were shear jointed type of  
9 connections.

10           In addition to developing an independent  
11 vertical spectra, we were also requested by NRC to  
12 analyze two piping systems. The drawings for these came  
13 to us I think the 27th of December. We were closed, but  
14 we were working on this at the lab and we got these  
15 drawings. Luckily someone was there or else it would  
16 have gone back. NRC got a copy of them about a week or  
17 two later. These were for the two pipe systems, for  
18 piping systems 4A-26 and 6-11. These are numbers  
19 designated by PG&E. These are their piping systems.

20           There was enough information in this to carry  
21 out analysis on these systems. These systems included  
22 drawings which also showed, for instance, details which  
23 were different than the design. In other words,  
24 somebody had marked them up and said that in the actual  
25 detail there were some changes on these drawings. So

1 the way we designed them were as-built. I will talk  
2 about this in a moment.

3           In addition to developing the spectra with the  
4 methods which we had at BL, the NRC also told us let's  
5 check out and see if we get a spectra with a code which  
6 is available to the public domain and see if you get the  
7 same results, if you could develop a spectra using the  
8 same model and get the same results, which we did. We  
9 used, for instance, the McDonnell Douglas Code which we  
10 rented time on and we got the same results or very  
11 close. So we verified the method on a different type of  
12 code and we got the same type of result by doing that.

13           Could I have the next slide, please.

14           The second phase essentially was to use model  
15 "C" where we just changed another floor, and, as I told  
16 you, eventually it turned out that that wasn't the  
17 correct model and "B" was the correct model.

18           The next item was to carry out a confirmatory  
19 run on the original two-dimensional PG&E model, and that  
20 is basically the one described in the 1979 report by  
21 Blume.

22           In addition to that, NRC asked us instead of  
23 doing piping using a uniform response spectra for the  
24 input, to carry out the piping and use multi-input  
25 analysis. Since we had the spectra for each point on

1 the structure we did that. We added that on and did that  
2 and evaluated that to the Class 2 classification, the  
3 ASME Class 2.

4           Finally, for the 2-D model we also verified  
5 the spectra there using the McDonnell Douglas Code just  
6 to see if we would get the same spectra and we did with  
7 very close results.

8           The 2-D results that we were getting did not  
9 match the model that we got. Now the model that we were  
10 using essentially came from the visit that we made. At  
11 that point PG&E supplied to Dr. Philippacopoulos a copy  
12 of the input which they used for that model, but it  
13 wasn't clear what the boundary conditions really were  
14 and we were not getting the same results, the same type  
15 of spectra and the same types of peaks or frequencies.  
16 There were differences. We therefore requested the  
17 complete input-output listing from the Blume 1979 run  
18 and when we put in identical boundary conditions we did  
19 get a matching result for the raw spectra. That was  
20 basically the third set of analytical drawings.

21           The final item that we did is write a report  
22 on that.

23           COMMISSIONER GILINSKY: Let's see, what was  
24 the significance of this intermediate mismatch? Were  
25 you not using the same inputs as they were using?

1 MR. REICH: That is right. In their method  
2 they left out the masses of the structure. I will go  
3 into that in a moment.

4 CHAIRMAN PALLADINO: How much longer do you  
5 plan.

6 MR. REICH: As long as you want me to.

7 (Laughter.)

8 COMMISSIONER GILINSKY: I guess I would like  
9 to hear this.

10 COMMISSIONER AHEARNE: Are you asking for a  
11 contract report or are you asking for the significant  
12 findings?

13 COMMISSIONER GILINSKY: This would be for  
14 checking up on the calculations for this and I would  
15 like to know what they are designing and what their  
16 conclusions are.

17 COMMISSIONER AHEARNE: You are asking what are  
18 the findings and conclusions?

19 COMMISSIONER GILINSKY: Well and then whatever  
20 detail is needed to make them convincing.

21 CHAIRMAN PALLADINO: Well, this is not a  
22 meeting in which we are going to delve into contractor  
23 reports. I think it is appropriate to get some feel  
24 that our independent contractors are confirming or not  
25 confirming. We are already overtime and I wanted to ask

1 the staff also how much more time they foresaw, because  
2 if it is going to be much longer we ought to take a  
3 break.

4           COMMISSIONER GILINSKY: Well, let's find out.  
5 It sounded like we were just getting to more important  
6 things I gathered.

7           MR. REICH: I can review for you the findings  
8 in about ten minutes or so if you want.

9           COMMISSIONER GILINSKY: I would certainly like  
10 to hear that.

11           MR. REICH: Let me have slide No. 5. I will  
12 review the findings for you giving you the  
13 three-dimensional results for the spectra, the pipe  
14 results and the 2-D Model. We will sort of do it the  
15 way we did it actually at Brookhaven.

16           COMMISSIONER AHEARNE: Now you are talking  
17 about the '79 Blume Report. What relationship does that  
18 have to the '81 that Dr. Cooper was talking about?

19           MR. REICH: I have never seen the '81 Blume  
20 report. So I can't comment on that.

21           MR. MIRAGLIA: I believe the '81-'82 Report  
22 from Blume is their response to the detection of the  
23 differences.

24           COMMISSIONER AHEARNE: I see.

25           MR. REICH: Now essentially we found the floor

1 response spectra which was generated by our models did  
2 not agree with those which were given in that report.

3           COMMISSIONER GILINSKY: This is with your 3-D  
4 model?

5           MR. REICH: Yes, and we compared this three  
6 ways. It is not so easy to compare a 3-D model with a  
7 2-D model. We compared it three ways. I will go into  
8 that if you are interested.

9           Now what we found were both frequency shifts  
10 and differences in peak spectral acceleration  
11 magnitudes. So there were differences in both things  
12 which are the important things in the seismic analysis.

13           Now this was the case for all the three  
14 models. As I told you, we did three model studies, A, B  
15 and C, and it was the case for all of them. Now the  
16 results for the top floor, however, were consistently  
17 conservative. Blume's results for the top floor were  
18 always conservative and I will show you more or less why  
19 that is so. Those always exceeded the acceleration  
20 magnitudes which we had.

21           On the third floor, by the way, it was always  
22 the opposite way and we will talk about that soon.

23           On the other floors that is not the case at  
24 all. For some frequencies the results from Blume were  
25 conservative and for others they were not at all

1 conservative and there was no trend.

2           Could I have the next slide, please.

3           That sort of of were the basic 3-D results,  
4 that there was a mismatch and they did not match up.

5           Let's go to the piping for a moment. As I  
6 told you, we looked at two problems, PG&E No. 6-11 and  
7 PG&E No. 48-26. Here we looked, as I mentioned to you  
8 also previously, at envelope response spectrum methods;  
9 in other words, where we said from our analysis we had  
10 response spectrums for each point on the structure since  
11 we did a 3-D analysis and we took an envelope for each  
12 floor. We also did an independent support motion  
13 response spectrum because we had the individual  
14 attachments and the individual point spectrum.

15           We also used a PG&E spectra which we got in  
16 the package which PG&E sent us, and that one, by the  
17 way, was entitled "New Hosgri-5 Mass Spectrum." In  
18 other words, it wasn't the same one which was in the  
19 Blume Report. It was different. We checked it and we  
20 found it was not the same thing that was in Blume's  
21 Report.

22           The next slide, please, page 7.

23           CHAIRMAN PALLADINO: Do you have a report on  
24 these findings?

25           MR. REICH: Yes, and it is very detailed.



1 MR. DENTON: I provided that.

2 CHAIRMAN PALLADINO: I was wondering how far  
3 in detail we need to go at this point.

4 COMMISSIONER GILINSKY: Well, I would like to  
5 hear these major findings.

6 CHAIRMAN PALLADINO: I don't mind hearing the  
7 major findings, but I do think we ought to keep it just  
8 to the major findings.

9 MR. REICH: Yes, that is all I am going to  
10 report on.

11 Now our models, let me say this, differ  
12 somewhat from the PG&E models. The differences are due,  
13 as I mentioned to you, that we used as-built dimensions  
14 and there was some other errors made in the PG&E  
15 modeling in the pipe bends. They modeled the gentle  
16 bends as elbows which is not the case and which you  
17 shouldn't do.

18 COMMISSIONER GILINSKY: You mean as sharp  
19 bends?

20 MR. REICH: They modeled them as elbows which  
21 they are not and that changes the frequency of course  
22 and then it depends on your spectra is and so forth what  
23 the effects are. Also, they used an overlap procedure  
24 in one of the problems. Now that overlap procedure we  
25 checked and that wasn't too bad. It satisfied certain

1 criteria which are developed later on in the 1980 report  
2 though. It was developed before they did their analysis.

3 Now our frequencies differed from the PG&E  
4 estimates and our forces using our own models and their  
5 own spectra did not match and the differences are  
6 probably due to the differences in modeling.

7 Now the support forces when we used our own  
8 independently developed spectra and theirs of course  
9 exceeded them because the spectra that we developed was  
10 different. It was higher. The envelope spectra was  
11 higher.

12 Page 9, please.

13 This is the final one. Essentially the  
14 outcome of this study was that ASME Class 2 evaluations  
15 which we performed using the uniform response spectra  
16 method, which is the acceptable method right now, for  
17 one problem they exceed surface level D stresses at two  
18 points. That is problem 6-11. For the other problem,  
19 problem 4A-25, they did satisfy the level D  
20 requirements. So for one problem they did not and ---

21 COMMISSIONER GILINSKY: Are only the level D  
22 requirements relevant here?

23 MR. REICH: Well, the level D requirements are  
24 the Hosgri Fault requirements.

25 Now I will not go into the independent support

1 because that is not an acceptable method right now. I  
2 will skip that one.

3 Now I will turn to the next slide which is  
4 page 10 and wind up the talk with the 2-D model that you  
5 asked me to.

6 Now as I mentioned to you, we had  
7 uncertainties about the data and we made parametric  
8 studies and we could not correlate those results with  
9 the '79 report results. Therefore, we got this listing  
10 on the 24th of April essentially.

11 The next page, please, 11.

12 Now when we made a confirmatory run with the  
13 exact input data which was identical to this, the raw  
14 spectra which we got in digitized format was similar to  
15 that which they sent us, which we got from them. It was  
16 similar to the one that we got from PG&E.

17 Now we noticed over there that the broadened  
18 spectra which was associated with the structural  
19 frequency corresponded with the raw spectra values sent  
20 to us. However, in the lower spectrum frequency range  
21 there was a somewhat smoothed spectra and we just  
22 reported that to NRC. In other words, in the lower  
23 frequency range they were smoothed and at the higher  
24 frequency ranges there were peaks and they were bounded.

25 The next one, please.

1           This one shows why we couldn't match it of  
2 course and you can see the differences here. If you  
3 look at the total weights in the Blume model you can see  
4 for each floor, the 101 foot level, the 106 foot level  
5 and 117 foot level and 140 foot level, the total over  
6 here, as you can see, which Blume had used was 1.5, and  
7 you can see the units, K-sec<sup>2</sup>/ft. The actual one, if  
8 you count together everything, is 3.08. Now there is a  
9 big difference. In other words, it is almost half. The  
10 masses, there was an error in the masses. This comes  
11 from the Blume prints. The same is true if you go to  
12 the next floor which is 4.54 versus 2.68. If you  
13 multiply these numbers by 32.2 you will get ---

14           COMMISSIONER GILINSKY: Let's see, I guess I  
15 am left a little unclear. What does this add up to?  
16 You said earlier there were differences in the responses  
17 in the structure and in the next to last line I thought  
18 you were saying using the same input they were coming  
19 together.

20           MR. REICH: If you put in the exact same input  
21 that they did with the exact same value coefficients and  
22 the same masses you will get the same answer.

23           COMMISSIONER GILINSKY: But you are saying the  
24 input was wrong?

25           MR. REICH: Yes, that is what we are saying.

1 That is why we couldn't match. Before we got the input  
2 from them we didn't understand that these things were  
3 missing.

4 CHAIRMAN PALLADINO: Whose input was wrong?  
5 They gave you the wrong information or they were using  
6 the wrong ---

7 MR. DENTON: Their original data input was  
8 incorrect and that is why you were able able to match it  
9 using the correct actual data, but I think it was the  
10 findings of Brookhaven plus the Teledyne findings, plus  
11 the company's own findings in this area that prompted  
12 them to commit to a complete seismic reanalysis of all  
13 structures, including this area. So eventually they  
14 will get it reanalyzed and try to convince Teledyne and  
15 us that they have now done it right.

16 CHAIRMAN PALLADINO: I see.

17 COMMISSIONER GILINSKY: Let me sure I  
18 understand the point the Chairman is asking about. I  
19 understood you just now to say you checked out the  
20 calculating methods, but the weights that were used as  
21 inputs to the calculation originally were not the  
22 correct weights that should have been used for that  
23 structure.

24 MR. REICH: According to the prints that we  
25 got.

1           COMMISSIONER GILINSKY: The result of this, as  
2 Mr. Denton is saying, is part of what led to a wholesale  
3 reanalysis.

4           COMMISSIONER AHEARNE: And I gather from Dr.  
5 Cooper that they have done a new estimate, but that  
6 there still is a difference between that and the  
7 Brookhaven ---

8           COMMISSIONER GILINSKY: I see. So that  
9 remains to be resolved one way or another.

10          MR. REICH: There is just one more slide that  
11 I would like to show you.

12                 The next one, please.

13                 This is also pertaining to the difference and  
14 why we couldn't get these 2-D models to match. The  
15 steel fabricator drawings show that the member  
16 connections used in that report do not represent the  
17 actual field conditions also. From our parametric  
18 studies which we did we knew that the floor spectra  
19 results would be altered significantly by the  
20 connectivity. So that is another reason why we couldn't  
21 match it. Of course we found this out later on. You  
22 always get smarter after you know the answers.

23                 (Laughter.)

24          MR. REICH: Again, as I mentioned to you, the  
25 2-D results were checked with the McDonnell Douglas Code

1 and the results of the spectra were perfect, right on  
2 the button.

3 That is basically it.

4 CHAIRMAN PALLADINO: Well, thank you, Mr.  
5 Reich.

6 COMMISSIONER GILINSKY: Thank you very much.

7 MR. DENTON: Our remaining presentation is  
8 probably 15 minutes.

9 CHAIRMAN PALLADINO: I am going to suggest a  
10 five-minute break.

11 (Whereupon, a brief recess was taken.)

12 CHAIRMAN PALLADINO: Ladies and gentlemen, I  
13 wonder if we could start to take our places, please.

14 Indicate the general subject areas you are  
15 going to cover and then let's proceed.

16 MR. DENTON: The only two subjects left is we  
17 wanted to show you some slides of the physical  
18 modifications.

19 COMMISSIONER AHEARNE: You have slide called  
20 "Phase II" that was up and just let me just ask you two  
21 questions on it.

22 I was going to ask Darrell, but I gather I  
23 won't.

24 (Laughter.)

25 COMMISSIONER AHEARNE: That is the trouble



1 with breaking in meetings.

2 (Laughter.)

3 COMMISSIONER AHEARNE: The first comment on on  
4 it was "undertaken prior to NRC approval." Would you  
5 discuss what that meant.

6 MR. DENTON: They undertook that somewhat like  
7 they did Phase I. They proposed a Phase I and then began  
8 to implement it recognizing that it had not been  
9 approved by the Commission. They submitted a proposed  
10 Phase II and then jumped right into executing it  
11 recognizing that the Commission had made no decision  
12 regarding its adequacy. So we just wanted to stress  
13 that point.

14 COMMISSIONER AHEARNE: I see. Are you  
15 formally saying that they did it at their own risk, but  
16 you feel it is appropriate?

17 MR. DENTON: I had not intended to say any  
18 more than they did it at their own risk. Our scope for  
19 Phase II is what is in the paper.

20 COMMISSIONER AHEARNE: Well, are you saying  
21 though that the Phase II program that is being done is  
22 what you believe ought to be done?

23 MR. DENTON: We have described the Phase II  
24 program that we recommend and that is in the paper.

25 COMMISSIONER AHEARNE: But you then believe

1 that if what you recommend is done that Phase II will be  
2 done adequately?

3 MR. DENTON: I guess I don't know where you  
4 are going with this.

5 COMMISSIONER AHEARNE: I am trying to focus on  
6 this word "approval."

7 MR. DENTON: I mean by that NRC Commission  
8 approval and I just wanted to flag that we have not  
9 approved the Phase II program and we awaiting your  
10 approval of a program.

11 COMMISSIONER AHEARNE: But you are  
12 recommending that the Phase II program which you have  
13 described be approved.

14 MR. DENTON: Yes, sir.

15 COMMISSIONER AHEARNE: Down there at the  
16 bottom you have "implicit questions with respect to  
17 overall QA." What does that mean?

18 MR. EISENHUT: Let me try to explain that.  
19 There has not been any specific item that would point to  
20 construction, but there have been questions concerning  
21 the overall QA adequacy. The number of problems that  
22 have been found from Phase I and the number of problems  
23 from Phase II have cut across many, many aspects. It is  
24 indicative of a general breakdown in QA and that is all  
25 I meant here by the "implicit." The obvious question

1 can be asked concerning the actual construction of the  
2 plant and the utility saw it the same way, you know, and  
3 volunteered this program.

4           MR. DENTON: Bob had taken a real interest in  
5 this aspect and maybe he would like to talk about it.  
6 As a result of discussions, the company expanded the  
7 program.

8           MR. ENGELKEN: With respect to the QA for  
9 construction?

10           MR. DENTON: Yes.

11           MR. ENGELKEN: We felt that in light of the  
12 Reedy Report and in light of our findings when we  
13 initially did some inspection work out in the region  
14 following the discovery of the error in the use of the  
15 diagram, we found that there were discrepancies in the  
16 QA program. What gave us concern I think was an  
17 apparent lack of top management involvement in the  
18 implementation of QA at least in certain areas.

19           This did cast some sort of a shadow over the  
20 general area of QA, quality assurance, and this had been  
21 an issue raised by the intervenors. It had been raised  
22 by the intervenors in hearing or prior to the hearing  
23 and it was denied as a contention, as I recall it, but  
24 it was a lingering concern with them.

25           I thought that I didn't want to be in a

1 position, since we had been inspecting that plant  
2 through its construction, of defending the QA for  
3 construction. I thought it was appropriate for part of  
4 the reverification program to cover quality assurance  
5 for construction even though our inspection program had  
6 indicated that the construction QA program was an  
7 adequate program and was at least average and perhaps  
8 better than average than the program that we had seen  
9 for construction at other facilities. But we did feel  
10 that it would be a further reassurance that there were  
11 no serious construction errors built into the plant.

12           COMMISSIONER AHEARNE: So that your  
13 recommendation though, which as I recall was sometime  
14 around May, was not based upon known but unwritten  
15 conclusions that Region V inspectors had reached?

16           MR. ENGELKEN: That is correct. It was just  
17 further assurance which we felt was appropriate. The  
18 recommendation, incidentally, was made to Mr. Denton by  
19 me in a memorandum dated March the 29th. That letter  
20 subsequently became public and was picked up by other  
21 parties and given some emphasis.

22           COMMISSIONER AHEARNE: On September 15th of  
23 this year you wrote a letter to Harold and you made a  
24 comment in it. You say that "We offer the following  
25 comments and questions." No. 3, and this is from

1 Enclosure 6, but in No. 3, you asked the question  
2 "Should the scope of the Phase II program plan be  
3 re-examined?"

4           You go on to say that the Reedy findings,  
5 "Their combination with the licensee audit findings  
6 suggests the possibility of broad programmatic  
7 deficiencies in the licensee's design program and  
8 certain of their contractors. Based on this, it may be  
9 appropriate to re-examine the scope of the initial  
10 verification sample defined in Phase II."

11           Could you expand on that a little bit and  
12 then, Harold, could you comment on, you had just  
13 previously said you felt that what you have proposed is  
14 correct and whether it meets Bob's concerns.

15           Bob, could you expand on that?

16           MR. ENGELKEN: I think that we are principally  
17 talking in terms of the numbers of contractors that  
18 would be sampled with respect to QA audits and we simply  
19 made the suggestion that perhaps this should be  
20 considered in evaluating the Phase II program plan. I  
21 think that we made the suggestion to NRR and Mr. Denton  
22 for their consideration and I think perhaps for the  
23 consideration of the IDVP if Mr. Denton agreed that it  
24 was something that they should consider.

25           COMMISSIONER AHEARNE: So you are saying that

1 you were primarily looking at expanding to check more  
2 contractors?

3 MR. ENGELKEN: I think that was my  
4 understanding.

5 COMMISSIONER AHEARNE: But your comment also  
6 has "the possibility of broad programmatic deficiencies  
7 in the design program."

8 MR. ENGELKEN: Well, that was another  
9 consideration. Yes, the way the audits were conducted,  
10 if there was no formal QA program, then the Reedy  
11 organization did no further review of the QA program,  
12 but reviewed the practices that were actually applied.  
13 I think the suggestion here is that without further  
14 reviewing the formal QA program, then all of the known  
15 deficiencies may not be detected.

16 I also think that we had somewhat of a legal  
17 problem with the wording in the letter which suggested  
18 that all contractors would be reviewed and the proposal  
19 by Reedy was to just review certain ones. I don't think  
20 that we had any real technical problem there. It was  
21 more a problem of whether it met the wording of the  
22 letter.

23 MR. DENTON: We sent Bob's letter and  
24 identified the concern to Teledyne and it is one of  
25 these details we propose to straighten out in their

1 program. Their program can expand and we haven't quite  
2 straightened that one out.

3           COMMISSIONER AHEARNE: Just a minute ago I  
4 asked you with respect to approval on whether or not the  
5 Phase II program that was here is what you were  
6 proposing we approve, and I thought you said yes. Now  
7 Bob has said that he didn't think the Phase II program  
8 was adequate in two regards. So now I am not sure  
9 whether it is up to Teledyne to decide whether or not ---

10           MR. DENTON: No, it is not up to Teledyne. I  
11 just wanted their opinion. It is an issue that remains  
12 to be fully developed. We don't have a difference. Bob  
13 concurred in what we were recommending. All these  
14 programs tend to be a little bit open-ended and this is  
15 one we will have to straighten out a bit.

16           COMMISSIONER AHEARNE: Let me go back to Bob  
17 then. I read this letter of yours saying that you felt  
18 that you weren't ready to concur in Phase II.

19           MR. ENGELKEN: I didn't consider it in those  
20 terms. We were asked for comments on the proposed  
21 plan. These were some of our comments and it was for  
22 consideration by NRR and if they agreed with us, and I  
23 am not sure whether they agree with us or not at this  
24 point.

25           Then I think it was something for them to



1 pursue with the IDVP. But I don't it was written in the  
2 spirit of nonconcurrency with the proposal.

3 COMMISSIONER GILINSKY: Just trying to be  
4 helpful.

5 MR. ENGELKEN: Right.

6 MR. DENTON: On page 8 of our slides we have  
7 pointed out that the program we are recommending that  
8 you approve includes certain things and it includes  
9 additional sampling verification if required. We are  
10 taking a snapshot today and Bob and I will no doubt  
11 solve this one before we get back to you. It is just  
12 one that we have not been able to get enough information  
13 on. But the fact that the program includes QA and it  
14 includes additional sampling, as Bob suggested, if we  
15 decide it is required. We just haven't had a chance to  
16 straighten out all the details.

17 COMMISSIONER GILINSKY: Can I ask you, when  
18 this is all done are you going to turn out a safety  
19 evaluation?

20 MR. DENTON: Yes, sir.

21 COMMISSIONER GILINSKY: And that is what you  
22 are going to submit to us, as SER which would form the  
23 basis of a decision?

24 MR. DENTON: Yes.

25 COMMISSIONER GILINSKY: Or we hope in four

1 months to make a decision.

2 MR. DENTON: I would propose next then to have  
3 Bob describe the nature of the modifications that are  
4 being made as a result of the IDR and he can show a few  
5 slides to illustrate the kinds of changes that are  
6 occurring in the plant.

7 MR. ENGELKEN: Before I do that, I would just  
8 like to make one clarification. Earlier in the meeting  
9 we discussed the numbers of PG&E and Bechtel people  
10 involved and there was some confusion about that. The  
11 numbers that I had given you were obtained just prior to  
12 the meeting and they were corrected by someone else  
13 during the course of the meeting. So there was  
14 confusion as to which was the correct set of numbers.

15 We made an effort through the licensee,  
16 through PG&E to obtain the really correct numbers and  
17 they are 451 Bechtel people and 334 PG&E people for a  
18 total of 785, and that is as of the 1st of October.

19 I would like to have slide 5, please.

20 As of September the 15th the total number of  
21 modifications performed at the site are about 445 or  
22 444. The breakdown is that 257 pipe supports were  
23 modified, 43 other supports, such as raceway supports ---

24 COMMISSIONER GILINSKY: Now these are as a  
25 result of what, as what flows out of the 13?

1 MR. ENGELKEN: Most of these flowed out of the  
2 ITP, the internal program.

3 COMMISSIONER GILINSKY: Rather than the  
4 Teledyne program?

5 MR. ENGELKEN: Yes. Some of them did flow  
6 from the IDVP.

7 CHAIRMAN PALLADINO: I think you make a point  
8 in the paper that most of the modifications came out of  
9 the ITP.

10 MR. ENGELKEN: That is correct. They started  
11 early, you see. They started their program I believe in  
12 March, early in March. It was a rather aggressive  
13 program and they had a rather low threshold for  
14 determining what required modification.

15 MR. DENTON: It is not surprising to me  
16 because the independent audit promoted in fact this  
17 complete reverification, and that is just overwhelming  
18 now, the amount of ---

19 CHAIRMAN PALLADINO: Yes, I think that was one  
20 of the beneficial results of this approach because you  
21 got the ITP.

22 COMMISSIONER ROBERTS: Question just to get  
23 some reference. How many pipe supports are there?

24 MR. ENGELKEN: Oh, there are thousands.

25 MR. DENTON: Four or five thousand off the top

1 of my head, but I don't know for sure. Maybe one of the  
2 inspectors would have a better guess.

3 MR. COOPER: In the order of 15,000 in the  
4 whole plant.

5 MR. DENTON: Sorry. I gave you a number for  
6 an eastern plant I guess.

7 (Laughter.)

8 COMMISSIONER GILINSKY: That is for two units.

9 MR. ENGELKEN: Modifications to other supports  
10 such as raceways or instruction sensors and things like  
11 that, 43. There were 38 modifications in the annulus  
12 structure and 6 miscellaneous, for a total of about 444.

13 If I may have slide 6A, I believe we have a  
14 photograph.

15 COMMISSIONER GILINSKY: Can I just ask you  
16 since you have got the annulus there. I wondered, did  
17 Teledyne pick up this problem with the weights as well?

18 MR. DENTON: During the break I was informed  
19 that at that November meeting that Mr. Reich mentioned,  
20 at that Bechtel made the decision to redo the annulus.  
21 When Brookhaven was checking that '79 report PG&E was  
22 already redoing it and that is what resulted in the  
23 so-called '81-'82 report. So they had made the decision  
24 to reanalyze it.

25 COMMISSIONER GILINSKY: Did anyone other than

1 Brookhaven pick up the incorrect weights?

2 MR. DENTON: I don't remember.

3 MR. MIRAGLIA: In response to the audit that  
4 the staff attended in October of '81, we requested mass  
5 data from the utility in order for Brookhaven to do its  
6 independent modeling. In trying to come up with that  
7 mass data PG&E reported discrepancies in the mass data.  
8 So it was detected. I don't know who came first, but as  
9 a result of that kind of activities in about November of  
10 '81 PG&E reported errors in the mass data.

11 MR. ENGELKEN: Region V's initial audit in  
12 early October picked up discrepancies in the weights and  
13 we passed that information along in our report to NRR.  
14 I believe that was the first detection of discrepancies  
15 in the weights.

16 CHAIRMAN PALLADINO: Okay, can we go on.

17 MR. ENGELKEN: This is a modification which  
18 shows a raceway support in which the vertical braces  
19 didn't meet the acceptance criteria for allowable stress  
20 for the revised seismic loads. The angle braces which  
21 you see there were installed to stiffen the vertical  
22 members.

23 Now this is a situation which was encountered  
24 rather frequently in which it was easier to modify the  
25 installation than to go through a sophisticated

1 calculation to justify the design and this was done in  
2 many instances, just the simply addition of the diagonal  
3 braces. Sixteen of those supports similar to that one  
4 are included in that number that I gave you.

5 (At this point in the proceedings, at 4:30  
6 p.m., Commission Gilinsky left the Commissioners' table.)

7 MR. ENGELKEN: Slide 6B is a picture of a  
8 small bore piping piping support located in the  
9 containment annulus. It is a non-safety related line in  
10 the primary water supply to the reactor coolant pump  
11 seal stand pipe and it is a typical example of a support  
12 that was modified to provide sway stress in place of rod  
13 hangers in order to provide bi-directional seismic  
14 restraint in the vertical direction. That is a typical  
15 modification of a small bore piping system.

16 Slide 6C is a mechanical snubber located in  
17 the annulus area of the containment building. It is a  
18 restraint line for the component cooling water return  
19 header. The review for the reoriented revised Hosgri  
20 spectra showed that the diagonal brace, which was a  
21 structural angle, did not meet the stress criteria and  
22 so the angle was replaced by tube steel that is shown in  
23 the slide.

24 Those are three examples of what we considered  
25 to be typical modifications. I toured through the site

1 the last time with Harold and I generally was impressed  
2 with the rather minor nature of the modifications on the  
3 whole and a lot of them almost of a superficial nature  
4 where they were just small brackets welded on to provide  
5 additional support to existing braces.

6           CHAIRMAN PALLADINO: You say they were  
7 superficial. Do you mean they really weren't necessary?

8           MR. ENGELKEN: Well, I am not saying that,  
9 no. I am saying that you got the feeling that the plant  
10 perhaps still would be standing in relatively good  
11 condition if those modifications had not been made, but  
12 it was just an intuitive feeling. I am not saying that  
13 they weren't necessary to meet criteria or anything of  
14 the sort. I am simply saying that intuitively when you  
15 walk through the plant you are looking for rather  
16 significant major modifications to structures and that  
17 sort of thing. That is not the kind of thing that you  
18 saw. The kind of thing that you see is the sort of  
19 thing that we showed you in the pictures and I think  
20 those are rather typical.

21           COMMISSIONER AHEARNE: That would track then  
22 with the Phase I report that has been handed in. It  
23 says "It is the considered judgment of the project that  
24 the design of the structure systems and components  
25 without modification would not fail to perform their



1 intended safety functions." It goes on to say "The  
2 modifications identified are relatively minor in  
3 nature." So that sounds consist.

4 MR. ENGELKEN: That sounds like a reasonable  
5 assessment to me, yes.

6 CHAIRMAN PALLADINO: Is another way of putting  
7 it that this total reverification program so far hasn't  
8 found many things that needed correction?

9 MR. ENGELKEN: I think I would prefer to say  
10 that it hasn't found things of a serious nature.

11 MR. DENTON: I would say it has found numerous  
12 examples where code allowable yields have been exceeded,  
13 but in most of those findings it has been by very small  
14 amounts and required simply modifications to correct  
15 them.

16 COMMISSIONER AHEARNE: Are you saying that the  
17 yield has been exceeded?

18 MR. DENTON: No, the allowables.

19 MR. ENGELKEN: In some cases perhaps yield.

20 MR. DENTON: The yield, but not very many.

21 MR. ENGELKEN: But not to the point where it  
22 would fail.

23 MR. DENTON: There is considerable debate in  
24 the mechanical engineering society about how much margin  
25 there is beyond the allowables and as a regulatory

1 approach we require that you meet code allowables.

2           COMMISSIONER AHEARNE: Yes, I understand. I  
3 was just picking up on the word.

4           MR. ENGELKEN: That concludes my discussion.

5           MR. DENTON: I propose then to go to slide 8.  
6 Commissioner Ahearne, you asked what were we  
7 recommending and I wanted to get to this slide to just  
8 be clear what we had in mind when we said this is what  
9 we recommend the program include, and I will turn it  
10 back to Darrell.

11           MR. EISENHUT: Well, most of this has already  
12 been touched upon. Just in a package, the Phase II plan  
13 as presently submitted has a sampling technique. It  
14 looks at three systems and a vertical slice through  
15 those systems. It looks at the design chain and how the  
16 process proceeded. It has some QA audits and it also  
17 has additional sampling verification if required.

18           COMMISSIONER AHEARNE: That is the item that  
19 Bob had suggested and perhaps you ought to look at it.

20           MR. EISENHUT: Yes, and we are looking at.  
21 And it also largely depends on the results coming out of  
22 the previous samples and it may well dictate a larger  
23 sample.

24           COMMISSIONER AHEARNE: I gather though from  
25 his letter that they are saying that from the results

1 they have seen already they suggest that you should have  
2 a larger sample.

3 MR. EISENHUT: That is an item that we are  
4 evaluating. We just haven't resolved it yet at this  
5 point.

6 COMMISSIONER AHEARNE: If you reach the  
7 conclusion that a broader sample is required, would that  
8 be likely to have an impact on the schedule that you had  
9 already talked about?

10 MR. EISENHUT: Well, likely. It is hard  
11 because we really hadn't looked into the schedule in  
12 much depth. The schedule is sort of working along as an  
13 end point by itself.

14 MR. DENTON: I think if we can get by the  
15 hurdle of what should Phase II be, then we could  
16 straighten out the pieces of the puzzle such as that.

17 MR. EISENHUT: Again here, the finding of this  
18 slide is that we think the program as laid out in  
19 conjunction with the other work that is going on  
20 provides an adequate identification scheme and  
21 evaluation whereby there would be a good understanding  
22 of the causes of the problems.

23 MR. DENTON: In fact, I think in the interest  
24 of time this about completes our presentation. We have  
25 a few more slides, but we have talked about those items

1 quite a bit and we can turn to any remaining questions.

2           We recommend you approve Phase II as we  
3 described it and I understand you are going to hear from  
4 the other parties in this area.

5           CHAIRMAN PALLADINO: I presume we are going to  
6 hear the other parties before we take any action.

7           COMMISSIONER AHEARNE: Yes.

8           CHAIRMAN PALLADINO: Is there any date in the  
9 applicant's mind as to when he thinks he will be ready  
10 for fuel loading? Do you know of any? I was interested  
11 in how it relates to these dates that you gave us  
12 earlier about the various reports.

13           MR. DENTON: These dates came from the  
14 applicant. He is here and I guess we could ask him to  
15 answer.

16           CHAIRMAN PALLADINO: Well, I was thinking if a  
17 report is due January 25th, then presumably they could  
18 fuel then.

19           COMMISSIONER AHEARNE: Isn't it correct that  
20 as far as those aspects having to do with the actual  
21 reactor that they were ready to load fuel last year?

22           MR. EISENHUT: That is correct.

23           MR. DENTON: Except for these modifications.

24           COMMISSIONER AHEARNE: So now it is when this  
25 process is completed.

1           CHAIRMAN PALLADINO: I am trying to relate the  
2 components of the process to an overall target date.

3           MR. DENTON: Let me try to characterize what I  
4 think Mr. Maneatis' attitude is, and then you could ask  
5 him at the appropriate time. It is my understanding  
6 that once he is able to respond in his December time  
7 frame to Phase I and Phase II, he has satisfied himself  
8 that the plant is safe to operate. Then the time after  
9 that is from his standpoint the time required for the  
10 independent design review process and the staff to  
11 confirm that judgment.

12           He is not going to make a finding that the  
13 plant is ready until this kind of mid-December time  
14 frame when he has got the the results of the kinds of  
15 activities we are talking about. So he is not proposing  
16 to reach such a decision until he has got essentially  
17 that kind of information available to him.

18           CHAIRMAN PALLADINO: But now since you say  
19 that before fuel loading to low power you either want an  
20 interim report or, if they are ready, a final report, if  
21 the time frame were made December, we would be waiting  
22 until sometime in January before it would ready, or even  
23 later.

24           COMMISSIONER AHEARNE: They have to review  
25 it. January 25th is the target date.

1           MR. DENTON: We are trying to minimize the  
2 time by straying abreast of these issues as they  
3 develop, but there is a certain lag between the time the  
4 company thinks it has satisfactorily responded and  
5 Teledyne concurs and we concur and are able to present  
6 you with a proposal.

7           COMMISSIONER AHEARNE: We have spent a lot of  
8 time talking about January 25th. Let's suppose that is  
9 met and that is a clear report or set of reports. Is  
10 there a similar clear set of reports that would track  
11 with items in 6 and 7? Another way of asking the  
12 question is is it clear what you require to be done  
13 prior to a full-power decision?

14           MR. DENTON: We have master schedules that  
15 have that kind of detail. I don't know what the end  
16 date is for those two interim reports. Maybe Frank or  
17 someone could find it. I think it was envisioned by the  
18 company that that column of activities would be  
19 completed prior to their need for a full-power decision.

20           CHAIRMAN PALLADINO: I think he was asking is  
21 it clear what is wanted?

22           MR. EISENHUT: I think the same thing holds  
23 there as we indicated on the others.

24           MR. DENTON: Construction QA is just  
25 beginning. So in fact we don't know any of the findings

1 yet. So it is kind of hard to define that end point.

2           COMMISSIONER AHEARNE: Let me put the question  
3 somewhat differently. We have in front of us a series  
4 of requests, motions and such, and underlying or  
5 intertwined in it is the question of what will the NRC  
6 require prior to certain actions being taken. One is a  
7 set of what will be required for low power and another  
8 is what is required to go above for the full-power  
9 license.

10           Now at one point when it was Phase I and Phase  
11 II, as murkily defined as it was, still one could go and  
12 look at an order or a letter and attempt to argue then  
13 here is what is required. However, now you have another  
14 set down here in this column called "Other" and I am  
15 trying to figure out what it is. Let us suppose it is  
16 not you who makes the decision, but it is either a board  
17 or the Commission who makes the decision, what is it  
18 that we look at as a set of criteria that has to be  
19 met? I think you are saying that there isn't any yet.

20           MR. DENTON: There is a proposal to do a  
21 certain construction QA program, and that program like  
22 the original Phase I program is expandable like an  
23 accordion. If you find a lot of problems it goes. I  
24 notice in one of our back-up slides it shows that  
25 Teledyne expects to complete its QA construction in



1 mid-December. So by that time we would have a lot of  
2 information and we could probably better define this  
3 area.

4           Since at the moment we have a proposed QA  
5 program and Bob has concerns about it, I don't guess we  
6 are able to quite sharply define the construction QA  
7 program.

8           COMMISSIONER AHEARNE: What I am concerned  
9 about is that someone at sometime is going to have to  
10 have something explicit to be used as their set of  
11 criteria that here is what the NRC requires prior to  
12 start-up. You have done here on this line at least four  
13 items that are to be done prior to a full-power decision  
14 and during operation which means that they have the  
15 potential at least for having a murky boundary and that  
16 boundary is going to have to be established.

17           MR. DENTON: We can sharpen that boundary up,  
18 that is right. Neither of them flow like Phase I and II  
19 from direct letters. They are largely proposals put  
20 forward by the company and if you concur with that kind  
21 of approach, then we can certainly sharpen it up.

22           COMMISSIONER AHEARNE: Well, also you were  
23 recommending that that be the situation.

24           MR. DENTON: That is right.

25           COMMISSIONER AHEARNE: That is really my

1 concern. I am not sure that at some point we either  
2 have to decide ourselves or give direction to boards  
3 that here is a set of criteria, and at the moment I  
4 don't even know what is being recommended.

5 CHAIRMAN PALLADINO: Any other questions?

6 COMMISSIONER AHEARNE: I would like to, since  
7 we do have the opportunity, I gather this is views,  
8 Marty, as we are talking to various parties; is that  
9 correct?

10 MR. MALSCH: That is true.

11 COMMISSIONER AHEARNE: Now at a later time we  
12 are going to have other parties come in front of us and  
13 give their positions; is that correct?

14 MR. MALSCH: That is correct.

15 COMMISSIONER AHEARNE: Does that include the  
16 licensee at that later time?

17 MR. MALSCH: I think it does.

18 COMMISSIONER ASSELSTINE: That was our  
19 discussion the last time we discussed it.

20 COMMISSIONER AHEARNE: Right. So I will hold  
21 off on asking any questions of the licensee at this time.

22 CHAIRMAN PALLADINO: Well, we thank you very  
23 much and we will stand adjourned.

24 (Whereupon, at 4:45 p.m., the meeting  
25 adjourned.)

NUCLEAR REGULATORY COMMISSION

This is to certify that the attached proceedings before the  
COMMISSION MEETING

in the matter of: PUBLIC MEETING - DISCUSSION OF PHASE II REVERIFICATION  
PROGRAM FOR DIABLO CANYON

Date of Proceeding: October 20, 1982

Docket Number: \_\_\_\_\_

Place of Proceeding: Washington, D. C.

were held as herein appears, and that this is the original transcript  
thereof for the file of the Commission.

Mary C. Simons

Official Reporter (Typed)

Mary C Simons

Official Reporter (Signature)

BRIEFING  
ON  
PROPOSED PHASE II  
DESIGN VERIFICATION PROGRAM  
DIABLO CANYON UNIT 1

EISENHUT

X27672

10/20/82

## OUTLINE

- . PURPOSE
  - COMMISSION REQUEST RE: PHASE II APPROVAL
- . BACKGROUND
  - 11/19/81 ORDER (PHASE I)
  - 11/19/81 LETTER (PHASE II)
- . DESCRIPTION OF PROGRAM NOW UNDERWAY
- . RESULTS TO DATE
  - PHASE I
  - PHASE II
  - CONSTRUCTION QA
- . MODIFICATION TO DATE
- . FACTORS INFLUENCING STAFF RECOMMENDATION
- . PGE PROPOSED PHASE II PROGRAM
  - PLAN
  - CONTRACTORS
- . CONCLUSIONS
- . STAFF PROPOSAL
- . RECOMMENDATION RE: PHASE II

10/20/82

SLIDE 1

## BACKGROUND

### NOVEMBER 19, 1981 NRC REQUIREMENTS

#### PHASE I COMMISSION ORDER

- . SUSPENDED FUEL LOADING AND LOW POWER TESTING LICENSE
- . REQUIRED
  1. RESULTS OF AN IDVP\* FOR ALL SEISMIC SERVICE-RELATED CONTRACTS PRIOR TO JUNE 1978

#### PHASE II STAFF LETTER


- . ACTIVITIES REQUIRED PRIOR TO DECISION REGARDING POWER LEVELS ABOVE 5%
  2. IDVP FOR NON-SEISMIC SERVICE RELATED CONTRACTS PRIOR TO JUNE 1978
  3. IDVP FOR PGE INTERNAL QA
  4. IDVP FOR ALL SERVICE RELATED CONTRACTS POST JANUARY 1978

NOTE: BOTH PHASE I AND PHASE II WERE DEFINED AS NECESSARY, BUT NOT NECESSARILY SUFFICIENT, FOR THE APPROPRIATE APPROVALS.

\*IDVP = INDEPENDENT DESIGN VERIFICATION PROGRAM

10/20/82

SLIDE 2




PHASE I (solid lines)  
 1. IDVP for all SSER prior to June 78

- For each of above
- a. Basic Cause Report
  - b. PG&E Effectiveness Conclusion
  - c. Schedule for Modifications

10/20/82  
 SLIDE 3A



IDVP/PG&E ACTIVITIES



PHASE I (solid lines)

1. IDVP for all SSER prior to June 78


PHASE II (dotted lines)

2. IDVP for NSSR prior to June 78
3. IDVP for PG&E internal QA
4. IDVP for all SR post January 78

For each of above

- a. Basic Cause Report
- b. PG&E Effectiveness Conclusion
- c. Schedule for Modifications

10/20/82  
SLIDE 32



IDVP/PG&E ACTIVITIES

**PHASE I (solid lines)**

1. IDVP for all SSER prior to June 78

**PHASE II (dotted lines)**

2. IDVP for NSSR prior to June 78
3. IDVP for PG&E internal QA
4. IDVP for all SR post January 78

**OTHER (dashed lines)**

Additional activities undertaken or proposed PG&E.

- For each of above
- a. Basic Cause Report
  - b. PG&E Effectiveness Conclusion
  - c. Schedule for Modifications

## PRELIMINARY RESULTS

### PHASE I

(HOSGRI SEISMIC; PRE 1978)

- . ASSOCIATED EFFORT NEARLY COMPLETE
- . THOROUGH PROGRAM
- . EXPECT IDVP TO IDENTIFY PROBLEMS
- . EXPECT PROBLEMS TO BE RESOLVED (TO IDVP SATISFACTION)
- . IDVP:
  - FINDINGS ARE BROAD IN APPLICABILITY: NARROW  
IN SCOPE
  - GOOD UNDERSTANDING OF ERRORS
  - ABOUT 200 EOIS: 13 ARE "A/B"
  - EFFORT HAS DONE JOB OF IDENTIFYING ERRORS
- . SCHEDULE FOR IDVP (PHASE I)
  - TECHNICAL REPORTS COMPLETED (11/17)
  - COMPLETE ADDITIONAL VERIFICATION (12/15)
  - FINAL REPORT (1/25/83)

10/20/82  
SLIDE 4A

PRELIMINARY RESULTS (CONTINUED)

PHASE II

- . UNDERTAKEN PRIOR TO NRC APPROVAL
- . PRINCIPALLY CHECKS 3 SYSTEMS AND 2-3 ANALYTICAL CHECKS
  - 39 TECHNICAL CONCERNS (ANTICIPATED 55-60)
  - TO DATE, 5 "A/B"; 7 POTENTIAL "A/B"
  - FEWERS EOIS THAN PHASE I; BUT FRACTION SIGNIFICANT IS LARGER
- . SIGNIFICANT PROGRESS TO DATE
- . IDVP:
  - NO COMMON TRENDS OF ERRORS TO DATE
  - MANY INDIVIDUAL QUESTIONS
- . SCHEDULE
  - MOST IDVP TECHNICAL REPORTS TO BE ISSUED NOVEMBER - DECEMBER, 1982
  - FINAL PHASE II REPORT - 1/25/83

CONSTRUCTION QA

- . VOLUNTERED BY PG&E
- . NO EXPLICIT FINDINGS TO DICTATE NEED
- . IMPLICIT QUESTIONS RE: OVERALL QA
- . IDVP SCHEDULE
  - INTERIM REPORT 11/22
  - FINAL REPORT 12/15

10/20/82  
SLIDE 4B

MODIFICATIONS TO DATE

. DESCRIPTION

- PIPE SUPPORTS	257
- OTHER SUPPORTS	43
- ANNULUS STRUCTURE	38
- OTHER	6
*- ADDITIONAL MODS ARE EXPECTED	


. CHARACTERIZATION OF MODIFICATIONS  
(SEE SLIDES 6A, 6B, AND 6C)

10/20/82  
SLIDE 5

## LATERAL RACEWAY SUPPORTS

### Raceway Supports

- 1 This slide shows modifications to a raceway support type S102. The vertical braces did not meet the acceptance criteria (allowable stress) for revised seismic loads. The angle braces (S-6) were installed to stiffen the vertical members. They can be shown to have sufficient capability, through inelastic analysis, to perform their function and pose no threat to safety. However, it is very time consuming to demonstrate this by analysis, therefore modifications were carried out. 16 supports have been revised as shown in item 7, Table 1, Attachment 1 of PG&E's September 15, 1982 submittal.




10/20/82  
SLIDE 6A

SMALL BORE PIPE SUPPORTS ——— CONTAINMENT ANNULUS

2155-23

Small bore support 2155-23, located in the Containment annulus, supports lines 1013 and 3143. Line 1013, a non-safety related line, is the primary water supply to the Reactor Coolant Pump 1-1 seal stand pipe. Line 3143, is the check valve leak test header for the Reactor Coolant System Hot Leg Safety Injection lines. This is a typical example of a support that was modified to provide sway struts in place of rod hangers in order to provide a bidirectional seismic restraint.




10/20/82  
SLIDE 6B



REPLACED DIAGONAL BRACE ——— CONTAINMENT ANNULUS

12-45SL

Support 12-45SL is a mechanical snubber located in the annulus area of the Containment Building. It restrains line 1357, the Component Cooling Water Return Header from the Reactor Coolant Pump Thermal Barrier Labyrinth Seals. The review for the reoriented-revised Hosgri spectra showed that the diagonal brace, which was a structural angle, did not meet stress criteria. The angle was replaced by the tube steel shown in the slide.



10/20/82  
SLIDE 6C

FACTORS INFLUENCING STAFF  
RECOMMENDATIONS

. PHASE I

- RESULTS TO DATE
- INTERIM TECHNICAL REPORT FINDINGS
- BNL INDEPENDENT ANALYSIS
- STAFF AUDITS/INSPECTIONS

. PHASE II

- RESULTS TO DATE
- PRELIMINARY RFR RESULTS
- IDVP ASSESSMENT OF PG&E INTERNAL QA

. PG&E ACTIONS

- PG&E CORRECTIVE ACTION PROGRAM
- BIR REPORT
- PG&E "LOOK BACK" REPORT
- PRE 1978 VERSUS POST 1978
- IDVP AUDIT OF CONSTRUCTION QA
- AS BUILT VERIFICATION

PROPOSED IDVP PHASE II PROGRAM PLAN

. RESPONSE TO NOVEMBER 19, 1981 STAFF LETTER

. PROPOSED IDVP PHASE II PLAN INCLUDES:

- SYSTEM SAMPLE

1. AFW SYSTEM
2. CONTROL ROOM VENTILATION AND PRESSURIZATION SYSTEM
3. SAFETY RELATED PORTION OF 4160 V ELECTRIC  
DISTRIBUTION SYSTEM

- DESIGN CHAINS

- QA AUDITS (PROGRAMS AND IMPLEMENTATION)

- ADDITIONAL SAMPLING VERIFICATION, IF REQUIRED

. STAFF FINDINGS

THE PROPOSED PHASE II PROGRAM PROVIDES ADEQUATE IDENTIFICATION AND EVALUATION OF SIGNIFICANT DESIGN ERRORS IN THE SELECTED SAMPLE AND AN ADEQUATE UNDERSTANDING OF THE ROOT CAUSE.

10/20/82

SLIDE 8

## IDVP PHASE II CONTRACTORS

### PROPOSED

- . TELEDYNE ENGINEERING SERVICES (TES) - PROGRAM MANAGER
- . R. L. CLOUD ASSOCIATES (RLCA) - SEISMIC, MECHANICAL, STRUCTURAL
- . STONE & WEBSTER ENGINEERING CORP. - SAFETY SYSTEMS  
- CONSTRUCTION QA
- . R. F. REEDY INC. (RFR) - QA AND DESIGN CONTROL

### TECHNICAL QUALIFICATIONS:

- SWEC FOUND FULLY QUALIFIED FOR PHASE II
- OTHER EVALUATED FOR PHASE I AND FOUND ACCEPTABLE

### INDEPENDENCE OF CONTRACTOR ORGANIZATIONS:

- FROM PG&E: DETERMINED DURING PHASE I, INCLUDING SWEC
- FROM BECHTEL: NO OWNERSHIP BY IDVP CONTRACTORS, VERY LIMITED BUSINESS CONNECTIONS

### INDEPENDENCE OF INDIVIDUALS:

- EVALUATED PER OTTINGER LETTER CRITERIA
- ONE CONCERN - REEDY ASSOCIATES ARE EX-BECHTEL
- NO OTHER CONFLICTS

10/20/82  
SLIDE 9

## CONCLUSIONS

- . MAJOR, THOROUGH PROGRAM UNDERWAY
- . PG&E INTERNAL EFFORTS GO WELL BEYOND NOVEMBER 19  
REQUIREMENTS
- . PROGRAM SHOULD FIND ERRORS AND RESOLVE ANY ISSUES
- . ERRORS FOUND TO DATE
  - NOT MAJOR FROM SAFETY STANDPOINT
  - MANY MODIFICATIONS, BUT GENERALLY MINOR
- . PHASE II PROGRAM CLOSELY LINKED WITH PHASE I
- . SCOPE OF VERIFICATION REQUIRED BEFORE FL DECISION HAS  
EXPANDED

10/20/82  
SLIDE 10

SUMMARY OF STAFF PROPOSAL

	<u>PRIOR TO FL/LP DECISION</u>	<u>PRIOR TO FP DECISION</u>	<u>DURING OPERATION</u>
A. <u>PHASE I (COMMISSION ORDER)</u>			
1. IDVP OF ALL SSR PRIOR TO 6/78 (HOSGRI)	⊙		
B. <u>PHASE II (NRR LETTER)</u>			
2. IDVP FOR NSSR PRIOR TO 6/78	IR	⊙	
3. IDVP FOR PG&E INTERNAL QA	IR	⊙	
4. IDVP FOR ALL SR POST 1/78	IR	⊙	
C. <u>OTHER</u>			
5. QA PROGRAM FOR ITP	IR	✓	
6. CONSTRUCTION QA		IR	✓
7. AS-BUILT WALK-DOWN		IR	✓
8. MODS. AS NECESSARY	✓	✓	✓
9. PG&E/W INTERFACE EVAL.	✓	✓	✓
10. VERIFY HOSGRI SPECTRA	✓		
11. IDVP FOR ALL SSR (NON- HOSGRI, PRIOR TO 6/78)	IR	✓	

NOMENCLATURE:

- ⊙: AS ORIGINALLY REQUIRED, NOVEMBER 19, 1981
- ✓: ACTIVITY COMPLETE
- SSR: SEISMIC SERVICE-RELATED CONTRACTS
- NSSR: NON-SEISMIC SERVICE RELATED CONTRACTS
- SR: SERVICE-RELATED CONTRACTS
- IR: INTERIM REPORT, DEMONSTRATING EFFORT SUBSTANTIALLY COMPLETE

10/20/82

SLIDE 11

RECOMMENDATION

- O APPROVE PHASE II PROGRAM
- O APPROVE REDIRECTION OF PHASE I/  
PHASE II INTERFACE

10/20/82  
SLIDE 12



## TASK OUTLINE

INITIAL  
WORK

ASSIGNMENTS

- (1) REQUESTED TO ATTEND OCTOBER 9, 1981 BETHESDA, MD, MEETING WHERE PG&E AND CONTRACTORS DISCUSSED THE SO-CALLED DIABLO CANYON UNIT 1 "DIAGRAM ERROR".
- (2) PARTICIPATE WITH NRC AT DIABLO CANYON AUDIT HELD AT PG&E SAN FRANCISCO HEADQUARTERS DURING THE PERIOD OCTOBER 14-16, 1981.
- (3) PRESENT COMMENTS PERTAINING TO PG&E AUDIT TO NRC.

FIRST

SET OF

ANALYTICAL

TASKS

- (4) REQUESTED TO INDEPENDENTLY DEVELOP VERTICAL FLOOR RESPONSE SPECTRA FOR UNIT 1 CONTAINMENT ANNULUS STRUCTURE. MODEL A (SHEAR JOINTS FOR ALL BEAM AND COLUMN CONNECTIONS), AND MODEL B (MOMENT CONNECTIONS FOR 1ST AND 2ND FLOORS).
- (5) & (6) REQUESTED TO INDEPENDENTLY REANALYZE PIPING SYSTEMS WITH PG&E DESIGNATIONS NUMBERS 4A-26 AND 6-11.
- (7) CARRY OUT CHECK CALCULATION FOR FLOOR SPECTRA USING GENERAL PUBLIC COMPUTER CODE.

TASK OUTLINE (CONT'D)

SECOND  
SET OF  
ANALYTICAL

TASKS

- (8) REPEAT TASK (4) FOR MODEL C (WHERE BEAM TO COLUMN CONNECTIONS FOR 1ST, 2ND AND 3RD FLOOR ARE CONSIDERED RIGID),
- (9) CARRY OUT CONFIRMATORY COMPUTER RUN FOR ORIGINAL PG&E 2-D MODEL,
- (10)&  
(11) CARRY OUT MULTIPLE INPUT ANALYSIS FOR PG&E PIPING SYSTEMS 4A-26 AND 6-11 USING SPECTRAL INPUT FROM 3-D ANALYSIS AND EVALUATE IN ACCORDANCE WITH ASME CLASS 2 CLASSIFICATIONS,

THIRD  
SET OF  
ANALYTICAL

TASKS

- (12) VERIFY RESULTS OF THE SPECTRA FOR 2-D MODEL WITH SPECTRA GENERATED FROM STRUDL (McDONNELL DOUGLAS),
- (13) EXTEND 2-D STUDY VARYING THE BOUNDARY CONDITIONS,
- (14) REVIEW INPUT/OUTPUT OF URS/BLUME 1979 RUN. USE IDENTICAL MODEL AND COMPARE RAW FLOOR SPECTRA,

REPORT

- (15) WRITE REPORT DETAILING RESULTS OF ITEMS 4 TO 14.

## RESULTS OF 3-D MODEL STUDIES

- FLOOR RESPONSE SPECTRA GENERATED WITH THESE MODELS DID NOT AGREE WITH THOSE GIVEN IN THE MAY 1979 URS/BLUME REPORT. BOTH FREQUENCY SHIFTS AND DIFFERENCES IN PEAK SPECTRAL ACCELERATION MAGNITUDES WERE FOUND.
- THIS WAS THE CASE FOR ALL MODELS (I.E., A, B AND C) EVALUATED.
- URS/BLUME RESULTS FOR THE TOP FLOOR WERE CONSISTENTLY CONSERVATIVE IN THAT THEY EXCEEDED THE ACCELERATION MAGNITUDES PREDICTED WITH THE BNL MODELS.
- THIS, HOWEVER, IS NOT THE CASE FOR FLOORS ONE, TWO AND THREE. FOR SOME FREQUENCIES THE URS/BLUME RESULTS FOR THESE FLOORS WERE CONSERVATIVE, FOR OTHERS THEY WERE NOT, WITH NO OBSERVABLE TREND.

## RESULTS OF PIPING ANALYSIS

- CONFIRMATORY EVALUATIONS WERE PERFORMED FOR PG&E PIPING PROBLEM NUMBERS 6-11 AND 4A-26.
- THE EVALUATIONS WERE CARRIED OUT USING ENVELOPE RESPONSE SPECTRUM METHODS, INDEPENDENT SUPPORT MOTION RESPONSE SPECTRUM METHODS, AND BOTH PG&E AND BNL DEVELOPED SPECTRA.
- THE PG&E SUPPLIED SPECTRA WERE ENTITLED "NEW HOSGRI-5 MASS SPECTRA". A CHECK SHOWED THAT THESE SPECTRA ARE DIFFERENT FROM THOSE PRESENTED IN THE URS/BLUME 1979 REPORT.

## RESULTS OF PIPING ANALYSIS (CONT'D)

- BNL MODELS DEVELOPED FROM PG&E AS-BUILT DRAWINGS WERE FOUND TO DIFFER FROM THE PG&E MODELS.
- THE DIFFERENCES WERE DUE TO THE USE BY PG&E OF DESIGN DIMENSIONS WHICH DIFFER FROM THE AS-BUILT DIMENSIONS AND IN ERRORS MADE BY PG&E IN THE MODELING OF PIPE BENDS.
- AN OVERLAP PROCEDURE WAS USED IN THE MODELING OF PROBLEM 4A-26. THE EXTENT OF OVERLAP USED IN THE PROBLEM SEEMS ADEQUATE IN THAT IT MEETS THE INTENT OF NUREG/CR 1980.

## RESULTS OF PIPING ANALYSIS (CONT'D)

- BNL PREDICTIONS OF SYSTEM FREQUENCIES DIFFER FROM THE PG&E ESTIMATES.
- BNL SUPPORT FORCE VALUES OBTAINED USING BNL MODELS AND PG&E SUPPLIED SPECTRA DO NOT MATCH. THE DIFFERENCES ARE PROBABLY DUE TO THE DIFFERENCES IN MODELING.
- SUPPORT FORCES CALCULATED USING BNL PIPING MODELS AND BNL 3-D MODEL B ENVELOPE OR INDEPENDENT SPECTRA EXCEED PG&E CALCULATED VALUES. THE MAJOR CAUSE FOR THIS IS THAT MODEL B SPECTRA EXCEED THE SPECTRA USED BY PG&E.



## RESULTS OF PIPING ANALYSIS (CONT'D)

- ASME CLASS 2 EVALUATIONS PERFORMED USING THE UNIFORM RESPONSE SPECTRUM METHOD INDICATED EXCEEDANCE OF SERVICE LEVEL D STRESSES AT 2 POINTS IN PROBLEM 6-11, WHILE PROBLEM 4A-26 SATISFIED SERVICE LEVEL D REQUIREMENTS.
- ASME CLASS 2 EVALUATIONS PERFORMED USING THE INDEPENDENT SUPPORT RESPONSE SPECTRUM METHODS PRODUCED A REDUCTION IN STRESS LEVELS IN PROBLEM 6-11, BUT AN INCREASE IN STRESS LEVELS FOR PROBLEM 4A-26.
- FOR THIS PROCEDURE, PROBLEM 6-11 SHOWS SLIGHT OVERSTRESSING AT ONE POINT AND 4A-26 STILL MEET REQUIREMENTS.

## RESULTS OF 2-D MODEL STUDIES

- DUE TO UNCERTAINTIES IN SOME OF THE PERTINENT DATA, VARIOUS PARAMETRIC STUDIES FOR THIS MODEL WERE PERFORMED. NONE OF THESE, HOWEVER, CORRELATED WELL WITH THE URS/BLUME RESULTS GIVEN IN THEIR MAY 1979 REPORT.
  
- WE THUS REQUESTED THAT NRC OBTAIN A LISTING OF THE COMPUTER INPUT/OUTPUT FOR THE RUNS USED TO GENERATE THE SPECTRA GIVEN IN THE URS/BLUME REPORT.
  
- THIS INFORMATION WAS RELAYED TO US BY PG&E ON APRIL 24, 1982.



## RESULTS OF 2-D MODEL STUDIES (CONT'D)

- A CONFIRMATORY BNL COMPUTER RUN WITH INPUT DATA IDENTICAL TO THAT USED BY URS/BLUME YIELDED RAW FLOOR SPECTRA SIMILAR TO THOSE SENT TO BNL (IN DIGITIZED FORMAT) BY PG&E ON APRIL 24, 1982
- THE BROADENED SPECTRA ASSOCIATED WITH THE STRUCTURAL FREQUENCIES PRESENTED IN THE MAY 1979 REPORT CORRESPOND WITH THE RAW SPECTRA VALUES SENT TO US IN APRIL 1982. IN THE LOWER SPECTRA FREQUENCY RANGE, IT SEEMS THAT THE SMOOTHED SPECTRA WERE OBTAINED BY THE USE OF RAW SPECTRA VALUES.

MASS EVALUATIONS (K-SEC<sup>2</sup>/FT)

ELEVATION	URS/BLUME DATA						DATA FROM DRWS. TRANSMITTED TO BNL				
	FRAME 1	FRAME 2	FRAME 3	FRAME 4	FRAME 5	TOTAL	CONCENTR	DISTR.	SUB TOTAL	STRUCTUR	TOTAL
101'	0.29	0.29	0.28	0.96	0.90	1.92	1.19	0.99	1.68	1.40	2.08
106'	0.63	0.99	0.91	0.69	0.70	2.68	2.93	1.90	2.83	1.71	4.54
117'	1.29	1.07	1.24	1.99	1.90	6.71	3.04	4.90	7.54	3.89	11.43
140'	0.72	7.95	9.18	10.49	10.99	46.89	20.71	2.89	33.60	34.19	67.79

## FINDINGS

- A REVIEW OF THE STEEL FABRICATORS DRAWINGS SHOW THAT THE MEMBER CONNECTIONS USED IN THE 2-D URS/BLUME MODEL DO NOT REPRESENT THE ACTUAL FIELD CONDITIONS.
- THE PARAMETRIC STUDIES CARRIED OUT AT BNL WITH THE 2-D MODEL SHOWED THAT THE FLOOR SPECTRA RESULTS CAN BE SIGNIFICANTLY ALTERED BY MEMBER CONNECTIVITY.
- AS WITH THE 3-D RESULTS, THE 2-D BNL SAPV RESULTS WERE VERIFIED WITH A STRUDL-McDONNELL-DOGULAS COMPUTER RUN. A GOOD MATCH FOR THE MODAL FREQUENCY'S AND THE FLOOR SPECTRA WERE OBTAINED.